

Operation, Maintenance, and Monitoring Report (OMM)

Plan (Amendment #3)

Dearborn Refining Site Dearborn, Michigan



TABLE OF CONTENTS

			<u>Page</u>	
10	D WED O	DUCTION		
1.0		DUCTION		
	1.1	GENERAL		
	1.2	BACKGROUND		
	1.3	PURPOSE AND ORGANIZATION	4	
2.0	DESCRIPTION			
	2.1	COVER SYSTEM	6	
	2.1.1	STORMWATER RETENTION AREA AND ASSOCIATED		
		SWALE, GRASS-LINED DITCH, AND BERMS	6	
	2.1.2	DEED RESTRICTIONS	7	
	2.2	METHANE GAS VENTING SYSTEM (GAS VENTS)	8	
	2.3	SENTRY WELLS AND SITE MONITORING WELLS	8	
	2.4	GAS PROBES	9	
3.0	ORGAN	NIZATIONAL STRUCTURE	10	
4.0	OPERA	TION AND MAINTENANCE	11	
	4.1	INSPECTION AND MAINTENANCE	11	
	4.1.1	INSPECTION AND MAINTENANCE RECORDS	11	
	4.1.2	INSPECTIONS	11	
	4.1.3	COVER SYSTEM	12	
	4.1.4	STORMWATER RETENTION AREA AND		
		ASSOCIATED SWALE, GRASS-LINED DITCH, AND BERMS	13	
	4.1.5	METHANE GAS VENTING SYSTEM (GAS VENTS)		
	4.1.6	SENTRY WELLS AND SITE MONITORING WELLS		
	4.1.7	GAS PROBES	15	
5.0	MONITORING			
	5.1	SENTRY WELLS AND SITE MONITORING WELLS		
	5.2	GAS PROBES AND GAS VENTS		
6.0	REPOR	TING	19	
7.0	OMM HEALTH AND SAFETY PLAN (HASP)20			
8.0	REFERENCES 21			

LIST OF FIGURES (Following Text)

FIGURE 1.1	SITE LOCATION
FIGURE 1.2	AS-BUILT SITE PLAN
FIGURE 1.3	CURRENT SITE PLAN
FIGURE 3.1	PROJECT ORGANIZATIONAL STRUCTURE

LIST OF TABLES (Following Text)

TABLE 2.1	MONITORING AND MAINTENANCE SCHEDULE
TABLE 2.2	WELL AND GAS PROBE CONSTRUCTION DETAILS
TABLE 5.1	HYDRAULIC, VAPOR, AND CHEMICAL MONITORING LOCATIONS

LIST OF APPENDICES

APPENDIX A	STANDARD OF CARE PLAN
APPENDIX B	EXTRACTION WELL, SENTRY WELL, AND GAS PROBE LOGS
APPENDIX C	OMM FIELD FORMS

LIST OF ACRONYMS

Agreement Administrative Settlement Agreement and Order on Consent

CRA Conestoga-Rovers & Associates, currently GHD

GHD GHD Services, Inc.

ft feet

FML flexible membrane liner

HASP Site Health and Safety Plan

HDPE High Density Polyethylene

LNAPL light non-aqueous phase liquid

mg/kg milligram per kilogram MPE Multi-Phase Extraction

OMM Operation, Maintenance and Monitoring

OMM Plan Operation, Maintenance and Monitoring Plan

PCB polychlorinated biphenyls
PVT passive ventilation trench

RA Response Action

Site Dearborn Refining site located at 3901 Wyoming Avenue in the City of

Dearborn, Wayne County, Michigan

sy square yards

U.S. EPA United States Environmental Protection Agency

VOCs Volatile Organic Compounds Work Plan Removal Action Work Plan

wc water column

1.0 INTRODUCTION

1.1 GENERAL

GHD Services, Inc. (GHD) has prepared this Operation, Maintenance, and Monitoring Plan (OMM Plan) (Amendment #3) for the Dearborn Refining Site located at 3901 Wyoming Avenue in Dearborn, Michigan (Site). This OMM Plan was prepared by GHD pursuant to the Removal Action Work Plan (Work Plan) dated November 2010, prepared on behalf of the NPOS Respondents to the Administrative Settlement Agreement and Order on Consent (Agreement), issued by the United States Protection Agency (U.S. EPA). The Site location is presented on Figure 1.1. The remediation "as-built" Site plan is presented on Figure 1.2. The current Site Plan is presented on Figure 1.3.

The OMM Plan became effective after the U.S. EPA approved the Construction Completion Report (November 2012) on March 30, 2013. The NPOS Respondents reserve the right to modify the current OMM Plan in the future to optimize Site OMM activities. U.S. EPA approval is required for all changes.

The NPOS Respondents were operating a Multi-Phase Extraction (MPE) System over 2012, 2013, and 2014 that was designed to extract mobile light non-aqueous phase liquids (LNAPL) for off-Site disposal (e.g., oil). This continued until April 3, 2014 when the U.S. EPA agreed that the NPOS Respondents could discontinue the LNAPL extraction and decommission the MPE System.

During the period from 2012 to 2015 methane gas (presumably from biodegradation of LNAPL [e.g., oil] and/or other fill materials) was detected on Site in gas probes, monitoring wells, and extraction wells in the unsaturated zone (mainly in the southwestern portion of the Site over the LNAPL). The methane results have been regularly reported in the Quarterly Progress Reports and have been the subject of evaluation with the U.S. EPA, NPOS Respondents, and the City of Dearborn that culminated with a November 5, 2014 conference call meeting. During the meeting it was decided to implement the following actions, modified in July 2015 consistent with the July 6, 2015 conference call:

- Renovate the 36 LNAPL extraction wells to passive gas vents
- Continue to complete field monitoring of methane during the monitoring events including the Site monitoring wells, passive gas vents, gas probes, and the sentry wells
- Amend the OMM Plan

Following an evaluation of monitoring data obtained to date, it was determined that revisions to add efficiency should be made to the OMM activities. OMM Amendment #3 presents the revised monitoring program, as identified below:

- Terminate the annual groundwater and vapor sampling event upon receipt of U.S. EPA approval of OMM Plan Amendment #3. Groundwater and vapor samples have been collected for laboratory analysis of volatile organic compounds (VOCs) since 2012 and 2014, respectively. There were no groundwater exceedances of the pertinent State of Michigan Act 451 Part 201 criteria. Also the Site deed restriction prohibits potable use of groundwater. The vapor analytical results are compared to the State of Michigan Media-Specific Volatilization to Indoor Air Interim Action Screening Levels, as requested by the U.S. EPA. However, there are no buildings present on Site, so generating this data has no purpose for any relevant risk receptors.
- Reduce the hydraulic and LNAPL monitoring schedule from quarterly to annually upon receipt of U.S. EPA approval of OMM Plan Amendment #3.
- Reduce the methane monitoring schedule from quarterly to semi-annually (spring and fall) upon receipt of U.S. EPA approval of OMM Plan Amendment #3. If it is determined that both semi-annual methane readings collected at a monitoring location are 25 percent greater than the highest previously observed methane reading collected at that location to date, and both methane readings are greater than 1.25 percent methane, further evaluation will be presented in the Annual Progress Report for that year. In general, the NPOS Respondents will review all the methane data and recommend proportionate actions dependent on location and health and safety issue. The NPOS Respondents will propose measures to address the methane increases to the U.S. EPA in the Annual Progress Reports, or immediately if there is an active emergency health and safety concern. Proposed measures may include continuing to evaluate the increase in methane levels during future semi-annual monitoring events, collection of additional methane readings, or additional measures to be proposed/evaluated based on the evaluation of the actual methane readings collected that year in comparison to previous methane readings.
- Reduce the total number of methane monitoring locations to 21 existing locations upon receipt of U.S. EPA approval of OMM Plan Amendment #3, with the majority of monitoring locations located on the perimeter of the Site. The passive vents would remain open to monitor the passive vents operating.
- Reduce the submittal of progress reports to the U.S. EPA from quarterly to annually upon receipt of U.S. EPA approval of OMM Plan Amendment #3. Each annual report will include a figure depicting both semi-annual methane readings (e.g. spring methane reading/fall methane reading). The Annual Progress Reports would be submitted to the U.S. EPA by December 31 of the same year the monitoring

results were collected. If the removal alternative is protective, each Annual Progress Report will include a certification stating the following:

"The Response Action appears to be effective and methane does not appear to be migrating from the Site, however; methane is present on the Ferrous Processing and Trading Company (FPT) property at and south of the Site boundary. Site use appears to be compliant with deed restrictions based on observations made during the semi-annual monitoring events. The Site, under City of Dearborn ownership, appears to pose no imminent and substantial threats to human health or the environment.

Under penalty of law, I certify that to the best of my knowledge, after appropriate inquiries of all relevant persons involved in the preparation of the report, the information submitted is true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

1.2 BACKGROUND

The Response Action (RA) alternative included the following principal components as described in detail in the Construction Completion Report (November 2012):

- 1. A "prescribed" excavation and off-Site disposal of on-Site soils with polychlorinated biphenyl (PCB) concentrations greater than 100 milligrams per kilograms (mg/kg).
- 2. The decommissioning and demolition of the Site structures and the proper off-Site disposal of the debris.
- 3. Full Cover System (with a flexible membrane liner [FML]) that could be used for a parking or storage lot. The Cover System includes the placement of clean grading fill to properly shape the Site prior to placement of the FML and cap construction.
- 4. A MPE System for LNAPL removal within the central and southwestern portions of the Site and off-Site disposal of the collected LNAPL.
- 5. Deed restrictions and institutional controls (e.g., groundwater use and non-residential use restrictions, security fence, etc. and Standard of Care Plan).
- 6. OMM Plan (e.g., cap maintenance and repair, methane gas venting, groundwater and gas monitoring, etc.).

This OMM Plan presents the OMM requirements for the Cover System, methane gas passive venting, sentry wells, Site monitoring wells, gas probes, and activities required to fulfill deed restrictions. It should be noted that the NPOS Respondents/City of Dearborn

will communicate with future Site owners to ensure that all of the requirements for this OMM Plan are fully implemented. It should be noted that the City of Dearborn assumed the OMM requirements for the Cover System and deed restrictions on April 1, 2014 consistent with a request from U.S. EPA. The U.S. EPA has requested, and the NPOS Respondents have agreed, that this work be conducted by the NPOS Respondents upon execution of OMM Plan Amendment #3. The NPOS Respondents will assume the OMM requirements for the Cover System effective upon receipt of the U.S. EPA approval of OMM Plan Amendment #3. The City of Dearborn will continue to provide lawn maintenance/weed control, snow removal activities, fence maintenance, deed restriction control consistent with Site Owner responsibilities, and Site access for monitoring activities.

1.3 PURPOSE AND ORGANIZATION

The purpose of the OMM activities is to ensure the effective performance and integrity of the Cover System, methane gas venting, sentry wells, Site monitoring wells, and gas probes. The OMM requirements are dictated by Paragraphs 88(f) and 96(e) of the Agreement for the Site. The OMM Plan provides the long-term requirements to ensure the safe and effective ongoing performance of the OMM activities, and to provide ongoing reporting and evaluation. The OMM Plan is organized as follows:

- Section 1.0 Presents an introduction, and the purpose and organization of the OMM Plan
- Section 2.0 Provides OMM objectives and descriptions of the RA components
- Section 3.0 Provides an organizational structure for the OMM activities
- Section 4.0 Presents the OMM operation and maintenance requirements
- Section 5.0 Presents the OMM monitoring requirements
- Section 6.0 Presents the OMM reporting requirements
- Section 7.0 Presents the Health and Safety Plan (HASP) for OMM activities
- Section 8.0 Presents the references

2.0 DESCRIPTION

The specific objectives for OMM of the selected RA components are as follows:

- i) Maintain the integrity and effectiveness of the Cover System including routine maintenance and making repairs to the cap, as necessary, to correct the effects of settling, subsidence, erosion, or other events
- ii) Maintain the integrity of and repair damage to the stormwater management features including the Stormwater Retention Area, and associated outlet/overflow spillway
- iii) Maintain the integrity and effectiveness of the methane gas venting through the passive gas venting system
- iv) Maintain the integrity of the sentry wells and Site monitoring wells, and making repairs, as necessary
- v) Maintain the integrity of the gas probes and making repairs, as necessary
- vi) Perform and document hydraulic monitoring of select sentry wells and select Site monitoring wells to confirm LNAPL is not migrating
- vii) Maintain the effective performance of the RA by monitoring, ongoing evaluations, and documentation

The specific RA components that require OMM activities are as follows:

- Cover System
- Stormwater Retention Area and associated swale, grass-lined ditch, and berms
- Methane gas passive venting system
- Select sentry wells and select Site monitoring wells
- Gas probes
- Deed Restrictions

A description of each of the above Site components is presented in the following sections and monitoring and ongoing evaluation and documentation activities are described in Section 4.0.

The overall OMM activities are summarized in Table 2.1.

2.1 COVER SYSTEM

The Cover System at the Site was designed and constructed to maximize the utility of the Site as a gravel parking/storage lot to the extent feasible (see Figure 1.2). The remainder of the Cover System was completed as a grassed cover with storm water management features.

The Cover System has the following components (from bottom to top) in the gravel cover portion (24,221 square yards [sy] or 5.0 acres) of the Site:

- Grading Layer (varying thickness, as required) (clean clay was utilized for the grading layer)
- FML (40-mil high density polyethylene [HDPE])
- Geocomposite Drainage Net (for liner protection) with two layers of geotextiles (to increase the strength of the cap)
- Gravel Mix (12 inches)

For the grassed cover portion (8,311 sy or 1.72 acres), the Cover System has the following components (from bottom to top):

- Grading Layer (varying thickness, as required) (clean clay was utilized for the grading layer)
- FML (40-mil HDPE)
- Geotextile (two layers for liner protection) (to increase the strength of the cap)
- Common fill layer (6 inches)
- Vegetated Topsoil (variable, as required up to 6 inches)

The Cover System also included the re-installation of the Site perimeter fence (portions of the Site), security signs, and the relocation of the Site entrance (with a new security gate), as presented on Figure 1.2.

2.1.1 STORMWATER RETENTION AREA AND ASSOCIATED SWALE, GRASS-LINED DITCH, AND BERMS

The stormwater management features of the Cover System consist of conveying runoff from the gravel area via a gentle swale within the gravel Cover System, as well as a wide, shallow grass-lined drainage ditch along the east property line (adjacent to Wyoming

Avenue) to direct surface water flow to the stormwater retention area in the southeastern corner of the Site that then discharges to Wyoming Avenue at street level. Surface water flow directions within the Cover System are presented on Figure 1.2.

The majority of the runoff from the Site is conveyed to the Stormwater Retention Area via overland flow to the swale within the central gravel portion of the Cover System. The swale within the gravel Cover System was designed based on the intended use of the Site (i.e., parking/storage lot) so the overall gravel area is fairly flat (approximately 1 percent grade) with the edges blending into the existing natural area contours.

The approximately 25-foot (ft) wide grass drainage ditch constructed along the east side of the Site running parallel to Wyoming Avenue captures a small portion of the Site surface water drainage, but the majority of the Site drains to the swale (Stormwater Retention Area) to the southeast of the gravel Cover System.

Sediments in the stormwater runoff from the gravel cap surface will be collected by the grass drainage ditch and grass stormwater retention area (the potential for sediment accumulation will be inspected during monitoring events). The Stormwater Retention Area is approximately 175 ft in length and 100 ft in width. Runoff from the stormwater retention area discharges to Wyoming Avenue via a 6-inch outlet pipe. The portion of outlet pipe within the retention area is perforated and buried with approximately 2 to 4 inch stone to prevent clogging. The outlet pipe discharges through the berm to the roadway using a cross sidewalk drain installed within the existing concrete sidewalk area located directly south of the existing asphalt driveway entrance.

The stormwater retention area also incorporates a 10-foot wide trapezoidal overflow weir that discharges surface runoff from larger storm events (i.e., 100-year storm). The invert of the overflow weir was positioned approximately 2 ft above the bottom of the Stormwater Retention Area.

2.1.2 <u>DEED RESTRICTIONS</u>

As required by the Agreement, the City of Dearborn executed an amended Restrictive Covenant on March 18, 2016 and recorded it with the Wayne County Register Of Deeds. This Restrictive Covenant included the following deed restrictions:

- A non-residential zoning designation
- Prohibition of groundwater use on Site

Maintaining the Site Cover System, fencing, and signs

Within 30 days of receipt of U.S. EPA approval of the OMM Plan Amendment #3, a revised draft of the Restrictive Covenant addressing current Site conditions will be submitted to the U.S. EPA for review. The revised draft Restrictive Covenant will then subsequently be submitted to the City of Dearborn for review and execution. Additionally, a Standard of Care Plan is provided in Appendix A of this OMM Plan. All owners or operators of the Site have to comply with the Standard of Care Pan to operate the Site in a protective fashion (e.g., equivalent to a Due Care Plan consistent with Michigan Act 451).

2.2 METHANE GAS VENTING SYSTEM (GAS VENTS)

The methane gas venting system includes 36 gas vents (LNAPL extraction wells renovated as methane gas vents) located at the southwest corner of the Site and two passive ventilation trenches (PVTs) located at the north and south Site boundaries that passively vents any methane gas that is present below the Site. Methane monitoring will occur at the Site in select monitoring wells, passive gas vents, and gas probes during monitoring events (refer to Appendix B for logs). Monitoring details are presented in Section 5.0.

2.3 SENTRY WELLS AND SITE MONITORING WELLS

The monitoring well network consists of five sentry wells and 12 groundwater monitoring wells. The sentry wells (MW11-12, MW13-12, MW14-12, MW15-12, and MW16-12) were installed downgradient of the Site, as presented on Figure 1.2 to determine if the LNAPL is migrating off Site. LNAPL was not observed in the sentry wells to date.

The Site monitoring wells include MW1-08, MW2-08, MW3R-08, MW4-08, MW5-08, MW6-10, MW7-10, MW8-10, MW9-10, MW10-10, TW-1, and TW-2, as presented on Figure 1.2.

The sentry well construction logs are presented in Appendix B. Well construction details are presented in Table 2.2. Monitoring details are presented in Section 5.0.

2.4 GAS PROBES

Two gas probes were installed along each side of the Site for a total of eight gas probes (GP-1, GP-2, GP-3, GP-4, GP-5, GP-6, GP-7, and GP-8), as presented on Figure 1.2, for monitoring the gas pressure and concentration along the Site perimeter to assess the potential for vapor intrusion of methane or other chemicals onto the neighboring properties.

The gas probe construction logs are presented in Appendix B. Gas Probe construction details are presented in Table 2.2. Monitoring details are presented in Section 5.0.

048041 (18)

9

3.0 ORGANIZATIONAL STRUCTURE

Figure 3.1 presents the Site organizational structure for the implementation of the OMM Plan.

The duties include, but are not necessarily limited to, the following:

- The overall management of the inspection and maintenance requirements
- The preparation and submittal of reports to the U.S. EPA documenting OMM activities
- Financial accounting for supply and equipment purchases and disbursements associated with the OMM activities
- Attendance at meetings regarding the OMM activities
- Provide liaison for the Site with various Agency representatives, contractors, and suppliers regarding the OMM activities

4.0 OPERATION AND MAINTENANCE

Operation and maintenance requirements for the RA components include routine inspection, routine or scheduled maintenance, unscheduled maintenance, and record keeping of these activities.

4.1 INSPECTION AND MAINTENANCE

4.1.1 <u>INSPECTION AND MAINTENANCE RECORDS</u>

Inspections and routine and unscheduled maintenance activities will be documented on Field Forms. The Field Forms are provided in Appendix C. The Field Forms will be maintained and filed.

4.1.2 INSPECTIONS

Routine inspections of the various RA components were/will be performed at the following minimum frequencies:

- Quarterly from April 1, 2013 to receipt of U.S. EPA approval of OMM Plan Amendment #3.
- Semi-annually from receipt of U.S. EPA approval of OMM Plan Amendment #3.

Additional inspections may be conducted, as required. The inspections will include the following RA components:

- Cover System
- Stormwater management features including the berms, swale, grass-lined ditch, and the Stormwater Retention Area
- Methane Gas Venting System (gas vents)
- Sentry wells and monitoring wells
- Gas probes
- Perimeter security fence, signs, etc.

4.1.3 COVER SYSTEM

Neither the City of Dearborn nor the NPOS Respondents will be accessing or using the Site, except for the operation and maintenance and periodic monitoring of the on-Site wells and gas probes. The NPOS Respondents completed the Cover System inspection and maintenance for 1 year beginning April 1, 2013 (April 1, 2013 to March 31, 2014). The City of Dearborn participated in quarterly inspections during that year for training and transition. Since April 1, 2014, the City of Dearborn has agreed to undertake sole responsibility for Cover System inspections and maintenance, consistent with the Paragraph 96(e) of the Agreement. Note: AOC paragraph 96(e) specifies deed restrictions. Previously, the City of Dearborn agreed to conduct the work at the request of the U.S. EPA until March 30, 2023, however as of execution of this OMM Plan Amendment #3, the Respondents agreed to conduct OMM requirements for the Cover System at the request of the U.S. EPA.

Inspections

The routine inspections will be conducted by inspecting the entire Site to observe and determine the presence of exposed geotextile fabric (and potential geocomposite and/or liner damage), surface erosion and sloughing, areas bare of vegetation, and subsidence or settlement. During the inspection, the Site perimeter security fence and associated signs will be inspected to determine damage and/or other conditions that require repair. The inspection will be documented on a form (Appendix C).

Maintenance

Significant problems identified by the periodic routine inspections and requiring unscheduled maintenance will be rectified within 2 months of their observance, except for items where implementation of repairs are seasonally dependent or where implementation is delayed due to longer lead times for contractor, equipment, or material availability. In such cases, problems will be substantially rectified by the next quarter, if possible. Delays beyond 2 months will require U.S. EPA concurrence. Cover System maintenance repairs may include the following:

- Necessary addition and compaction of gravel at the surface of the gravel area of the Cover System
- Larger repairs of the gravel cover
- Repairing damage to the FML and geocomposite by trained contractors
- Repairing damage to the property fence, gates, and security signs
- Re-seeding and fertilizing of the vegetative cover or of the earthen berm, as necessary

- Grading or repair of the Site entrance
- Repairing surficial erosion and sloughing of the earthen berm
- Repairing damage caused by burrowing wildlife, the presence of deep-rooted weeds, or other foreign vegetation, and wind damage
- Housekeeping and litter disposal

4.1.4 STORMWATER RETENTION AREA AND ASSOCIATED SWALE, GRASS-LINED DITCH, AND BERMS

Regular inspections and routine and unscheduled maintenance activities will be conducted to maintain the Site stormwater management system in a manner consistent with the Cover System. The control features include: a gentle swale within the gravel Cover System, a shallow grass-lined drainage ditch along the east property line (adjacent to Wyoming Avenue), Stormwater Retention Area outlet to discharge flow to Wyoming Avenue, Stormwater Retention Area overflow spillway to prevent flooding located in the southeast corner, and vegetation on the berms to prevent erosion.

Inspections

The stormwater features will be inspected to ensure that they are in good operating condition.

The inspections will be conducted to observe and determine the presence of problems with outlet structures, the gravel swale and grass-lined drainage ditch, and the Stormwater Retention Area. Potential problems may include sediment accumulation (i.e., greater than 6 inches within the Stormwater Retention Area); debris causing obstructions; visible signs of erosion; quality of vegetation; signs of seepage through the berm; accumulation of trash in and around the Stormwater Retention Area or swale; and other conditions that may require repairs. The inspection will be documented on a form (Appendix C).

Maintenance

Significant problems identified by the routine inspections will be rectified within 2 months of their observance, except for items where implementation of repairs are seasonally dependent or where implementation is delayed due to longer lead times for contractors, equipment, or materials availability. In such cases, the problems will be substantially rectified by the next quarter, if possible. Delays beyond 2 months will

require U.S. EPA concurrence. Stormwater Retention Area and associated swale, grass-lined ditch, and berms maintenance/repairs may include:

- Removal of accumulated sediment and/or litter in swale, the grass-lined ditch, the Stormwater Retention Area, and associated outlet and overflow spillway
- Removal of unwanted vegetation (e.g., weeds)
- Repairs to stormwater system outlets and overflow structures
- Repair of undercut or eroded areas
- Seeding and/or fertilizing of ground cover to restore vegetation, as necessary

4.1.5 <u>METHANE GAS VENTING SYSTEM (GAS VENTS)</u>

Inspections

The passive vents and trenches will be allowed to continually vent methane or gas from the Site. During the monitoring events, the gas vents will be inspected and any necessary maintenance will be completed. Monitoring details are presented in Section 5.0.

Maintenance

Significant problems identified by the regular inspections and requiring unscheduled maintenance will be rectified within 2 months of their observance, except for items where implementation of repairs are seasonally dependent or where implementation is delayed due to longer lead times for contractors, equipment, or materials availability. In such cases, problems will be substantially rectified by the next quarter, if possible. Delays beyond 2 months will require U.S. EPA concurrence.

4.1.6 <u>SENTRY WELLS AND SITE MONITORING WELLS</u>

Inspections

Regular inspection and maintenance of select sentry and monitoring wells will be conducted during each monitoring event and will include the following:

- Condition of the well casing and the lock
- Check for sediment buildup in bottom of well

• Conditions of surface seal around the well

Monitoring details are presented in Section 5.0.

Maintenance

Significant problems identified by the regular inspections and requiring unscheduled maintenance will be rectified within 2 months of their observance, except for items where implementation of repairs are seasonally dependent or where implementation is delayed due to longer lead times for contractors, equipment, or materials availability. In such cases, problems will be substantially rectified by the next quarter, if possible. Delays beyond 2 months will require U.S. EPA concurrence. Sentry well and Site monitoring well maintenance may include:

- Oiling the lock away from the well or replacement of lock
- Maintaining access to each well by removing weeds and brush in area surrounding the well, as required
- Repairing damaged monitoring well casings or locks
- Redevelopment of wells
- Replacement/abandonment of wells

4.1.7 GAS PROBES

Inspections

Regular inspection and maintenance of the gas probes will be conducted during each monitoring event and will include the following:

- Condition of the gas probe casing and the lock
- Conditions of surface seal around the gas probe

Monitoring details are presented in Section 5.0.

Maintenance

Significant problems identified by the regular inspections and requiring unscheduled maintenance will be rectified within 2 months of their observance, except for items where implementation of repairs are seasonally dependent or where implementation is delayed

due to longer lead times for contractors, equipment, or materials availability. In such cases, problems will be substantially rectified by the next quarter, if possible. Delays beyond 2 months will require U.S. EPA concurrence. Gas probe maintenance may include:

- Oiling the lock away from the gas probes or replacement of lock
- Maintaining access to each gas probe by removing weeds and brush in area surrounding the well, as required
- Repairing damaged gas probe casings or locks
- Replacement/abandonment of gas probes

5.0 MONITORING

5.1 <u>SENTRY WELLS AND SITE MONITORING WELLS</u>

The sentry wells were monitored quarterly through receipt of U.S. EPA approval of OMM Plan Amendment #3. Subsequent monitoring will include annual hydraulic and LNAPL monitoring.

The Site monitoring wells were monitored quarterly through receipt of U.S. EPA approval of OMM Plan Amendment #3. Subsequent monitoring will include annual hydraulic and LNAPL monitoring and semi-annual methane monitoring.

Groundwater samples were collected from five Site monitoring wells for laboratory analysis of VOCs from 2014 through receipt of U.S. EPA approval of OMM Plan Amendment #3. OMM Plan Amendment #3 identifies the termination of the annual sampling event, as there were no groundwater exceedances of the pertinent State of Michigan Act 451 Part 201 criteria and the Site deed restriction prohibits potable use of groundwater.

A summary of the monitoring schedule is presented in Table 2.1. A summary of the wells included for hydraulic, LNAPL, and methane monitoring is presented in Table 5.1. Well monitoring and maintenance documentation forms are presented in Appendix C.

Summary reports were submitted to the U.S. EPA on a quarterly basis through U.S. EPA approval of OMM Plan Amendment #3. Annual reports are to be submitted to the U.S. EPA following receipt of U.S. EPA approval of OMM Plan Amendment #3. The reports include a summary and results of the field activities completed. The U.S. EPA will be notified immediately if greater than one eighth of an inch of LNAPL is present in any of the sentry wells.

5.2 GAS PROBES AND GAS VENTS

The eight gas probes were monitored for pressure and methane on a quarterly basis to receipt of U.S. EPA approval of OMM Plan Amendment #3. Gas probe pressure monitoring will continue to be completed annually and methane monitoring will be completed semi-annually. Gas vent LNAPL monitoring will be completed annually and methane monitoring will be completed semi-annually following receipt of U.S. EPA approval of OMM Plan Amendment #3. The gas vents will remain open at all times including during all monitoring events.

A summary of the monitoring schedule is presented in Table 2.1. A summary of the gas probes and gas vents included for pressure, methane, and/or LNAPL monitoring is presented in Table 5.1.

The results will be presented in the Annual Progress Report and evaluated to determine if the vapor pressure is sufficiently high enough to indicate a potential for off-Site migration.

Digital Manometer

The digital manometer will be is used to measure both static and differential pressures of the gas probes. The manometer will measure pressure/vacuum in the range of 0 to 40.0 in water column (WC) pressure or vacuum with a measurement accuracy of ± 0.1 . Static pressure will be measured relative to atmospheric pressure by connecting the positive (+) tubing lead from the manometer to the monitoring port. The pressure will only be recorded once the monitoring port ball valve is opened and pressure equilibrium is attained. Any fluctuating/pulsating pressures will also be noted.

Care will be taken when obtaining pressure readings to insure that connections are tightly sealed. Any liquid in the monitoring tubes will cause errors in the readings taken.

6.0 REPORTING

Progress Reports were submitted to the U.S. EPA quarterly to receipt of U.S. EPA approval of OMM Plan Amendment #3 followed by Annual Progress Reports. The Progress Reports include the results and evaluation of all OMM activities conducted during the inspection period. The Progress Reports will detail any corrective action that was taken to address any deficiencies at the Site. Any future changes in the monitoring schedule or monitoring points will be proposed to the U.S. EPA in the Annual Progress Reports. The Annual Progress Reports would be submitted to the U.S. EPA by December 31 of the same year the monitoring results were collected.


7.0 OMM HEALTH AND SAFETY PLAN (HASP)


A HASP is required to describe the health and safety procedures to be implemented during the Site OMM activities. The HASP provided in Appendix A of the RA Work Plan, Environmental Media dated November 2010 (Conestoga-Rovers & Associates, Inc. [CRA], currently GHD, 2010) will be used for the routine inspections, maintenance, and monitoring. The HASP will be updated, as necessary, to ensure that it covers any non-routine or new OMM activities.

In addition, a HASP would need to be prepared prior to completing any maintenance activities, which involve excavation beneath the Cover System consistent with the Standard of Care Plan (Appendix A).

8.0 REFERENCES

- ASTM International, 2007, E 2531-06: Standard Guide for Development of Conceptual Site Models and Remediation Strategies for Light Non-Aqueous-Phase Liquids Released to the Subsurface. ASTM Committee E50 on Environmental Assessment, Risk management and Corrective Action, ASTM International, West Conshohocken, PA, February 2007.
- CRA, 2010a, Site Investigation Report, Dearborn Refining Site, Dearborn, Michigan. April 13, 2010.
- CRA, 2010b, Removal Action Work Plan, Environmental Media, Dearborn Refining Site, Dearborn, Michigan. November 26, 2010.
- CRA, 2011, Demolition, Prescribed Excavation, and Cover System Final (100%) Design Dearborn Refining Site, Dearborn, Michigan. July 26, 2011.
- CRA, 2012, Construction Certification Report Dearborn Refining Site, Dearborn, Michigan. November 30, 2012.
- ITRC, 2009, Evaluating LNAPL Remedial Technologies for Achieving Project Goals. LNAPL-2. Washington, DC: Interstate Technology & Regulatory Council, LNAPLs Team. www.itrcweb.org.
- U.S. EPA, 2005, A Decision-Making Framework for Cleanup of Sites Impacted with Light Non-Aqueous Phase Liquids (LNAPL). Remediation Technologies Development Forum, NAPL Cleanup Alliance, Office of Solid Waste and Emergency Response, EPA 542-R-04-011, March 2005. www.clu-in.org.





LEGEND

---- LEGAL BOUNDARY

UMH LIFT STATION

EXISTING GROUND SURFACE CONTOURS (ft AMSL)

GROUNDWATER MONITORING WELL LOCATION

TREATED WATER DISCHARGE

TEST RECOVERY WELL LOCATION EXTRACTION WELL LOCATION

40 MIL HDPE LINER LIMIT (LINER ANCHOR TRENCH LOCATION)

GRAVEL AREA

UTILITY POLE

MPE - MULTI-PHASE EXTRACTION

SURFACE WATER DRAINAGE DIRECTION

SCALE VERIFICATION

DRAWING STATUS


DEARBORN REFINING SITE


DEARBORN, MICHIGAN

SITE PLAN

AS-BUILT

Date







PROJECT ORGANIZATIONAL CHART OPERATION, MAINTENANCE AND MONITORING PLAN DEARBORN REFINING SITE Dearborn, Michigan



TABLE 2.1

MONITORING AND MAINTENANCE SCHEDULE DEARBORN REFINING SITE DEARBORN, MI

Location	Component	Monitoring/Inspection Frequency To Receipt of U.S. EPA Approval of OMM Plan Amendment #3	Monitoring/Inspection Frequency Upon Receipt of U.S. EPA Approval of OMM Plan Amendment #3
	Hydraulic and LNAPL Monitoring		annually
Site Monitoring Wells	Methane Monitoring Inspections	quarterly	semi-annually semi-annually
	Chemical Monitoring	annually	not applicable
	Hydraulic and LNAPL Monitoring		annually
Sentry Wells	Methane Monitoring	quarterly	not applicable
•	Inspections		semi-annually
	Pressure Monitoring		annually
Gas Probes	Methane Monitoring	quarterly	semi-annually
	Inspections		semi-annually
	Chemical Monitoring	annually	not applicable
	LNAPL Monitoring		annually
Gas Vents	Methane Monitoring	quarterly	semi-annually
Gas vents	Inspections		semi-annually
	Chemical Monitoring	annually	not applicable
Cover System	Inspections and Maintenance	quarterly	semi-annually
Stormwater Retention Area and Associated Swales and Berms	Inspections and Maintenance	quarterly	semi-annually

TABLE 2.2

WELL AND GAS PROBE CONSTRUCTION DETAILS CONSTRUCTION CERTIFICATION REPORT DEARBORN REFINING SITE DEARBORN, MICHIGAN

Location	Completion Date	Ground Elevation	Top of Riser Elevation	Depth of Boring (ft bgs)	Screen Depth (ft bgs)
- CTI 4	0/40/40	500.00	Extraction Wells	05	
GV-1	8/13/12	590.39	592.39	25	5 - 25
GV-2 GV-3	8/28/12	589.75 589.47	591.79 591.54	26	5 - 20 6 - 26
GV-3 GV-4	8/28/12 8/29/12	589.47 589.12	591.54 591.21	31 26	5 - 20
GV-5	8/29/12	589.46	591.52	30.5	6 - 26
GV-6	8/29/12	589.85	591.75	12	7 - 12
GV-7	8/14/12	590.52	592.51	20	5 - 20
GV-8	8/28/12	589.92	591.96	46	5 - 20 5 - 20
GV-9	8/28/12	589.62	591.66	26	5 - 20
GV-10	8/28/12	589.21	591.24	26	5 - 20
GV-11	8/29/12	589.13	591.18	26.5	6 - 26
GV-12	8/27/12	589.25	591.32	25.5	5 - 20
GV-13	8/15/12	590.34	592.40	20.5	5 - 20
GV-14	8/17/12	590.18	592.22	25.5	5 - 20
GV-15	8/20/12	589.70	591.69	25.5	5 - 20
GV-16	8/28/12	589.22	591.22	26	5 - 20
GV-17	8/29/12	588.82	590.86	30.5	5 - 25
GV-18	8/29/12	589.33	591.29	25.5	5 - 20
GV-19	8/15/12	590.24	592.29	20.5	5 - 20
GV-20	8/16/12	590.37	592.41	25.5	5 - 20
GV-21	8/17/12	590.10	592.08	25.5	5 - 20
GV-22	8/21/12	589.45	591.45	26	5 - 20
GV-23	8/28/12	589.24	591.15	25.5	5 - 20
GV-24	8/24/12	588.98	591.04	25.5	5 - 20
GV-25	8/16/12	590.48	592.44	25	5 - 25
GV-26	8/20/12	590.11	592.13	26	5 - 20
GV-27	8/20/12	589.82	591.85	16	5 - 20
GV-28	8/23/12	589.19	590.77	25.5	5 - 20
GV-29	8/23/12	589.22	590.83	20.5	5 - 20
GV-30	8/24/12	590.58	592.58	21	5 - 20
GV-31	8/21/12	590.03	592.00	25.5	5 - 20
GV-32	8/22/12	589.35	591.39	25	5 - 20
GV-33	8/23/12	589.45	591.45	25	5 - 20
GV-34	8/21/12	587.55	589.61	20	5 - 20
GV-35	8/22/12	586.62	588.67	20	5 - 20
GV-36	8/22/12	586.80	588.82	20	5 - 20
TW-1	11/07/09	589.26	591.22	25	2 - 18
TW-2	10/28/09	589.27	590.92	20	2 - 18
MW6-10	4/13/11	589.36	591.56	25	3 - 18
MW7-10	4/12/11	589.00	591.01	25	3 - 18
MW8-10	4/12/11	589.28	591.18	25	4 - 19
MW9-10	4/14/11	588.74	590.43	25	3 - 18
MW10-10	4/13/11	587.08	588.52 Gas Probes	25	3 - 18
GP1-12	8/30/12	590.91	NA	10	4 - 5
GP2-12	8/30/12	589.83	NA NA	10	4-5
GP3-12	8/30/12	588.37	NA NA	10	4-5
GP4-12	8/30/12	587.93	NA NA	10	4-5
GP5-12	8/30/12	588.73	NA	10	4 - 5
GP6-12	8/30/12	586.54	NA	10	3 - 4
GP7-12	8/30/12	588.71	NA	10	4 - 5
GP8-12	8/30/12	588.88	NA	10	3 - 4
			Sentry Wells		
MW11-12	9/05/12	586.97	587.19	15	4 - 14
MW12-12 ⁽¹⁾	NA	NA	NA	NA	NA
MW13-12	9/06/12	586.98	586.78	20	3 - 19
MW14-12	9/04/12	587.01	586.81	20	3 - 19
MW15-12	9/04/12	587.64	587.26	20	7 - 19
MW16-12	9/04/12	587.01	586.67	15	4 - 14
Perimeter Wells					
MW1-08	3/03/08	591.59	591.41	30	3.5 - 18.5
MW2-08	3/3/08	590.65	590.64	10	3 - 7
MW3R-08	9/18/08	586.15	587.87	25	3.5 - 18.5
MW4-08	3/24/08	590.43	590.35	20	3 - 16
MW5-08	3/24/08	587.55	587.11	15	2 - 10

Notes:

MW12-12 was not installed because a scrap pile was present on the property. U.S. EPA agreed that the monitoring well was not required. Feet below ground surface.

Not Applicable.

Extraction wells converted to methane gas vents.

(1) ft bgs NA GV

TABLE 5.1

HYDRAULIC AND VAPOR MONITORING LOCATIONS DEARBORN REFINING SITE DEARBORN, MICHIGAN

Well Identification	Hydraulic and LNAPL Monitoring	Methane Monitoring	Pressure Monitoring		
	Northern Prope	rty Boundary			
GP1-12	NM	Х	Х		
GP2-12	NM	Х	Х		
GV3-15	NM	Х	NM		
GV4-15	NM	Х	NM		
MW1-08	X	Х	NM		
	Eastern Proper	ty Boundary			
GP3-12	NM	X	Х		
GP4-12	NM	X	Х		
MW2-08	X	Х	NM		
	Western Proper	rty Boundary			
GP7-12	NM	X	Х		
GP8-12	NM	X	Х		
MW4-08	X	X	NM		
MW5-08	X	Х	NM		
	Southern Prope	rty Boundary			
GP5-12	NM	X	Х		
GP6-12	NM	Х	Х		
MW3R-08	X	Х	NM		
MW10-10	X	Х	NM		
EX-34	X	Х	NM		
GV10-17	NM	Х	NM		
Central Property Boundary					
MW7-10	X	X	NM		
MW8-10	Х	Х	NM		
MW9-10	X	Х	NM		
	Ferrous Processing &	Trading Company			
MW13-12	X	NM	NM		
MW14-12	X	NM	NM		
MW15-12	X	NM	NM		
	Tota	al			
Total Locations Monitored	1 13	21	8		

Acronyms/Notes:

LNAPL - light non-aqueous phase liquid

NM - Not Monitored

X - Monitored

Appendices GHD | Standard of Care Plan | 048041 (19)

Appendix A
Standard of Care Plan
(Provided as a separate document)

Extraction Well, Sentry Well, and Gas	Appendix B Probe Logs

APPENDIX B

EXTRACTION WELL, SENTRY WELL, AND GAS PROBE LOGS



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041


CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-1

DATE COMPLETED: August 13, 2012

DRILLING METHOD: GEOPROBE





Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-2
DATE COMPLETED: August 28, 2012

DRILLING METHOD: GEOPROBE FIELD PERSONNEL: C. BONDY

DEPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAME	PLE	
ft BGS		ft BGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
	GP-GRAVEL (FILL), fine to coarse grained, poorly graded, compact, gray, moist	O 100	CONCRETE	1SH		100		-
2	GEOMEMBRANE/LINER CL-SANDY CLAY (FILL), fine to medium sand, fine to coarse gravel, low plasticity, stiff, brown, moist	1.00	BENTONITE GROUT 4" PVC WELL CASING	2GP		100		0.0
4 6	- silty clay, trace sand, mottled at 2.8ft BGS SP-SAND (FILL), with silt, trace gravel, fine sand, fine to coarse gravel, poorly graded,	5.50	BENTONITE CHIPS					0.2
8	compact, brown, moist - with concrete debris at 5.8ft BGS - with bottom ash, slag and brick, trace concrete, rubber and glass debris, black staining, slight oil-like odor at 6.5ft BGS		BOREHOLE 4" PVC WELL SCREEN	3GP		55		7.0
10	- wet at 10.0ft BGS - loose to compact at 11.0ft BGS		SAND PACK					2.2
12				4GP		25		0.3
16								0.3
18				5GP		40		0.2
20		21.50	WELL DETAILS Screened interval:					0.2
22 24	CL-CLAY, trace silt, low plasticity, firm, gray, moist		5.00 to 20.00ft BGS Length: 15ft Diameter: 4in Slot Size: 0.010	6GP		50		0.2
26	END OF BOREHOLE @ 26.0ft BGS	26.00	Material: WIRE WRAPPED PVC Seal: 3.75 to 4.00ft BGS Material: BENTONITE CHIPS					0.2
28			Sand Pack: 4.00 to 20.00ft BGS Material: SAND					
30								
32								
34								



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041


CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-3

DATE COMPLETED: August 28, 2012

DRILLING METHOD: GEOPROBE





Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-4

DATE COMPLETED: August 29, 2012

DRILLING METHOD: GEOPROBE

DEPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAMF	PLE	
ft BGS	CHANGINATIIO DECOMI HONG MEMARINO	ft BGS		NUMBER	NTERVAL	REC (%)	'N' VALUE	PID (ppm)
	GP-GRAVEL (FILL), fine to coarse grained,		CONCRETE	1SH	_	100		
	GEOMEMBRANE/LINER CL-SANDY CLAY (FILL), trace gravel, fine to medium sand, fine to coarse gravel, low plasticity, stiff, brown, moist - with silt, slightly mottled at 3.3ft BGS	1.00 1.05	BENTONITE GROUT 4" PVC WELL CASING BENTONITE CHIPS	2GP		100		0.1
-6 - -8 -	- 3" concrete debris at 5.5ft BGS SP-SAND (FILL), trace clay, bottom ash and slag, fine grained, compact, black, moist, staining, slight oil-like odor - with concrete debris, gray at 7.0ft BGS - with bottom ash, slag, trace brick and wood debris, no concrete at 8.3ft BGS	6.00	10" BOREHOLE 4" PVC WELL SCREEN	3GP		70		6.7
10 12 	- wet at 9.0ft BGS - loose to compact at 10.5ft BGS		SAND PACK					32.8
- 14 - - - 16				4GP		50		88.7
- 18 20				5GP		5		67.1
- - - - 22 - - - - - - -	CL-CLAY, with silt, low plasticity, firm to stiff, brown, moist	21.00	WELL DETAILS Screened interval: 5.00 to 20.00ft BGS Length: 15ft Diameter: 4in Slot Size: 0.010 Material: WIRE WRAPPED PVC	6GP		70		3.3
- - - - - - - 26	- trace fine sand, soft at 25.0ft BGS	26.00	Seal: 3.75 to 4.00ft BGS Material: BENTONITE CHIPS					1.2
88	END OF BOREHOLE @ 26.0ft BGS		Sand Pack: 4.00 to 20.00ft BGS Material: SAND					
II .								
30 - 30 - 30 - 30 - 30 - 30 - 30 - 30 -								
90 — 34 -								
SBURDEN LOG	NOTES: MEASURING POINT ELEVATIONS MAY CHANGE; RI	FER TO C	CURRENT ELEVATION TABLE		1	1		



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041


CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-5

DATE COMPLETED: August 29, 2012

DRILLING METHOD: GEOPROBE





Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP LOCATION: DEARBORN, MICHIGAN HOLE DESIGNATION: EX-6

DATE COMPLETED: August 13, 2012

DRILLING METHOD: GEOPROBE

EPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAMF	'LE	
BGS	S. S	ft BGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
	GP-GRAVEL (FILL), fine to coarse grained, poorly graded, compact, gray, moist	1.00	CONCRETE	1SH		100		-
<u>2</u>	GEOMEMBRANE/LINER CL-SANDY CLAY (FILL), trace gravel, fine sand, fine to coarse gravel, low plasticity, stiff, brown, moist - 2" concrete debris at 3.5ft BGS	1.05	BENTONITE GROUT 4" PVC WELL CASING	2GP		100		0.4
;	- silty clay, trace sand and gravel, mottled at 4.0ft BGS - 2" concrete debris at 4.5ft BGS	5.85	BENTONITE CHIPS 10" BOREHOLE					0.4
}	- sandy clay, firm at 5.0ft BGS SP-SAND (FILL), with silt, trace gravel, fine to medium sand, fine gravel, poorly graded, compact, brown, moist - wet at 6.0ft BGS		4" PVC WELL	3GP		70		0.1
0	wet at ook boo		SCREEN SAND PACK					0.1
2	SP/GP-SAND AND GRAVEL (FILL), with concrete and slag, fine sand, fine to coarse gravel, poorly graded, dense, gray, moist	12.25	WELL DETAILS Screened interval: 7.00 to 12.00ft BGS	4GP		80		6.9
4	- REFUSAL at 15.5ft BGS	15.50	Length: 5ft Diameter: 4in Slot Size: 0.010					1.1
6	END OF BOREHOLE @ 15.5ft BGS		Material: WIRE WRAPPED PVC Seal: 4.75 to 5.00ft BGS					
8			Material: BENTONITE CHIPS Sand Pack: 5.00 to 12.00ft BGS Material: SAND					
20			iviaterial. Shivib					
22								
24								
26								
28								
80								
32								
34								



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041


CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-7

DATE COMPLETED: August 14, 2012

DRILLING METHOD: GEOPROBE





Page 1 of 2

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-8

DATE COMPLETED: August 28, 2012

DRILLING METHOD: GEOPROBE FIELD PERSONNEL: C. BONDY

DEPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAMF	PLE	
ft BGS		ft BGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
	GP-GRAVEL (FILL), fine to coarse grained, poorly graded, compact, gray, moist	4.00	CONCRETE	1SH		100		
2	GEOMEMBRANE/LINER CL-SANDY CLAY (FILL), trace gravel, fine to medium sand, fine to coarse gravel, low plasticity, stiff, brown, moist - with silt at 3.3ft BGS	1.00 1.05	BENTONITE GROUT 4" PVC WELL CASING BENTONITE CHIPS	2GP		85		0.1
6	SP-SAND (FILL), with silt, trace gravel, fine to medium sand, fine to coarse gravel, poorly graded, compact, brown, moist - with concrete debris at 6.0ft BGS - no concrete debris at 6.5ft BGS - brick debris at 6.8ft BGS	5.507.00	10" BOREHOLE	3GP		25		0.4
10	SP-SAND (FILL), with silt, bottom ash and slag, fine grained, compact, black, moist, staining - loose, wet, petroleum-like odor at 10.0ft BGS		4" PVC WELL SCREEN SAND PACK					1.3
12 14				4GP		25		5.5
16						-		9.2
18 20				5GP		0		
22			WELL DETAILS Screened interval: 5.00 to 20.00ft BGS Length: 15ft Diameter: 4in					
24			Slot Size: 0.010 Material: WIRE WRAPPED PVC Seal: 3.75 to 4.00ft BGS	6GP		0		
26 28			Material: BENTONITE CHIPS Sand Pack: 4.00 to 20.00ft BGS Material: SAND	7GP		0		
30				. 5				
32				8GP		0		
34								



Page 2 of 2

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP LOCATION: DEARBORN, MICHIGAN HOLE DESIGNATION: EX-8

DATE COMPLETED: August 28, 2012

DRILLING METHOD: GEOPROBE

DEPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH ft BGS	MONITORING WELL			SAME	PLE	
ft BGS		ft BGS	morni orano mede	NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
-36								
-38 - -40				9GP		0		
-42	CL-CLAY, trace silt, sand and gravel, fine sand, fine to coarse gravel, low plasticity, stiff, gray, moist	41.00				_		1.0
- -44 -				10GP		70		0.7
46 48	END OF BOREHOLE @ 46.0ft BGS	46.00						
- - - -50								
- - 52 -								
- 54 								
58 60								
- - 64 - -								
- 66 - -								
68 								



Page 1 of 1


PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP LOCATION: DEARBORN, MICHIGAN HOLE DESIGNATION: EX-9

DATE COMPLETED: August 28, 2012

DRILLING METHOD: GEOPROBE





Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041


CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-10

DATE COMPLETED: August 28, 2012

DRILLING METHOD: GEOPROBE





Page 1 of 1


PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

HOLE DESIGNATION: EX-11 DATE COMPLETED: August 29, 2012 DRILLING METHOD: GEOPROBE

LOCATION: DEARBORN, MICHIGAN FIELD PERSONNEL: C. BONDY





Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE


PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-12
DATE COMPLETED: August 27, 2012

DRILLING METHOD: GEOPROBE





Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE


PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-13
DATE COMPLETED: August 15, 2012

DRILLING METHOD: GEOPROBE





Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-14

DATE COMPLETED: August 17, 2012

DRILLING METHOD: GEOPROBE FIELD PERSONNEL: C. BONDY

SAMPLE **DEPTH DEPTH** MONITORING WELL STRATIGRAPHIC DESCRIPTION & REMARKS ft BGS ft BGS N' VALUE INTERVAL PID (ppm) 8 REC GP-GRAVEL (FILL), fine to coarse grained, CONCRETE 1SH 100 poorly graded, compact, gray, moist 1.25 BENTONITE GEOMEMBRANE/LINER 1 30 GROUT 2 0.3 CL-SANDY CLAY (FILL), trace gravel, fine to medium sand, fine to coarse gravel, low 4" PVC WELL 100 CASING plasticity, stiff, brown, moist BENTONITE 0.2 **CHIPS** - gray at 5.0ft BGS 5.30 SP-SAND (FILL), with gravel, trace brick and 6 slag, fine sand, fine to coarse gravel, poorly 10" 0.2 graded, compact, brown, moist BOREHOLE - trace gravel, no slag or brick, light brown at - 8 3GP 80 6.0ft BGS - with gravel, trace slag and brick, brown at 4" PVC WELL 12.5 6.5ft BGS SCREEN - with bottom ash, slag, brick and clay, no 10 gravel, black, slight oil-like odor at 6.8ft BGS SAND PACK - with coal, wood and glass at 7.0ft BGS 12.1 - loose to compact, wet, sheen at 10.0ft BGS - 12 4GP 30 - 14 9.7 - increase in sand at 15.5ft BGS - 16 18 5GP 25 4.1 - 20 WELL DETAILS Screened interval: 0.3 5.00 to 20.00ft BGS 22.00 22 CL-SILTY CLAY, low plasticity, firm, brown, Length: 15ft moist Diameter: 4in 45 Slot Size: 0.010 - 24 Material: WIRE WRAPPED PVC 0.2 25.00 END OF BOREHOLE @ 25.0ft BGS 3.75 to 4.00ft BGS Material: BENTONITE CHIPS 26 Sand Pack: 4.00 to 20.00ft BGS CORP.GDT Material: SAND -28 - 30 48041-WIN.GPJ - 32 **OVERBURDEN LOG** - 34 NOTES: MEASURING POINT ELEVATIONS MAY CHANGE; REFER TO CURRENT ELEVATION TABLE



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-15

DATE COMPLETED: August 20, 2012

DRILLING METHOD: GEOPROBE FIELD PERSONNEL: C. BONDY

SAMPLE **DEPTH DEPTH** MONITORING WELL STRATIGRAPHIC DESCRIPTION & REMARKS ft BGS ft BGS N' VALUE INTERVAL PID (ppm) 8 REC (GP-GRAVEL (FILL), fine to coarse grained, 100 CONCRETE 1SH poorly graded, compact, gray, moist 1.00 1.05 BENTONITE GEOMEMBRANE/LINER GROUT 2 0.0 CL-SANDY CLAY (FILL), trace gravel, fine to 4" PVC WELL CASING medium sand, fine to coarse gravel, low 95 plasticity, stiff, brown, moist BENTONITE 0.0 **CHIPS** - with concrete debris at 5.3ft BGS 5.50 6 SM-SILTY SAND (FILL), fine grained, 10" compact, brown, moist to very moist 50.2 BOREHOLE - staining, slight oil-like odor at 5.7ft BGS 8 - with fine to coarse gravel, bottom ash, slag, 3GP 70 brick and glass debris at 6.0ft BGS 4" PVC WELL - wet at 8.5ft BGS SCREEN - loose to compact at 10.0ft BGS 10 SAND PACK 12 71.1 4GP 15 - 14 - 16 18 5GP 5 138.3 - 20 WELL DETAILS 21.00 Screened interval: CL-SILTY CLAY, low plasticity, firm, brown, 2.1 5.00 to 20.00ft BGS moist 22 Length: 15ft Diameter: 4in 60 Slot Size: 0.010 - soft at 24.0ft BGS - 24 Material: WIRE WRAPPED PVC 0.6 25.00 END OF BOREHOLE @ 25.0ft BGS 3.75 to 4.00ft BGS Material: BENTONITE CHIPS -26 Sand Pack: 4.00 to 20.00ft BGS CORP.GDT Material: SAND -28 - 30 48041-WIN.GPJ - 32 **OVERBURDEN LOG** - 34 NOTES: MEASURING POINT ELEVATIONS MAY CHANGE; REFER TO CURRENT ELEVATION TABLE



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-16

DATE COMPLETED: August 28, 2012

DRILLING METHOD: GEOPROBE

DEPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAMF	PLE	
ft BGS		ft BGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
	GP-GRAVEL (FILL), fine to coarse grained, poorly graded, compact, gray, moist	\d	CONCRETE	1SH		100		-
-2	GEOMEMBRANE/LINER CL-SANDY CLAY (FILL), trace gravel, fine to medium sand, fine to coarse gravel, low plasticity, stiff, brown, moist - silty clay, trace sand and gravel, mottled at 2.5ft BGS - sandy clay, not mottled at 3.0ft BGS	1.25	BENTONITE GROUT 4" PVC WELL CASING BENTONITE CHIPS	2GP		100		0.0
8	- silty clay, gray at 4.9ft BGS SP-SAND (FILL), with bottom ash, slag, wood, trace glass, metal and brick debris, fine grained, loose to compact, black, moist, staining, petroleum-like odor	6.00	10" BOREHOLE 4" PVC WELL SCREEN	3GP		60		33.8
10	- increase in wood debris at 10.5ft BGS - wet at 11.0ft BGS		SAND PACK					147.5 61.0
14				4GP		30		28.5
16 18 20			WELL DETAILS	5GP		10		14.2
22	CL-CLAY, trace silt, low plasticity, soft to firm, brown, moist	21.00	Screened interval: 5.00 to 20.00ft BGS Length: 15ft Diameter: 4in Slot Size: 0.010 Material: WIRE WRAPPED PVC Seal: 3.75 to 4.00ft BGS	6GP		70		4.2 0.7
26	END OF BOREHOLE @ 26.0ft BGS	26.00	Material: BENTONITE CHIPS Sand Pack: 4.00 to 20.00ft BGS			_		
28			Material: SAND					
30								
34								



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041


CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-17

DATE COMPLETED: August 29, 2012

DRILLING METHOD: GEOPROBE





Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-18

DATE COMPLETED: August 29, 2012

DRILLING METHOD: GEOPROBE

EPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAME	PLE	
t BGS		ft BGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
	GP-GRAVEL (FILL), fine to coarse grained,		CONCRETE	1SH		100		
2	poorly graded, compact, gray, moist GEOMEMBRANE/LINER CL-SANDY CLAY (FILL), trace gravel, fine to medium sand, fine to coarse gravel, low	1.00 1.05	BENTONITE GROUT 4" PVC WELL	000		100		0.2
1	plasticity, stiff, brown, moist - trace concrete debris at 2.5ft BGS - silty clay, trace sand, mottled at 3.0ft BGS - gray, not mottled at 3.5ft BGS	4.75	CASING BENTONITE CHIPS	2GP		100		30.4
3	SP-SAND (FILL), trace clay and gravel, fine sand, fine to coarse gravel, poorly graded, compact, dark brown, moist, slight oil-like odor - 3" concrete debris at 5.0ft BGS	6.00	■ 10" BOREHOLE	3GP		75		32.7
10	- black, trace staining at 5.3ft BGS CL-SANDY CLAY (FILL), trace gravel, fine sand, fine to coarse gravel, low plasticity, firm,	10.00	4" PVC WELL SCREEN					50.0
12	black, moist, staining, oil-like odor - silty clay, trace sand, no gravel, stiff, slightly mottled at 8.0ft BGS SP-SAND (FILL), with clay, bottom ash, slag,		SAND PACK	4GP		10		36.0
14	brick and concrete debris, fine grained, loose to compact, black, wet, staining, slight oil-like odor			1.0.				00.
16								28.
18				5GP		50		50.8
22	CL-SILTY CLAY, trace fine sand, low plasticity, stiff, brown, moist	20.25	WELL DETAILS Screened interval: 5.00 to 20.00ft BGS Length: 15ft					2.2
	- firm to soft at 23.0ft BGS		Diameter: 4in Slot Size: 0.010	6GP		70		
24	- soft at 24.0ft BGS		Material: WIRE WRAPPED PVC Seal:					1.0
26	END OF BOREHOLE @ 25.5ft BGS	25.50	3.75 to 4.00ft BGS Material: BENTONITE CHIPS Sand Pack: 4.00 to 20.00ft BGS					
28			Material: SAND					
80								
32								
34								



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-19
DATE COMPLETED: August 15, 2012

DRILLING METHOD: GEOPROBE FIELD PERSONNEL: C. BONDY

SAMPLE **DEPTH DEPTH** MONITORING WELL STRATIGRAPHIC DESCRIPTION & REMARKS ft BGS ft BGS N' VALUE (mdd) INTERVAL 8 REC PID (GP-GRAVEL (FILL), fine to coarse grained, 100 1SH CONCRETE 0.75 poorly graded, compact, gray, moist 0.80 BENTONITE GEOMEMBRANE/LINER GROUT 2 3.2 CL-SANDY CLAY (FILL), trace gravel, fine to medium sand, fine to coarse gravel, low 4" PVC WELL 2GP 100 CASING plasticity, stiff, brown, moist BENTONITE 5.3 **CHIPS** - with concrete debris at 4.8ft BGS 4 90 5.50 SP-SAND (FILL), with gravel, trace rootlets, 6 6.00 fine sand, fine to coarse gravel, poorly graded, 10" compact, brown, moist 20.4 BOREHOLE 7.20 7.45 - with brick debris, trace coal at 5.25ft BGS - 8 3GP 75 **BRICK DEBRIS** SP-SAND (FILL), with bottom ash, slag, glass, 4" PVC WELL 32.2 SCREEN wood and paper debris, fine grained, compact, 10 black, moist **BRICK DEBRIS** SAND PACK SP-SAND (FILL), with bottom ash, slag, glass, 10.6 12 wood and paper debris, fine grained, dense, black, moist, slight oil-like odor 4GP 45 - wet at 8.0ft BGS - 14 - loose to compact at 10.0ft BGS 4.5 15.50 CL-SILTY CLAY, low plasticity, soft, - 16 yellowish-brown, moist, mottled 2.3 18 5GP 40 1.9 - firm at 19.5ft BGS - 20 - 2" trace wood debris at 19.8ft BGS 20.50 WELL DETAILS - brown, slightly mottled at 20.0ft BGS Screened interval: END OF BOREHOLE @ 20.5ft BGS 5.00 to 20.00ft BGS 22 Length: 15ft Diameter: 4in Slot Size: 0.010 - 24 Material: WIRE WRAPPED PVC 3.75 to 4.00ft BGS Material: BENTONITE CHIPS 26 Sand Pack: 4.00 to 20.00ft BGS CORP.GDT Material: SAND - 28 - 30 48041-WIN.GPJ -32 **OVERBURDEN LOG** - 34 NOTES: MEASURING POINT ELEVATIONS MAY CHANGE; REFER TO CURRENT ELEVATION TABLE



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE


PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-20
DATE COMPLETED: August 16, 2012

DRILLING METHOD: GEOPROBE






Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

HOLE DESIGNATION: EX-21 DATE COMPLETED: August 17, 2012 DRILLING METHOD: GEOPROBE





Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-22

DATE COMPLETED: August 21, 2012

DRILLING METHOD: GEOPROBE FIELD PERSONNEL: C. BONDY

EPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAME	'LE	
BGS		ft BGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
	GP-GRAVEL (FILL), fine to coarse grained, poorly graded, compact, gray, moist	∩d	CONCRETE	1SH		100		
2	GEOMEMBRANE/LINER CL-SANDY CLAY (FILL), trace gravel, fine to medium sand, fine to coarse gravel, low plasticity, stiff, brown, moist - with silt, trace concrete debris at 2.3ft BGS - mottled at 2.5ft BGS - with concrete debris at 4.5ft BGS	1.00	BENTONITE GROUT 4" PVC WELL CASING BENTONITE CHIPS	2GP		100		0.4
3	- gray at 5.5ft BGS SP-SAND (FILL), with clay, trace concrete and gravel, fine sand, fine to coarse gravel, compact, brown, moist, slight petroleum-like odor - trace glass debris at 7.8ft BGS - with bottom ash, slag, brick, concrete, wood, trace metal and rubber debris, wet, strong	7.00	BOREHOLE 4" PVC WELL SCREEN SAND PACK	3GP		75		35.7 131.
12	petroleum-like odor at 8.5ft BGS - loose to compact at 11.0ft BGS			4GP		25		83.7 114.
18				5GP		5		32.8 19. ²
22	CL-CLAY, trace silt, low plasticity, firm to soft, brown, moist	21.00	WELL DETAILS Screened interval: 5.00 to 20.00ft BGS Length: 15ft Diameter: 4in Slot Size: 0.010 Material: WIRE WRAPPED PVC	6GP		40		4.9
26	END OF BOREHOLE @ 26.0ft BGS	26.00	Seal: 3.75 to 4.00ft BGS Material: BENTONITE CHIPS Sand Pack: 4.00 to 20.00ft BGS					2.0
30			Material: SAND					
32								
34								



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE


PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-23
DATE COMPLETED: August 28, 2012

DRILLING METHOD: GEOPROBE





Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-24
DATE COMPLETED: August 24, 2012

DRILLING METHOD: GEOPROBE FIELD PERSONNEL: C. BONDY

DEPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAME	PLE	
ft BGS	STIVITION THE DESCRIPTION & NEIWARKS	ft BGS	WONT ONNO WELL	NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
	GP-GRAVEL (FILL), fine to coarse grained, poorly graded, compact, gray, moist		CONCRETE	1SH		100		
2	GEOMEMBRANE/LINER CL-SANDY CLAY (FILL), trace gravel, fine to medium sand, fine to coarse gravel, low plasticity, stiff, brown, moist - with silt at 2.0ft BGS - silty clay, with sand, gray at 3.5ft BGS	4.25 5.00	BENTONITE GROUT 4" PVC WELL CASING BENTONITE CHIPS	2GP		100		7.0
8	SP-SAND (FILL), with gravel, trace slag and concrete, fine sand, fine to coarse gravel, poorly graded, compact, brown, moist, staining, slight oil-like odor GP-GRAVEL (FILL), with sand, trace concrete, fine to coarse gravel, fine sand, poorly graded,	5.75 6.50	10" BOREHOLE	3GP		65		7.9
10 12	compact, brown, moist, staining CL-SILTY CLAY (FILL), trace sand and gravel, fine to medium sand, fine to coarse gravel, low plasticity, stiff, olive green, mottled, moist SP-SAND (FILL), with clay, trace bottom ash,		SCREEN SCREEN SAND PACK			_		323.° 150.°
14	brick and glass debris, fine grained, compact, dark brown, moist, staining, strong petroleum-like odor - wet, black, trace free product at 6.75ft BGS			4GP		10		
16 18 20	- with bottom ash, slag and glass debris, loose to compact at 10.5ft BGS			5GP		10		22.7
20	CL-SILTY CLAY, trace fine sand, low plasticity, firm to stiff, brown, moist	21.00	WELL DETAILS Screened interval: 5.00 to 20.00ft BGS Length: 15ft Diameter: 4in	6GP		30		10.:
24	- soft at 24.5ft BGS		Slot Size: 0.010 Material: WIRE WRAPPED PVC Seal:					1.4
26	END OF BOREHOLE @ 25.5ft BGS	25.50	3.75 to 4.00ft BGS Material: BENTONITE CHIPS Sand Pack: 4.00 to 20.00ft BGS					
28			Material: SAND					
30								
32								
					1	1		



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-25

DATE COMPLETED: August 16, 2012

DRILLING METHOD: GEOPROBE FIELD PERSONNEL: C. BONDY

SAMPLE **DEPTH DEPTH** MONITORING WELL STRATIGRAPHIC DESCRIPTION & REMARKS ft BGS ft BGS N' VALUE (mdd) INTERVAL 8 REC 딢 GP-GRAVEL (FILL), fine to coarse grained, CONCRETE 1SH 100 poorly graded, compact, gray, moist 1.00 1.05 0.0 BENTONITE GEOMEMBRANE/LINER GROUT 2 CL-SANDY CLAY (FILL), trace gravel, fine to medium sand, fine to coarse gravel, low 4" PVC WELL 2GP 100 CASING plasticity, stiff, brown, moist 0.1 BENTONITE - trace concrete at 3.0ft BGS **CHIPS** - 1.5" concrete debris at 5.0ft BGS 5.20 5.45 SP-SAND (FILL), with gravel, fine to medium 6 sand, fine to coarse gravel, poorly graded, 10" loose to compact, brown, moist BOREHOLE 3GP 80 CL-SANDY CLAY (FILL), trace gravel, wood, - 8 coal, bottom ash, slag and brick debris, fine to 1.4 medium sand, fine to coarse gravel, low 4" PVC WELL 9 00 plasticity, firm, black, moist, slight oil-like odor SCREEN 10 SM-SILTY SAND (FILL), with bottom ash, slag, glass, brick, concrete and paper debris, fine SAND PACK grained, compact, black, wet, staining, oil-like 13.0 odor 12 4GP 50 43.6 - 14 - loose to compact, sheen at 14.5ft BGS - with clay, no sheen at 15.0ft BGS - 16 2.6 5GP 30 18 1.4 - 20 - increase in glass debris at 20.0ft BGS 6.1 22 6GP 30 0.6 - 24 24.00 CL-SILTY CLAY (FILL), low plasticity, stiff, brown, moist 25.00 - 2" slag at 24.5ft BGS **WELL DETAILS** 26 Screened interval: END OF BOREHOLE @ 25.0ft BGS 5.00 to 25.00ft BGS CORP.GDT Length: 20ft Diameter: 4in - 28 Slot Size: 0.010 Material: WIRE WRAPPED PVC - 30 3.75 to 4.00ft BGS 48041-WIN.GPJ Material: BENTONITE CHIPS Sand Pack: -32 4.00 to 25.00ft BGS Material: SAND **OVERBURDEN LOG** -34 NOTES: MEASURING POINT ELEVATIONS MAY CHANGE; REFER TO CURRENT ELEVATION TABLE



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-26
DATE COMPLETED: August 20, 2012

DRILLING METHOD: GEOPROBE FIELD PERSONNEL: C. BONDY

DEPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAME	PLE	
t BGS		ft BGS	WIGHT GIVING WELL	NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
	GP-GRAVEL (FILL), fine to coarse grained,		CONCRETE	1SH		100		_
2	poorly graded, compact, gray, moist GEOMEMBRANE/LINER CL-SANDY CLAY (FILL), trace silt and gravel, fine to medium sand, fine to coarse gravel, low plasticity, stiff, brown, moist - silty clay, trace sand and concrete debris, slightly mottled at 2.7ft BGS - sandy clay, with gravel, trace silt, not mottled	1.00 1.05	BENTONITE GROUT 4" PVC WELL CASING BENTONITE CHIPS	2GP		100		0.0
3 3 10	at 3.3ft BGS SP-SAND (FILL), with clay and gravel, trace coal, brick and concrete debris, fine sand, fine to coarse gravel, poorly graded, compact, brown, moist - with concrete debris at 6.5ft BGS - with silt, bottom ash and slag, trace glass and brick debris, no clay, black, staining,		10" BOREHOLE 4" PVC WELL SCREEN	3GP		50		19.4 122.
12	petroleum-like odor at 7.0ft BGS - wet, stong odor, sheen, trace free product at 11.0ft BGS		SAND PACK	4GP		25		202
18	- increase in glass debris at 16.0ft BGS			5GP		30		56.£
22	ML-SILT, with clay, trace fine sand, low plasticity, firm, brown, wet, staining, slight petroleum-like odor CL-CLAY, trace silt, low plasticity, stiff, brown, moist	21.00 22.25	WELL DETAILS Screened interval: 5.00 to 20.00ft BGS Length: 15ft Diameter: 4in Slot Size: 0.010 Material: WIRE WRAPPED PVC Seal:	6GP		85		1.0
26	- firm at 25.5ft BGS END OF BOREHOLE @ 26.0ft BGS	26.00	3.75 to 4.00ft BGS Material: BENTONITE CHIPS Sand Pack: 4.00 to 20.00ft BGS					
28			Material: SAND					
30								
32								
	1		1	1		1	ı l	



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-27

DATE COMPLETED: August 20, 2012

DRILLING METHOD: GEOPROBE

DEPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAMF	PLE	
ft BGS		ft BGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
	GP-GRAVEL (FILL), fine grained, poorly graded, compact, gray, moist	1.00	CONCRETE	1SH		100		-
-2 -4 -6	GEOMEMBRANE/LINER CL-SANDY CLAY (FILL), trace silt and gravel, fine to medium sand, fine to coarse gravel, low plasticity, stiff, brown, moist - trace concrete debris at 1.8ft BGS - with silt at 2.0ft BGS - slightly mottled at 4.9ft BGS - gray at 5.5ft BGS	1.05	BENTONITE GROUT 4" PVC WELL CASING BENTONITE CHIPS	2GP		100		0.2
-8	SP-SAND (FILL), with clay, trace bottom ash, slag, brick, concrete and glass debris, fine grained, compact, dark brown, moist, staining, slight petroleum-like odor CONCRETE	8.00 8.50	10" BOREHOLE 4" PVC WELL SCREEN	3GP		70		23.7
-10 - - - -12	SP-SAND (FILL), with bottom ash, slag, brick, wood, concrete and glass debris, fine grained, compact, black, wet, staining, slight petroleum-like odor		SAND PACK					
- 14 - 14 - 16	- REFUSAL at 16.0ft BGS	16.00		4GP		0		
- - - 18	END OF BOREHOLE @ 16.0ft BGS							
-20			WELL DETAILS Screened interval:					
-22			5.00 to 20.00ft BGS Length: 15ft Diameter: 4in Slot Size: 0.010					
-24 -26			Material: WIRE WRAPPED PVC Seal: 3.75 to 4.00ft BGS Material: BENTONITE CHIPS					
-28			Sand Pack: 4.00 to 20.00ft BGS Material: SAND					
30								
-32								
- -34								



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-28

DATE COMPLETED: August 23, 2012

DRILLING METHOD: GEOPROBE FIELD PERSONNEL: C. BONDY

SAMPLE **DEPTH DEPTH** MONITORING WELL STRATIGRAPHIC DESCRIPTION & REMARKS ft BGS ft BGS N' VALUE INTERVAL PID (ppm) 8 REC GP-GRAVEL (FILL), fine to coarse grained, CONCRETE 1SH 100 00 poorly graded, compact, gray, moist 1.20 1.25 BENTONITE GEOMEMBRANE/LINER GROUT 2 5.0 CL-SANDY CLAY (FILL), with silt, trace gravel, 4" PVC WELL CASING fine to medium sand, fine to coarse gravel, low 2GP 100 plasticity, stiff, brown, moist BENTONITE - trace concrete debris, mottled at 1.8ft BGS 31.9 **CHIPS** - trace slag at 2.3ft BGS - silty clay, with sand at 2.8ft BGS 5.20 5.40 6 - gray, not mottled at 4.0ft BGS 10" 125.3 **BRICK DEBRIS** BOREHOLE CONCRETE DEBRIS - 8 3GP 85 SP-SAND (FILL), with clay, bottom ash, slag, trace brick debris, fine grained, compact, black, 4" PVC WELL 156.3 SCREEN moist, staining, petroleum-like odor 10 - wet at 7.0ft BGS - increase in clay at 8.0ft BGS SAND PACK - with clay, loose to compact at 9.0ft BGS 190.1 12 4GP 70 - 14 90.9 - 16 18 5GP 0 - 20 20.50 WELL DETAILS CL-SILTY CLAY, low plasticity, firm, brown, Screened interval: 2.6 5.00 to 20.00ft BGS 22 Length: 15ft Diameter: 4in 70 Slot Size: 0.010 - 24 Material: WIRE WRAPPED PVC - soft at 24.8ft BGS 0.4 3.75 to 4.00ft BGS 25.50 END OF BOREHOLE @ 25.5ft BGS Material: BENTONITE CHIPS 26 Sand Pack: 4.00 to 20.00ft BGS CORP.GDT Material: SAND -28 - 30 48041-WIN.GPJ - 32 **OVERBURDEN LOG** - 34 NOTES: MEASURING POINT ELEVATIONS MAY CHANGE; REFER TO CURRENT ELEVATION TABLE



Page 1 of 1


PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP LOCATION: DEARBORN, MICHIGAN HOLE DESIGNATION: EX-29

DATE COMPLETED: August 23, 2012

DRILLING METHOD: GEOPROBE





Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041


CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-30

DATE COMPLETED: August 24, 2012

DRILLING METHOD: GEOPROBE





Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP LOCATION: DEARBORN, MICHIGAN HOLE DESIGNATION: EX-31

DATE COMPLETED: August 21, 2012

DRILLING METHOD: GEOPROBE

DEPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAME	LE,	
ft BGS		ft BGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
	GP-GRAVEL (FILL), fine to coarse grained, poorly graded, compact, gray, moist	/ d	CONCRETE	1SH		100		
2	GEOMEMBRANE/LINER CL-SILTY CLAY (FILL), trace gravel, fine to medium sand, fine to coarse gravel, low plasticity, firm, brown, moist	1.00 1.05	BENTONITE GROUT 4" PVC WELL CASING BENTONITE	2GP		90		0.4
6	- soft to firm at 2.8ft BGS - stiff at 3.0ft BGS - gray at 4.0ft BGS SP-SAND (FILL), with gravel, trace bottom ash, concrete and glass debris, fine sand, fine	5.25	CHIPS The control of					3.3 141.
10	to coarse gravel, poorly graded, compact, black, moist, staining - with bottom ash, slag, glass, concrete, wood, brick and metal debris, strong petroleum-like odor at 6.5ft BGS		4" PVC WELL SCREEN	3GP		35		136.4
12 14	- loose to compact, wet at 10.8ft BGS - with silt, decrease in debris, compact at 11.0ft BGS		SAND PACK	4GP		60		62.1
16 18	- trace debris at 15.0ft BGS			5GP		65		16.6 19.0
20	CL-CLAY, trace silt, moderate plasticity, firm,	20.50	WELL DETAILS	001				3.3
22	brown, moist		Screened interval: 5.00 to 20.00ft BGS Length: 15ft Diameter: 4in Slot Size: 0.010	6GP		55		26.2
24	- soft at 24.0ft BGS	25.50	Material: WIRE WRAPPED PVC Seal: 3.75 to 4.00ft BGS					0.4
26	END OF BOREHOLE @ 25.5ft BGS		Material: BENTONITE CHIPS Sand Pack: 4.00 to 20.00ft BGS Material: SAND					
30								
32								
34								



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-32

DATE COMPLETED: August 22, 2012

DRILLING METHOD: GEOPROBE

EPTH	STRATIGRAPHIC DESCRIPTION & REMARKS		MONITORING WELL	SAMPLE					
BGS		ft BGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)	
2	SC-CLAYEY SAND (FILL), with gravel, fine to medium sand, fine to coarse gravel, poorly graded, compact, brown, moist CL-CLAY (FILL), with silt and sand, trace gravel, fine to medium sand, fine to coarse gravel, low plasticity, soft, brown, moist - stiff at 1.3ft BGS - trace concrete debris at 2.0ft BGS	0.75	BENTONITE GROUT 4" PVC WELL CASING BENTONITE CHIPS	1GP		80		0.2	
6	- gray at 4.5ft BGS - soft, brown, wet at 5.0ft BGS CONCRETE SP-SAND (FILL), with clay, trace gravel, fine	6.50 7.00	10" BOREHOLE	2GP		75		1.0	
10	sand, fine to coarse gravel, poorly graded, compact, black, moist - 2" concrete debris at 7.5ft BGS - with bottom ash, slag, wood, glass and rubber		4" PVC WELL SCREEN					349.	
12	debris, loose to compact, staining, strong petroleum-like odor, staining at 8.0ft BGS - wet, sheen, trace free product at 8.8ft BGS - with brick debris at 10.0ft BGS		SAND PACK	3GP		40		253.	
4								161	
16				4GP		30		83.	
20	OLOUTY CLAY Investorial for house	20.50	WELL DETAILS					6.3	
22	CL-SILTY CLAY, low plasticity, firm, brown, moist		Screened interval: 5.00 to 20.00ft BGS Length: 15ft Diameter: 4in	5GP		75		12.	
24	- soft at 24.0ft BGS	25.00	Slot Size: 0.010 Material: WIRE WRAPPED PVC Seal:					2.2	
26	END OF BOREHOLE @ 25.0ft BGS		3.75 to 4.00ft BGS Material: BENTONITE CHIPS Sand Pack: 4.00 to 20.00ft BGS						
28			Material: SAND						
30									
32									
34									



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP LOCATION: DEARBORN, MICHIGAN HOLE DESIGNATION: EX-33

DATE COMPLETED: August 23, 2012

DRILLING METHOD: GEOPROBE

DEPTH	STRATIGRAPHIC DESCRIPTION & REMARKS		DEPTH # PCS	MONITORING WELL		SAMPLE				
t BGS			ft BGS	- - -	NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)	
2	TOPSOIL CL-SANDY CLAY (FILL), trace gravel, fine to medium sand, fine to coarse gravel, low plasticity, firm, brown, moist - stiff at 2.0ft BGS - 3" concrete debris at 2.3ft BGS - very stiff, mottled at 2.5ft BGS - gray at 3.0ft BGS		0.25	CONCRETE BENTONITE GROUT 4" PVC WELL CASING BENTONITE CHIPS	1GP		90		2.6	
6	SC-CLAYEY SAND (FILL), fine grained, compact, dark red, moist, staining, petroleum-like odor BRICK		7.00 7.65	■ 10" BOREHOLE	2GP		60		137.	
8	SP-SAND (FILL), with silt, fine grained, compact, black, wet, staining, petroleum-like odor, free product on liner - with bottom ash, slag, glass and concrete			4" PVC WELL SCREEN					194.	
12	debris, loose to compact at 10.0ft BGS			SAND PACK	3GP		50		108.	
6					4GP		65		4.6	
18	CL-SILTY CLAY, with fine sand, low plasticity,		20.00	WELL DETAILS					3.0	
22	firm, gray, moist, trace staining - no sand, no staining at 20.5ft BGS - soft to firm at 21.0ft BGS			Screened interval: 5.00 to 20.00ft BGS Length: 15ft Diameter: 4in Slot Size: 0.010	5GP		50		3.3 2.2	
24 26	END OF BOREHOLE @ 25.0ft BGS		25.00	Material: WIRE WRAPPED PVC Seal: 3.75 to 4.00ft BGS Material: BENTONITE CHIPS Sand Pack:			_		2.2	
28				4.00 to 20.00ft BGS Material: SAND						
30										
32										



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041


CLIENT: PRP GROUP

HOLE DESIGNATION: EX-34

DATE COMPLETED: August 21, 2012

DRILLING METHOD: GEOPROBE

LOCATION: DEARBORN, MICHIGAN FIELD PERSONNEL: C. BONDY





Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP LOCATION: DEARBORN, MICHIGAN HOLE DESIGNATION: EX-35

DATE COMPLETED: August 22, 2012

DRILLING METHOD: GEOPROBE FIELD PERSONNEL: C. BONDY

EPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAMI	PLE	
ft BGS		ft BGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
2	TOPSOIL CL-CLAY (FILL), with silt and sand, trace gravel, fine sand, fine to coarse gravel, low plasticity, firm, brown, moist, slightly mottled SP-SAND (FILL), with gravel, trace brick and concrete debris, fine sand, fine to coarse gravel, poorly graded, compact, brown, moist - 4" concrete debris at 2.0ft BGS	1.65	CONCRETE BENTONITE GROUT 4" PVC WELL CASING BENTONITE CHIPS	1GP		70		0.2 218.
3	- petroleum-like odor, staining at 2.5ft BGS - with clay, loose to compact, wet, strong petroleum-like odor, trace free product at 5.0ft BGS		10" BOREHOLE	2GP		30		257.
0	- no free product, slight petroleum-like odor at		4" PVC WELL SCREEN					293.
2	10.0ft BGS		SAND PACK	3GP		25		154
6	- trace gravel and debris, compact at 15.0ft BGS							61. 35.
8	CL-SILTY CLAY, moderate plasticity, firm,	19.00		4GP		60		1.4
0	brown, moist END OF BOREHOLE @ 20.0ft BGS	20.00	WELL DETAILS Screened interval:					
22			5.00 to 20.00ft BGS Length: 15ft Diameter: 4in Slot Size: 0.010					
24			Material: WIRE WRAPPED PVC Seal: 3.75 to 4.00ft BGS Material: BENTONITE CHIPS					
8			Sand Pack: 4.00 to 20.00ft BGS Material: SAND					
0								
2								
34								



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: EX-36

DATE COMPLETED: August 22, 2012

DRILLING METHOD: GEOPROBE

DEPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAME		
ft BGS		ft BGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
2	CL-CLAY (FILL), with silt and sand, trace gravel, fine sand, fine to coarse gravel, moderate plasticity, firm, brown, moist SP-SAND (FILL), with gravel, trace clay, fine sand, fine to coarse gravel, poorly graded, loose to compact, brown, moist CONCRETE SP-SAND (FILL), with gravel, fine sand, fine to	0.50 1.00 1.50	BENTONITE GROUT 4" PVC WELL CASING BENTONITE CHIPS	1SH		80		27.1 89.2
3	coarse gravel, poorly graded, compact, black, moist, oil-like odor - 2" brick debris at 2.3ft BGS - trace brick debris, no gravel, dark red at 2.4ft BGS - 2" silty clay lens at 3.5ft BGS - with bottom ash and slag, trace glass, black, staining, strong petroleum-like odor at 4.5ft		10" BOREHOLE 4" PVC WELL SCREEN	2GP		10		161.
2	BGS - wet at 5.0ft BGS		SAND PACK	3GP		10		105.
8	CL-SILTY CLAY, low plasticity, firm to stiff, gray, moist	18.50		4GP		60		86.9 4.0
20 22	END OF BOREHOLE @ 20.0ft BGS	20.00	WELL DETAILS Screened interval: 5.00 to 20.00ft BGS Length: 15ft			_		
24			Diameter: 4in Slot Size: 0.01 Material: WIRE WRAPPED PVC Seal:					
:6			3.75 to 4.00ft BGS Material: BENTONITE CHIPS Sand Pack: 4.00 to 20.00ft BGS Material: SAND					
28 30			material. OAND					
32								
34								



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP LOCATION: DEARBORN, MICHIGAN HOLE DESIGNATION: MW11-12

DATE COMPLETED: September 5, 2012

DRILLING METHOD: GEOPROBE

EPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAME	PLE	
t BGS		ft BGS	MONTO OTATION NEED	NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
2	SP/GP-SAND AND GRAVEL (FILL), fine to medium sand, fine to coarse gravel, poorly graded, compact, brown, moist SP-SAND (FILL), with gravel, trace concrete, brick and slag, fine to medium sand, fine to coarse gravel, poorly graded, compact, brown, moist - black at 1.3ft BGS	0.50 1.50 1.80	CONCRETE BENTONITE GROUT 2" PVC WELL CASING BENTONITE CHIPS 4-1/4" BOREHOLE	1GP		100		0.0
3	BRICK DEBRIS CL-SANDY CLAY (FILL), fine to medium grained, low plasticity, firm, dark brown, moist - with silt and sand, fine grained, brown, mottled at 2.4ft BGS - soft to firm at 5.0ft BGS - silty clay, trace sand at 5.3ft BGS		2" PVC WELL SCREEN SCREEN SAND PACK	2GP		75		0.0
2	- 4" clayey silt seam, wet at 7.0ft BGS CL-CLAY, with silt, low plasticity, soft, gray, moist to very moist	10.00		3GP		50		0.0
6	END OF BOREHOLE @ 15.0ft BGS	15.00	WELL DETAILS Screened interval: 4.00 to 14.00ft BGS Length: 10ft Diameter: 2in					0.0
8			Slot Size: 0.010 Material: PVC Seal: 2.75 to 3.00ft BGS Material: BENTONITE CHIPS Sand Pack: 3.00 to 14.00ft BGS					
22			Material: SAND					
24								
26								
28								
30								
32								
, ⊤								



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP LOCATION: DEARBORN, MICHIGAN HOLE DESIGNATION: MW13-12
DATE COMPLETED: September 6, 2012
DRILLING METHOD: GEOPROBE

DEPTH ft BGS	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH ft BGS	MONITORING WELL		1	SAMF		
200				NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
-2	SP/GP-SAND AND GRAVEL (FILL), fine sand, coarse gravel, poorly graded, compact, brown, moist WOOD DEBRIS BRICK DEBRIS	0.50 0.65 0.90 1.50 2.00 2.25	CONCRETE BENTONITE GROUT 2" PVC WELL CASING BENTONITE	1GP		100		11. 5.2
4	SP-SAND (FILL), with gravel, trace wood and brick debris, fine to medium sand, fine to coarse gravel, poorly graded, compact, dark brown, moist	5.00	CHIPS 4-1/4" BOREHOLE 2" PVC WELL SCREEN					2.9
8	CONCRETE DEBRIS SP-SAND (FILL), with gravel, clay and brick debris, fine to medium sand, fine to coarse gravel, poorly graded, compact, dark brown,	7.00 7.75	SAND PACK	2GP		65		7.
10	moist CL-SANDY CLAY (FILL), trace silt and gravel, fine sand, fine to coarse gravel, low plasticity, firm, dark gray, moist, staining					_		14
12	SP-SAND (FILL), with clay, trace bottom ash, wood and concrete debris, fine grained, compact, dark gray, wet CL-SANDY CLAY (FILL), fine grained, low			3GP		20		0.0
14	plasticity, soft, dark gray, wet SP-SAND (FILL), with clay, trace glass, bottom ash, wood and concrete debris, fine grained, compact, dark gray, wet					_		0.
18	CL-CLAY, with silt, moderate plasticity, soft to	18.50		4GP		35		0.8
20	firm, gray, moist END OF BOREHOLE @ 20.0ft BGS	20.00	WELL DETAILS Screened interval: 3.00 to 19.00ft BGS Length: 16ft					0.:
22			Diameter: 2in Slot Size: 0.010 Material: PVC Seal:					
26			2.25 to 2.50ft BGS Material: BENTONITE CHIPS Sand Pack: 2.50 to 19.00ft BGS					
28			Material: SAND					
30								
32								
34								



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP LOCATION: DEARBORN, MICHIGAN HOLE DESIGNATION: MW14-12
DATE COMPLETED: September 4, 2012

DRILLING METHOD: GEOPROBE FIELD PERSONNEL: C. BONDY

EPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAME	'LE	
t BGS		ft BGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
2	SP/GP-SAND AND GRAVEL (FILL), fine sand, fine to coarse gravel, poorly graded, compact, brown, moist GP-GRAVEL (FILL), coarse grained, compact, brown, moist SP-SAND (FILL), with bottom ash, trace glass, brick and coal debris, fine grained, compact, brown, moist	0.65 1.20 1.75 4.50 4.85	CONCRETE BENTONITE GROUT 2" PVC WELL CASING BENTONITE CHIPS 4-1/4" BOREHOLE 2" PVC WELL	1GP		65		0.5 1.2 20.0
3	CL-SANDY CLAY (FILL), trace coal and gravel, fine sand, fine to coarse gravel, low plasticity, stiff, dark gray to black, moist - with silt, fine to coarse sand, firm, mottled at 4.0ft BGS SC-CLAYEY SAND (FILL), fine grained,	7.00	SCREEN SCREEN SAND PACK	2GP		75		2.4
0	compact, dark brown, moist to very moist CL-CLAY (FILL), with silt, sand and brick debris, fine to medium grained, low plasticity, stiff, brown, moist - 1.5" wood debris at 6.0ft BGS - 6" brick debris at 6.3ft BGS SP-SAND (FILL), with bottom ash, wood, glass			3GP		40		0.3
6	and brick debris, fine grained, compact, dark brown, moist - wet at 7.5ft BGS - increase in glass debris, loose to compact at 10.0ft BGS			4GP		40		0.2
8	CL-SILTY CLAY, low plasticity, stiff, brown, moist END OF BOREHOLE @ 20.0ft BGS	18.00	WELL DETAILS Screened interval: 3.00 to 19.00ft BGS	Ş				0.2
22			Length: 16ft Diameter: 2in Slot Size: 0.010 Material: PVC Seal: 2.25 to 2.50ft BGS					
6			Material: BENTONITE CHIPS Sand Pack: 2.50 to 19.00ft BGS Material: SAND					
28								
32								
34								



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: MW15-12

DATE COMPLETED: September 4, 2012

DRILLING METHOD: GEOPROBE

FIELD PERSONNEL: C. BONDY

DEPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAMF	PLE	
ft BGS	OTTOTAL THE BESSELL HOTTOTAL ALLIANGUAGE	ft BGS	MONTO VILLE	NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
2 2 4	GP-GRAVEL (FILL), coarse grained, compact, brown, moist CONCRETE CL-SANDY CLAY (FILL), trace gravel, wood, brick, slag and coal debris, fine to medium sand, fine to coarse gravel, low plasticity, stiff, dark brown, moist, mottled - with silt, olive green, staining at 2.3ft BGS	0.30 0.50 3.25 4.50	CONCRETE BENTONITE GROUT 2" PVC WELL CASING BENTONITE	1GP		90		1.8 4.6 1.1
- - - - - - - 8	SP-SAND (FILL), with silt, fine grained, compact, black, moist, slight oil-like odor - gray, very moist, trace staining at 3.5ft BGS - no odor at 4.0ft BGS CL-SILTY CLAY (FILL), with sand, trace gravel, fine to coarse sand, fine to coarse gravel, low plasticity, stiff, olive green, moist,	9.50	CHIPS 4-1/4" BOREHOLE 2" PVC WELL SCREEN	2GP		75		0.1
— 10 - - - - 12 - - - - 14	mottled - 2" brick debris at 4.8ft BGS - 2" concrete debris at 8.5ft BGS SP-SAND (FILL), with bottom ash, trace wood and paper, fine grained, compact, dark brown to black, moist - loose to compact, wet at 10.0ft BGS		SAND PACK	3GP		60		0.1
- - - - - - - - 18	CL-SILTY CLAY, trace fine sand, low plasticity,	18.50		4GP		45		0.1
_ 20 	stiff, brown, moist END OF BOREHOLE @ 20.0ft BGS	20.00	WELL DETAILS Screened interval: 7.00 to 19.00ft BGS			-		0.1
- 22 - - - 24			Length: 12ft Diameter: 2in Slot Size: 0.010 Material: PVC Seal: 4.75 to 5.00ft BGS					
- 26 			Material: BENTONITE CHIPS Sand Pack: 5.00 to 19.00ft BGS Material: SAND					
- 28 - - - 30								
30 32								
_ _ 34 								



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP LOCATION: DEARBORN, MICHIGAN HOLE DESIGNATION: MW16-12
DATE COMPLETED: September 4, 2012
DRILLING METHOD: GEOPROBE

DEPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAMF	PLE	
t BGS	STATISTALLIS DESCRIPTION & REPORTED	ft BGS	MONTONINO WELL	NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
2	GP-GRAVEL (FILL), coarse grained, compact, gray, moist CL-CLAY (FILL), with silt and sand, trace gravel, fine to medium sand, fine to coarse gravel, low plasticity, stiff, brown, moist - 2" black staining at 2.0ft BGS CL-SILTY CLAY, trace fine sand, low plasticity, firm, gray, moist to very moist	0.50 2.25	CONCRETE BENTONITE GROUT 2" PVC WELL CASING BENTONITE CHIPS 4-1/4" BOREHOLE	1GP		100		0.1 0.1 0.1
3			2" PVC WELL SCREEN SAND PACK	2GP		80		0.0
10				3GP		40		0.0
14	END OF BOREHOLE @ 15.0ft BGS	15.00	WELL DETAILS Screened interval: 4.00 to 14.00ft BGS Length: 10ft Diameter: 2in			_		0.0
18			Slot Size: 0.010 Material: PVC Seal: 2.75 to 3.00ft BGS Material: BENTONITE CHIPS Sand Pack: 3.00 to 14.00ft BGS					
22			Material: SAND					
24								
26 28								
30								
32								
34								



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP LOCATION: DEARBORN, MICHIGAN HOLE DESIGNATION: GP1-12
DATE COMPLETED: August 30, 2012

DRILLING METHOD: GEOPROBE FIELD PERSONNEL: C. BONDY

EPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL			SAME	LE	
t BGS	CITATION THE BLOOM HOW A REMARKS	ft BGS	WONTONING WEEL	NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
2 -	GP-GRAVEL (FILL), fine to coarse grained, poorly graded, compact, gray, moist GEOMEMBRANE LINER CL-SANDY CLAY (FILL), with silt, trace gravel, fine to medium sand, fine to coarse gravel, low plasticity, firm to stiff, brown, moist, slightly mottled SP-SAND (FILL), with clay and gravel, fine to medium sand, fine to coarse gravel, poorly graded, compact, brown, moist - with slag, glass and coal, trace brick at 4.0ft BGS - with wood, increase in glass at 5.0ft BGS - wet at 6.3ft BGS	0.75 0.80 2.00	STAINLESS STEEL STOF COCK ASSEMBLY CONCRETE BENTONITE GROUT 3/8" FLEXIBLE TEFLON TUBE CASING BENTONITE CHIPS 3.1/4" BOREHOLE 3/4" PERFORATE PVC WELL SCREEN SAND PACK WELL DETAILS Screened interval: 4.00 to 5.00ft BGS Length: 1ft Diameter: 0.8in Slot Size: 0.010 Material: PERFORATED PVC Seal: 2.50 to 3.50ft BGS Material: BENTONITE CHIPS Sand Pack: 3.50 to 5.00ft BGS Material: SAND	1GP	<u>N</u>	60	.V.	0.1 0.6 0.1



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: GP2-12

DATE COMPLETED: August 30, 2012 DRILLING METHOD: GEOPROBE

DEPTH ft BGS	STRATIGRAPHIC DESCRIPTION & REMARKS		DEPTH ft BGS	MONITORING WELL			SAM		
II BGS			11 000		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
	TOPSOIL CL-SANDY CLAY (FILL), trace gravel, fine to	\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	0.25	STAINLESS STEEL STOP COCK		_		-	
	medium sand, fine to coarse gravel, low plasticity, firm, brown, moist		0.75	ASSEMBLY CONCRETE					
	SP-SAND (FILL), trace clay, fine to medium grained, poorly graded, compact, dark brown, moist			BENTONITE					0.
-2	- trace bottom ash at 2.5ft BGS			3/8" FLEXIBLE TEFLON TUBE CASING	1GP		70		
- 4	- 2" bottom ash at 3.0ft BGS			BENTONITE CHIPS 3-1/4" BOREHOLE					0.0
	CL-SILTY CLAY (FILL), with brick debris, trace		4.25	3/4" PERFORATE)				
	fine sand, low plasticity, firm, brown, moist		5.00	PVC WELL SCREEN SAND PACK					0.
	SP-SAND (FILL), with bottom ash, slag and glass, trace paper debris, fine grained, compact, brown, moist			WELL DETAILS Screened interval: 4.00 to 5.00ft BGS					U.
6	CL-SILTY CLAY, trace sand and gravel, fine to medium sand, fine to coarse gravel, low plasticity, stiff, brown, moist		5.75	Length: 1ft Diameter: 0.8in Slot Size: 0.010 Material: PERFORATED PVC Seal: 2.50 to 3.50ft BGS Material: BENTONITE CHIPS Sand Pack: 3.50 to 5.00ft BGS	2GP		95		0.
-8				Material: SAND					0.0
- 10	END OF DODELIOLE O 40 0% DOO		10.00						
	END OF BOREHOLE @ 10.0ft BGS								



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP LOCATION: DEARBORN, MICHIGAN HOLE DESIGNATION: GP3-12
DATE COMPLETED: August 30, 2012
DRILLING METHOD: GEOPROBE

EPTH	STRATIGRAPHIC DESCRIPTION & REMARKS		DEPTH	MONITORING WELL			SAME	PLE	
BGS			ft BGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
2	TOPSOIL CL-SANDY CLAY (FILL), trace gravel, slag and plastic debris, fine to medium sand, fine to coarse gravel, low plasticity, firm, brown, moist SP-SAND (FILL), with silt, trace gravel, fine sand, fine to coarse gravel, poorly graded, compact, brown, moist - with brick debris, dark brown to black at 3.0ft BGS	3 b 14 3 d	0.50	STAINLESS STEEL STOP COCK ASSEMBLY CONCRETE BENTONITE GROUT 3/8" FLEXIBLE TEFLON TUBE CASING BENTONITE	1GP		75		0.2
4	CL-SILTY CLAY (FILL), with sand, trace gravel, fine to coarse sand, fine to coarse gravel, low plasticity, stiff, brown, moist - firm to stiff, mottled at 4.8ft BGS		3.50	CHIPS 3-1/4" BOREHOLE 3/4" PERFORATE PVC WELL SCREEN SAND PACK WELL DETAILS Screened interval: 4.00 to 5.00ft BGS Length: 1ft Diameter: 0.8in Slot Size: 0.010 Material: PERFORATED PVC Seal: 2.50 to 3.50ft BGS					0.1
3	- increase in silt, trace sand at 7.0ft BGS CL-SILTY CLAY, trace sand, fine grained, low plasticity, firm, brown, moist		8.50	2.50 to 3.50tt BGS Material: BENTONITE CHIPS Sand Pack: 3.50 to 5.00ft BGS Material: SAND	2GP		85		0.0
10	END OF BOREHOLE @ 10.0ft BGS		10.00						



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: GP4-12

DATE COMPLETED: August 30, 2012

DRILLING METHOD: GEOPROBE

DEPTH ft BGS	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH ft BGS	MONITORING WELL			SAME		
ILBGS		II BGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
2 4 4	TOPSOIL CL-SANDY CLAY (FILL), trace gravel, fine to medium sand, fine to coarse gravel, low plasticity, firm, brown, moist - with silt at 1.3ft BGS TOPSOIL CONCRETE AND ASPHALT DEBRIS CL-CLAY (FILL), with silt, trace sand and gravel, fine to medium sand, fine to coarse gravel, low plasticity, firm, brown, moist SP-SAND (FILL), with slag and coal, trace brick debris, fine to medium grained, poorly graded, compact, brown, moist BRICK DEBRIS CL-SILTY CLAY (FILL), trace sand and gravel, fine to medium sand, fine to coarse gravel, low plasticity, stiff, brown, mottled, moist CL-SILTY CLAY, trace sand, fine to medium grained, low plasticity, firm, gray, moist	0.20 1.50 2.75 3.20 3.55 3.80 5.25	STAINLESS STEEL STOP COCK ASSEMBLY CONCRETE BENTONITE GROUT 3/8" FLEXIBLE TEFLON TUBE CASING BENTONITE CHIPS 3.1/4" BOREHOLE SCREEN SAND PACK WELL DETAILS Screened interval: 4.00 to 5.00ft BGS Length: 1ft Diameter: 0.8in Slot Size: 0.010 Material: PERFORATED PVC Seal: 2.50 to 3.50ft BGS Material: BENTONITE CHIPS Sand Pack: 3.50 to 5.00ft BGS Material: SAND	1GP		100	, N	0.0 0.0



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: GP5-12

DATE COMPLETED: August 30, 2012

DRILLING METHOD: GEOPROBE FIELD PERSONNEL: C. BONDY

SAMPLE **DEPTH DEPTH** MONITORING WELL STRATIGRAPHIC DESCRIPTION & REMARKS ft BGS ft BGS N' VALUE INTERVAL PID (ppm) 8 REC TOPSOIL STAINI ESS STEEL STOP 0.30 CL-SANDY CLAY (FILL), trace gravel, fine to ASSEMBLY medium sand, fine to coarse gravel, low CONCRETE plasticity, firm, brown, moist **BENTONITE** 0.0 GROUT - silty clay, trace sand, firm to stiff, mottled at 1.2ft BGS - 2 2.00 3/8" FLEXIBLE ASPHALT TEFLON 2.40 TUBE CASING SP-SAND (FILL), with gravel, fine to medium 1GP 90 sand, fine to coarse gravel, poorly graded, compact, brown, moist 0.0 - with bottom ash and slag, black at 2.75ft BGS BENTONITE CHIPS - with coal at 3.5ft BGS 3-1/4" 3.90 BOREHOLE CONCRETE 9 4 - 4 3/4" PERFORATED PVC WELL SCREEN SAND PACK 5.00 0.0 CL-SILTY CLAY (FILL), trace fine to medium WELL DETAILS sand, low plasticity, stiff, brown, moist Screened interval: 4.00 to 5.00ft BGS Length: 1ft 6 Diameter: 0.8in Slot Size: 0.010 Material: PERFORATED PVC Seal: 2.50 to 3.50ft BGS 3.7 Material: BENTONITE CHIPS Sand Pack: 3.50 to 5.00ft BGS - 1" sand seam, with bottom ash, black, 2GP 60 Material: SAND staining, slight oil-like odor at 7.5ft BGS - 8 8.00 SP-SAND (FILL), with bottom ash, trace gravel, fine to medium sand, fine to coarse gravel, poorly graded, compact, dark brown, CORP.GDT 10/9/12 9.00 0.5 CL-SILTY CLAY, trace fine to medium sand, low plasticity, firm, brown, moist - soft to firm at 9.5ft BGS 10 10.00 END OF BOREHOLE @ 10.0ft BGS OVERBURDEN LOG 48041-WIN.GPJ CRA NOTES: MEASURING POINT ELEVATIONS MAY CHANGE; REFER TO CURRENT ELEVATION TABLE



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: GP6-12

DATE COMPLETED: August 30, 2012 DRILLING METHOD: GEOPROBE

EPTH t BGS	STRATIGRAPHIC DESCRIPTION & REMARKS		DEPTH ft BGS	MONITORING WELL			SAM		
I BGS			πBGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
	CL-SANDY CLAY (FILL), trace gravel, fine to medium sand, fine to coarse gravel, low plasticity, stiff, brown, moist - with silt at 0.5ft BGS		1.25	STAINLESS STEEL STOP COCK ASSEMBLY CONCRETE BENTONITE GROUT					2.1
	CONCRETE	2 4 4 4	1.80	3/8" FLEXIBLE TEFLON TUBE					
2	SP-SAND (FILL), trace gravel and glass debris, fine sand, fine to coarse gravel, poorly graded, compact, black, moist, staining, petroleum-like odor			CASING BENTONITE CHIPS 3-1/4" BOREHOLE 3/4"	1GP		85		202.7
4	- with bottom ash at 3.8ft BGS			PERFORATED PVC WELL SCREEN SAND PACK WELL DETAILS Screened interval:					
	- wet, free product at 5.0ft BGS			3.00 to 4.00ft BGS Length: 1ft Diameter: 0.8in Slot Size: 0.010 Material: PERFORATED PVC			_		150.
6				Seal: 1.50 to 2.50ft BGS Material: BENTONITE CHIPS Sand Pack: 2.50 to 4.00ft BGS Material: SAND					
				material. State	2GP		70		239.
3									
									302.
10	END OF BOREHOLE @ 10.0ft BGS		10.00						



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP LOCATION: DEARBORN, MICHIGAN HOLE DESIGNATION: GP7-12
DATE COMPLETED: August 30, 2012

DRILLING METHOD: GEOPROBE

DEPTH ft BGS	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH ft BGS	MONITORING WELL			SAM		
II BGS		II BGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
	TOPSOIL CL-SANDY CLAY (FILL), with silt, trace gravel, fine to medium sand, fine to coarse gravel, low plasticity, stiff, brown, moist, slightly mottled	0.35	STAINLESS STEEL STOP COCK ASSEMBLY CONCRETE BENTONITE GROUT					0.0
4	SP-SAND (FILL), with gravel, slag and bottom ash, trace concrete, brick and glass debris, fine sand, fine to coarse gravel, poorly graded, compact, brown, moist - increase in debris, trace paper debris at 2.8ft BGS	2.25	3/8" FLEXIBLE TEFLON TUBE CASING BENTONITE CHIPS 3-1/4" BOREHOLE	1GP		90		0.0
6	SM-SILTY SAND, fine grained, compact, brown, moist - gray, slight oil-like odor at 5.0ft BGS - with clay, wet at 6.0ft BGS	4.25	3/4" PERFORATEI PVC WELL SCREEN SAND PACK WELL DETAILS Screened interval: 4.00 to 5.00ft BGS Length: 1ft Diameter: 0.8in			_		0.0
8	wan day, wet at o.o.t bee		Slot Size: 0.010 Material: PERFORATED PVC Seal: 2.50 to 3.50ft BGS Material: BENTONITE CHIPS Sand Pack: 3.50 to 5.00ft BGS Material: SAND	2GP		50		1.2
10 —	END OF BOREHOLE @ 10.0ft BGS	10.00				_		1.0
-10	END OF BOREHOLE @ 10.0ft BGS	10.00				_		



Page 1 of 1

PROJECT NAME: DEARBORN REFINERY SITE

PROJECT NUMBER: 048041

CLIENT: PRP GROUP

LOCATION: DEARBORN, MICHIGAN

HOLE DESIGNATION: GP8-12
DATE COMPLETED: August 30, 2012

DRILLING METHOD: GEOPROBE FIELD PERSONNEL: C. BONDY

DEPTH ft BGS	STRATIGRAPHIC DESCRIPTION & REMARKS	DEPTH	MONITORING WELL	SAMPLE				
BGS		ft BGS		NUMBER	INTERVAL	REC (%)	'N' VALUE	PID (ppm)
	TOPSOIL 2	<u>x</u>	STAINLESS					
	SP-SAND (FILL), with silt, fine grained, compact, brown, moist	0.25	STEEL STOP COCK ASSEMBLY CONCRETE BENTONITE					0.0
	- with clay, trace coal, no silt, dark brown to black at 1.2ft BGS SM-SILTY SAND (FILL), fine grained,	1.60	GROUT 3/8" FLEXIBLE TEFLON TUBE					
2	compact, brown, moist		CASING BENTONITE CHIPS 3-1/4" BOREHOLE 3/4"	1GP		90		0.0
	CL-SILTY CLAY (FILL), trace fine sand, low plasticity, stiff, brown, moist, mottled	3.50	PERFORATED PVC WELL SCREEN SAND PACK					
	- firm at 4.5ft BGS	5.00	Screened interval: 3.00 to 4.00ft BGS Length: 1ft Diameter: 0.8in					0.0
;	ML-SILT, with clay, low plasticity, firm, brown, wet, slightly mottled	0.00	Slot Size: 0.010 Material: PERFORATED PVC Seal: 1.50 to 2.50ft BGS Material: BENTONITE CHIPS Sand Pack: 2.50 to 4.00ft BGS					
			Material: SAND	2GP		75		0.0
								0.0
10	CL-SILTY CLAY, trace fine sand, low plasticity, stiff, gray, moist	9.25						
	END OF BOREHOLE @ 10.0ft BGS	15.50						

Appendix C OMM Field Forms

			COVER SYST	TEM INSPECTION LOG			
PROJECT NAME:		Former De	earborn Refining Site - 3901 Wyoming Avenue,	LOCATION:	Dearborn, Michigan		
PROPERTY OWNER:		City of Dea	arborn				
PROJECT NUMBER:		48041			DATE:	(MM DD YY)	
INSPECTOR(S):						(IVIIVI DD 11)	
	Item		Inspect For	Action Required		Comments	
1	Cover S	System (1)					
	Surface C	Conditions	 exposed geotextile fabric erosion and/or sloughing ponding of water established vegetative ground cover subsidence or settlement 				
2.	Stormy	vater Retent	ion Area and Associated Swale, Grass-lined D	itch, and Berms ⁽¹⁾			
	Stormwa		 - sediment accumulation (≤6 inches in Retention Area) - debris construction - visible signs of erosion - established vegetation - signs of seepage through berms - accumulation of trash 				
3.	Other S	Site Systems	(1)				
	Site Fenc	ing	integrity of fenceintegrity of gatesintegrity of locksplacement and condition of signs				
Notes: √ = OK × = Issues Present (1) Inspections will		ted monthly du	uring operation of the Multi-Phase Extraction (MPE) System	m and quarterly thereafter for up to 10 yea	ırs.		

	TREATED WATER CONVEYA	NCE PIPE (UNDER GRAVEL DRIV	EWAY) INSPECT	TION LOG
PROJECT NAME:	Former Dearborn Refining Site - 3901 Wyom	ning Avenue, Dearborn, Michigan	LOCATION:	Dearborn, Michigan
PROPERTY OWNER:	City of Dearborn			
PROJECT NUMBER:	48041		DATE:	
INSPECTOR(S):				(MM DD YY)
Item	Inspect For	Action Required		Comments
1 Pipe ⁽¹⁾				
Condition: Function:	, 0 ,			
Notes:				
√ = OK				
(1) Inspections will be comple	eted monthly during operation of the Multi-Phase Extrac	otion (MPE) System and quarterly thereafter for up to 1) voore	

ECT NAME: Former Dearborn Refining Site - 3901 Wyoming Avenue, Dearborn, M				, Michigan				
PERTY OWNER:		City of Dearborn						
PECTION CREW MEN	MBERS:				_	SUPERV	ISOR:	
TE OF INSPECTION:		(MM DD YY)						
Well I.D. Number	Lock	Surface Seal	Protective Casing	Riser	Sediment	Water Level (ft. BTOC)	Well Depth (ft. BTOC)	Other Comments
MW1-08						yi. Di Ge)	yi. Brocy	
MW2-08								
MW3R-08								
MW4-08								
MW5-08								
MW7-10								
MW8-10								
Additional Commo	ents:							

ECT NAME: Former Dearborn Refining Site - 3901 Wyoming Avenue, Dearborn, M				, Michigan				
PERTY OWNER:		City of Dearborn						
ECTION CREW M	EMBERS:				_	SUPERV	ISOR:	
TE OF INSPECTION:		(MM DD YY)						
Well I.D. Number	Lock	Surface Seal	Protective Casing	Riser	Sediment	Water Level (ft. BTOC)	Well Depth (ft. BTOC)	Other Comments
MW9-10						y a Di Sey	y BTO C)	
MW10-10								
MW13-11								
MW14-11								
MW15-11								
Additional Com	ments:							

MONITORING WELL RECORD FOR LOW-FLOW PURGING											
Project Data: Project Name: Ref. No.: Personnel:											
Monitoring Well Data: Well No.: Vapour PID (ppm): Measurement Point: Constructed Well Depth (m/ft): Measured Well Depth (m/ft): Depth of Sediment (m/ft):				Saturated Screen Length (m/ft): Depth to Pump Intake (m/ft) ⁽¹⁾ : Well Diameter, D (cm/in):							
Time	Pumping Rate (mL/min)	Depth to Water (m/ft)	Drawdown from Initial Water Level [™] (m/ft) recision Required ⁽³⁾ :	Temperature ° C ±3 %	Conductivity (mS/cm) ±0.005 or 0.01 (4)	Turbidity NTU ±10 %	DO (mg/L) ±10 %	pH ±0.1 Units	ORP (mV) ±10 mV	Volume Purged, Vp (L)	No. of Well Screen Volumes Purged ^w
]					

Notes

- (1) The pump intake will be placed at the well screen mid-point or at a minimum of 0.6 m (2 ft) above any sediment accumulated at the well bottom.
- (2) The drawdown from the initial water level should not exceed 0.1 m (0.3 ft). The pumping rate should not exceed 600 mL/min.
- (3) Purging will continue until stabilization is achieved or until 20 well screen volumes have been purged (unless purge water remains visually turbid and appears to be clearing, or unless stabilization parameters are varying slightly outside of the stabilization criteria and appear to be stabilizing), No. of Well Screen Volumes Purged= Vp/Vs.
- (4) For conductivity, the average value of three readings <1 mS/cm ±0.005 mS/cm or where conductivity >1 mS/cm ±0.01 mS/cm.

GAS PROBE INSPECTION AND MONITORING SUMMARY⁽¹⁾ Former Dearborn Refining Site - 3901 Wyoming Avenue, Dearborn, Michigan PROJECT NAME: PROPERTY OWNER: City of Dearborn INSPECTION CREW MEMBERS: SUPERVISOR: DATE OF INSPECTION: To Gas Probe Protective Surface Pressure Time of Measurement **Other Comments** I.D. Seal Casing Reading Reading Method Lock Number GP-01 GP-02 GP-03 GP-04 GP-05 GP-06 GP-07 GP-08 **Additional Comments:** Notes: (1) Inspections will be completed quarterly during and subsequent to operation of the Multi-Phase Extraction (MPE) System for up to 10 years.



about GHD

GHD is one of the world's leading professional services companies operating in the global markets of water, energy and resources, environment, property and buildings, and transportation. We provide engineering, environmental, and construction services to private and public sector clients.

www.ghd.com