March 19, 1998

Dan Olson WDEQ-Air Quality Division 122 West 25th Ave. Cheyenne, WY 82002

RE: CT-1347 Status

Dear Dan:

The purpose of this letter is to update you on the status of CT-1347. The proposed modifications to Calciners 1 and 3 (AQD #s 17 and 48) were completed at the end of February 1998. Compliance testing will be conducted within 90 days as required. Construction for the Expansion Project has begun, but will continue at a slower pace than originally planned. The start-up date of Phase I has been delayed until September 2000.

The following table notes the revised schedule for the three phases of construction.

Phase	Begin Construction	Start-Up	Source AQD #
1	February 1998	September 2000	76, 79, 80, 81, 82
11	March 2000	January 2001	83
111	March 2002	January 2003	85

The revised schedule for modifications to existing sources are noted in the table below:

Source AQD#	Begin Modification	Complete
17 (CA-1 only), 48	February 1998	February 1998
17 (CA-2 only)	1st Qtr 1999	1st Qtr 1999
2B, 47	3rd Qtr 1999	3rd Qtr 2000
10,11,14,44	1st Qtr 2000	3rd Qtr 2000
53	1st Qtr 2000	1st Qtr 2001

If you have any questions, please contact me at (307) 872-6571.

Sincerely.

Dolly A. Potter

Environmental Engineer

Cc: Lee Gribovicz