



August 7, 2017

Mr. Edward Nam
Attention: Compliance Tracker (AE-18J)
Air Enforcement and Compliance Assurance Branch
U.S. Environmental Protection Agency, Region 5
77 W. Jackson Boulevard
Chicago, Illinois 60604

**RE: Advanced Disposal Services Arbor Hills Landfill, Inc., Northville, Michigan
Quarterly Reporting Requirement – Administrative Consent Order**

Dear Mr. Nam,

Advanced Disposal Services Arbor Hills Landfill, Inc. (Arbor Hills) is pleased to provide you with this Monthly Construction Progress Report, as required by the May 4, 2017 Administrative Consent Order.

This Monthly Compliance Plan Progress Report addresses Section 4 of the Arbor Hills Landfill Compliance Plan, dated March 23, 2017.

Please contact Mr. David Rettell by phone at (248) 412-0692 or by email at dave.rettell@advanceddisposal.com, if you have any questions or require additional information.

Sincerely,

ADVANCED DISPOSAL SERVICES ARBOR HILLS LANDFILL, INC.

David M. Rettell, P.E.
East Region Landfill Operations Manager

Attachments:

Arbor Hills Landfill Monthly Compliance Plan Progress Report

cc (via email):

Mr. Kenneth Ruffatto, US EPA Region 5
Ms. Diane Kavanaugh Vetort, MDEQ
Mr. Scott Miller, MDEQ
Mr. Jay Warzinski, ADS
Mr. Bob Walls, ADS



Arbor Hills Landfill Monthly Compliance Plan Progress Report

Date : August 7, 2017

Construction Work Completed			
Task	Area of Construction	Date Completed	Cost
Connect 4" forcemain to the new 550,000 gallon leachate holding tank	Tank farm south of the railroad tracks	6/5/2017	\$150,000
GCCS upgrades and well raising	As needed	On going	\$10,000
Garading and seeding of unvegetated portoin of the landfill	As needed	On going	\$20,000
Decommision the old 330,000 gallon leachate holding tank	Tank farm south of the railroad tracks	7/11/2017	Part of 550,000 gallon tank project

Construction Work in Progress			
Task	Area of Construction	Expected Date of Completion	Cost
Phase 1 GCCS Expansion	North, west,and south portions of the landfill	8/31/2017 (weather permitting)	\$1,300,000
20-Acre South Slope Final Cover	South Slope	11/30/2017 (weather permitting)	\$3,500,000

Progress and Results of Studies			
Task	Study Performed	Date Completed	Results
Odor Patrol	Scentometer readings at predetermined locations (landfill perimeter and community)	Daily	Submitted to the MDEQ