UNDERGROUND ENGINEERING & ENVIRONMENTAL SOLUTIONS

Haley & Aldrich, Inc.

9040 Friars Road, Suite 220 San Diego, CA 92108-5860 Tel: 619.280.9210 Fax: 619.280.9415 www.HaleyAldrich.com



31 March 2004 File No. 28882-604

Boeing Realty Corporation 3855 Lakewood Boulevard MC D001-0097 Long Beach, California 90806

Attention:

Mr. Brian Mossman

Subject:

Request for Closure and Replacement of Groundwater Monitoring Wells TMW-01, TMW-02, TMW-08 and TMW-09, Boeing Realty Corporation,

Former C-6 Facility, Los Angeles, California

Dear Mr. Mossman:

#### **OFFICES**

Boston Massachusetts

Cleveland Ohio

Dayton Ohio

Detroit Michigan

Hartford Connecticut

Kansas City Kansas

Los Angeles California

Manchester New Hampshire

Newark *New Jerse*y

Portland *Maine* 

Rochester
New York

Santa Barbara California

Tucson Arizona

Washington
District of Columbia

Haley & Aldrich, Inc. (Haley & Aldrich) has prepared this work plan to close and replace groundwater monitoring wells (Wells) TMW-01, TMW-02, TMW-08 and TMW-09, located in the Lot 8 area of the Boeing Realty Corporation's (Boeing) former C-6 Facility (Site) in Los Angeles, California (Figure 1). These four wells are proposed for closure and replacement due to their proximity to a building scheduled for construction during the Summer of 2004 (Figure 2).

## **BACKGROUND**

The four wells were installed in June 1998 by Kennedy/Jenks Consultants as part of a Site-wide groundwater assessment program, to facilitate sampling and measurement of groundwater conditions in the B-Sand unit of the Middle Bellflower Aquitard. All four wells proposed for closure and replacement are located within, or immediately adjacent to, the footprint of a new building proposed for construction on the Site during the summer of 2004. Copies of the well construction logs of the wells to be closed are included as Appendix A, and the well details are summarized in Table I.

Table I

Details of Monitoring Wells to be Closed

Well I.D.	Date Drilled	No. of Sampling Events	Casing Dia. (inches)	Meas. Pt. Elev. (feet msl)	Total Depth (feet bgs)	Screened Interval (feet bgs)
TMW-01	6/28/1998	12	2	56.46	91	66-86
TMW-02	6/28/1998	12	2	56.38	92	67-87
TMW-08	6/29/1998	10	2	53.99	89.5	61-81
TMW-09	6/29/1998	9	2	52.75	85	60-80

msl = Mean Sea Level

bgs = below ground surface

Note: These wells are part of the Site-wide monitoring well network and are scheduled to be sampled during the March 2004 Site-wide monitoring event. They will be replaced with wells to be installed outside the proposed building footprint at locations that meet the monitoring criteria of the Site-wide groundwater monitoring program.

The four wells are included in the Site-wide Groundwater Monitoring Plan (Haley & Aldrich, 2003a) which was approved by the California Regional Water Quality Control Board – Los Angeles Region (LARWQCB) on 28 May 2003. At this time, the design of the proposed Site building is evolving. An effort will be made to save these wells during building construction. However, if design constraints require that these wells be removed, replacement wells will be installed outside the proposed building footprint. The proposed locations of these replacement wells will be based on the monitoring criteria presented in the Site-wide Groundwater Monitoring Plan (Haley & Aldrich, 2003a) approved by the LARWQCB on May 28, 2003, as well as the building design and future land use constraints. The proposed locations of the four replacement wells, based on the proposed building footprint, are shown on Figure 2. If closure of any of the four existing wells is required, the proposed replacement strategy will be as follows:

- Groundwater monitoring well TMW-01 monitors the western extent of the Building1/36 VOC groundwater plume in the Bellflower B-Sand. The replacement well (i.e., MWB027) will be moved approximately 60 feet west, to a landscaped area on the western side of the proposed building footprint. The new well location will meet the criteria of monitoring the western edge of the groundwater plume;
- Groundwater monitoring well TMW-02 monitors the Building 1/36 groundwater plume source area in the Bellflower B-Sand. The replacement well (i.e., MWB028) will be moved approximately 40 feet northeast, to the truck loading dock area on the eastern side of the proposed building footprint. The new well location will meet the criteria of monitoring the groundwater plume source area;
- Groundwater monitoring well TMW-08 monitors the downgradient extent of the Building 1/36 VOC groundwater plume in the Bellflower B-Sand. The replacement well (i.e., MWB029) will be moved approximately 20-feet north, to the truck loading dock area on the eastern side of the proposed building footprint. The new well location will meet the criteria of monitoring the downgradient extent of the groundwater plume; and



Boeing Realty Corporation 31 March 2004 Page 3

Groundwater monitoring well TMW-09 monitors the crossgradient/downgradient extent of the Building 1/36 groundwater plume source area in the Bellflower B-Sand. The replacement well (i.e., MWB030) will be moved approximately 70 feet south, to a landscape area on the south side of the proposed building footprint. The new well location will meet the criteria of monitoring the lateral extent of the groundwater plume.

Due to the evolving building design, the proposed well locations may require further adjustment in the field. If further adjustment is required, Haley & Aldrich will verify that the monitoring criteria of the Site-wide Groundwater Monitoring Plan will be met by the revised location prior to installation.

The four replacement wells will be designed and installed in a manner similar to the wells being closed. The proposed replacement wells (i.e., MWB027, MWB028, MWB029 and MWB030, Figure 2) will be installed using hollow-stem auger to depths of 81 feet bgs with screened intervals of 20 ft (from 61 to 81 ft bgs) using 4 inch diameter, schedule 40, poly vinyl chloride (PVC) well easing and screen.

#### PROPOSED WELL CLOSURE PROCEDURE

The closure of the four proposed wells, if necessary, will proceed as follows:

**Permitting** – Prior to closure activities, well destruction permits will be obtained from the Los Angeles County Department of Health Services (LACDHS) for the proposed wells.

Groundwater Level Measurement – Measure the depth to groundwater in the wells to be closed from the top of casing using an electronic water level indicator. The measurement will be recorded in the field log.

Groundwater Sampling – Every well to be closed will be sampled during the March 2004 annual Site-wide groundwater monitoring event according to the procedures in the 2004 Groundwater Monitoring Work Plan (Haley & Aldrich, 2003b). Since the groundwater monitoring wells will likely be closed within 90 days of this sampling event, no further groundwater monitoring will be performed prior to closure.

Well Closure – The wells will be closed by overdrilling the well casing and filter pack to the total depth of each well according to LACDHS requirements. The boring will then be backfilled with neat cement grout using a tremie pipe from the bottom of the augers as the augers are withdrawn. The volume of cement pumped into each boring will be greater than or equal to the volume of the borehole. The level of cement in the boring will be topped off periodically until it sets to a depth of approximately 10 ft bgs. The top 10 ft of the boreholes will then be backfilled with granular bentonite to allow for Site redevelopment excavation and grading. Well closure work will be performed by a California-licensed well contractor under the oversight of a California-licensed professional engineer or registered geologist. Well closure activities will comply with LACDHS permit requirements and State of California water well standards (California Department of Water Resources, 1981 and 1990).



Boeing Realty Corporation 31 March 2004 Page 4

### **SCHEDULE**

Well closure activities are planned to commence during the Summer of 2004 and replacement well installation activities may not be completed until Spring of 2005 due to the evolving Site redevelopment schedule. The replacement wells will most likely be installed following construction of the proposed building, parking, and landscape areas. Following well closure activities, a letter report will be submitted to the LARWQCB documenting the well closure activities within 60 days of the completion of field work. Replacement well installation activities will be discussed in the annual and semiannual groundwater monitoring reports.

Wastes generated by the well closure process will be containerized and profiled for subsequent disposal.

Haley & Aldrich's Site-Specific Health & Safety Plan (SHSP) and Addendums (Haley & Aldrich, 2001a, 2001b, & 2002) will be used for on-site personnel performing well closure activities. A copy of the SHSP has been previously submitted to the LARWQCB.

Should you have any questions concerning this well closure work plan or require additional information, please contact either of the undersigned.

Sincerely yours,

Haley & Aldrich, Inc.

Paul R. Sones, R.G. Senior Hydrogeologist

Scott P. Zachary Project Manager

Attachments:

Figure 1 – Site Location Map

Figure 2 - Groundwater Monitoring Wells to be Replaced

Appendix A - Well Construction Logs of Wells to be Closed



Boeing Realty Corporation 31 March 2004 Page 5


### **REFERENCES:**


- 1. California Department of Water Resources, 1981 & 1990, Water Well Standards: State of California (Bulletins 74-81 and 74-90).
- Haley & Aldrich, Inc., 2001a, Site-Specific Health & Safety Plan for Boeing Realty Corporation Former C-6 Facility, 19503 South Normandie Avenue, dated 8 June 2001.
- 3. Haley & Aldrich, Inc., 2001b, Site-Specific Health & Safety Plan for Boeing Realty Corporation Former C-6 Facility, 19503 South Normandie Avenue, Addendum 1 dated 12 November 2001.
- 4. Haley & Aldrich, Inc., 2002, Site-Specific Health & Safety Plan for Boeing Realty Corporation Former C-6 Facility, 19503 South Normandie Avenue, Addendum 2 dated 30 October 2002.
- 5. Haley & Aldrich, Inc., 2003a, Site-wide Groundwater Monitoring Work Plan, Boeing Realty Corporation, Former C-6 Facility, Los Angeles, California, Prepared for Boeing Realty Corporation, Long Beach, California, dated 31 March, 2003.
- Haley & Aldrich, Inc., 2003b, Groundwater Monitoring Work Plan 2004, Former C-6 Facility, Los Angeles, California, Prepared for Boeing Realty Corporation, Long Beach, California, dated 31 October, 2003.

G:\Projects\ENVIRONMENTAL\28882\_C6ProjectMngmt\600 Project Management\Well Replacement\Final Well Replacement Work Plan 033104.doc



**FIGURES** 





# APPENDIX A

Well Construction Logs of Wells to be Closed

# Kennedy/Jenks Consultants

Ru	AHO! uldin								Boring/Well Name IM	W-I	
RILLING CO	)MPAI	vy azmal			DRALER Rui	en Lare	<b>s</b>		Project Name Boeing C-6		
RILLING MI	ETHOI	D (S)		em Auger (LAR)	DRILL BIT (S)	SZE			Project Number 9840	006.00	
LANK CAST	NG	Sche			FROM TO FT +1 61				ELEVATION Not Surveyed	TOTAL DEPTH 86. ft.	
ERFORATEL	d Casi	ING		0, 0.010" slot	FROM TO PT 61 81				DATE STARTED 6/28/98	DATE COMPLETED 6/28/98	
ZE AND TY	'PE OF	FILTER	PACK		FROM TO FT 85 85				DEPTH TO WATER  66.0 ft.		
EAL	AL FROM						)	FT 59	EOGGED BY M. Balderman		
Enviroplug Medium Bentonite Chips 56  ROUT FROM TO  No Grout (Temporary Well)							)	FT	SAMPLING METHODS  2" Split Barrel Sampler,  140 lb. Hammer    WELL COMPLETION   SURFACE HOUSING NONE   FI		
Recovered Collected C		Space Reading (mg/L)	Depth (Rect)	WELL CONSTRUCTION	iN	Graphic Log	USCS Log	Mensell Color	SOIL DESCRIPTION A	ND DRILLING REMARKS	
	Q								Concrete, 8"		
	21 12 17	0.2	The state of the s			-	CL	7.5YR 3/3	Fine Sandy CLAY: dark brown, with CaCO3	damp, medium stiff to stiff, mottled	
8233	18		57				CL	7.5YR 3/3	hard nodules of carbonate up to	1/4°, damp, medium stiff	
	18 37 40	0.9	10-				Ci.	7.5YR 4/4	Silty CLAY: brown, trace of fine	s sand, damp, stiff	
			15						•		
	9 30 32	1.0	20-			-1111	SM	7.5YR 4/4	Fine Silty SAND: brown, 60% s	and, trace of fine mica, damp, dense	
			25 -	No Grout							
	8 30 33	14	30-								
			35-								

Well Construction Log

Kennedy/Jenks Consultants

1	SAMPLÉS								1	Boring/Well Name TMW-1		
namen.	Recovered. Intlected	Shows	but to	A Seeding	Depth (feet)	WELL CONSTRUCTION	Crapia: Log	USCS Log	Munseil Colov	Project Number 984006.00		
		3 4			<b>-35</b> -	No Grout		S.W.	7.5¥R 5/3	Fine Silty SAND: brown, 80% sand, trace of fine mica, damp, dense		
			***************************************			Blank Castrig						
	<b>8</b>	¥ 4	§ 0 5	2.0	50 -	Blank Casing		SM	7.5YR 4/2	brown, 65% sand, minor clay, very dense		
						Bentonite Seal		The second section of the section of				
					60	Sand Filter		A COLONIA DE LA COLONIA DE				
			2 3 30 17 50	3.9 5.1	65	Depth to Water		SM/ SP &CI	7.5YR 4/2	interbedded with fine sand, moist water at 66 feet interbedded with fine sandy clay		
		The second secon			70							
		AND THE PARTY OF T			75							
					80	Bottom of Screen						

Kennedy/Jenks Consultants Well Construction Log Boring/Well Name TMW-L Project Name Boeing C-6 Misses 6 WELL CONSTRUCTION Project Number \_\_\_984006.00 Fine Silty SAND (continued) Bottom of Screen 85 Bottom of Well Boring Terminated at 86 feet. 90 95 100 105 110 115 120-125

Kennedy/Jenks Consultants Well Construction Log Boring/Well Name TMW-2 Boeing C-6 Project Name -Graphic Log USCS Munsell Color WELL CONSTRUCTION 984006.00 Project Number Silty CLAY (continued) Bottom of Screen 85 Bottom of Well Boring Terminated at 87 feet. 90 95 100 105 110-115 120 125

Kennedy/Jenks Consultants

	ell Construction Log  RING LOCATION  Outside and East of Building I								Boring/Well Name TMW-8			
DRILLING COMPANY.  West Hazmat  DRILLING METHOD (S)					DRILL					Project Name Bo	eing C-6	
					DRILL	BIT (S	<u>ben Lare</u> ) SIZE	25		in the second se		
CME 75, Hollow Stem Auger					8 <sup>11</sup>				FI.	Project Number 984006.00  ELEVATION TOTAL DEPTH		
2" PVC Schedule 40						+1 61				Not Surveyed  DATE STARTED	86 ft.	
ERFORATED CASING 2" PVC Schedule 40, 0.010" slot						61 81				6/29/98	DATE COMPLETED 6/29/98	
ZE A	ND 1	TYPE	of filter star 2/1:	PACK.		FROM		T:	9	РТ 85.5	DEPTH TO WATER  66,4 ft.	
AL					The state of the s	FROM	is "	T	0.	FT	LOGGED BY	
KOUT	Γ.				n Bentonite Chips	FROM	5;	5.8 To	<u></u>	59 FT	M. Balderman SAMPLING METHODS	WELL COMPLETION
	No Grout (Temporary Well)										2" Split Barrel Sampler, 140 lb. Hammer	SURFACE HOUSING NONE  STAND PIPE  FT
ann serial de la	***************************************		Salaisa melekny	NAME OF TAXABLE			iniana ana	- Comment	a linearies research	executive executive en	140 lb. Hammer	
Receivered		APLES.	Flead Reading	Crepth (feet)	WELL CONSTRUCTE	אנ [		Griapifiúe Log	USCS Log	Mansell Color		AND DRILLING REMARKS
Janjouri w i w i											Asphalt, 3"	· · · · · · · · · · · · · · · · · · ·
	88	6 30 32				**************************************			CL.	7.5YR 4/3	-Silty CLAY with minor Fine S. partings, damp, stiff	and: brown, local fine to coarse sand
× × × × × × × × × × × × × × × × × × ×		8 40		5			The state of the s					
		27		10		A CALL CALL CALL CALL CALL CALL CALL CA	A CONTRACTOR OF THE PROPERTY O			7.5YR 4/4	brown, hard	
AND THE PROPERTY OF THE PROPER							Andread Andrea					
		A SA CO	The second and administration of the second	20		And the state of t			jund	2.5¥.4/3	Clayey SILT: olive brown, 20%	% fine sand, damp, stiff
20000000000000000000000000000000000000	And a service of the	The second secon		25	No Grout	Weight and the second s			With the party of			
		7 14 30									scattered carbonate nodules to	1/4"
**************************************		MANAGEMENT OF THE PROPERTY OF	ANALYSIS AND ANALYSIS ANALYSIS AND ANALYSIS ANALYSIS AND			Handy Stranger and American Stranger and Ame	NAMES OF THE PARTY					
		And the second s		35			T L V L V L V L V L V L V L V L V L V L					

Kennedy/Jenks Consultants Well Construction Log Boring/Well Name TMW-8 Boeing C-6 Project Name -Munsell Color (Septh WELL CONSTRUCTION 984006.00 Project Number Sandy SILT (continued) 12 20 30 40 2.5Y 5/3 Fine Sandy SILT: light ofive brown, minor clay, 30% fine sand, damp, No Grout 45 Blank Casing 13 22 33 50 Fine Silty SAND: light olive brown, 70% sand, trace of fine mica, damp, SM 2.5Y 5/4 55 Bentonite Seal Sand Filter Screened Casing 15 34 45 18 23 50 Depth to Water olive brown, moist to wet water at 66' interbedded clayey silt from 66.5 to 67.5, then silty sand as above 2.5Y 4/4 70 75 Bottom of Screen 80

Kennedy/Jenks Consultants Well Construction Log Boring/Well Name TMW-8 SAMPLES. Boeing C-6 Project Name \_ USCS وما Musscli Color Grapeiic Log WELL CONSTRUCTION 984006.00 Project Number Fine Silty SAND (continued) Bottom of Screen 85 Bottom of Well Boring Terminated at 85.5 feet 90 95 100 105 110-115 120 125

Kennedy/Jenks Consultants Well Construction Log BORING LOCATION TMW-9 Boring/Well Name Building DRILLER DRILLING COMPANY Boeing C-6 Project Name West Hazma Ruben Lares DRILLING METHOD (S) DRILL BIT (S) SIZE 984006.00 Project Number CME 75, Hollow Stem Auger ELEVATION TOTAL DEPTH FROM FT SLANK CASING 86 ft. Not Surveyed 2" PVC Schedule 40 FROM DATE STARTED DATE COMPLETED PERFORATED CASING 6/30/98 6/30/98 2" PVC Schedule 40, 0.010" slot FROM DEPTH-TO WATER SIZE AND TYPE OF FILTER PACK FT Lonestar 2/12 Sand 66 ft FROM LOGGED BY SEAL Enviroplug Medium Bentonite Chips 56.5FROM SAMPLING METHODS GROUT TO WELL COMPLETION No Grout (Temporary Well) SURFACE HOUSING NONE 2" Split Barrel Sampler, 140 lb. Hammer T STAND PIPE Graphic Log Mirris elli Coior WELL CONSTRUCTION SOIL DESCRIPTION AND DRILLING REMARKS Concrete, 8" 10YR:4/6 Clayey SILT: dark yellowish brown, trace of fine sand, slightly moist, ML 14 21 52.0 12 22 86.0 10YR 3/6 CL Silty CLAY: dark yellowish brown, some fine sandy lenses, slightly moist, hard 27 30 30 10YR 5/4 yellowish brown, dry, hard 10 85.7 15 12 17 23 2.5Y 5/4 Clayey SILT: light olive brown, trace of fine sand, dry, very stiff ML 48.2 25 No Grout 21 28 50 30 51.4 MT. 2.5Y 5/6. Sandy SILT: light olive brown, fine sand, sligtly moist, hard 35

Kennedy/Jenks Consultants Well Construction Log <u>TMW-9</u> Boring/Well Name Boeing C-6 Project Name Munsell Color WELL CONSTRUCTION 984006.00 Project Number Sandy SILT (continued) 20 25 30 74.1 40 Silty Fine SAND: light olive brown, slightly moist, dense 2.5Y 5/6 No Grout 45 Blank Casing 23 50 114 50 increasing silt content, very dense 55 Bentonite Scal-Sand Filter Screened Casing 12 32 50 42 30 32 Depth to Water 2.5Y 4/3 SAND with Silt: olive brown, fine, very moist, very dense, with silt 159 SM lenses water at 66' 70 75 Bottom of Screen

Kennedy/Jenks Consultants Well Construction Log Boring/Well Name TMW-9 Boeing C-6 Project Name \_\_\_\_ WELL CONSTRUCTION Project Number 984006.00 SAND with Silt (continued). Bottom of Screen 85 Bottom of Well Boring Terminated at 86 feet. 90 95 100-105 110 115 120 125