

Hoppe, Michael

From: Robert Law [rlaw@demaximis.com]
Sent: Thursday, August 08, 2013 3:10 PM
To: Vaughn, Stephanie
Cc: John Rolfe; Willard Potter; Stan Kaczmarek; Basso, Ray; Hoppe, Michael; Dawn Monsen; William Hyatt; Matt Stanton; Mike Barbara
Subject: RM 10.9 Update - August 8, 2013

1. CPG or its contractors have provided two escrow payment to Hudson Co. to cover (1) bridge operator overtime and (2) electrical contractor stand-by time.

- CPG and its contractors have reached agreement with Bergen and Essex Co. for monthly payment terms for bridge operator overtime

2. The Hudson Co. Freeholders approved a change order for the electrical contractor stand-by time earlier today and they reported to the CPG that their contractor Manor II will be available starting today.

3. Bridge operators have been notified and CPG anticipates moving barges starting this evening.

4. The Bridge Street Bridge motors have arrived, but we understand that the couplings for the motors have not arrived. Hudson Co. has indicated that they will be taking BSB out service for several days to conduct the motor installation. In the event that the motor installation moves forward as planned, CPG and its contractors will be adjusting its barge movement to minimize impact to dredging.

5. The CPG will work with Hill and GLDD to address the schedule adjustments that you and I discussed this morning.

Please contact us with any questions

Robert Law, Ph.D.
de maximis, inc.
rlaw@demaximis.com
Voice: 908-735-9315
Fax: 908-735-2132