

**REMEDIAL ACTION COMPLETION REPORT**

**for**

**A PORTION OF WILLOW STREET STATION  
CHICAGO, ILLINOIS**

**Prepared for**

**THE PEOPLES GAS  
LIGHT and COKE COMPANY**

**AUGUST 2003**

**PROJECT NO. 28020**

**Burns & McDonnell Engineering Company, Inc.  
2601 West 22nd Street  
Oak Brook, Illinois 60523-1229  
630-990-0300**

## TABLE OF CONTENTS

<b>EXECUTIVE SUMMARY .....</b>	<b>ES-1</b>
<b>1.0 INTRODUCTION .....</b>	<b>1</b>
1.1 GENERAL SITE INFORMATION .....	1
1.2 RECOGNIZED ENVIRONMENTAL CONDITIONS.....	2
1.3 POST-REMEDATION USE.....	3
<b>2.0 FIELD ACTIVITIES.....</b>	<b>4</b>
2.1 SITE PREPARATION .....	4
2.2 WASTE CHARACTERIZATION.....	4
2.3 EXCAVATION, STOCKPILING, OFFSITE DISPOSAL OF IMPACTED SOILS AND PIPES, AND BACKFILLING.....	5
2.3.1 Phase I.....	5
2.3.2 Phase II .....	7
2.4 CONFIRMATION SOIL SAMPLING.....	7
2.4.1 Phase I.....	7
2.4.2 Phase II .....	8
2.5 MANAGEMENT OF WATER FROM EXCAVATIONS.....	8
2.6 DEMOBILIZATION AND SITE RESTORATION.....	9
<b>3.0 RESULTS.....</b>	<b>10</b>
<b>4.0 SPECIAL CONDITIONS.....</b>	<b>11</b>
<b>5.0 CONCLUSIONS.....</b>	<b>12</b>
<b>6.0 REFERENCES.....</b>	<b>13</b>

### Table

Table 1	Confirmation Soil Sample Analytical Results
---------	---

### Figures

Figure 1	Site Location Map
Figure 2	Initial Excavation Layout
Figure 3	Confirmation Soil Sampling Location Map
Figure 4	Final Excavation Layout
Figure 5	Post-Remediation Site Layout

## **TABLE OF CONTENTS (CONTINUED)**

### **Appendices**

Appendix A	Plat of Survey
Appendix B	Remedial Action Photographs
Appendix C	Compressive Strength and Hydraulic Conductivity Results
Appendix D	Imported Backfill Material Letters and Troxler® Certification
Appendix E	PCB Wipe Analytical Results
Appendix F	Asbestos Analytical Results
Appendix G	Summary of Disposal Quantities

## EXECUTIVE SUMMARY

The *Remedial Action Completion Report* (RACR) presents and describes remedial action activities conducted in two phases (Phase I and Phase II) from January through April 2003 and in July 2003, respectively, at a portion of Willow Street Station (Site).

Soil removal activities were implemented as described in the *Remediation Objectives Report and Remedial Action Plan* (ROR/RAP) (Burns & McDonnell 2003a). Remedial action activities discussed in the ROR/RAP included the removal of all source material and surface soil to meet Tiered Approach to Corrective Action Objectives (TACO) industrial/commercial Tier 1 soil ingestion, soil inhalation and Class II soil to groundwater migration remediation objectives [35 Illinois Administrative Code (IAC) 742].

The following remediation objectives and remedial actions were established:

- Remove source material with a total petroleum hydrocarbon (TPH) concentration greater than 2,000 milligrams per kilogram (mg/kg) along with visually impacted pipe located on the southeastern portion of the Site.
- Remove all surface soil (0 to 3 feet bgs) at the Site to meet industrial/commercial Tier 1 soil ingestion, soil inhalation and Class II soil to groundwater migration remediation objectives.
- Collect subsurface samples and analyze for synthetic precipitation leaching procedure (SPLP) iron and SPLP manganese to further evaluate the soil to groundwater migration pathway and determine if soil meets Tier 1 soil to groundwater migration remediation objectives.

Remedial action activities included site preparation; waste characterization; excavation, stockpiling, offsite disposal of impacted soils and backfilling; confirmation sampling; management of water from excavations; and demobilization and site restoration.

In accordance with the ROR/RAP, remedial action activities were performed in two phases (Phase I and Phase II). Phase I consisted of excavation activities on the southeastern half of the Site (approximately 140 feet by 30 feet) to remove source material and all surface soil up to the former location of the high pressure gas main. Phase I remedial activities to remove source material were performed sequentially in six cells using a temporary shoring system. Each cell was excavated to 12 feet below ground surface (bgs) and backfilled to 2 feet bgs with flowable grout (impermeable once cured). During source removal, impacts were observed along the southeastern and eastern property lines. Following source removal activities, 3 feet of soil was removed up to the former location of the high pressure gas main. In addition, one small area (approximately 15 feet by 15 feet) north of the source removal area was excavated to 5 feet bgs based on visual observations and confirmation sampling results. Phase II consisted of the excavation activities on the northwestern half of the Site (approximately 125 feet by 30 feet) to remove all remaining surface soil following relocation of the high pressure gas main. Impacts were not observed at the property line during Phase II remedial activities.

Confirmation sampling was performed during Phase I and Phase II in order to verify that remaining soil was in compliance with established remediation objectives. All excavated soil and water were disposed of at Illinois-approved disposal facilities. Imported, non-impacted coarse aggregate (CA6) was placed and compacted on top of the cured grout from 0 to 2 feet bgs, in the 5-foot excavation area, and in all 3-foot excavation areas.

All remaining soil complies with established remediation objectives; therefore, the remedial action is intended to be a final action. Three feet of imported soil exists across the Site for industrial/commercial usage of the property. There are no construction worker concerns from 0 to 10 feet bgs. The following special conditions apply to the Site:

- Future use of the property will be industrial/commercial; and
- Soil excavated greater than 3 feet bgs should not be placed within the upper 3 feet of the Site. The excavated soil should be handled according to applicable regulations.

\* \* \* \* \*

## 1.0 INTRODUCTION

The *Remedial Action Completion Report (RACR)* describes remedial action activities performed by Burns & McDonnell at a portion of Willow Street Station (Site). Phase I and Phase II remedial action activities were conducted from January through April 2003 and in July 2003, respectively.

Removal activities were implemented as described in the *Remediation Objectives Report and Remedial Action Plan (ROR/RAP)* (Burns & McDonnell 2003a). Remedial action activities discussed in the *ROR/RAP* included removal of all source material along with visually impacted pipe located in the southeastern portion of the Site and all surface soil [0 to 3 feet below ground surface (bgs)].

This completion report is organized into six sections as follows:

- **Section 1.0–Introduction**  
This section describes the purpose and organization of the report and summarizes the general Site information, including location, environmental conditions, and post-remediation use of the Site.
- **Section 2.0–Field Activities**  
This section describes field activities conducted during the remedial action.
- **Section 3.0–Results**  
This section demonstrates that remedial action activities achieved the remediation objectives.
- **Section 4.0–Special Conditions**  
This section discusses special conditions that apply to the Site following remedial action activities.
- **Section 5.0–Conclusions**  
This section discusses the success of the remedial action in meeting the remediation objectives and assesses the completeness and accuracy of the supporting data.
- **Section 6.0–References**

### 1.1 GENERAL SITE INFORMATION

The Site is a 30-foot by 265-foot parcel and is a portion of the former Willow Street and Hawthorne Street Stations that were located between Hawthorne and Marcey Streets from Willow to Wisconsin Streets. The northern portion of the former Hawthorne Station is owned by ComEd and is currently used as a transformer station and equipment storage yard. The southern portion of the former Hawthorne Station is owned by Marcy Properties, LLC and The Peoples Gas Light and Coke Company (Peoples Gas). The western portion of the Willow Street Station is owned by GI North Property LLC. The eastern portion of the Willow Station includes the Site owned by Peoples Gas and is described in the report entitled *Preliminary Site Investigation - Willow Street Station Gas Production and Storage Facility - Chicago, Illinois*, dated November 1991. The Site, approximately 0.18 acre in size, is located at the northeast corner of Willow Street and Kingsbury Street, and is approximately 380 to 455 feet east of the North Branch of the Chicago River. Figure 1 presents the Site location map.

The Site is located in Section 32, Township 40 North, Range 14 East in the City of Chicago, Illinois in the North Township of Cook County (City of Chicago 2002). The Site is currently vacant and was mostly covered by asphalt prior to remedial activities and is located in an industrial/commercial area with no residential properties in the immediate vicinity. A copy of the Plat of Survey is presented in Appendix A.

Hanson Engineers Incorporated (HEI) conducted preliminary site investigations in 1991 for both the Willow and Hawthorne Street Stations. These investigations included a review of the environmental setting, historical documents provided by Peoples Gas, Sanborn maps and a water well survey. A gas holder with a capacity of 2,500,000 cubic feet (ft<sup>3</sup>) was located adjacent to the Site with only a small portion extending onto the eastern property. The reports concluded that below ground structures of the gas holder may be present on the Site and, if present, may contain residual tars, unless the tar was removed during demolition of the gas holder (HEI 1991).

In November 2000, Barr Engineering Company (Barr) conducted a limited site investigation (SI) on the southeastern portion of the Site, an area approximately 30-feet by 110-feet in size. Eight (8) soil borings were advanced in the southeastern corner of the property and fourteen soil samples were collected. Two (2) piezometers were installed and groundwater samples were collected.

In June 2002, Burns & McDonnell conducted a supplemental site investigation (SSI) at the Site. The objective of the SSI was to identify the environmental condition of abandoned pipes; determine whether residuals, if any, from past manufactured gas plant (MGP) activities were present in surface soil and subsurface soil; and define the nature and extent of impacted areas to aid in the development of remediation objectives. The SSI consisted of using an air knife device to locate an active gas line located on the western portion of the Site, excavation of three test trenches on the southeastern portion of the Site and advancement of fifteen (15) soil probes on Site. Eight (8) surface soil samples and thirteen (13) subsurface soil samples were collected. In addition, one waste characterization sample was collected where visually impacted soil was observed.

## **1.2 RECOGNIZED ENVIRONMENTAL CONDITIONS**

Investigation activities performed at the Site concluded that surface and subsurface soil exceeded industrial/commercial Tier 1 screening levels. In addition, source material was identified at the Site.

The corrective measures presented below were intended to eliminate exposure to surface and subsurface soil exceeding established remediation objectives and to allow for industrial/commercial property use. The following remediation objectives and remedial actions were established:

- Remove source material with a total petroleum hydrocarbon (TPH) concentration greater than 2,000 milligrams per kilogram (mg/kg) along with visually impacted pipe on the southeastern portion of the Site.
- Remove all surface soil (0 to 3 feet bgs) at the Site to meet industrial/commercial Tier 1 soil ingestion, soil inhalation and Class II soil to groundwater migration remediation objectives.

- Collect subsurface samples and analyze for synthetic precipitation leaching procedure (SPLP) iron and SPLP manganese to further evaluate the soil to groundwater migration pathway and determine if soil meets Tier 1 soil to groundwater migration remediation objectives.

### **1.3 POST-REMEDATION USE**

The Site is located in a district zoned as Planned Manufacturing District (PMD) No. 1 with no residential properties in the immediate vicinity (City of Chicago, Zoning Department website 2002). The Site is being sold and is expected to continue as an industrial/commercial property.

\* \* \* \* \*



## **2.0 FIELD ACTIVITIES**

This section describes field activities performed during Phase I and Phase II remedial action activities at the Site in accordance with the *ROR/RAP* (Burns & McDonnell 2003a). Phase I remedial actions included:

- Site preparation;
- Installation of temporary shoring system;
- Excavation, stockpiling, offsite disposal of impacted soils and pipes, and backfilling;
- Confirmation soil sampling;
- Management of water from excavations; and
- Demobilization and site restoration.

Phase II included the same remedial actions with the exception of the installation of the temporary shoring system.

Phase I and Phase II remedial action photographs are presented in Appendix B.

### **2.1 SITE PREPARATION**

The following site preparation tasks were performed between January 8 and January 17, 2003, prior to the initiation of Phase I remedial action field activities:

- Delivery of onsite office trailer;
- Installation of temporary 6-foot chain-link fence to enclose the entire remedial action activity area;
- Installation of electrical and phone service to the onsite office trailer;
- Installation of temporary drop down electrical service;
- Placement of securely fastened silt fabric over the chain-link fence surrounding the remedial action activity area to limit odors and air emissions, if any, migrating offsite during remedial activities; and
- Location of buried utilities.

The following site preparation tasks were performed in June and July 2003, prior to the initiation of Phase II remedial action field activities:

- Relocation of onsite office trailer; and
- Relocation of the high pressure gas main to a location immediately outside the Site.

### **2.2 WASTE CHARACTERIZATION**

Waste characterization samples were collected and analyzed and all necessary soil and water disposal permits were prepared and obtained prior to remedial action activities. Analytical results and copies of disposal permits are presented in the *Remedial Action Disposal Quantities* (Burns & McDonnell 2003b).

## **2.3 EXCAVATION, STOCKPILING, OFFSITE DISPOSAL OF IMPACTED SOILS AND PIPES, AND BACKFILLING**

The remedial activities at the Site occurred in two phases (Phase I and Phase II) in accordance with the *ROR/RAP* (Burns & McDonnell 2003a). Phase I activities occurred in the southeastern portion of the Site and consisted of excavation of all source material covering an area approximately 50-feet by 30-feet in size. In addition, Phase I activities included the excavation of surface soil (0 to 3 feet bgs) from an area approximately 90-feet by 30-feet in size up to the former location of the high pressure gas main. Phase II activities consisted of the excavation of surface soil (0 to 3 feet bgs) from an area approximately 125-feet by 30-feet in size on the northwestern portion of the Site once the high pressure gas main had been relocated outside the property. Figure 2 presents the initial excavation layout.

During Phase I and Phase II remedial activities, approximately 1,750 tons of non-hazardous special waste was excavated, manifested and transported to the CID RDF Bio Soil Facility. Approximately 810 tons of non-hazardous source material was excavated, manifested and transported to the CID RDF #4 disposal facility. Both disposal facilities are owned and operated by Waste Management and are located in Calumet City, Illinois. Appendix G presents tables summarizing Phase I and Phase II remedial action disposal quantities of special waste and source material. Phase I and Phase II remedial action manifests are presented in the *Remedial Action Disposal Quantities* (Burns & McDonnell 2003b).

### **2.3.1 Phase I**

In January 2003, Phase I remedial activities began in the southeastern portion of the Site with source material removal. This excavation was performed sequentially in cells 1 through 6 using a temporary shoring system and covering an area approximately 50-feet by 30-feet in size. Excavation cells are presented in Figure 3.

Excavation cells were overlapped to assure complete removal of source material. Fill material removed from this area consisted of heavily impacted sand, gravel, and cinders. Slight odors, mottling, and staining were observed within the native clay encountered at 10 feet bgs; therefore, excavation continued to visually unimpacted native clay, which was encountered at 12 feet bgs. Impacts were observed at the property line. While the heavily impacted fill material was observed along the northeastern property line, impacts were less significant along the southeastern and southwestern property lines.

Foaming was performed to suppress odors throughout source removal activities. In addition, conditioned flyash was mixed with heavily impacted materials prior to being excavated. Once each cell was excavated, a plastic liner was placed along the inside of the panels and at the bottom of the excavation to prevent potential migration back into the remediated cell. Once the plastic liner was in place, each cell was backfilled with flowable grout in one-foot lifts to 2 feet bgs. The flowable grout utilized at the Site was Ozinga Mix 1877 (slump 6.0) with non-chloride accelerator to facilitate rapid curing and avoid freezing during the cold weather.

During cell 1 backfill activities, each lift was allowed to cure for 24-hours before panels were lifted and another lift was placed. Samples were collected from the flowable fill for each cell and sent to Patrick Engineering, Inc. in Lisle, Illinois for 5-hour, 6-hour, 8-hour and 12-hour unconfined compressive strength testing. Based on results of cell 1 compressive strength tests, the number of lifts per day was increased to two for cells 2 through 6, occurring at the beginning and end of the work day and allowing for 8 hours of curing. In addition, samples were collected and sent to Patrick Engineering, Inc. for 48-hour and 28-day hydraulic conductivity testing. No flow was observed after two weeks of attempting to saturate the samples, indicating that the cured flowable fill was impermeable. Compressive strength and hydraulic conductivity test results are presented in Appendix C. At the end of each work day, plastic lining and concrete blankets were placed on top of the grout to avoid freezing during cold weather. Once the final lift cured, each panel and corner of the temporary shoring system was removed, CA6 was placed on top of the cured grout and excavation of the adjoining cell began.

In April 2003, following source removal activities, the excavation to remove surface soil began immediately north of cell 6 in an area approximately 90-feet by 30-feet in size. Fill material removed from this area consisted of asphalt, sand, cinders and brick fragments. Based on visual observations and confirmation sampling results, excavation was extended to 5 feet bgs in a small area (approximately 15-feet by 15-feet in size) directly north of cell 6. Excavation continued north and east at 3 feet bgs up to the former location of the high pressure gas main. During excavation to 3 feet bgs, a portion of the 2,500,000 ft<sup>3</sup> gas holder wall was encountered intact, extending out from under Sam's Wine and Spirits building. Hand-digging was performed around the concrete holder wall and the concrete holder bottom was determined to be intact at 5 feet bgs. The holder was visually clean and no odors were observed. Fill material consisting of clay with cinders was removed from inside the holder to 3 feet bgs. Impacts were not observed at the property line in this area.

Backfill consisting of CA6 was placed and compacted across the site in 1-foot lifts. Letters provided by Vulcan Materials Company and Material Service Corporation guaranteeing clean material are presented in Appendix D. Compaction testing was performed using 90% modified proctor criteria throughout CA6 backfill activities. Results included wet density, moisture, dry density, percent moisture and percent compaction. Compaction testing was performed by a certified Troxler® operator and transporter using a Troxler® surface moisture-density gauge. Troxler® certification is also presented in Appendix D.

Abandoned MGP piping was encountered at various depths throughout the Site. For disposal purposes, polychlorinated biphenyl (PCB) wipes (WP1-PCB-24PIPE-012203 and WP1-PCB-36PIPE-022503) were collected from a 24-inch pipe removed from cell 1 and a 36-inch pipe removed from cell 3, respectively. Both samples were sent to STAT Analysis Corporation (STAT) of Chicago, Illinois for chemical analyses. Analytical results for both samples were non-detect and are presented in Appendix E. In addition, three (3) asbestos samples (WP1-1A-001, WP1-2A-001, and WP1-3A-001) were collected from a 36-inch pipe that was removed from cell 3 and six (6) asbestos samples (WP1-4A-001, WP1-4B-001, WP1-4C-001, WP1-5A-001, WP1-5B-001, and WP1-5C-001) were collected from a 24-inch pipe, which ran north-south along the sidewalk and was removed during the 3-foot excavation. Asbestos samples were also sent to STAT

for chemical analyses. Analytical results for asbestos samples were non-detect and are presented in Appendix F. In accordance with the *ROR/RAP* (Burns & McDonnell 2003a), piping greater than 12 inches in diameter was stockpiled and picked up by General Iron for recycling. All other piping encountered within the excavation was stockpiled, loaded and disposed of with excavated soil. Piping which remained in place and continued offsite was capped using sandbags, grout or a combination thereof.

### **2.3.2 Phase II**

In July 2003, Phase II remedial action activities began following the relocation of the high pressure gas main to a location immediately outside the Site. Phase II activities consisted of surface soil (0 to 3 feet bgs) removal on the remaining northwestern portion of the Site consisting of a 125-foot by 30-foot excavation area. Fill material removed from this area consisted of asphalt, sand, cinders and brick fragments. Impacts were not observed at the property line.

Backfill consisting of CA6 was placed and compacted across the excavation at 1-foot lifts. Letters provided by Vulcan Materials Company and Material Service Corporation guaranteeing clean material are presented in Appendix D. Compaction testing was performed using 90% modified proctor throughout CA6 backfill activities. Results included wet density, moisture, dry density, percent moisture and percent compaction. Compaction testing was performed by a certified Troxler® operator and transporter using a Troxler® surface moisture-density gauge. Troxler® certification is also presented in Appendix D.

## **2.4 CONFIRMATION SOIL SAMPLING**

Confirmation soil sampling was performed during Phase I remedial action activities to verify that source material exceeding a TPH concentration of 2,000 mg/kg was removed. During both Phase I and Phase II, samples were collected to evaluate SPLP iron and SPLP manganese to determine if the Tier 1 soil to groundwater migration remediation objectives are exceeded.

Five aliquots of equal volume were collected from each excavation area and composited into one representative confirmation sample. Composite samples were collected from excavation bottoms and sidewalls, where applicable, based on visual observations. Confirmation samples were sent to the SIMALABS International analytical laboratory (SIMALABS) of Merrillville, Indiana for 2-day turnaround time analyses. Analytical data sheets and validation memorandum are presented in the *Remedial Action Sampling Data* (Burns & McDonnell 2003c). Table 1 presents a comparison of Phase I and Phase II confirmation soil sampling results to applicable remediation objectives. Figure 3 presents confirmation soil sample locations.

### **2.4.1 Phase I**

Confirmation samples C1 through C6 were collected at the bottom of each cell (12 feet bgs) and analyzed for TPH, SPLP iron and SPLP manganese. In addition, confirmation sample C7-001 was collected at the bottom of the 5-foot excavation and analyzed for TPH only, and confirmation sample C8-001 was collected at the bottom of the 3-foot excavation and analyzed for SPLP iron and SPLP manganese. TPH analytical results of

confirmation samples C1 through C7 were all non-detect, with the exception of the diesel range organics (DRO) concentration in C6-001. Sample C6-001 contained 170 mg/kg DRO, which is below the TPH remediation objective of 2,000 mg/kg. Based on visual observations, additional confirmation samples were collected from the north wall of cell 5 (C5-NW-001) and the north and west walls of cell 6 (C6-NW-001 and C6-SW-001, respectively) and were analyzed for TPH. Confirmation sample C6-NW-001 exceeded the TPH remediation objective of 2,000 mg/kg at a concentration of 4,410 mg/kg. Therefore, excavation continued north of cell 6 to 5 feet bgs, where confirmation samples C6-NW-002 and C7-001 were collected from the north wall and the excavation-bottom, respectively, and analyzed for TPH only. Both confirmation samples comply with the 2,000 mg/kg remediation objective.

The SPLP iron concentration in confirmation sample C1-001 was 6.7 mg/l, which exceeds the remediation objective of 5.0 mg/l. However, because the result was suspect, the sample was reanalyzed. The reanalysis concentration of 2.0 mg/l and the average concentration of the two analyses, which is 4.35 mg/l, are both below the 5.0 mg/l remediation objective. SPLP iron results of confirmation samples ranged from 0.22 mg/l to 3.0 mg/l, which are all below the 5.0 mg/l remediation objective. In addition, SPLP manganese results of confirmation samples ranged from non-detect at 0.002 mg/l to 0.082 mg/l, which are below the remediation objective of 10 mg/l, respectively. Therefore, all confirmation samples from Phase I are below established Tier 1 soil to groundwater migration remediation objectives.

#### **2.4.2 Phase II**

Confirmation samples C9-001 and C10-001 were collected at the bottom of the 3-foot excavation and analyzed for SPLP iron and SPLP manganese. The SPLP iron concentration in C9-001 of 6.3 mg/l exceeded the remediation objective of 5.0 mg/l. This result seemed suspect based on visual observations and therefore, the sample was reanalyzed. The reanalysis of SPLP iron detected a concentration of 5.2 mg/l. Confirmation sample C9-001 was then analyzed to determine the corresponding total iron concentration. The corresponding total iron concentration was 15,000 mg/kg, which is below the metropolitan statistical area (MSA) background concentration and remediation objective of 15,900 mg/kg. The SPLP iron concentration in C10-001 of 1.2 mg/l is below the remediation objective of 5.0 mg/l.

SPLP manganese results of confirmation samples C9-001 and C10-001 were non-detect at a concentration of 0.002 mg/l, below the remediation objective of 10 mg/l. Therefore, all confirmation samples from Phase II are below established Tier 1 Class II soil to groundwater migration remediation objectives.

### **2.5 MANAGEMENT OF WATER FROM EXCAVATIONS**

A majority of the abandoned MGP piping encountered during Phase I remedial action activities contained water. When the pipes were broken for removal, water that accumulated in the excavation areas was immediately pumped into a vacuum truck for offsite disposal. When possible, water was pumped directly from the pipes prior to their removal. A total of 28,450 gallons of water were removed from excavations and pipes within the excavations to a vacuum truck, manifested and transported to CID Biological Treatment Facility, which is owned and operated by Waste Management and located in Calumet City, Illinois. A

summary table of Phase I and Phase II remedial action water disposal quantities is also presented in Appendix G. Phase I and Phase II remedial action water manifests are presented in the *Remedial Action Disposal Quantities* (Burns & McDonnell 2003c).

## **2.6 DEMOBILIZATION AND SITE RESTORATION**

Upon completion of Phase I and Phase II remedial action activities, the following cleanup and site restoration activities were performed:

- Restoration of Site to original grade;
- Removal of temporary fabric and fencing;
- Removal of temporary onsite office trailer; and
- Demobilization of equipment used during remedial action activities.

\* \* \* \* \*

### 3.0 RESULTS

Remedial action activities performed on a portion of Willow Street Station removed all source material and soil to meet industrial/commercial remediation objectives. In addition, any perched groundwater with Tier 1 Class II groundwater ingestion exceedences was removed during the remedial action. Although not required in the *ROR/RAP* (Burns & McDonnell 2003a), confirmation samples indicated the Tier 1 soil to groundwater migration remediation objectives have been met at this Site. TPH confirmation samples indicated all source material has been removed at the Site. Since visual impacts were observed along the northeastern, southeastern and southwestern property lines, flowable grout, tested to be impermeable, was backfilled along these property lines to ensure that no potential migration back onto the Site will occur. Figure 4 presents the final excavation layout.

\* \* \* \* \*

## **4.0 SPECIAL CONDITIONS**

The remedial action is intended to be a final action. Future use of the portion of Willow Street Station will be industrial/commercial; therefore, land use is limited and special conditions apply to the Site. Figure 5 presents the post-remediation site layout.

All remaining soil complies with established remediation objectives; therefore, the remedial action is intended to be a final action. Three feet of imported soil exists across the Site for industrial/commercial usage of the property. There are no construction worker concerns from 0 to 10 feet bgs. The following special conditions apply to the Site:

- Future use of the property will be industrial/commercial; and
- Soil excavated greater than 3 feet bgs should not be placed within the upper 3 feet of the Site. The excavated soil should be handled according to applicable regulations.

\* \* \* \* \*



## 5.0 CONCLUSIONS

The remediation objectives established for a portion of Willow Street Station Site in the *ROR/RAP* (Burns & McDonnell 2003a) were met as a result of remedial activities as described in Section 2.0 of this report. All source material with a TPH concentration greater than 2,000 mg/kg was removed from the Site, surface soil that exceeded industrial/commercial Tier 1 remediation objectives was replaced with imported backfill. Remaining subsurface soil down to 10 feet bgs meets industrial/commercial worker and construction worker Tier 1 remediation objectives. All impacted perched groundwater has been removed and soil remaining meets Tier 1 soil to groundwater remediation objectives; therefore, the Site also meets groundwater ingestion remediation objectives.

The data within this RACR is accurate and complete. With the implementation of the special conditions discussed in Section 4.0 of this report, no further remediation is necessary at a portion of Willow Street Station Site.

\* \* \* \* \*

## 6.0 REFERENCES

- Burns & McDonnell, 2003a. *Remediation Objectives Report and Remedial Action Plan*, May.
- Burns & McDonnell, 2003b. *Remedial Action Disposal Quantities*, August.
- Burns & McDonnell, 2003c. *Remedial Action Sampling Data*, August.
- City of Chicago, 2002. City of Chicago Zoning Department.  
<http://www.ci.chi.il.us/Zoning/ordinance/default.html>, accessed December 11, 2002.
- Hanson Engineers Incorporated, (HEI), 1991. *Preliminary Site Investigation – Willow Street Station Gas Production and Storage Facility – Chicago, Illinois*. Minneapolis, Minnesota, November.
- Illinois Administrative Code (IAC), 2002. *Tiered Approach to Corrective Action Objectives (TACO)*, Title 35: Environmental Protection, Subtitle G: Waste Disposal, Chapter I: Pollution Control Board, Subchapter f: Risk Based Cleanup Objectives, Part 742, February.

\* \* \* \* \*

**TABLE**  
**REMEDIAL ACTION COMPLETION REPORT**  
**A PORTION OF WILLOW STREET STATION**

Table 1  
Confirmation Sample Analytical Results  
A Portion of Willow Street Station

Analyses	Remediation Objective	Sample Location and Depth (feet below ground surface)/Concentration				
		C1-001 (12)	C2-001 (12)	C3-001 (12)	C4-001 (12)	C5-NW-001 (6-8)
TPH (mg/kg)						
Diesel Range Organics		10 U	10 U	9.6 U	9.8 U	58
Gasoline Range Organics		10 U	10 U	9.6 U	9.8 U	30
Motor Oil		100 U	100 U	96 U	98 U	130 U
Total	2,000	120 U	120 U	115 U	118 U	218
TPH as Diesel		10 U	10 U	9.6 U	9.8 U	13 U
TPH as Gasoline		10 U	10 U	9.6 U	9.8 U	13 U
TPH as Motor Oil		100 U	100 U	96 U	98 U	130 U
Total	2,000	120 U	120 U	115 U	118 U	156 U
Total Iron (mg/kg)						
Total Iron	15,900	NA	NA	NA	NA	NA
SPLP Metals (mg/L)						
SPLP Iron	5.0	2.0	0.22	1.1	3.0	NA
SPLP Manganese	10.0	0.038	0.002 U	0.010	0.082	NA

Notes:

1) U - Indicates compound/analyte was analyzed for, but not detected; the associated value is the sample reporting limit.

2) NA - Not analyzed.

Table 1 (Continued)  
Confirmation Sample Analytical Results  
A Portion of Willow Street Station

Analyses	Remediation Objective	Sample Location and Depth (feet below ground surface)/Concentration				
		C5-001 (12)	C6-SW-001 (9)	C6-NW-001 (4)	C6-NW-002 (9)	C6-001 (12)
TPH (mg/kg)						
Diesel Range Organics		12 U	240	3400	130	170
Gasoline Range Organics		12 U	39	370	12 U	11 U
Motor Oil		120 U	120 U	640	120 U	110 U
Total	2,000	144 U	399	4410 *	262	291
TPH as Diesel		12 U	12 U	99 U	12 U	11 U
TPH as Gasoline		12 U	12 U	99 U	12 U	11 U
TPH as Motor Oil		120 U	120 U	99 U	120 U	110 U
Total	2,000	144 U	144 U	297 U	144 U	132 U
Total Iron (mg/kg)						
Total Iron	15,900	NA	NA	NA	NA	NA
SPLP Metals (mg/L)						
SPLP Iron	5.0	1.6	NA	NA	NA	2.5
SPLP Manganese	10.0	0.013	NA	NA	NA	0.002 U

Notes:

1) U - Indicates compound/analyte was analyzed for, but not detected; the associated value is the sample reporting limit.

2) NA - Not analyzed.

3) \* - Value exceeds the remediation objective; therefore, excavation continued and C6-NW-002 was collected, which complied with the remediation objective.

Table 1 (Continued)  
Confirmation Sample Analytical Results  
A Portion of Willow Street Station

Analyses	Remediation Objective	Sample Location and Depth (feet below ground surface)/Concentration			
		C7-001 (5)	C8-001 (3-3.5)	C9-001 (3)	C10-001 (3)
TPH (mg/kg)					
Diesel Range Organics		12 U	NA	NA	NA
Gasoline Range Organics		12 U	NA	NA	NA
Motor Oil		120 U	NA	NA	NA
Total	2,000	144 U	NA	NA	NA
TPH as Diesel		12 U	NA	NA	NA
TPH as Gasoline		12 U	NA	NA	NA
TPH as Motor Oil		120 U	NA	NA	NA
Total	2,000	144 U	NA	NA	NA
Total Iron (mg/kg)					
Total Iron	15,900	NA	NA	15,000	NA
SPLP Metals (mg/L)					
SPLP Iron	5.0	NA	0.55	5.3 **	1.2
SPLP Manganese	10.0	NA	0.03	0.002 U	0.002 U


Notes:

1) U - Indicates compound/analyte was analyzed for, but not detected; the associated value is the sample reporting limit.

2) NA - Not analyzed.

3) \*\* - Value exceeds the remediation objective; however, the corresponding total iron concentration is below the metropolitan statistical area (MSA) background concentration (remediation objective).

**FIGURES**  
**REMEDIAL ACTION COMPLETION REPORT**  
**A PORTION OF WILLOW STREET STATION**



1000 0 1000 2000


APPROXIMATE SCALE




Figure 1  
SITE LOCATION MAP  
A PORTION OF WILLOW STREET STATION  
CHICAGO, ILLINOIS



I:\PEOPLES GAS\WILLOW PARCEL 1-28020\CAD\BID\WILLOW ST STATION\PORTION OF WILLOW STATION\INITIAL EXCAVATION



I:\PEOPLES GAS\WILLOW PARCEL 1-28020\CAD\BID\WILLOW ST STATION\PORTION OF WILLOW\RACR\CONFIRM SAMPS



### LEGEND

	A PORTION OF WILLOW STREET STATION BOUNDARY		OVERLAPPING EXCAVATION
	HAWTHORNE REGULATOR STATION BOUNDARY		ABANDONED PIPE
	COMPOSITE CONFIRMATION SAMPLE LOCATION		PROPERTY LINE
	IDENTIFIED DEPTH OF EXCAVATION		RAILROAD TRACKS
	EXISTING BUILDING		HISTORICAL STRUCTURES
			PHASE I - 3' EXCAVATION
			PHASE I - 5' EXCAVATION
			PHASE I - 12' EXCAVATION
			PHASE II - 3' EXCAVATION





Figure 3  
CONFIRMATION SOIL SAMPLING LOCATION MAP  
A PORTION OF WILLOW STREET STATION  
CHICAGO, ILLINOIS

I:\PEOPLES GAS\WILLOW PARCEL 1-28020\CAD\WILLOW ST STATION\PORTION OF WILLOW\RAOR\FINAL EXCAVATION



### LEGEND

	PROPERTY LINE
	ABANDONED FORMER PEOPLES GAS PIPE
	SEWER PIPE
	GAS MAIN
	RELOCATED GAS MAIN
	UNDERGROUND ELECTRICAL CONDUIT
	OVERHEAD ELECTRICAL CONDUIT
	RAILROAD TRACKS
	APPROXIMATE LOCATION OF MCI WORLD COM/ WESTERN UNION CABLE CONDUIT

	POLE BRACE
	LIGHT POLE
	POWER POLE
	SEWER MANHOLE
	WATER VALVE VAULT
	CATCH BASIN
	EXISTING BUILDING
	IDENTIFIED DEPTH OF EXCAVATION

	PHASE I - 3' EXCAVATION
	PHASE I - 5' EXCAVATION
	PHASE I - 12' EXCAVATION
	PHASE II - 3' EXCAVATION

### NOTE:

1. LOCATION OF UTILITIES BASED ON HISTORIC DIAGRAM PROVIDED BY PEOPLES GAS DIGGER UTILITY SEARCH, AND RESPONSES FROM A CDOT/OUK UTILITY SEARCH PERFORMED ON JUNE 4, 2002.













Figure 4  
FINAL EXCAVATION LAYOUT  
A PORTION OF WILLOW STREET STATION  
CHICAGO, ILLINOIS

I:\PEOPLES GAS\WILLOW PARCEL 1-28020\CAD\BID\WILLOW ST STATION\PORTION OF WILLOW\RACR\POST REM SITE LAYOUT



**LEGEND**

-  A PORTION OF WILLOW STREET STATION BOUNDARY
-  HAWTHORNE REGULATOR STATION BOUNDARY
-  PROPERTY LINE
-  RAILROAD TRACKS
-  EXISTING BUILDING
-  GRAVEL
-  MANHOLE
-  FENCE

**NOTES:**

1. FINAL ELEVATION IS  
CCD=200.4 ACROSS THE SITE.
2. CITY OF CHICAGO BENCH NUMBER  
4546 USED TO REFERENCE  
CCD ELEVATIONS AT PROPERTY.





Figure 5  
POST-REMEDATION SITE LAYOUT  
A PORTION OF WILLOW STREET STATION  
CHICAGO, ILLINOIS

**APPENDIX A  
PLAT OF SURVEY  
REMEDIAL ACTION COMPLETION REPORT  
A PORTION OF WILLOW STREET STATION**





# ALTA/ACSM LAND TITLE SURVEY

OF

THAT PART OF LOTS 1 THROUGH 6 IN BLOCK 7 IN THE SUBDIVISION OF LOTS 1 AND 2 IN BLOCK 8 IN SHEFFIELD'S ADDITION TO CHICAGO IN SECTION 32, TOWNSHIP 40 NORTH, RANGE 14 EAST OF THE THIRD PRINCIPAL MERIDIAN, BEING DESCRIBED AS FOLLOWS: COMMENCING AT A POINT ON THE NORTHEASTLY LINE OF SAID BLOCK 7, THAT IS 408.43 FEET NORTH 37 DEGREES 00 MINUTES 00 SECONDS WEST (AN ASSUMED BEARING MEASURED ALONG THE NORTHEASTLY LINE OF SAID BLOCK 7), OF THE SOUTHEAST CORNER THEREOF; THENCE SOUTH 53 DEGREES 00 MINUTES 00 SECONDS WEST PERPENDICULAR TO THE NORTHEASTLY LINE OF SAID BLOCK 7, A DISTANCE OF 100.00 FEET; THENCE SOUTH 09 DEGREES 01 MINUTES 40 SECONDS WEST, A DISTANCE OF 184.22 FEET TO A POINT ON A LINE THAT IS 30.0 FEET NORTHEASTLY OF, MEASURED AT RIGHT ANGLES THERETO AND PARALLEL WITH THE SOUTHWESTERLY LINE OF BLOCK 7, AS AFORESAID, FOR THE POINT OF BEGINNING; THENCE SOUTH 29 DEGREES 48 MINUTES 02 SECONDS EAST ALONG SAID PARALLEL LINE, A DISTANCE OF 265.47 FEET TO THE SOUTHEASTLY LINE OF SAID BLOCK 7; THENCE SOUTH 60 DEGREES 11 MINUTES 58 SECONDS WEST ALONG THE SOUTHEASTLY LINE OF SAID BLOCK 7, A DISTANCE OF 30.00 FEET TO THE SOUTHWEST CORNER OF SAID BLOCK 7; THENCE NORTH 29 DEGREES 48 MINUTES 02 SECONDS WEST ALONG THE SOUTHWESTERLY LINE OF SAID BLOCK 7, A DISTANCE OF 265.47 FEET; THENCE NORTH 60 DEGREES 11 MINUTES 58 SECONDS EAST, A DISTANCE OF 30.00 FEET TO THE POINT OF BEGINNING, IN COOK COUNTY, ILLINOIS.

PART OF P.I.N. 14-32-417-005

## NOTES CORRESPONDING TO SCHEDULE B

AS PER CHICAGO TITLE INSURANCE COMPANY COMMITMENT FOR TITLE INSURANCE PER COMMITMENT ORDER NO. 1401.008025785 D2 DATED MAY 24, 2002. AS TO PARCEL 2 AS CONTAINED THEREIN.

### LEGEND

- CATCH BASIN
- INLET
- MANHOLE (UNKNOWN)
- ELECTRIC METER
- GAS METER
- GAS VALVE
- GAS VAULT
- TELEPHONE VAULT
- UTILITY POLE
- STREET LIGHT ON ARM
- TRAFFIC SIGN
- CONCRETE FILLED POST
- VERTICAL GAS PIPE
- CHAIN LINK FENCE
- WOOD FENCE
- O.H. WIRE
- OVERHEAD WIRE

### NOTES:

- BEARING BASIS: BEARINGS ARE BASED ON THE NORTHEASTLY LINE OF BLOCK 7 BEING AN ASSUMED BEARING OF NORTH 37 DEGREES 00 MINUTES 00 SECONDS WEST.
- AREA: PARCEL = 7,964.23 SQUARE FEET OR 0.183 ACRES
- SUBJECT PROPERTY CONTAINS NO PAINTED REGULAR PARKING SPACES AND NO PAINTED HANDICAPPED PARKING SPACES.
- ALL BOUNDARY LINE DIMENSIONS AND DIRECTIONS ARE RECORD AND MEASURED UNLESS OTHERWISE INDICATED.
- THERE IS NO VISIBLE EVIDENCE OF CEMETERIES.
- CLOSURE EXCEEDS ACCURACY OF 1: 20,000
- PROJECT P.I.N. PART OF 14-32-417-005

© COPYRIGHT 2002 HARRINGTON LAND SURVEYING LTD.  
ALL ELECTRONIC DATA OR INFORMATION CONTAINED IN THIS DRAWING IS THE PROPERTY OF HARRINGTON LAND SURVEYING LTD. AND IS PROTECTED UNDER THE COPYRIGHTS LAW. COPYING, DISTRIBUTION OR EDITING OF THIS INFORMATION IS STRICTLY PROHIBITED WITHOUT WRITTEN PERMISSION AND CONSENT OF: HARRINGTON LAND SURVEYING LTD. (ALL RIGHT RESERVED)

**HARRINGTON** 2381 LEEWARD LANE  
HANOVER PARK, IL 60139  
EST. 1970 VOICE (630) 890-4994  
**LAND SURVEYING LTD.** FAX (630) 890-5525  
SURVEYORS OF ILLINOIS & WISCONSIN

ORDERED BY:  
THE GAS LIGHT AND  
COKE COMPANY

SCALE: 1" = 30'

SURVEY NO.: 086-02A  
DRAWN BY: RJM  
FILE NAME: 086-02A.DWG

COMMON ADDRESS:  
1740 N. MARCEY STREET  
CHICAGO, ILLINOIS

For Building Restrictions and Easements refer to your  
Abstract Deed, Guarantee Policy and Local Ordinances.  
COMPARE ALL POINTS BEFORE BUILDING  
AND AT ONCE REPORT ANY DIFFERENCE

STATE OF ILLINOIS)  
COUNTY OF DUPAGE) S.S.

TO: THE PEOPLES GAS LIGHT AND COKE COMPANY, MARCEY PROPERTIES L.L.C.,  
AND CHICAGO TITLE INSURANCE COMPANY.

THIS IS TO CERTIFY THAT THIS MAP OR PLAT AND THE SURVEY ON WHICH IT IS BASED WERE MADE (1) IN ACCORDANCE WITH "MINIMUM STANDARD DETAIL REQUIREMENTS FOR ALTA/ACSM LAND TITLE SURVEYS", JOINTLY ESTABLISHED AND ADOPTED BY ALTA, ACSM AND NSPS IN 1997, AND PURSUANT TO THE ACCURACY STANDARDS (AS ADOPTED BY ALTA AND ACSM AND IN EFFECT ON THE DATE OF THIS CERTIFICATION) OF AN URBAN SURVEY.

DATE: JUNE 18, 2002

*Paul M. M... [Signature]*  
ILLINOIS PROFESSIONAL LAND SURVEYOR NO. 2436

**APPENDIX B**  
**REMEDIAL ACTION PHOTOGRAPHS**  
**REMEDIAL ACTION COMPLETION REPORT**  
**A PORTION OF WILLOW STREET STATION**





A Portion of Willow Street Station  
Date: January 20, 2003

Description:

Excavation of surface soil in cell 1 located in the southeast corner of the Site.



A Portion of Willow Street Station  
Date: January 20, 2003

Description:

East panel of shoring system installed in cell 1. Plastic liner placed over excavation to limit odors.





A Portion of Willow Street Station  
Date: June 20, 2003

Description:

View 3-foot excavation in cell 1 with east and south panels of shoring system installed. Visual impacts observed in soil and water from broken pipe.



A Portion of Willow Street Station  
Date: January 20, 2003

Description:

View of silt fabric on fence next to the loading dock outside northeastern property boundary.



A Portion of Willow Street Station  
Date: January 21, 2003

Description:

View of excavation in cell 1 after foaming. South, east and west panels of shoring system installed.



A Portion of Willow Street Station  
Date: January 22, 2003

Description:

View of installed shoring system in cell 1.





A Portion of Willow Street Station  
Date: January 22, 2003

Description:

View of 24"-diameter cast-iron pipe removed during excavation of cell 1.



A Portion of Willow Street Station  
Date: January 24, 2003

Description:

View of visually clean native clay bottom of cell 1 at 12 feet bgs.



A Portion of Willow Street Station  
Date: January 27, 2003

Description:

View of first flowable grout pour in cell 1.



A Portion of Willow Street Station  
Date: January 27, 2003

Description:

View of concrete blankets placed on top of curing grout in cell 1 overnight.





A Portion of Willow Street Station  
Date: February 6, 2003

Description:

View of excavator direct-loading soil excavated from cell 2 for offsite disposal.



A Portion of Willow Street Station  
Date: February 21, 2003

Description:

View of former MGP 36"-diameter pipe removed from cell 3.



A Portion of Willow Street Station  
Date: February 24, 2003

Description:

View of former plastic lining placed in cell 3 prior to backfill with flowable grout.



A Portion of Willow Street Station  
Date: February 28, 2003

Description:

View of cell 3 backfilled to 2 feet bgs after removal of shoring system.





A Portion of Willow Street Station  
Date: March 13, 2003

Description:

View of foaming during excavation of surface soil in cell 5.



A Portion of Willow Street Station  
Date: March 14, 2003

Description:

View of MGP pipe removed during excavation of cell 5.



A Portion of Willow Street Station  
Date: March 19, 2003

Description:

View of backfilled cell 5 lined with plastic to prevent potential migration.



A Portion of Willow Street Station  
Date: March 21, 2003

Description:

View of foamed excavation in cell 6 lined prior to placement of shoring system.





A Portion of Willow Street Station  
Date: March 21, 2003

Description:

View of shoring system installed in cell 6 prior to subsurface excavation.



A Portion of Willow Street Station  
Date: March 24, 2003

Description:

View of foaming and dewatering of pipes inside cell 6.



A Portion of Willow Street Station  
Date: March 31, 2003

Description:

View of cell 6 backfilled to 2 feet bgs following final flowable grout pour.



A Portion of Willow Street Station  
Date: April 1, 2003

Description:

View of excavation to 3 feet bgs north of cell 5.





#### A Portion of Willow Street Station

Date: April 2, 2003

#### Description:

View of concrete gas holder wall uncovered intact during excavation to 3 feet bgs north of cell 5.



#### A Portion of Willow Street Station

Date: April 3, 2003

#### Description:

View of abandoned pipe removed from along the sidewalk during 3-foot excavation.



A Portion of Willow Street Station  
Date: April 3, 2003

Description:

View of 3-foot excavation north of source area removal.



A Portion of Willow Street Station  
Date: April 8, 2003

Description:

View of site compacted to grade and abandoned pipe being cut for removal and disposal offsite.



A Portion of Willow Street Station  
Date: July 28, 2003

Description:

View of site following remedial action  
activities and demobilization.

**APPENDIX C**  
**COMPRESSIVE STRENGTH AND HYDRAULIC CONDUCTIVITY RESULTS**  
**REMEDIAL ACTION COMPLETION REPORT**  
**A PORTION OF WILLOW STREET STATION**

## **COMPRESSIVE STRENGTH RESULTS**

**Table C-1**  
**Compressive Strength Testing Results**  
**A Portion of Willow Street Station**

Sample ID		Set Time	Moisture Content (%)	Dry Density (pcf)	Wet Density (pcf)	Compressive Strength (tsf)	Strain at Failure (%)
CS5	Cell 1	5 hours	11.5	111.8	124.7	1.086	0.207
CS6	Cell 1	6 hours	11.5	111.0	123.8	1.88	0.16
CS8	Cell 1	8 hours	11.8	110.2	123.2	1.47	0.16
CS12	Cell 1	12 hours	11.8	105.3	117.7	3.089	0.12
CS16	Cell 1	16 hours	12.0	105.4	118.0	2.99	0.059
CS28	Cell 1.1	28 days	5.7	115.2	121.8	15.7	0.15
CS28	Cell 1.2	28 days	5.7	115.7	122.3	12.28	0.14
CS28	Cell 2.1	28 days	5.2	116.0	122.0	15.11	0.14
CS28	Cell 2.2	28 days	5.5	116.5	122.9	14.35	0.14
CS28	Cell 3.1	28 days	5.0	114.3	120.0	12.7	0.14
CS28	Cell 3.2	28 days	5.1	113.9	119.7	13.89	0.14
CS28	Cell 4.1	28 days	7.2	104.7	112.2	28.34	0.14
CS28	Cell 4.2	28 days	7.5	102.8	110.5	22.7	0.48
CS28	Cell 5.1	28 days	5.4	115.1	121.3	26.35	0.16
CS28	Cell 5.2	28 days	5.3	111.8	117.7	26.4	0.15
CS28	Cell 6.2	28 days	8.3	106.5	115.3	30.4	0.19

Notes:

- (1) Wet Density = Dry Density x (1+ Moisture Content/100)
- (2) pcf = pounds per cubic foot
- (3) tsf = tons per square foot





4970 Varsity Drive  
Lisle, IL 60532-4101  
Tel: (630) 795-7200  
Fax: (630) 724-1681

RECEIVED  
JUN 19 2003

Burns & McDonnell  
Oak Brook, IL

6/18/2003

Andy Jazdainian  
Burns & McDonnele  
2601.W. 22<sup>nd</sup> St.  
Oak Brook, IL  
60523

Reference: Willow Parcel CS 5,6,8,12,& 16

Dear Andy:

Enclosed please find the revised unconfined results with the strength vs. strain added as you requested.


Patrick appreciates the opportunity to provide testing services to you, and we look forward to working with Burns & McDonnell Engineering Company again in the near future. If you have questions regarding the enclosed testing results, please call 630 795-7200.

Sincerely,

**PATRICK ENGINEERING INC.**

Michael Gentile  
Lab Analyst

Enclosure: 5



Specimen Identification			Classification	D.Den.	MC%
●	WPI CS5	0.0	Consolidated Flowable Fill Cell	111.8	11.5

PROJECT **Burns & McDonnell- Peoples Willow -**


JOB NO.  
DATE

**C1000BM**  
**06/18/03**

### UNCONFINED COMPRESSION TEST (ASTM D2166)

Patrick Engineering, Inc.

Testing Analyst *[Signature]* Results Checked By: *[Signature]*



WPI CS 6 Strength = 1.876274 TSF @ 0.161182 % Strain

Specimen Identification			Classification	D.Den.	MC%
●	WPI CS6	0.0	Consolidated Flowable Fill Cell	111.0	11.5

PROJECT Burns & McDonnell- Peoples Willow -


JOB NO.  
DATE

C1000BM  
06/18/03

### UNCONFINED COMPRESSION TEST (ASTM D2166)

Patrick Engineering, Inc.

Testing Analyst: [Signature] Results Checked By: WJ



Specimen Identification			Classification	D.Den.	MC%
●	WPI CS8	0.0	Consolidated Flowable Fill Cell	110.2	11.8


PROJECT Burns & McDonnell- Peoples Willow -

JOB NO. C1000BM  
DATE 06/18/03

# **UNCONFINED COMPRESSION TEST (ASTM D2166)**

Patrick Engineering, Inc.

Testing Analyst: JP Results Checked By: JP



Specimen Identification			Classification	D.Den.	MC%
●	WPI CS12	0.0	Consolidated Flowable Fill Cell	105.3	11.8


PROJECT Burns & McDonnell- Peoples Willow -

JOB NO. C1000BM  
DATE 06/18/03

# **UNCONFINED COMPRESSION TEST (ASTM D2166)**

Patrick Engineering, Inc.

Testing Analyst: [Signature] Results Checked By: [Signature]



Specimen Identification			Classification	D.Den.	MC%
●	WPI CS16	0.0	Consolidated Flowable Fill Cell	105.4	12.0

PROJECT Burns & McDonnell- Peoples Willow -

JOB NO.  
DATE

C1000BM  
06/18/03

# UNCONFINED COMPRESSION TEST (ASTM D2166)

Patrick Engineering, Inc.

Testing Analyst WJ Results Checked By: WJ



# Request for Chemical Analysis and Chain of Custody Record

Burns & McDonnell Engineering  
2601 W. 22nd St  
Oak Brook, Illinois 60523  
Phone: (630) 990-0300 Fax: (630) 990-0301

Attention: JOAN GONZALEZ

Project Number: 28020-4.07

Site Name: PEOPLES GAS - WILLOW PARCEL 1

Laboratory: PATRICK ENGINEERING

Address: 4970 VARSITY DRIVE

City/State/Zip: LISLE, IL 60532-4101

Telephone: 630-795-7368

Document Control No: WPI-026-2003

Lab. Reference No. or Episode No.:

Sample Number			Sample Event		Sample Depth (in feet)		Sample Collected		Liquid	Solid	Gas	Number Contain	Param Comp Str	Comp Str	Comp Str	Comp Str	Comp Str	Comp Str	Remarks
Group or SWMU Name	Sample Point	Sample Designator	Round	Year	From	To	Date	Time											
WPI	CS5		—	—	—	—	2/4/03	0853			X	2	X						
WPI	CS6		—	—	—	—		0854			X	2	X						
WPI	CS8		—	—	—	—		0856			X	2		X					
WPI	CS12		—	—	—	—		0857			X	2			X				
WPI	CS16		—	—	—	—		0859			X	2				X			
WPI	CS28		—	—	—	—		0901			X	3					X		ab
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div></div>																			
<div>&lt;/</div>																			

Sampler (signature):

Case Berg

Sampler (signature):

Custody Seal Number

Special Instructions: Compressive Strength Testing  
@ 5, 6, 8, 12, 16 hrs and 28 days

Relinquished By (signature):

1. Case Berg

Date/Time

2/4/03 1000

Received By (signature):

[Signature]

Date/Time

2/4/03 1000

Ice Present in Container:

Yes ☐ No ☐

Temperature Upon Receipt:

Relinquished By (signature):

2.

Date/Time

Received By (signature):

Date/Time

Laboratory Comments:

April 24, 2003

RECEIVED  
APR 25 2003

Burns & McDonnell  
Oak Brook, IL

Andreas D. Jazdanian, Ph.D.  
Burns & McDonnell Engineering Company  
2601 West 22nd Street  
Oak Brook, Illinois 60523-1229

Subject: Letter of Transmittal for Unconfined Compressive Strength Testing of  
Consolidated Flowable Fill Samples from WPI CS28 Cells 1 through 5

Reference: Patrick Engineering Project No. C1000.BM


Dear Mr. Jazdanian:

Enclosed are unconfined compressive strength test results and chain-of-custody for consolidated flowable fill samples from Peoples Gas – Willow Parcel I. The enclosed results are for samples from CS28 Cells 1 through 5.

Patrick appreciates the opportunity to provide testing services to you, and we look forward to working with Burns & McDonnell Engineering Company again in the near future. If you have questions regarding the enclosed testing results, please call 630 795-7200.

Sincerely,

**PATRICK ENGINEERING INC.**

  
M. Dean Jones, Jr., P.E.  
Project Manager


  
Mike Gentile  
Laboratory Technician

mdj/erg

Enclosures: Unconfined Compressive Strength Test Results

P:\Lisle\BURNS\_&\_MC\C1000-BM\Trans Ltr 042303.doc





ASTM 2166

WPI CS28 1.1 Strength= 15.70084 @ 0.15074925 % Strain

Specimen Identification			Classification	D.Den.	MC%
●	WPI CS28	1.1	Consolidated Flowable Fill Cell 1	115.2	5.7


PROJECT Burns & McDonnell- Peoples Willow -

JOB NO.  
DATE

C1000BM  
04/24/03

### UNCONFINED COMPRESSION TEST

Patrick Engineering, Inc.  
Testing Analyst: *ME* Results Checked By: *MMG* 4/24/02



ASTM 2166 WPI CS28 1.2 Strength= 12.27769 @ 0.1404244 % Strain

Specimen Identification			Classification	D.Den.	MC%
●	WPI CS28	1.2	Consolidated Flowable Fill Cell 1	115.7	5.7

PROJECT Burns & McDonnell- Peoples Willow -

JOB NO.  
DATE

C1000BM  
04/24/03

### UNCONFINED COMPRESSION TEST

Patrick Engineering, Inc.

Testing Analyst ML Results Checked By: MD 4/24/03



# Request for Chemical Analysis and Chain of Custody Record

Burns & McDonnell Engineering  
2601 W. 22nd St  
Oak Brook, Illinois 60523  
Phone: (630) 990-0300 Fax: (630) 990-0301

Laboratory: PATRICK ENGINEERING  
Address: 4970 VARSITY DRIVE  
City/State/Zip: LISLE, IL 60532-4101  
Telephone: 630.795.7368

Document Control No: WPI-026-2003

Lab. Reference No. or Episode No.:

Attention: JOAN GONZALEZ

Project Number: 28020-4.07

Site Name: PEOPLES GAS - WILLOW PARCEL 1

Sample Number			Sample Event		Sample Depth (in feet)		Sample Collected		Sample Type			Number of Containers	Parameter/Method Code	Remarks
Group or SWMU Name	Sample Point	Sample Designator	Round	Year	From	To	Date	Time	Liquid	Solid	Gas			
WPI	CS5		—	—	—	—	2/4/03	0853			X	2	X	
WPI	CS6		—	—	—	—		0854			X	2	X	
WPI	CS8		—	—	—	—		0856			X	2	X	
WPI	CS12		—	—	—	—		0857			X	2		X
WPI	CS16		—	—	—	—		0859			X	2		X
WPI	CS28		—	—	—	—		0901			X	3		X
OB														

Sampler (signature):

Sampler (signature):

Custody Seal Number

Special Instructions: Compressive Strength Testing  
@ 5, 6, 8, 12, 16 hrs and 28 days

Relinquished By (signature):

Date/Time

Received By (signature):

Date/Time

Ice Present in Container:

Temperature Upon Receipt:

1. Case Berg

2/4/03 1000

[Signature]

2/4/03 1000

Yes ☐ No ☐

Relinquished By (signature):


Date/Time

Received By (signature):

Date/Time

Laboratory Comments:

2.



ASTM 2166 WPI CS28 2.1 Strength= 15.11064 @ 0.14016869 % Strain

Specimen Identification		Classification	D.Den.	MC%
●	WPI CS28 2.1	Consolidated Flowable Fill Cell 2	116.0	5.2

PROJECT Burns & McDonnell- Peoples Willow -


JOB NO.  
DATE

C1000BM  
04/24/03

### UNCONFINED COMPRESSION TEST

Patrick Engineering, Inc.

Testing Analyst *ML* Results Checked By *ML* 4/24/03



ASTM 2166 WPI CS28 2.2 Strength= 14.34738 @ 0.1400789 % Strain

Specimen Identification			Classification	D.Den.	MC%
●	WPI CS28	2.2	Consolidated Flowable Fill Cell 2	116.5	5.5

PROJECT Burns & McDonnell- Peoples Willow -

JOB NO.  
DATE

C1000BM  
04/24/03

### UNCONFINED COMPRESSION TEST

Patrick Engineering, Inc.

Testing Analyst: LLV Results Checked By: MC 4/24/03

Laboratory: Patrick Engineering  
Address: 4970 Varsity Drive  
City/State/Zip: Lisle, IL 60532-4101  
Telephone: 630-795-7368

Lab. Reference No. or Episode No.:

Site Name: Peoples Gas - Willow Parcel 1

Sample Type

### Matrix

Liquid	Solid	Gas
--------	-------	-----

Number of Containers

Parameter/Method Code	Value
Strength	
<del>Stress</del>	

Remarks

Any Questions  
Call- Myself  
Eric Pruss @  
630-699-9858  
or Andy J. @  
630-940-0300  
Ext. 477

Ex: P

Date/Time  
2/17/03 1800

Date/Time

Custody Seal Number

Special Instructions: After (2-11-03)  
Compressor Strength (28 days) curing  
Time.

1. Erin / Penn

Date/Time  
2/18/03

Date/Time

Laboratory Comments:


Temperature Upon Receipt:

Relinquished By (signature):  
2. John A. Kruttschnitt

2/18/03

2/12/03 12





ASTM 2166

WPI CS28 3.1 Strength= 12.70416 @ 0.1401581 % Strain

Specimen Identification	Classification	D.Den.	MC%
● WPI CS28 3.1	Consolidated Flowable Fill Cell 3	114.3	5.0


PROJECT Burns & McDonnell- Peoples Willow -

JOB NO. C1000BM  
DATE 04/24/03

## UNCONFINED COMPRESSION TEST

Patrick Engineering, Inc.

Testing Analyst *WJ* Results Checked By *WJ* 4/24/03



ASTM 2166

WPI CS28 3.2 Strength= 13.88723 @ 0.14017928 % Strain

Specimen Identification	Classification	D.Den.	MC%
● WPI CS28 3.2	Consolidated Flowable Fill Cell 3	113.9	5.1

PROJECT Burns & McDonnell- Peoples Willow -

JOB NO.  
DATE

C1000BM  
04/24/03

### UNCONFINED COMPRESSION TEST

Patrick Engineering, Inc.

Testing Analyst: *MC* Results Checked By: *MC* 4/24/03



# Request for Chemical Analysis and Chain of Custody Record

0.51B

Document Control No: WPI-~~554~~-2003

Lab. Reference No. or Episode No.:

Burns & McDonnell Engineering  
2601 W. 22nd St  
Oak Brook, Illinois 60523  
Phone: (630) 990-0300 Fax: (630) 990-0301  
Attention: Joan Gonzalez

Laboratory: Patrick Engineering  
Address: 4970 Varsity Drive  
City/State/Zip: Lisle, IL 60532-4101  
Telephone: 630-745-7368

Project Number: 28020-407

Sample Type

Site Name: Peoples Gas-Willow Parcel 1

Matrix

Sample Number			Sample Event		Sample Depth (in feet)		Sample Collected		Liquid	Solid	Gas	Number of Containers	Remarks
Group or SWMU Name	Sample Point	Sample Designator	Round	Year	From	To	Date	Time					
WPI	CS28-cell 3		-	-	8'	9'	2-25-03	0700				3 X	EP
Any Questions call myself Eric Pirus @ 630 990-0302 cell #6306994858 of Andy JC 630-990-0300 Ext. 477													

Parameter/Method Code  
After 28 days curing  
Compressive Strength

Sampler (signature): Eric Pirus

Sampler (signature):

Custody Seal Number

Special Instructions:  
Do compressive strength test  
after 28 days curing time.

Relinquished By (signature): Eric Pirus

Date/Time  
2/28/03  
1700

Received By (signature): [Signature] 2/28/03

Date/Time

Ice Present in Container:  
Yes ☐ No ☐

Temperature Upon Receipt:

Relinquished By (signature): [Signature]

Date/Time

Received By (signature):

Date/Time

Laboratory Comments:

# UNCONFINED COMPRESSIVE STRENGTH (AASHTO T 208)

**Cell 4.1**

**Sample:** BMD-0700-B

**Analyst name:** Koshy Jacob


**Test date:** 8-Apr-03

**Sample description:** Consolidated flowable fill

Initial height  $h_0 = 6.00$  in  
 Initial diameter  $d_0 = 3.00$  in  
 Mass of wet sample and tare  $M_1 = 1522.20$  g  
 Mass of dry sample and tare  $M_d = 1432.80$  g  
 Mass of tare  $M_t = 186.40$  g  
 Mass of sample  $M_s = 1246.40$  g  
 Estimated specific gravity  $G_s = NA$

Initial water content  $w = 7.17\%$   
 Initial unit weight  $\gamma = 112.21$  pcf  
 Initial dry unit weight  $\gamma_d = 104.70$  pcf  
 Initial void ratio  $e_0 = NA$   
 Initial degree of saturation  $S_r = NA$   
 Young's modulus  $E = 13901.07$  tsf  
 Unconfined compressive strength  $q_u = 28.34$  tsf

Displacement (in)	Force (lbs)	Strain (%)	Stress (tsf)
$\Delta h$	F	e	s
0.00	0.00	0.00	0.00
0.00	11.25	0.03	0.11
0.00	487.50	0.07	4.97
0.01	600.00	0.10	6.11
0.01	750.00	0.11	7.64
0.01	1012.50	0.13	10.32
0.01	1162.50	0.13	11.84
0.01	1500.00	0.14	15.28
0.01	2782.50	0.14	28.34
0.01	2437.50	0.15	24.83



Prepared by: [Signature]

Date: 4/11/03

Checked by: [Signature]

Date: 4/11/03

# UNCONFINED COMPRESSIVE STRENGTH (AASHTO T 208)

**Cell 4.2**

**Analyst name:** Koshy Jacob

**Test date:** 8-Apr-03


**Sample description:** Consolidated flowable fill

**Sample:** BMD-0700-B

Initial height  $h_0 = 5.99$  in  
Initial diameter  $d_0 = 3.01$  in  
Mass of wet sample and tare  $M_t = 1513.00$  g  
Mass of dry sample and tare  $M_d = 1420.20$  g  
Mass of tare  $M_t = 187.50$  g  
Mass of sample  $M_s = 1232.70$  g  
Estimated specific gravity  $G_s = NA$

Initial water content  $w = 7.53\%$   
Initial unit weight  $\gamma = 110.50$  pcf  
Initial dry unit weight  $\gamma_d = 102.76$  pcf  
Initial void ratio  $e_0 = NA$   
Initial degree of saturation  $S_r = NA$   
Young's modulus  $E = 3677.16$  tsf  
Unconfined compressive strength  $q_u = 22.70$  tsf

Displacement (in)	Force (lbs)	Strain (%)	Stress (tsf)
$\Delta h$	F	e	s
0.00	0.00	0.00	0.00
0.01	900.00	0.08	9.12
0.01	1125.00	0.17	11.39
0.02	1650.00	0.25	16.69
0.02	1920.00	0.33	19.40
0.03	2062.50	0.42	20.82
0.03	2250.00	0.48	22.70
0.04	2212.50	0.58	22.30



Prepared by:

Checked by:


Date:

Date:

4/11/03

4/11/03





ASTM 2166 WPI CS28 5.1 Strength= 26.35047 @ 0.15943451 % Strain

Specimen Identification	Classification	D.Den.	MC%
● WPI CS28 5.1	Consolidated Flowable Fill Cell 5	115.1	5.4

PROJECT Burns & McDonnell- Peoples Willow -


JOB NO. C1000BM  
DATE 04/24/03

### UNCONFINED COMPRESSION TEST

Patrick Engineering, Inc.

Testing Analyst: UB Results Checked By: MS 4/24/03





ASTM 2166 WPI CS28 5.2 Strength= 26.41699 @ 0.14960938 % Strain

Specimen Identification	Classification	D.Den.	MC%
● WPI CS28 5.2	Consolidated Flowable Fill Cell 5	111.8	5.3

PROJECT Burns & McDonnell- Peoples Willow -

JOB NO.  
DATE

C1000BM  
04/24/03

### UNCONFINED COMPRESSION TEST

Patrick Engineering, Inc.

Testing Analyst: MB Results Checked By: MB 4/24/03



# Request for Chemical Analysis and Chain of Custody Record

Burns & McDonnell Engineering  
2601 W. 22nd St  
Oak Brook, Illinois 60523  
Phone: (630) 990-0300 Fax: (630) 990-0301  
Attention: Juan Gonzalez

Laboratory: Patrick Engineering  
Address: 4470 Varsity Drive  
City/State/Zip: Lisle, IL 60532-4101  
Telephone: 630-745-7369

Document Control No: WPI-067 -2003

Lab. Reference No. or Episode No.:

Project Number: 28020-4.07

Site Name: Peoples Gas - Willow Parcel 1

Sample Type

Matrix

Sample Number			Sample Event		Sample Depth (in feet)		Sample Collected		Liquid	Solid	Other	Number of Containers	Parameter/Method Code (Comp Strength (28 days))	Remarks
Group or SWMU Name	Sample Point	Sample Designator	Round	Year	From	To	Date	Time						
WPI-LS28-Cell 5					6'	5'	3-19-03	0700			<del>Other</del>	3	X	After 28 Days Curing Time. EP

Any Questions  
call  
Andy - J.  
630-990-0300  
Ext 477  
or E. Prouss  
630-644-4858

Sampler (signature):

Sampler (signature):

Custody Seal Number

Special Instructions:

Do Compressive Strength After 28 Days  
OF Curing Time

Relinquished By (signature):

Date/Time  
3-20-03  
1600

Received By (signature):

Date/Time  
3/20/03

Ice Present in Container:  
Yes ☐ No ☐

Temperature Upon Receipt:

Relinquished By (signature):

Date/Time

Received By (signature):

Date/Time

Laboratory Comments:



RECEIVED  
APR 28 2003

Burns & McDonnell  
Oak Brook, IL

4970 Varsity Drive  
Lisle, IL 60532-4101  
Tel: (630) 795-7200  
Fax: (630) 724-1681

April 25, 2003

Andreas D. Jazdanian, Ph.D.  
Burns & McDonnell Engineering Company  
2601 West 22nd Street  
Oak Brook, Illinois 60523-1229

Subject: Letter of Transmittal for Unconfined Compressive Strength Testing of  
Consolidated Flowable Fill from WPI CS28 Cell 6

Reference: Patrick Engineering Project No. C1000.BM

Dear Mr. Jazdanian:

Enclosed is the unconfined compressive strength test result and chain-of-custody for consolidated flowable fill samples from Peoples Gas – Willow Parcel I. The enclosed result is from CS28 Cell 6. Two cylinders cast from Cell 6 were damaged and not tested.


During testing, it was determined that the unconfined strength of test cylinders exceeded the limits of Patrick's load ring. We subsequently outsourced testing of the cylinders to Wang Engineering and again the cylinder strength exceeded the load ring capacity. Back in our lab, we attempted to measure the unconfined strength using a concrete compression machine. However the compression rate accelerated as load was applied, which resulted in failure of Cylinder 6.1 before useful data could be obtained. Finally, a newly calibrated, higher capacity load ring was obtained and Cylinder 6.2 was successfully tested.

Cylinder 6.3 was improperly cast with an irregularly shaped end. An attempt was made to level the irregular end of cylinder, but during shaping, the cylinder failed.

Patrick appreciates the opportunity to provide testing services to you, and we look forward to working with Burns & McDonnell Engineering Company again in the near future. If you have questions regarding the enclosed testing results, please call 630 795-7200.

Sincerely,

**PATRICK ENGINEERING INC.**


  
Mike Gentile  
Laboratory Technician

mg/erg

Enclosures: Unconfined Compressive Strength Test Result

P:\Lisle\BURNS & MC\C1000.BM\Trans Ltr 042503.doc  
Chicago, IL • Lisle, IL • Springfield, IL • Madison, WI • Milwaukee, WI • Detroit, MI • Philadelphia, PA

(800) 799-7050 • www.patrickengineering.com



WPI CS28 6.2 Unconfined Compressive Strength = 30.42089 @ .1865154 % Strain

Specimen Identification	Classification	D.Den.	MC%
● WPI CS28 6.2	Consolidated Flowable Fill Cell 6	106.5	8.3

PROJECT **Burns & McDonnell- Peoples Willow -**

JOB NO. **C1000BM**  
DATE **04/25/03**

## UNCONFINED COMPRESSION TEST (ASTM D2166)

Patrick Engineering, Inc.

Testing Analyst *WJL* Results Checked By: *ADT 4/25/03*



## Request for Chemical Analysis and Chain of Custody Record

Burns & McDonnell Engineering  
2601 W. 22nd St  
Oak Brook, Illinois 60523  
Phone: (630) 990-0300 Fax: (630) 990-0301  
Attention: Juan Gonzalez

Laboratory: Patrick Engineering  
Address: 4970 Varsity Drive  
City/State/Zip: Lisle, IL 60532-4101  
Telephone: 630-745-7369

Document Control No: WPI-073-2003

Lab. Reference No. or Episode No.:

Project Number: 28020-4.07

Sample Type

Site Name: Peoples Gas - Willow Pond 1

Matrix

Sample Number			Sample Event		Sample Depth (in feet)		Sample Collected		Liquid	Solid	Other -Gas-	Number of Containers	Parameter/Method Code (Comp Strength 28 days)	Remarks
Group or SWMU Name	Sample Point	Sample Designator	Round	Year	From	To	Date	Time						
<u>WPI-CS28-Cell 6</u>					<u>7'</u>	<u>8'</u>	<u>3-26-03</u>	<u>0700</u>			<u>X</u>	<u>3</u>	<u>X</u>	<u>After 28 Days of Curing Time</u>

Any Questions  
Call Andy J.  
630-440-0300  
Ext. 477  
or Eric P.  
630-699-9858  
EP

Sampler (signature): <u>Eric P.</u>		Sampler (signature):		Custody Seal Number		Special Instructions: <u>Do Compressive Strength After 28 Days of Curing Time</u>	
Relinquished By (signature): 1. <u>Eric P.</u>		Date/Time: <u>3-26-03 1000</u>		Received By (signature):		Date/Time	
Relinquished By (signature): 2. <u>Casey Berg</u>		Date/Time: <u>4/2/03 1000</u>		Received By (signature): <u>Michael Leach</u>		Date/Time: <u>4/2/03</u>	
						Ice Present in Container: Yes <input type="checkbox"/> No <input type="checkbox"/>	
						Temperature Upon Receipt:	
						Laboratory Comments:	

## **HYDRAULIC CONDUCTIVITY RESULTS**





RECEIVED  
MAY 07 2003

4970 Varsity Drive  
Lisle, IL 60532-4101  
Tel: (630) 795-7200  
Fax: (630) 724-1681

Burns & McDonnell  
Oak Brook, IL

May 2, 2003

Andreas D. Jazdanian, Ph.D.  
Burns & McDonnell Engineering Company  
2601 W. 22nd Street  
Oakbrook, Illinois 60523

Re: Peoples Gas – Willow Parcel I – Hydraulic Conductivity of Flowable Fill Samples  
from CS28 Cell 2

Patrick Engineering Project No. C1000.BM

Dear Mr. Jazdanian;

Responding to your request, Patrick Engineering Inc. is providing results of hydraulic conductivity testing for Samples CS28 Cell 2 'A' and 'B'. The tests were performed according to ASTM D5084 on flowable fill samples cast on February 11, 2003. Both samples were prepared for testing according to the ASTM procedure.


Sample CS28 Cell 2 'A' cured for 2 days and testing started on February 13, 2003. After two weeks of attempted saturation, no flow was observed. B-bar values after the two weeks of saturation were below the 0.95 value required by the test method. Lack of flow and saturation is an indication that the flowable fill has very low permeability. As per the direction of Burns & McDonnell backpressure saturation was stopped on February 27, 2003.

Sample CS28 Cell 2 'B' cured for 28 days with testing starting on March 11, 2003. Again, similar to Sample 'A', efforts to saturate the sample failed after two weeks. Similar to the results for Sample 'A', the permeability of Sample 'B' is very low.


If you have questions concerning the above information, please contact either of the undersigned at 630 795-7200.

Sincerely,

PATRICKENGINEERING INC.



Dean Jones, Jr., P.E.  
Project Manager



Michael F. Gentile  
Laboratory Technician

mdj

P:\Lisle\BURNS\_&\_MC\C1000-BM\hyd cond ltr - 050203.doc

**APPENDIX D  
IMPORTED BACKFILL MATERIAL LETTERS AND  
TROXLER® CERTIFICATION  
REMEDIAL ACTION COMPLETION REPORT  
A PORTION OF WILLOW STREET STATION**



**Material Service Corporation**  
A GENERAL DYNAMICS COMPANY

## Memorandum

To: Eric Pruess  
From: Jeff Stewart  
cc:  
Date: January 21, 2003  
Re: CA-6 Limestone

File No.:

Attachments:

---

The CA-6 Limestone you requested would come out of our McCook facility located at 47<sup>th</sup>. And Plainfield Road (Yard 19). The material is a clean virgin material. If I can be of any further help do not hesitate to call me at (815) 354-3000

Modified Procter  
132 to 138 pounds per cubic feet  
5% to 6% moisture

Standard Procter  
125 to 131 pounds per cubic feet  
5% to 6% moisture

Thank You

Jeff Stewart  
Sales Representative

# Vulcan

Materials Company

Chad Ragsdale  
Asst. Superintendent/ Quality Control Supervisor  
Midwest Division

5500 Joliet Rd.  
McCook, IL 60525  
Telephone 708 987-4760  
Fax 708 387-4755  
Mobile 630 918-9836  
E-mail: ragsdalc@vmcmail.com

March 19, 2003

To: Burns & McDonnell  
Attn: Diane Saftic  
Re: 1701 N. Kingsbury Jobsite


This is to certify that the CA-6 aggregate shipped from the McCook quarry 50312-378 is from approved stock that was (1) IDOT-tested and/or covered under the IDOT process control program, or (2) tested under the IDOT Aggregate Gradation Control System. This aggregate is from virgin dolomitic limestone.

Sincerely,



---

Chad Ragsdale  
Quality Control Supervisor



# *Certificate of Completion*

This certifies that

**Eric Preuss**

has successfully completed the

**Nuclear Gauge Safety Training Class**

conducted by the training department of

*Troxler Electronic Laboratories, Inc.*

  
**Greg Farnen**

**Instructor**

**8/29/02**

**Date**

*William F. Troxler, Jr.*  
**President**



**Troxler Electronic Laboratories, Inc.**

PO Box 12057 • 3008 Cornwallis Rd. • Research Triangle Park, NC 27709  
Phone: (919) 549-8661 • Fax: (919) 549-0761 • Web site: [www.troxlerlabs.com](http://www.troxlerlabs.com)

*Enrollment ID: 828*

# HAZMAT Certification

as required by 49 CFR 172, Subpart H

*Recertification required 3 years from training date*

*This certifies that*

**Eric Preuss**

*has been trained and tested in accordance with the U.S. Department of Transportation hazardous material requirements for general awareness/familiarization, function-specific, and safety training as related to the transportation of nuclear gauges. A description of the training course materials is available from Troxler.*

**8/29/02**

*Training Date*

**8/29/05**

*Expiration Date*

**Greg Farnen**

*Instructor*



**Troxler Electronic Laboratories, Inc.**

PO Box 12057 • 3008 Cornwallis Rd. • Research Triangle Park, NC 27709

Phone: (919) 549-8661 • Fax: (919) 549-0761 • [www.troxlerlabs.com](http://www.troxlerlabs.com)

---

*Certified by*

*Company Official:* \_\_\_\_\_

*Company Name:* \_\_\_\_\_

*Company Address:* \_\_\_\_\_

\_\_\_\_\_  
\_\_\_\_\_

*Enrollment ID: 828*

**APPENDIX E**  
**PCB WIPE ANALYTICAL RESULTS**  
**REMEDIAL ACTION COMPLETION REPORT**  
**A PORTION OF WILLOW STREET STATION**



**STAT** Analysis Corporation

2201 West Campbell Park Drive Chicago, IL 60612-3547 312.733.0551 Fax: 312.733.2386

e-mail address: STATinfo@STATAnalysis.com AIHA accredited 10248, NVLAP accredited 101202-0

January 23, 2003

Alison Millerick  
Peoples Energy Corporation  
130 E. Randolph Drive  
20th Floor  
Chicago, IL 60601  
Telephone: (312) 240-4832  
Fax: (312) 240-4765

RE: 28020-4.07, Willow Parcel 1

STAT Project No: 0301079

Dear Alison Millerick:

STAT Analysis received 1 sample for the referenced project on 1/22/2003. The analytical results are presented in the following report.

All analyses were performed in accordance with methods as referenced on the analytical report. Those analytical results expressed on a dry weight basis are also noted on the analytical report.

All analyses were performed within established holding time criteria, and all Quality Control criteria met EPA or laboratory specifications except where noted in the Case Narrative.

Thank you for the opportunity to serve you and I look forward to working with you in the future. If you have any questions regarding the enclosed materials, please contact me at (312) 733-0551.

Sincerely,



Craig Chawla  
Project Manager

---

**Client:** Peoples Energy Corporation  
**Project:** 28020-4.07, Willow Parcel 1  
**Lab Order:** 0301079

---

**Work Order Sample Summary**

---

<b>Lab Sample ID</b>	<b>Client Sample ID</b>	<b>Tag Number</b>	<b>Collection Date</b>	<b>Date Received</b>
0301079-001A	WP1-PCB-24 PIPE-012203		1/22/2003 1:45:00 PM	1/22/2003

---

**STAT Analysis Corporation**

2201 West Campbell Park Drive Chicago, IL 60612-3547

Tel: (312) 733-0551 Fax: (312) 733-2386 STATinfo@STATanalysis.com

NVLAP



Date Reported: January 23, 2003

Date Printed: January 23, 2003

Client: Peoples Energy Corporation  
Lab Order: 0301079  
Project: 28020-4.07, Willow Parcel 1  
Lab ID: 0301079-001

Client Sample ID: WP1-PCB-24 PIPE-012203  
Collection Date: 1/22/2003 1:45:00 PM  
Matrix: Wipe

Analyses	Result	Limit Qual	Units	DF	Date Analyzed
PCBs (Wipe)	SW8082		Prep Date: 1/22/2003		Analyst: JF
Aroclor 1016	ND	1	µg/wipe	1	1/23/2003
Aroclor 1221	ND	1	µg/wipe	1	1/23/2003
Aroclor 1232	ND	1	µg/wipe	1	1/23/2003
Aroclor 1242	ND	1	µg/wipe	1	1/23/2003
Aroclor 1248	ND	1	µg/wipe	1	1/23/2003
Aroclor 1254	ND	1	µg/wipe	1	1/23/2003
Aroclor 1260	ND	1	µg/wipe	1	1/23/2003

Qualifiers: ND - Not Detected at the Reporting Limit  
J - Analyte detected below quantitation limits  
B - Analyte detected in the associated Method Blank  
\* - Value exceeds Maximum Contaminant Level

S - Spike Recovery outside accepted recovery limits  
R - RPD outside accepted recovery limits  
E - Value above quantitation range

0301079

[illegible]

# STAT Analysis Corporation

## Sample Receipt Checklist

Client Name PEOPLES

Date and Time Received:

01/22/2003

Work Order Number 0301079

Received by SG

Checklist completed by

Signature

1/22/03

Date

Reviewed by

Initials

Date

Matrix

Carrier name STAT Analysis

Shipping container/cooler in good condition?

Yes ☒

No ☐

Not Present ☐

Custody seals intact on shipping container/cooler?

Yes ☐

No ☐

Not Present ☒

Custody seals intact on sample bottles?

Yes ☐

No ☐

Not Present ☒

Chain of custody present?

Yes ☒

No ☐

Chain of custody signed when relinquished and received?

Yes ☒

No ☐

Chain of custody agrees with sample labels?

Yes ☒

No ☐

Samples in proper container/bottle?

Yes ☒

No ☐

Sample containers intact?

Yes ☒

No ☐

Sufficient sample volume for indicated test?

Yes ☒

No ☐

All samples received within holding time?

Yes ☒

No ☐

Container or Temp Blank temperature in compliance?

Yes ☐

No ☒

Temperature Ambient °C

Water - VOA vials have zero headspace?

No VOA vials submitted ☐

Yes ☐

No ☐

Water - Samples properly preserved/ pH checked?

Yes ☐

No ☒

Adjusted? \_\_\_\_\_

Checked by \_\_\_\_\_

Any No and/or NA (not applicable) response must be detailed in the comments section below.

Client contacted \_\_\_\_\_

Date contacted: \_\_\_\_\_

Person contacted \_\_\_\_\_

Contacted by: \_\_\_\_\_

Regarding \_\_\_\_\_

Comments: \_\_\_\_\_

Corrective Action \_\_\_\_\_

**STAT** Analysis Corporation

2201 West Campbell Park Drive Chicago, IL 60612-3547 312.733.0551 Fax:312.733.2386

e-mail address: STATinfo@STATAnalysis.com AIHA accredited 10248, NVLAP accredited 101202-0

March 03, 2003

Joan Gonzalez  
Burns & McDonnell  
2601 W. 22nd Street  
OakBrook, IL 60523-1229  
Telephone: (630) 990-0300  
Fax: (630) 990-0301

RE: 28020-4.07, Willow Parcel 1-Peoples

STAT Project No: 0302205

Dear Joan Gonzalez:

STAT Analysis received 1 sample for the referenced project on 2/25/2003. The analytical results are presented in the following report.

All analyses were performed in accordance with methods as referenced on the analytical report. Those analytical results expressed on a dry weight basis are also noted on the analytical report.

All analyses were performed within established holding time criteria, and all Quality Control criteria met EPA or laboratory specifications except where noted in the Case Narrative.

Thank you for the opportunity to serve you and I look forward to working with you in the future. If you have any questions regarding the enclosed materials, please contact me at (312) 733-0551.

Sincerely,



Craig Chawla  
Project Manager

---

**Client:** Burns & McDonnell  
**Project:** 28020-4.07, Willow Parcel 1-Peoples  
**Lab Order:** 0302205

---

**Work Order Sample Summary**

---

<b>Lab Sample ID</b>	<b>Client Sample ID</b>	<b>Tag Number</b>	<b>Collection Date</b>	<b>Date Received</b>
0302205-001A	WP1-PCB-36		2/25/2003 8:00:00 AM	2/25/2003

---



**STAT Analysis Corporation**

2201 West Campbell Park Drive Chicago, IL 60612-3547

Tel: (312) 733-0551 Fax: (312) 733-2386 STATinfo@STATanalysis.com

NVLAQ<sup>®</sup>

Date Reported: March 03, 2003

Date Printed: March 03, 2003

Client: Burns &amp; McDonnell

Lab Order: 0302205

Project: 28020-4.07, Willow Parcel 1-Peoples

Lab ID: 0302205-001

Client Sample ID: WP1-PCB-36

Collection Date: 2/25/2003 8:00:00 AM

Matrix: Wipe

Analyses	Result	Limit	Qual	Units	DF	Date Analyzed
PCBs (Wipe)	SW8082			Prep Date: 2/28/2003		Analyst: JF
Aroclor 1016	ND	2		µg/wipe	1	3/2/2003
Aroclor 1221	ND	2		µg/wipe	1	3/2/2003
Aroclor 1232	ND	2		µg/wipe	1	3/2/2003
Aroclor 1242	ND	2		µg/wipe	1	3/2/2003
Aroclor 1248	ND	2		µg/wipe	1	3/2/2003
Aroclor 1254	ND	2		µg/wipe	1	3/2/2003
Aroclor 1260	ND	2		µg/wipe	1	3/2/2003

Qualifiers: ND - Not Detected at the Reporting Limit  
J - Analyte detected below quantitation limits  
B - Analyte detected in the associated Method Blank  
\* - Value exceeds Maximum Contaminant Level

S - Spike Recovery outside accepted recovery limits  
R - RPD outside accepted recovery limits  
E - Value above quantitation range

CLIENT: Burns & McDonnell  
Work Order: 0302205  
Project: 28020-4.07, Willow Parcel 1-Peoples  
Test No: SW8082 Matrix:

## QC SUMMARY REPORT SURROGATE RECOVERIES

Sample ID CL10BZ2 XYL2456CLM

MB-5486-PCB	126	116						
LCS-5486-PCB	134	122						
LCSD-5486-WIPE	132	122						
0302205-001A	74.0	70.0						

**Acronym****Surrogate****QC Limits**

CL10BZ2

= Decachlorobiphenyl

30-150

XYL2456CLM

= Tetrachloro-m-xylene

30-150

\* Surrogate recovery outside acceptance limits

**CLIENT:** Burns & McDonnell  
**Work Order:** 0302205  
**Project:** 28020-4.07, Willow Parcel 1-Peoples

**ANALYTICAL QC SUMMARY REPORT**
**BatchID: 5486**

Sample ID: <b>MB-5486-PCB</b>	SampType: <b>MBLK</b>	TestCode: <b>PCB_WIPE</b>	Units: <b>µg/wipe</b>	Prep Date: <b>2/28/2003</b>	Run ID: <b>GC-ECD_030302A</b>						
Client ID: <b>ZZZZZ</b>	Batch ID: <b>5486</b>	TestNo: <b>SW8082</b>		Analysis Date: <b>3/2/2003</b>	SeqNo: <b>128818</b>						
Analyte	Result	PQL	SPK value	SPK Ref Val	%REC	LowLimit	HighLimit	RPD Ref Val	%RPD	RPDLimit	Qual

Aroclor 1016	ND	2.0									
Aroclor 1221	ND	2.0									
Aroclor 1232	ND	2.0									
Aroclor 1242	ND	2.0									
Aroclor 1248	ND	2.0									
Aroclor 1254	ND	2.0									
Aroclor 1260	ND	2.0									

Sample ID: <b>LCS-5486-PCB</b>	SampType: <b>LCS</b>	TestCode: <b>PCB_WIPE</b>	Units: <b>µg/wipe</b>	Prep Date: <b>2/28/2003</b>	Run ID: <b>GC-ECD_030302A</b>						
Client ID: <b>ZZZZZ</b>	Batch ID: <b>5486</b>	TestNo: <b>SW8082</b>		Analysis Date: <b>3/2/2003</b>	SeqNo: <b>128819</b>						
Analyte	Result	PQL	SPK value	SPK Ref Val	%REC	LowLimit	HighLimit	RPD Ref Val	%RPD	RPDLimit	Qual
Aroclor 1016	11.24	2.0	10	0	112	30	150	0	0		
Aroclor 1260	11.47	2.0	10	0	115	30	150	0	0		

Sample ID: <b>LCSD-5486-WIPE</b>	SampType: <b>LCSD</b>	TestCode: <b>PCB_WIPE</b>	Units: <b>µg/wipe</b>	Prep Date: <b>2/28/2003</b>	Run ID: <b>GC-ECD_030302A</b>						
Client ID: <b>ZZZZZ</b>	Batch ID: <b>5486</b>	TestNo: <b>SW8082</b>		Analysis Date: <b>3/2/2003</b>	SeqNo: <b>128820</b>						
Analyte	Result	PQL	SPK value	SPK Ref Val	%REC	LowLimit	HighLimit	RPD Ref Val	%RPD	RPDLimit	Qual
Aroclor 1016	11.49	2.0	10	0	115	30	150	0	0		
Aroclor 1260	11.45	2.0	10	0	114	30	150	0	0		

**Qualifiers:** ND - Not Detected at the Reporting Limit  
 J - Analyte detected below quantitation limits

S - Spike Recovery outside accepted recovery limits  
 R - RPD outside accepted recovery limits

B - Analyte detected in the associated Method Blank

**Sample Receipt Checklist**

Client Name B&M

Date and Time Received:


02/25/2003

Work Order Number 0302205


Received by

CDF

Checklist completed by

 3/25/03  
Signature Date

Reviewed by

 2/26/03  
Initials Date

Matrix

Carrier name STAT Analysis

Shipping container/cooler in good condition?

Yes ☒

No ☐

Not Present ☐

Custody seals intact on shipping container/cooler?

Yes ☒

No ☐

Not Present ☐

Custody seals intact on sample bottles?

Yes ☐

No ☐

Not Present ☒

Chain of custody present?

Yes ☒

No ☐

Chain of custody signed when relinquished and received?

Yes ☒

No ☐

Chain of custody agrees with sample labels?

Yes ☒

No ☐

Samples in proper container/bottle?

Yes ☒

No ☐

Sample containers intact?

Yes ☒

No ☐

Sufficient sample volume for indicated test?

Yes ☐

No ☒

All samples received within holding time?

Yes ☒

No ☐

Container or Temp Blank temperature in compliance?

Yes ☒

No ☐

Temperature On Ice °C

Water - VOA vials have zero headspace?

No VOA vials submitted ☐

Yes ☐

No ☐

Water - Samples properly preserved/ pH checked?

Yes ☐

No ☒

Adjusted? \_\_\_\_\_

Checked by \_\_\_\_\_

Any No and/or NA (not applicable) response must be detailed in the comments section below.

Client contacted \_\_\_\_\_

Date contacted: \_\_\_\_\_

Person contacted \_\_\_\_\_

Contacted by: \_\_\_\_\_

Regarding \_\_\_\_\_

Comments: \_\_\_\_\_

Corrective Action \_\_\_\_\_



## Request for Chemical Analysis and Chain of Custody Record

Burns & McDonnell Engineering  
2601 W. 22nd St  
Oak Brook, Illinois 60523

Phone: (630) 990-0300 Fax: (630) 990-0301

Attention: ALLISON MILLERICK  
JOAN GONZALEZ

Laboratory:

STAT

Address:

2201 West Campbell Park Drive

City/State/Zip:

Chicago, IL


Telephone:

312-733-0551Document Control No: WP1-046-2003Lab. Reference No. or Episode No.: 0302205Project Number: 28020-4.07

Sample Type

Site Name: WILLOW PARCEL 1 - PEOPLES

Matrix

Sample Number			Sample Event		Sample Depth (in feet)		Sample Collected		Liquid	Solid	Gas	Number of Containers	Parameter/Method Code	Remarks	
Group or SWMU Name	Sample Point	Sample Designator	Round	Year	From	To	Date	Time							
WP1 -	PCB - 2436	PIPE - 022503	—	—	—	—	2/25/03	0800		X		1	X	5 Day T.A.T. 001	
															CB

Sampler (signature):

Casuberg

Sampler (signature):

Custody Seal Number  
022503STAT-001Special Instructions: Bill Peoples Energy and send original analytical results to them. Send copy to Burns & McDonnell.

Relinquished By (signature):

1. Casuberg

Date/Time

2/25/03 1000

Received By (signature):

Sal Gomez

Date/Time

10:10  
2-25-03

Ice Present in Container:

Yes ☒No ☐

Temperature Upon Receipt:

On Ice

Relinquished By (signature):

2. Sal Gomez

Date/Time

2-25-03

Received By (signature):

[Signature]

Date/Time

2/25/03  
10:45

Laboratory Comments:

**APPENDIX F**  
**ASBESTOS ANALYTICAL RESULTS**  
**REMEDIAL ACTION COMPLETION REPORT**  
**A PORTION OF WILLOW STREET STATION**

**STAT Analysis Corporation**

2201 West Campbell Park Drive Chicago, IL 60612-3547

Tel: (312) 733-0551 Fax: (312) 733-2386 STATinfo@STATAnalysis.com

NVLAP Accreditation # 101202-0 ; AIHA Accreditation # 101160

**ASBESTOS ANALYSIS BY POLARIZED LIGHT MICROSCOPY**

Method: EPA-600/M4-82-020

Burns & McDonnell  
2601 West 22nd Street  
Oak Brook, IL 60523  
Phone: 630-990-0300  
Fax: 630-990-0301

Client Reference: 28020-4.07

Location: Peoples Gas Willow Parcel 1

STAT Batch No.: 238301

STAT Client No.: 1121

Date Received: 02/24/2003

Date Analyzed: 02/24/2003

Date Reported: 02/24/2003

Turn Around Time: 48 Hour

Laboratory Sample	Client Sample Number	Asbestos Components (%)	Non-Asbestos Components (%)
238301001	WP1-1A-001	ND	Cellulose 15-20% Binder 80-85%
238301002	WP1-2A-001	ND	Cellulose 15-20% Binder 80-85%
238301003	WP1-3A-001	ND	Cellulose 15-20% Binder 80-85%

ND = Asbestos Not Detected. NA = Not Analyzed

The use of the NVLAP logo does not imply endorsement by NVLAP or any agency of the US Government.

The information contained in this report and any attachments is confidential information intended only for the use of the individual or entities named above. The results of this report relate only to the samples tested. If you have received this report in error, please notify us immediately by phone. This report shall not be reproduced, except in its entirety, unless written approval has been obtained from the laboratory.



**Analysis Corporation:**

2201 West Campbell Park Drive, Chicago, Illinois 60612-3547

Tel: 312.733.0551; Fax: 312.733.2386; e-mail address: STATinfo@STATAnalysis.com

NVLAQ



# PLM ASBESTOS CHAIN OF CUSTODY

Page: \_\_\_\_\_ of \_\_\_\_\_  
 4 ☐ 4-8 ☐ 12 ☐ 24 ☐ 48 ☐ 72 ☐

TURN-AROUND TIME (Hours):

Date Due: \_\_\_\_\_ Time Due: \_\_\_\_\_

Client: Burns & McDonnell

Street: \_\_\_\_\_

City, State, Zip: \_\_\_\_\_

Phone: \_\_\_\_\_

Fax: \_\_\_\_\_

Project Name: \_\_\_\_\_

Project Number: \_\_\_\_\_

Project Location: \_\_\_\_\_

Project Manager: \_\_\_\_\_

Office Use Only:	
COC No.:	<u>238301</u>
STAT Client No.:	_____
Samples Acceptable:	Yes <input type="checkbox"/> No <input type="checkbox"/>
Comments:	_____
Analyzed By:	<u>[Signature]</u>
Date/Time:	<u>2/24/05</u>
Data File:	_____
QC By:	_____

## CHAIN OF CUSTODY RECORD

Relinquished By: \_\_\_\_\_ Date/Time: \_\_\_\_\_ Received By: \_\_\_\_\_ Date/Time: \_\_\_\_\_  
 Relinquished By: \_\_\_\_\_ Date/Time: \_\_\_\_\_ Received By: \_\_\_\_\_ Date/Time: \_\_\_\_\_

Client Sample Number	Date Taken	Time Taken	Percent Type of Asbestos	Percent Non-Asbestos Components	Laboratory Sample Number
<u>WP 1-1A-001</u>			<u>ND</u>	<u>880-PS cells 5-20</u>	
<u>2A-001</u>			<u>ND</u>		
<u>3A-001</u>			<u>ND</u>	<u>↓</u>	

Comments: \_\_\_\_\_

### Client Contact Information:

Attention: \_\_\_\_\_  
 Phone Number: \_\_\_\_\_  
 Pager: \_\_\_\_\_  
 Fax (1): \_\_\_\_\_  
 Fax (2): \_\_\_\_\_

Office Use Only:		
Yes	No	Signed/Date/Time
		<u>FX HC 2/25/03 94010</u>





**STAT Analysis Corporation**

2201 West Campbell Park Drive Chicago, IL 60612-3547

Tel: (312) 733-0551 Fax: (312) 733-2386 STATinfo@STATAnalysis.com

NVLAP Accreditation # 101202-0 ; AIHA Accreditation # 101160

**ASBESTOS ANALYSIS BY POLARIZED LIGHT MICROSCOPY**

Method: EPA-600/M4-82-020

Burns & McDonnell  
2601 West 22nd Street  
Oak Brook, IL 60523  
Phone: 630-990-0300  
Fax: 630-990-0301

Client Reference: 28020-4.07

Location:

STAT Batch No.: 239357

STAT Client No.: 1121

Date Received: 04/03/2003

Date Analyzed: 04/07/2003

Date Reported: 04/07/2003

Turn Around Time: 48 Hour

Laboratory Sample	Client Sample Number	Asbestos Components (%)	Non-Asbestos Components (%)
239357001	4A	ND	Binder 95-99% Other 1-5%
239357002	4B	ND	Binder 95-99% Other 1-5%
239357003	4C	ND	Binder 95-99% Other 1-5%
239357004	5A	ND	Binder 90-95% Glass 5-10%
239357005	5B	ND	Cellulose 1-5% Binder 90-95% Glass 1-5%
239357006	5C	ND	Cellulose 1-5% Binder 90-95% Glass 1-5%

ND = Asbestos Not Detected. NA = Not Analyzed

The use of the NVLAP logo does not imply endorsement by NVLAP or any agency of the US Government.

The information contained in this report and any attachments is confidential information intended only for the use of the individual or entities named above. The results of this report relate only to the samples tested. If you have received this report in error, please notify us immediately by phone. This report shall not be reproduced, except in its entirety, unless written approval has been obtained from the laboratory.

**Tel: 312.733.0551; Fax: 312.733.2386; e-mail address: STATinfo@STATAnalysis.com**



Environmental Lead  
and Industrial Hygiene  
**ACCREDITED**  
**LABORATORY**

## Page: of

COC No.: 239357

Analyzed By: 2f Date/Time: 4/9/03

QC By: 2f

[illegible]

Comements:



**APPENDIX G**  
**SUMMARY OF DISPOSAL QUANTITIES**  
**REMEDIAL ACTION COMPLETION REPORT**  
**A PORTION OF WILLOW STREET STATION**

<p>Table G-1 Special Waste Disposal Quantities Remedial Action A Portion of Willow Street Station</p>				
Date	Manifest Number	Volume (tons)	Daily Total (Tons)	Running Total (Tons)
<b>PHASE I</b>				
1/24/2003	10499201	32.09		
	10499202	35.40	67.49	<b>67.49</b>
2/6/2003	10499203	88.88	88.88	<b>156.37</b>
2/20/2003	10499204	92.54	92.54	<b>248.91</b>
3/3/2003	10499205	93.23	93.23	<b>342.14</b>
3/13/2003	10499206	111.56	111.56	<b>453.70</b>
3/14/2003	10499207	18.21	18.21	<b>471.91</b>
3/21/2003	10499208	60.81		
	10499209	42.72	103.53	<b>575.44</b>
4/1/2003	10499210	86.28		
	10499211	68.94	155.22	<b>730.66</b>
4/2/2003  VOID	10499212	59.04		
	10499213	60.77		
	10499214	0.00		
	10499215	38.71	158.52	<b>889.18</b>
4/3/2003	10499216	60.03		
	10499217	64.36		
	10499218	40.38		
	10499219	19.99	184.76	<b>1073.94</b>
<b>PHASE II</b>				
7/16/2003	10499220	69.50		
	10499221	68.60	138.10	<b>1212.04</b>
7/17/2003	10499222	62.20		
	10499223	63.60		
	10499224	65.70	191.50	<b>1403.54</b>
7/18/2003	10499225	62.45		
	10499226	69.81	132.26	<b>1535.80</b>
7/21/2003	10499227	70.76		
	10499228	72.18		
	10499229	72.34	215.28	<b>1751.08</b>

Table G-2  
Source Material Disposal Quantities  
Remedial Action  
A Portion of Willow Street Station

Date	Manifest Number	Volume (tons)	Daily Total (Tons)	Running Total (Tons)
<b>PHASE I</b>				
1/20/2003	10499231	62.83	120.57	<b>120.57</b>
	10499232	57.74		
1/21/2003	10499233	43.33	77.65	<b>198.22</b>
	10499234	34.32		
2/7/2003	10499235	82.97	136.13	<b>334.35</b>
	10499236	36.26		
	10499237	16.90		
2/21/2003	10499238	40.47	62.04	<b>396.39</b>
	10499239	21.57		
2/24/2003	10499240	44.93	44.93	<b>441.32</b>
3/4/2003	10499241	41.95	85.66	<b>526.98</b>
	10499242	43.71		
3/5/2003	10499243	45.51	45.51	<b>572.49</b>
3/14/2003	10499244	42.62	86.28	<b>658.77</b>
	10499245	43.66		
3/24/2003	10499246	83.38	129.71	<b>788.48</b>
	10499247	46.33		
4/1/2003	10499248	22.04	22.04	<b>810.52</b>

Note: No source material was disposed offsite during Phase II activities.

Table G-3  
Water Disposal Quantities  
Remedial Action  
A Portion of Willow Street Station

Date	Manifest Number	Volume (Gallons)	Daily Total (Gallons)	Running Total (Gallons)
<b>PHASE I</b>				
1/20/2003	10443569	1300	1300	<b>1300</b>
1/21/2003	10443582 10443583	1050 2300	3350	<b>4650</b>
2/21/2003	10507189	1500	1500	<b>6150</b>
2/24/2003	10443585	1800	1800	<b>7950</b>
3/4/2003	10507101	2900	2900	<b>10850</b>
3/5/2003	10443577	1500	1500	<b>12350</b>
3/14/2003	10507116 10507117	5050 450	5500	<b>17850</b>
3/17/2003	10507104	1600	1600	<b>19450</b>
3/24/2003	10507113	2700	2700	<b>22150</b>
3/25/2003	10507112	1300	1300	<b>23450</b>
4/3/2003	10507114	1300	1300	<b>24750</b>
<b>PHASE II</b>				
7/22/2003	10507100	3700	3700	<b>28450</b>