

EPA Region 10
Deemed Releasable

Incident:	6DG3 Debut Reflux Pump Failure	Completion Date	Action Item No.
Date:	12/1/2010		

Recommendations / Corrective Actions from the Investigation Report (see Tab name for investigation reference):

Pump Operation Continuously
Below Minimum Flow

- | | | | |
|---|---|-----------|--------|
| Adjust operation of both 6DG3 and 6DG3A pumps to move normal operating values to above minimum flow by reducing the normal operating speed to 2850 rpm. | Assigned to: Matt Shores
Due Date: per M2011225-001 | 6/7/2011 | |
| 1. rpm. Minimum flow of 315 BPH @ 2850 rpm. | | | |
| 2. Implement pumps low flow target alarm of 315 BPH. | Assigned to: Matt Shores
Due Date: same day as
M2011225-001 | 3/10/2011 | |
| 3. Evaluate ability to re-rate 6DG3 to improve pump efficiency. (COMPLETED) | | | |
| 4. Evaluate ability to re-rate 6DG3A to improve pump efficiency. (COMPLETED) | | | |
| 5. Evaluate need for minimum flow recirculation line. (COMPLETE) | | | |
| 6. For interim mitigation, ensure the current seal flush orifice sizes that are installed are correct for both 6DG3 and 6DG3A, modify as needed and ensure they are not plugged. (COMPLETE) | | | |
| 7. Complete installation of API Plan 53B on 6DG3A and ensure this pump is used as a primary pump. | Assigned to: Jim Walker
Due Date: 5/30/12 | 4/20/2012 | 582725 |

Pump Seal Lubrication Design
(Vapor Pressure and flush flow)

Communication of Changes to
Pump Seals

Conduct a Learning Session with all personnel in			
8.	Machinery discipline and Flowserve. (COMPLETE)		
Added pump repair sheet item to verify that the			
pump seal drawing orifice diameter matches the			
9.	orifice diameter installed in the field. (COMPLETE)		
10.	Validate flush orifice size calculation process.	Assigned to: Jaylynn Jackson Due Date: 7/2/12	5/10/2012 582726
Develop assurance process to where machinists have			
been provided a written plan for seal/seal plan			
changes with correct drawing prior to beginning work			
11.	on machinery changes.	Assigned to: Jaylynn Jackson Due Date: 7/2/12	5/23/2012 582727
Develop and execute process for MEI to review and			
approve any seal or seal plan drawings prior to work			
12.	continuing (MOC approval or in machine shop).	Assigned to: Jaylynn Jackson Due Date: 7/2/12	5/23/2012 582730
Modify procedures at Machine Shop that when			
executing seal and seal plan changes (where an MOC			
is used), written specifics will be required before			
beginning re-build work (that is, after tear down and			
13.	inspection).	Assigned to: Michael Burke Due Date: 9/2/12	8/15/2012 582731
Conduct audit effectiveness of approved corrective			
action (for 6DG3A Seal Leak Investigation) made in			
MEI-Flowserve-Machinist work process and report			
back to Engineering Manager (over both MEI and			
14.	Machinists).	Assigned to: Matt Shores Due Date: 4/2/13	3/22/2013 582732

Seal Water Quench Drain

<p>Update API plan 62 water quench standard drawing to include a note regarding potential issues to consider when opening the drain line. (<i>COMPLETED</i>)</p>			
<p>Conduct a survey for any disaster bushings with open drains from quench in all services. Develop recommendations for mitigation, if any. Open additional Fountain action items as necessary.</p>	<p>Assigned to: Jaylynn Jackson Due Date: 4/5/12</p>	<p>3/30/2012</p>	<p>582733</p>
<p>Validate if an API Plan 62 could be used in light of hydrocarbon services.</p>	<p>Assigned to: Jaylynn Jackson Due Date: 4/5/12</p>	<p>3/20/2012</p>	<p>582734</p>