# Performance Based Disposal Plan for PCB-Containing Caulking and Glazing Compounds

Cloonan Middle School Stamford, Connecticut

## BBS Architect, Landscape Architects, and Engineers

Patchogue, New York

October 2013



Fuss & O'Neill EnviroScience, LLC 56 Quarry Road Trumbull, CT 06611



October 21, 2013

Ms. Karalisa Grundner BBS Architects, Landscape Architects, and Engineers 244 East Main Street Patchogue, NY 11772

RE: Performance Based Disposal Plan
Caulking and Glazing Compounds
Cloonan Middle School, Stamford, Connecticut
Fuss & O'Neill Project No. 20121389.A2E

Dear Ms. Grundner:

We are submitting this Performance Based Disposal Plan for removal of polychlorinated biphenyls (PCBs) containing materials at the above referenced site. This plan has been prepared in accordance with the requirements of 40 CFR Part 761.62(a).

Thank you for your attention to this matter and if you have any questions with regard to the plan please contact either of the undersigned at (203) 374-3748.

Robert L. May

President

Sincerely,

Kevin McCarthy

Project Manager

KM/kr

56 Quarry Road Trumbull, CT 06611 t 203.374.3748 800.286.2469

f.203.374.4391

Enclosure: Performance Based Disposal Plan

cc: Domenic Tramontozzi, City of Stamford Engineering Bureau

www.fando.com

Connecticut

Massachusetts

Rhode Island



## **Table of Contents**

# Performance Based Disposal Plan for PCB Containing Caulking and Glazing Compounds Cloonan Middle School

1	Introd	luctio	n	1	
	1.1	Backg	ground	1	
		1.1.1	Building Construction	1	
		1.1.2	Renovation Project	1	
	1.2	Projec	ct Objectives	2	
	1.3	Plan (	Organization	2	
2	Site C	harac	cterization	3	
	2.1	Samp	le Collection and Analysis	3	
		2.1.1	Source Material Sampling	3	
		2.1.2	Adjacent Surface Sampling	4	
	2.2	Samp	le Analysis Results	5	
		2.2.1	Source Material Sample Analysis Results	5	
		2.2.2	Adjacent Porous Sample Analysis Results	9	
3	Reme	ediatio	on Plan	14	
	3.1	Site P	reparation and Controls	15	
		3.1.1	General Site Preparation and Controls	15	
		3.1.2	PCB Bulk Product Removal Site Preparation and Controls	16	
		3.1.3	< 50 PPM PCB Containing Materials Site Preparation and Controls	s17	
	3.2	Remo	val Procedures	17	
		3.2.1	PCB Bulk Product Waste Materials	17	
		3.2.2	< 50 PPM PCB Containing Materials	18	
	3.3	Post-0	Cleaning Verification Sampling Plan	18	
		3.3.1	Visual Inspection	19	
		3.3.2	Interior Concrete Block and Precast Concrete Surfaces	19	
Figure	es		En	d of Report	
1-1, 1-2	2, and 1-3	3 Bui	ilding Layout Map		
2-1, 2-2	2, and 2-3	3 PC	B Source Material and Adjacent Material Sample Locations		
3-1, 3-2	2, and 3-3	3 PC	B Abatement		
Appe	endices				
Appen	dix A	Labora	atory Analysis and Chain of Custody Source Materials - Bulk		
Appen	Appendix B Laboratory Analysis and Chain of Custody Adjacent Porous Surfaces - Bulk				
Appen	Appendix C Technical Specification Section for PCB Containing Materials				





## 1 Introduction

This plan has been prepared by Fuss & O'Neill EnviroScience, LLC (EnviroScience) on behalf of the City of Stamford, Domenic Tramontozzi, Senior Construction Manager, City of Stamford Engineering Bureau, 888 Washington Boulevard, Stamford, CT 06901, (203) 977-4180, <a href="https://dtramontozzi@ci.stamford.ct.us">dtramontozzi@ci.stamford.ct.us</a>, and BBS Architects, Landscape Architects, and Engineers. The plan has been prepared to comply with the U.S. Environmental Protection Agency (EPA) requirements for a Performance Based Disposal Plan (PIP) in accordance with 40 CFR Part 761.62(a).

Interior window opening caulking compounds, window sash and frame adhesive, and interior adhesive under aluminum sill associated with the existing original exterior window systems located throughout the building have been determined to contain polychlorinated biphenyls (PCBs) above regulated concentrations at Cloonan Middle School, 11 West North Street, Stamford, Connecticut.

This PIP includes testing that was limited to the windows and door systems scheduled to be replaced. Building products sampled were limited to those associated with window and door systems which will be replaced during proposed renovations.

## 1.1 Background

## 1.1.1 Building Construction

The existing Cloonan Middle School was constructed in 1968 and consists of a three story building. The building consists of classrooms, a cafeteria, kitchen, gymnasium, auditorium, and support spaces. The top two floors were constructed of steel truss roof joists supported by structural concrete block and steel lally columns. The exterior of the top two floors is brick veneer. The bottom floor was constructed of concrete.

A Site Map of the existing building layout is included as Figures 1-, 1-2, and 1-3.

## 1.1.2 Renovation Project

The existing window and door systems are scheduled to be removed and replaced in conjunction with a construction project scheduled to be completed in 2014. The replacement includes removal and replacement of noted quantities of exterior windows and door systems. Additionally included in this replacement project is the removal and replacement of the exterior expansion joint caulking compounds throughout the exterior of the building.

Based on the scope of renovations, the following materials are scheduled to be disturbed:

 Approximately 190 window systems containing PCB Bulk Product in the form of Interior Window Opening Caulking Compounds – Grey Colored, Window Sash and Frame Adhesive, and Interior Adhesive under Aluminum Sill totaling approximately 2,600 linear feet



- Approximately 24 door systems containing <50 ppm PCB containing materials in the form of
  Exterior Door Frame Caulking Compounds Brown Colored, Interior Door Caulking
  Compounds Black Colored, and Interior Door Caulking Compounds Grey Colored, Exterior
  Store Front Caulking Compounds Brown Colored, Exterior Store Front Caulking Compounds
   White Colored, Exterior Courtyard Store Front Caulking Compounds White Colored totaling
  approximately 1,000 linear feet</li>
- Approximately 70 expansion systems containing <50 ppm PCB containing materials in the form of Exterior Expansion Caulking Compounds – White Colored totaling approximately 2,000 linear feet
- Approximately 2 vent systems containing <50 ppm PCB containing materials in the form of Exterior Vent Louver Caulking Compounds – Brown Colored totaling approximately 20 linear feet

## 1.2 Project Objectives

This Performance Based Disposal Plan is for the removal of PCB containing materials with equal to or greater than 50 parts per million (ppm) PCBs as PCB Bulk Product Waste mixed with asbestos. The PCB Bulk Product Waste mixed with asbestos consists of interior window opening caulking compounds – grey colored, window sash and frame adhesive, and interior adhesive under aluminum sill, associated window glass and metal window frames.

The objective of the project is to remove PCB containing materials associated with the window systems as PCB Bulk Product Waste.

In accordance with State of Connecticut statutes and requirements of the Connecticut Department of Energy and Environmental Protection (CTDEEP), it is understood that the materials containing PCB <50 ppm but equal to or greater than 1 ppm PCB are regulated and require remediation. The scope of work has been included in this Performance Based Disposal Plan to remove materials containing PCB <50 ppm.

## 1.3 Plan Organization

This Performance Based Disposal Plan is organized into the following sections:

#### Section 2: Site Characterization

The site characterization section provides a summary of the sampling performed to delineate the nature and extent of PCB as required in accordance with 40 CFR Part 761.61. The section includes the nature of the contamination including kinds of materials; a summary of the procedures used to sample contaminated and adjacent surfaces; and the location and extent of the identified contaminated areas.

#### Section 3: Remediation Plan

The remediation plan includes a discussion of how the remedial objectives identified in Section 1.2 shall be met and the remediation approach, cleanup levels to be met and the verification sampling approach to



be utilized. This section includes diagrams depicting the areas of proposed remediation work and location for post-remediation verification sampling.

## 2 Site Characterization

This section provides a summary of the sampling performed to delineate the nature and extent of PCB as required in accordance with 40 CFR Part 761.61 (a)(3) (A-C). The section includes the nature of the contamination including kinds of materials; a summary of the procedures used to sample contaminated and adjacent surfaces; and the location and extent of the identified contaminated areas.

The following sections describe the selection of sample locations, sample collection methods, and the results of the characterization data. Sampling was performed in two distinct phases.

The initial site characterization of source materials (building products) such as caulking and glazing compounds (Phase 1) was performed by Eagle Environmental of Bristol, Connecticut. Additional source sampling as well as testing of adjacent surfaces to facilitate development of this Self-Implementing On-Site Cleanup and Disposal Plan (Phase 2) was performed by Fuss & O'Neill EnviroScience, LLC of Trumbull, Connecticut.

Figure 2-1, 2-2, 2-3, 2-4, 2-5, and 2-6.

## 2.1 Sample Collection and Analysis

## 2.1.1 Source Material Sampling

Initial testing of source materials was conducted by Eagle Environmental representatives on March 18, 2013, and March 19, 2013. Additional testing of source materials was EnviroScience representatives on June 12, 2013, and June 27, 2013.

#### **Bulk Sampling – Source Materials**

Sampling performed by EnviroScience involved removal of bulk product materials (source materials) using hand tools to submit in bulk form to determine PCB content. Tools utilized to collect samples were decontaminated between sampling using a hexane wash series consisting of tap water, soapy water, distilled water, hexane, and distilled water. Each sample was placed in containers, labeled, and delivered to laboratory using proper chain of custody. Samples were analyzed at Phoenix Environmental Laboratories, Inc. of Manchester, Connecticut. The analytical method for analysis included extraction method 3540C and analysis method SW846 8082.

Samples of each of the following building products were collected for analysis of PCBs by either Eagle Environmental or EnviroScience:

- Interior Window Opening Caulking Compounds Grey Colored
- Interior Window Sill Caulking Compounds Black Colored
- Interior Window Glazing Compounds Grey Colored



- Window Sash and Frame Adhesive
- Interior Replacement Window Glazing Compounds
- Interior Window Glazing Compounds Black Colored
- Interior Adhesive under Aluminum Window Sill Black Colored
- Interior Window Opening Caulking Compounds Brown Colored
- Exterior Window Opening Caulking Compounds White Colored
- Exterior Door Frame Caulking Compounds Brown Colored
- Exterior Store Front Opening Caulking Compounds Brown Colored
- Exterior Store Front Caulking Compounds White Colored
- Exterior Vent Louver Caulking Compounds Brown Colored
- Exterior Courtyard Store Front Caulking Compounds White Colored
- Exterior Window Panel Caulking Compounds White Colored
- Interior Door Caulking Compounds Black Colored
- Interior Door Caulking Compounds Grey Colored
- Exterior Expansion Caulking Compounds White Colored

The sample numbers, locations, material description, and analysis results are included in *Table 2.1*. Refer to *Figure 2-1, 2-2, and 2-3* identifying the locations of collected samples.

## 2.1.2 Adjacent Surface Sampling

Sampling of adjacent surfaces was conducted by EnviroScience representatives on May 22, 2013, and June 27, 2013. All samples collected were transmitted to Phoenix Environmental Laboratories, Inc. of Manchester, Connecticut. The analytical method for analysis included extraction method 3540C and analysis method SW846 8082.

#### Porous Exterior Brick and Precast Concrete Surface

EnviroScience conducted sampling of masonry utilizing similar procedures within EPA "Standard Operating Procedures for Sampling Porous Surfaces for Polychlorinated Biphenyls" Dated May 5, 2011. Sampling involved first complete removal of bulk product materials (source materials) at sampling location using hand tools. Intent was to ensure complete removal of source material prior to sampling adjacent surfaces. Once removal of all visible source material was performed the porous surfaces were cleaned using Hexane with a wire brush and surface was rinsed with distilled water.

The adjacent porous surface sampled included the exterior brick and exterior precast concrete. The porous surfaces were sampled using a mechanical hammer drill to obtain samples at a depth of one half inch at the joint of the following materials on May 22, 2013:

- Exterior Store Front Opening Caulking Compounds
- Exterior Window Paneling Caulking Compounds
- Exterior Courtyard Store Front Caulking Compounds
- Exterior Window Opening Caulking Compounds
- Exterior Vent Louver Caulking compounds
- Exterior Door Frame Caulking Compounds



This sampling was performed to identify the extent of PCB contamination within the exterior brick and/or precast concrete.

Tools utilized to collect samples were decontaminated between sampling using a hexane wash series consisting of tap water, soapy water, distilled water, hexane, and distilled water. Each sample was placed in 4 ounce glass jars, labeled and delivered to laboratory using proper chain of custody.

#### Porous Interior Brick, Block, and Precast Concrete Surface

EnviroScience conducted sampling of masonry utilizing similar procedures within EPA "Standard Operating Procedures for Sampling Porous Surfaces for Polychlorinated Biphenyls" dated May 5, 2011. Sampling involved first complete removal of bulk product materials (source materials) at sampling location using hand tools. Intent was to ensure complete removal of source material prior to sampling adjacent surfaces. Once removal of all visible source material was performed the porous surfaces were cleaned using Hexane with a wire brush and surface was rinsed with distilled water.

The adjacent porous surface sampled included the interior block and interior precast concrete. The porous surface was sampled using a mechanical hammer drill to obtain samples at a depth of one half inch at the joint of the following materials on May 22, 2013, and June 27, 2013:

- Interior Window Opening Caulking Compounds Grey Colored
- Interior Window Opening Caulking Compounds Brown Colored
- Interior Adhesive under Aluminum Window Sill Brown Colored
- Interior Door Caulking Compounds White Colored
- Interior Door Caulking Compounds Black Colored

This sampling was performed to identify the extent of PCB contamination within the interior brick, block, and precast concrete.

Tools utilized to collect samples were decontaminated between sampling using a hexane wash series consisting of tap water, soapy water, distilled water, hexane, and distilled water. Each sample was placed in 4 ounce glass jars, labeled and delivered to laboratory using proper chain of custody.

## 2.2 Sample Analysis Results

The following tables summarize the specific sampling locations of collected samples and results of PCB analysis. The analytical method for analysis included extraction method 3540C (Soxhlet Extraction) and analysis method SW846 8082. The laboratory results and chain of custody are included in *Appendices A* and B.

## 2.2.1 Source Material Sample Analysis Results

The analysis results of all collected materials are summarized in *Table 2.1*.

#### **PCB Bulk Product**



Results of sampling indicate several samples were identified as containing PCB  $\geq$  50 ppm associated with the existing original windows in the building. Interior window opening caulking compounds – grey colored, interior adhesive under aluminum window sill – black colored, and window sash and frame adhesive containing PCB  $\geq$  50ppm are listed in the following table.

**PCB Bulk Products Summary** 

Sample Number(s)	Sampled	Material Description	Result
	Location(s)		(ppm)
3-18-PCB-IWOGC-01,	Room 306,	Interior Window Opening	7.5 – 72 (Aroclor 1254)
<b>02</b> , 03, 04	<b>320</b> , 205, and	Caulking Compounds –	
	Library	Grey Colored	15 (Aroclor 1248 and 1254)
3-18-PCB-WSFA-13,	Room 305,	Window Sash and Frame	5.6 – 16 (Aroclor 1254 and 1260)
14 <b>, 15</b>	105, and <b>205</b>	Adhesive	
			450 (Aroclor 1260)
3-18-PCB-BIAUWS- <b>18</b>	D Side	Interior Adhesive under	300 (Aroclor 1260)
	Corridor 2 <sup>nd</sup>	Aluminum Window Sills	
	Floor		

**Note:** Bold indicts location of  $\geq 50$  ppm

Based on the sampling results, the interior window opening caulking compounds – grey colored, window sash and frame adhesive, and interior adhesive under aluminum window sills are considered PCB Bulk Products. Additionally, the non-porous window frame, and window sill in contact with caulking compounds will require disposal as PCB Bulk Product Waste.

Additionally, these materials were sampled for asbestos content and interior window opening caulking compounds and interior adhesive under aluminum window sills were determined to contain regulated concentrations of asbestos in representative samples.



Exterior Window Systems Containing PCB Bulk Product





Interior Window Opening Caulking Compounds Classified as PCB Bulk Product

#### <50 PPM Containing Materials To Be Removed with PCB Bulk Product</p>

Results of sampling indicate several samples were identified as containing PCB <50 ppm associated with the existing windows in the building and will be removed and disposed of along with the PCB Bulk Product in an effort to streamline the remediation at the site. Interior window sill caulking compounds – black colored, interior window glazing compounds – grey colored, interior replacement window glazing compounds, interior window opening caulking compounds – brown colored, exterior window opening caulking compounds – white colored, and exterior window panel caulking compounds – white colored containing PCB <50 ppm are listed in the following table:

< 50 PPM Containing Materials To Be Removed With PCB Bulk Product Summary

Sample Number(s)	Sampled	Material Description	Result (ppm)
	Location	_	
3-18-PCB-IWSBC-05,	Room 306,	Interior Window Sill	ND < 0.78 -
06, 07, 08	208, 311, and	Caulking Compounds –	3.2 (Aroclor 1260)
	303	Black Colored	
3-18-PCB-IGWGC-19,	Room 306,	Interior Window Glazing	ND <0.76 -
10, 11, 12	208, 320, and	Compounds – Grey	1.7 (Aroclor 1260)
	Library	Colored	
3-18-PCB-IRWGC-16	Room 310	Interior Replacement	1.9 (Aroclor 1260)
		Window Glazing	
		Compound	
3-18-PCB-IWBGC-17	Room 310	Interior Window Glazing	1.5 (Aroclor 1254)
		Compounds	
3-18-PCB-IWOBC-19,	A Side	Interior Window Opening	9.8 – 20 (Aroclor 1254)
20	Corridor 1st	Caulking Compounds –	
	Floor and D	Brown Colored	
	Side Corridor		



Sample Number(s)	Sampled	Material Description	Result (ppm)
	Location		
	1st Floor		
3-19-PCB-EWOC-21,	A Side	Exterior Window Opening	30 – 20 (Aroclor 1254)
22, 23	Exterior, B	Caulking Compounds –	
	Side Exterior,	White Colored	3.5 (Aroclor 1254 and 1260)
	and C Side		
	Exterior		
3-19-PCB-EWPC-34,	C Side	Exterior Window Panel	0.83 – 1.0 (Aroclor 1254)
35	Exterior	Caulking Compounds –	
		White Colored	

Based on sampling results, the interior window sill caulking compounds – black colored, interior window glazing compounds – grey colored, interior replacement window glazing compounds, interior window glazing compounds – brown colored, and exterior window opening caulking compounds – brown colored, and exterior window opening caulking compounds – white colored, and exterior window panel caulking compounds – white colored are <50 ppm based on samples collected. However in an effort to streamline the remediation at the site, the above mentioned materials will be disposed of with the entire window systems where interior window caulking compounds – grey colored has been determined to contain ≥ 50 ppm PCB and are considered PCB Bulk Product Waste.

Additionally, these materials were sampled for asbestos content and interior window glazing compounds –black colored, interior window opening caulking compounds – brown colored, exterior window opening caulking compounds – white colored, were determined to contain regulated concentrations of asbestos in representative samples.

#### < 50 PPM Containing Materials

Results of sampling indicate several samples were identified as containing PCB <50 ppm in the building and will be removed and disposed of as waste containing <50 ppm PCB. Exterior door frame caulking compounds – brown colored, exterior vent louver caulking compounds – brown colored, exterior store front caulking compounds – brown colored, exterior store front caulking compounds – white colored, exterior courtyard store front caulking compounds – white colored, interior door caulking compounds – black colored, interior door caulking compounds – grey colored, and exterior expansion caulking compounds – white colored containing PCB <50 ppm are listed in the following table:

< 50 PPM Containing Materials Summary

Sample Number(s)	Sampled	Material Description	Result (ppm)
	Location		
3-19-PCB-EDFC-24,	A Side	Exterior Door Frame	ND <0.50 – 2.2 (Aroclor 1254)
25, 26	Exterior, B	Caulking Compounds –	
	Side Exterior,	Brown Colored	
3-19-PCB-ESFOC-27,	C Side	Exterior Store Front	3.0 (Aroclor 1254 and 1260)
28, 29	Exterior	Opening Caulking	
		Compounds – Brown	2.6 (Aroclor 1260)
		Colored	



Sample Number(s) Sampled Location		Material Description	Result (ppm)
3-19-PCB-ESFCC-30,	A Side	Exterior Store Front	ND <0.74 - 1.5 (Aroclor 1254)
3-19-PCB-ECYSFC-32,	Exterior and	Caulking Compounds –	, ,
33	Courtyard	White Colored and	
	Exterior	Exterior Courtyard Store	
		Front Caulking	
		Compounds – White	
		Colored	
3-19-PCB-EVLC-31	C Side	Exterior Vent Louver	1.2 (Aroclor 1254)
		Caulking Compounds _	
		Brown Colored	
2013-0612-0926-IDC-	Lobby,	Interior Door Caulking	2.7 – 2.9 (Aroclor 1254)
01A, 01B	Stairwell at	Compounds – Black	
	Lobby	Colored	
2013-0612-0926-IDC-	Stairwell at	Interior Door Caulking	12 – 14 (Aroclor 1254)
01A, 02C, 2013-0627-	Custodian	Compounds – Grey	
1007-IDC-02B	Office,	Colored	
	Chorus		
	Room,		
	Kitchen		
2013-0612-0926-EEC-	A Side	Exterior Expansion	1.79 – 1.9 (Aroclor 1254)
01A-C	Exterior, B	Caulking Compounds	
	Side Exterior,		
	C Side		
	Exterior		

Based on sampling results, the exterior door frame caulking compounds – brown colored, exterior vent louver caulking compounds – brown colored, interior door caulking compounds – black colored, interior door caulking compounds – white colored are <50 ppm with representative samples collected. The materials are an original product and no renovation or repair work has been performed. The materials meet the definition of an Excluded PCB Product in accordance with the definition in 40 CFR 761.3 and will be removed and disposed of as <50 ppm PCB containing materials.

Additionally, these materials were sampled for asbestos content and exterior door caulking compounds – brown colored and exterior vent louver caulking compounds – brown colored were determined to contain regulated concentrations of asbestos in representative samples.

Laboratory analysis results and chain of custody are included in *Appendix A* for source materials. The sample numbers, location, material description, and analysis results are included in *Table 2.1*. Refer to *Figure 2-1, 2-2, and 2-3* identifying the locations of collected samples.

## 2.2.2 Adjacent Porous Sample Analysis Results

The analysis results of adjacent porous materials are summarized in *Table 2.2*.

#### Adjacent Sampling of PCB Bulk Product



The results indicate that the adjacent porous interior concrete block and precast concrete surface at the joint of the interior window opening caulking compounds – grey colored and interior adhesive under aluminum window sill – black colored did not contain the presence of PCBs >1 ppm. The sample results of the adjacent sampling are summarized in the following table.

Sample Sampled		Material Description	Result (ppm)
Number(s)	Location(s)		
2013-0522-1007-	Room 306 and	Chip sample of concrete block at joint	ND < 0.33 -
IWOGC-01-AS-	320	of interior window opening caulking	0.52 (Aroclor 1254)
CONCRETE -		compounds – grey colored at a depth	
01A, 01B		of ½ inch	
2013-0522-1007-	Library	Chip sample of precast concrete at	ND < 0.34
IWOGC-01-AS-		joint of interior window opening	
CONCRETE -01C		caulking compounds – grey colored at	
		a depth of ½ inch	
2013-0522-1007-	D Side	Chip sample of concrete block at joint	0.67 (Aroclor 1260)
BIAUWS-18-AS-	Corridor 2 <sup>nd</sup>	of interior adhesive under aluminum	
CONCRETE-01	Floor	window sill – black colored at a depth	
		of ½ inch	

Based on the sampling results, the interior concrete block and precast concrete at the joint of the interior window opening caulking compound – grey colored and interior adhesive under aluminum sill – black colored contain PCBs <1.0 ppm and thus are not required to be removed.

Laboratory analysis results and chain of custody are included in *Appendix B* for adjacent porous material bulk samples. The sample numbers, locations, material description, and analysis results are included in *Table 2.2.* Refer to *Figure 2-4, 2-5, and 2-6* identifying locations of collected samples.

#### Adjacent Sampling of <50 PPM Containing Materials

The results indicate that the adjacent porous exterior brick and precast concrete surface at the joint of the exterior store front opening caulking compounds – brown colored, exterior window paneling caulking compounds – white colored, exterior courtyard store front caulking compounds – white colored, exterior window opening caulking compounds – white colored, exterior vent louver caulking compounds – brown colored, and exterior door frame caulking compounds – brown colored did not contain the presence of PCBs >1 ppm. Additionally the results indicate that the adjacent porous interior brick and precast concrete surface at the joint of the interior window opening caulking compounds – brown colored, interior door caulking compounds – black colored, and interior door caulking compounds – grey colored did not contain the presence of PCBs >1 ppm. The sample results of the adjacent sampling are summarized in the following table.

Sample	Sampled	Material Description	Result (ppm)
Number(s)	Location(s)		
2013-0522-1007- IWOBC-20-AS- BRICK-01	A Side Corridor 1 <sup>st</sup> Floor	Chip sample of brick at joint of interior window opening caulking compounds – brown colored at a depth of ½ inch	ND <0.33
2013-0522-1007- ESFOC-27-AS- BRICK-01	A Side Exterior	Chip sample of brick at joint of exterior store front opening caulking compounds – brown colored at a depth of ½ inch	ND <0.32



Sample	Sampled	Material Description	Result (ppm)
Number(s)	Location(s)	-	41,
2013-0522-1007-		Chip sample of brick at joint of exterior	ND < 0.33
EWPL-35-AS-	C Side Exterior	window panel caulking compounds – white	
BRICK-01		colored at a depth of ½ inch	
2013-0522-100-		Chip sample of brick at joint of exterior	ND < 0.33
ECYSFC-33-AS-	Courtyard	courtyard store front caulking compounds -	
BRICK-01		white colored at a depth of 1/2 inch	
2013-0522-1007-		Chip sample of brick at joint of exterior	ND < 0.33
EWOC-23-AS-	C Side Exterior	window opening caulking compounds –	
BRICK-01		white colored at a depth of 1/2 inch	
2013-0522-1007-		Chip sample of precast concrete at joint of	ND < 0.33
EVLC-31-AS-	C Side Exterior	exterior vent louver caulking compounds –	
CONCRETE_01		brown colored at a depth of 1/2 inch	
2013-0522-1007-		Chip sample of precast concrete at joint of	ND < 0.34
EDFC-26-AS-	C Side Exterior	exterior door frame caulking compounds –	
CONCRETE-01		brown colored at a depth of 1/2 inch	
2013-0627-1007-	Stairwell at	Chip sample of precast concrete at joint of	0.49 (Aroclor
IDC-02B-AS-	Custodian	interior door caulking compounds – grey	1254)
CONCRETE	Custourail	colored at a depth of ½ inch	
2013-0627-1007-	Stairwell at	Chip sample of brick at joint of interior door	ND < 0.33
IDC-01A-AS-	Lobby	caulking compounds – black colored at a	
BRICK	Lobby	depth of ½ inch	

Based on the sampling results, the adjacent porous exterior brick and precast concrete surface at the joint of the exterior store front opening caulking compounds – brown colored, exterior window paneling caulking compounds – white colored, exterior courtyard store front caulking compounds – white colored, exterior window opening caulking compounds – white colored, exterior vent louver caulking compounds – brown colored did not contain the presence of PCBs >1 ppm. Additionally the results indicate that the adjacent porous interior brick and precast concrete surface at the joint of the interior window opening caulking compounds – brown colored, interior door caulking compounds – black colored, and interior door caulking compounds – grey colored did not contain the presence of PCBs >1 ppm. The sampling results are further evidence that the materials are Excluded PCB Products in accordance with the definition in 40 CFR 761.3 and will be removed and disposed of as <50 ppm PCB containing materials.

Laboratory analysis results and chain of custody are included in *Appendix B* for adjacent porous material bulk samples. The sample numbers, locations, material description, and analysis results are included in *Table 2.2.* Refer to *Figure 2-4, 2-5, and 2-6* identifying locations of collected samples.



Table 2.1

Source Materials Analysis Results Summary

DATE COLLECTED	SAMPLE NO.	Source Materials Analysis Resi LOCATION	MATERIAL DESCRIPTION	RESULTS (PPM)
3/18/13	3-18-PCB-IWOGC-01	Room 306	Interior Window Opening Caulking Compounds – Grey	15 (Aroclor 1248 and 1254)
3/18/13	3-18-PCB-IWOGC-02	Room 320		72 (Aroclor 1254)
3/18/13	3-18-PCB-IWOGC-03	Room 205		7.5 (Aroclor 1254)
3/18/13	3-18-PCB-IWOGC-04	Library		30 (Aroclor 1254)
3/18/13	3-18-PCB-IWSBC-05	Room 306	Interior Window Sill Caulking Compounds – Black	ND <0.78
3/18/13	3-18-PCB-IWSBC-06	Room 208		ND <0.78
3/18/13	3-18-PCB-IWSBC-07	Room 311		2.7 (Aroclor 1260)
3/18/13	3-18-PCB-IWSBC-08	Room 303		3.2 (Aroclor 1260)
3/18/13	3-18-PCB-IGWGC-09	Room 306	Interior Window Glazing Compounds - Grey	ND <0.99
3/18/13	3-18-PCB-IGWGC-10	Room 208		ND <0.76
3/18/13	3-18-PCB-IGWGC-11	Room 320		1.7 (Aroclor 1260)
3/18/13	3-18-PCB-IGWGC-12	Library		ND <0.80
3/18/13	3-18-PCB-WSFA-13	Room 305	Window Sash and Frame Adhesive	16 (Aroclor 1254 and 1260)
3/18/13	3-18-PCB-WSFA-14	Room 105		5.6 (Aroclor 1254 and 1260)
3/18/13	3-18-PCB-WSFA-15	Room 205		450 (Aroclor 1260)
3/18/13	3-18-PCB-IRWGC-16	Room 310	Interior Replacement Window Glazing Compounds	1.9 (Aroclor 1260)
3/18/13	3-18-PCB-IWBGC-17	Room 319	Interior Window Glazing Compounds – Black	1.5 (Aroclor 1254)
3/18/13	3-18-PCB-BIAUWS-18	D Side Corridor 2 <sup>nd</sup> Floor	Black Interior Adhesive under Aluminum Window Sill	300 (Aroclor 1260)
3/18/13	3-18-PCB-IWOBC-19	A Side Corridor 1st Floor	Interior Window Opening Caulking Compound – Brown	9.8 (Aroclor 1254)
3/18/13	3-18-PCB-IWOBC-20	D Side Corridor 1st Floor		27 (Aroclor 1254)
3/19/13	3-19-PCB-EWOC-21	A Side Exterior	Exterior Window Opening Caulking Compounds – White	3.5 (Aroclor 1254 and 1260)
3/19/13	3-19-PCB-EWOC-22	B Side Exterior		3.0 (Aroclor 1254)
3/19/13	3-19-PCB-EWOC-23	C Side Exterior		20 (Aroclor 1254)
3/19/13	3-19-PCB-EDFC-24	A Side Exterior	Exterior Door Frame Caulking Compounds – Brown	ND <0.81
3/19/13	3-19-PCB-EDFC-25	B Side Exterior		ND <0.50
3/19/13	3-19-PCB-EDFC-26	C Side Exterior		2.2 (Aroclor 1254)
3/19/13	3-19-PCB-ESFOC-27	A Side Exterior	Exterior Store Front Opening Caulking Compounds – Brown	3.0 (Aroclor 1254 and 1260)
3/19/13	3-19-PCB-ESFOC-28	B Side Exterior		ND <0.47
3/19/13	3-19-PCB-ESFOC-29	C Side Exterior		2.6 (Aroclor 1260)
3/19/13	3-19-PCB-ESFCC-30	A Side Exterior	Exterior Store Front Caulking Compounds – White	ND <0.74
3/19/13	3-19-PCB-EVLC-31	C Side Exterior	Exterior Vent Louver Caulking Compounds – Brown	1.2 (Aroclor 1254)
3/19/13	3-19-PCB-ECYSFC-32	Courtyard Exterior	Exterior Courtyard Store Front Caulking Compounds – White	1.4 (Aroclor 1254)
3/19/13	3-19-PCB-ECYSFC-33	Courtyard Exterior		1.5 (Aroclor 1254)
3/19/13	3-19-PCB-EWPC-34	C Side Exterior	Exterior Window Panel Caulking Compounds – White	0.83 (Aroclor 1254)
3/19/13	3-19-PCB-EWPCB-35	C Side Exterior		1.0 (Aroclor 1254)
6/12/13	2013-0612-0926-IDC-01A	Lobby	Interior Door Caulking Compounds – Black	2.7 (Aroclor 1254)
6/12/13	2013-0612-0926-IDC-01B	Stairwell at Lobby		2.9 (Aroclor 1254)
6/12/13	2013-0612-0926-IDC-02A	Stairwell at Custodian Office	Interior Door Caulking Compounds - Grey	12 (Aroclor 1254)
6/27/13	2013-0627-1007-IDC-02B	Stairwell at Chorus Room		14 (Aroclor 1254)



DATE COLLECTED	SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	RESULTS (PPM)
6/12/13	2013-0612-0926-IDC-02C	Stairwell at Kitchen		12 (Aroclor 1254)
6/12/13	2013-0612-0926-EEC-01A	A Side Exterior	Exterior Expansion Caulking Compounds – White	0.92 (Aroclor 1254)
6/12/13	2013-0612-0926-EEC-01B	B Side Exterior		0.79 (Aroclor 1254)
6/12/13	2013-0612-0926-EEC-01C	C Side Exterior		1.9 (Aroclor 1254)

Table 2.2

Adjacent Porous Materials Sample Analysis Results Summary

DATE COLLECTED	SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	RESULTS (PPM)
5/22/13	2013-0522-1007-IWOGC-01-AS-CONCRETE-01A	Room 306	Chip sample of concrete block at joint of interior window opening caulking compounds – grey colored at a depth of ½ inch	ND <0.33
5/22/13	2013-0522-1007-IWOGC-01-AS-CONCRETE-01B	Room 320	Chip sample of concrete block at joint of interior window opening caulking compounds – grey colored at a depth of ½ inch	0.52 (Aroclor 1254)
5/22/13	2013-0522-1007-IWOGC-01-AS-CONCRETE-01C	Library	Chip sample of precast concrete at joint of interior window opening caulking compounds – grey colored at a depth of ½ inch	ND <0.34
5/22/13	2013-0522-1007-IWOBC-20-AS-BRICK-01	A Side Corridor 1st Floor	Chip sample of brick at joint of interior window opening caulking compounds – brown colored at a depth of ½ inch	ND <0.33
5/22/13	2013-0522-1007-BIAUWS-18-AS-CONCRETE-01	D Side Corridor 2 <sup>nd</sup> Floor	Chip sample of concrete block at joint of interior adhesive under aluminum window sill – black colored at a depth of ½ inch	0.67 (Aroclor 1260)
5/22/13	2013-0522-1007-ESFOC-27-AS-BRICK-01	A Side Exterior	Chip sample of brick at joint of exterior store front opening caulking compounds – brown colored at a depth of ½ inch	ND <0.32
5/22/13	2013-0522-1007-EWPL-35-AS-BRICK-01	C Side Exterior	Chip sample of brick at joint of exterior window panel caulking compounds – white colored at a depth of ½ inch	ND <0.33
5/22/13	2013-0522-1007-ECYSFC-33-AS-BRICK-01	Courtyard	Chip sample of brick at joint of exterior courtyard store front caulking compounds – white colored at a depth of ½ inch	ND <0.33
5/22/13	2013-0522-1007-EWOC-23-AS-BRICK-01	C Side Exterior	Chip sample of brick at joint of exterior window opening caulking compounds – white colored at a depth of ½ inch	ND <0.33
5/22/13	2013-0522-1007-EVLC-31-AS-CONCRETE_01	C Side Exterior	Chip sample of precast concrete at joint of exterior vent louver caulking compounds – brown colored at a depth of ½ inch	ND <0.34
5/22/13	2013-0522-1007-EDFC-26-AS-CONCRETE-01	C Side Exterior	Chip sample of precast concrete at joint of exterior door frame caulking compounds – brown colored at a depth of ½ inch	ND <0.34
6/27/13	2013-0627-1007-IDC-02B-AS-CONCRETE	Stairwell at Custodian	Chip sample of precast concrete at joint of interior door caulking compounds – grey colored at a depth of ½ inch	0.49 (Aroclor 1254)
6/27/13	2013-0627-1007-IDC-01A-AS-BRICK	Stairwell at Lobby	Chip sample of brick at joint of interior door caulking compounds  — black colored at a depth of ½ inch	ND <0.33

ND – Not detected



## 3 Remediation Plan

The work described in this Performance Based Disposal Plan shall meet the objectives identified in Section 1.2 Project Objectives in accordance with 40 CFR Part 761.61. The remediation work shall be performed to ensure compliance with EPA Toxic Substance Control Act (TSCA) requirements and protect both public health and the environment.

Materials classified as PCB Bulk Product Waste shall be properly disposed in compliance with federal and state regulatory requirements. Refer to Figures 3-1, 3-2, and 3-3 for locations requiring PCB abatement.

The proposed abatement activities to be performed by Remediation Contractor shall include the following:

- 1. Site preparation and controls to facilitate remediation of PCBs.
- 2. Health and Safety in accordance with Occupation Safety and Health Administration (OSHA) requirements.
- 3. Recordkeeping and distribution as required in accordance with 40 CFR part 761.62 (b) (5) and 761.125 (c)(5).

#### PCB ABATEMENT REQUIREMENTS

#### PCB Bulk Product Waste Removal

PCB-01 — Removal and off-site disposal of interior window opening caulking compounds – grey colored, window sash and frame adhesives, and interior adhesive under aluminum window sills – black colored as PCB Bulk Product Waste mixed with asbestos. Work includes the removal and disposal of window frame and window glass as a whole system. Includes removal and disposal of <50 ppm containing materials such as interior window glazing compounds, interior window opening caulking compounds – brown colored, interior window sill caulking compounds – black colored, exterior window opening caulking compounds – white colored, and exterior window paneling caulking compounds as a whole system.

#### < 50 ppm PCBs Containing Material Removal

PCB-02 Removal and off-site disposal of exterior store front opening caulking compounds – brown colored, exterior store front caulking compounds – white colored, exterior courtyard store front caulking compounds – white colored, exterior door frame caulking compounds – brown colored, interior door caulking compounds – black colored, and interior door caulking compounds – grey colored as <50 ppm PCB waste mixed with asbestos. Work includes removal and disposal of store front window system and door frame as a whole system.

PCB-03 Removal and off-site disposal of exterior vent louver caulking compounds – grey colored as <50 ppm PCB waste mixed with asbestos. Include cleaning of vent frame scheduled to remain.



PCB-04 Removal and off-site disposal of exterior expansion caulking compounds – white colored as <50 ppm PCB waste.

Remediation activities to be performed by others shall include the following:

- Monitoring remediation activities as Owner's representative shall be performed by Fuss & O'Neill EnviroScience.
- Collection of verification samples in accordance with Sub-part O in accordance with 40 CRF Part 761.61(b) for PCB analysis shall be performed by Fuss & O'Neill EnviroScience representatives.
- 3. Building renovation and site restoration shall be performed by Owner's general trade's contractor under separate contract following PCB remediation.

Prior to abatement and remediation activities, site preparation and controls shall be established.

PCB Bulk Product Waste will be removed and transported off-site for disposal in accordance with 40 CFR 761.62 (a) or (b). The landfill shall be permitted to accept PCB Bulk Product Waste mixed with asbestos.

<50 ppm PCB containing materials will be removed and transported off-site for disposal in accordance with CTDEEP regulations. The landfill shall be permitted to accept <50 ppm PCB waste mixed with asbestos.

If post cleaning verification sampling identifies porous adjacent substrates, PCB Remediation Waste will be removed and transported off-site for disposal in accordance with 40 CFR 761.62 (a) or (b) at a facility permitted by the EPA at a permitted hazardous waste landfill which is an EPA, TSCA approved facility for PCB waste >50 ppm .

## 3.1 Site Preparation and Controls

The work shall be performed in accordance with the attached performance based technical specification section included in *Appendix C*. Prior to initiating PCB Abatement the following site controls will be implemented.

## 3.1.1 General Site Preparation and Controls

- Remediation Contractor shall prepare a site specific work plan as detailed in specification section attached.
- Remediation Contractor shall prepare a Health & Safety Plan (HASP) developed specific to the
  site and work activities to be performed. All workers shall follow applicable federal and state
  regulation with regard to work activities, including but not limited to OSHA regulation including
  personal protection and respiratory protection requirements.



- The project site shall be enclosed by a construction chain link fence. During all remediation
  activities, Remediation Contractor shall maintain control of all entrances and exits to the project
  site to ensure only authorized personnel enter the work areas and are afforded proper personal
  protective equipment and as required respiratory protection.
- All approaches to work areas shall be demarcated with appropriately worded warning signs.
- Work zones shall be established in accordance with technical specification to include abatement zone, decontamination zone, and support zone.

### 3.1.2 PCB Bulk Product Removal Site Preparation and Controls

- Ground protection to prevent debris from escaping the abatement zone and to protect areas outside of abatement zone from PCB contamination shall be utilized. Protection shall include the two layers of 6-mil reinforced polyethylene sheeting securely fastened to foundation.
- Isolation barriers shall be installed on the interior of the building, at the edge of the concrete block and/or precast concrete approximately six inches feet away from the window systems to isolate these systems to the building exterior where work shall be performed. Two layers of 6-mil reinforced polyethylene sheeting shall create the exterior critical barrier between the Abatement Zone and Interior of the Building.
- All other openings to the building interior such as unit ventilation, ducts, grilles shall be securely sealed with a single layer of 6-mil reinforced polyethylene sheeting from the building exterior.
- Ground protection and isolation barriers shall remain in place throughout work to collect dust and debris resulting from PCB Bulk Product Waste removal. All debris generated during operations including but not limited to visible caulking, dust and debris shall be HEPA vacuumed continuously throughout the work shift and at the end of a work shift to avoid accumulation. Any tears or rips that occur in protections shall be repaired or removed and replaced with new protections. Ground protection and isolation barriers shall not be removed until post-cleaning verification sampling has been performed and acceptable results have been achieved.
- All equipment utilized to perform cutting, or demolition of adjacent materials shall be equipped with appropriate dust collection systems.
- All surfaces adjacent to materials removed shall be properly decontaminated upon completing
  the removal of PCB Bulk Product Wastes. All visible dust shall be removed using HEPA
  vacuums and wet cleaning methods with solvent or other acceptable products.
- Appropriate PCB waste containers shall be placed adjacent to abatement zone within the
  construction chain link fence. Containers shall be lined covered and secured. The PCB waste
  containers shall be properly marked as described in 40 CFR part §761.40. Marking shall include
  a PCB M<sub>L</sub> marker utilizing the format described in 40 CFR part §761.45.



## 3.1.3 <50 PPM PCB Containing Materials Site Preparation and Controls

- Ground protection to prevent debris from escaping the abatement zone and to protect areas
  outside of abatement zone from PCB contamination shall be utilized. Protection shall include
  the two layers of 6-mil reinforced polyethylene sheeting securely fastened to foundation.
- Isolation barriers shall be installed on the interior of the building, at the edge of the concrete
  block and/or precast concrete approximately six inches feet away from the door systems to
  isolate these systems to the building exterior where work shall be performed. Two layers of 6mil reinforced polyethylene sheeting shall create the exterior critical barrier between the
  Abatement Zone and Interior of the Building.
- All other openings to the building interior such as unit ventilation, ducts, grilles shall be securely sealed with a single layer of 6-mil reinforced polyethylene sheeting from the building exterior.

#### 3.2 Removal Procedures

The following removal procedures shall be utilized to conduct PCB Bulk Product Waste removal.

#### 3.2.1 PCB Bulk Product Waste Materials

PCB Bulk Product Waste including interior window opening caulking compounds – grey colored, window frames, window glass, and miscellaneous <50 ppm PCB containing caulking and glazing associated with window systems shall be handled and removed from specified locations for proper disposal. Materials shall be removed in a manner which does not breakdown the materials into fine dust or powder to the extent feasible. Equipment and tools to be utilized shall include hand tools and mechanical tools attached with HEPA vacuums.

Any dry or brittle materials shall be removed with additional engineering controls such as use of a HEPA vacuum to remove accumulated dust or debris during removal. Once removed, materials shall be placed in lined containers or into appropriate temporary containers such as 6-mil polyethylene disposal bags for controlled transport to PCB waste containers at the end of each work shift. PCB Bulk Product Waste shall be stored for disposal in accordance with 40 CFR 761.65 and marked in accordance with 40 CFR Part 761.40 and 761.45.

Sequence of removal shall follow the following general requirements:

- 1. Site preparation and controls shall be completed. Work shall not proceed until authorized by Fuss & O'Neill EnviroScience representatives.
- 2. Window systems with PCB containing interior window opening caulking compounds –grey colored shall be removed in their entirety for disposal as PCB Bulk Product Waste. This includes but is not limited to frames and window glass and miscellaneous <50 ppm PCB containing caulking and glazing associated with the window systems.
- 3. Use a solvent as appropriate to completely remove all visible materials for disposal as PCB Bulk Product mixed with asbestos.



- 4. Clean all surface of adjacent materials using appropriate cleaning products or solvents to completely removal all dust and debris.
- 5. Once cleaning is complete, post cleaning verification sampling shall be conducted. If post cleaning verification sampling identifies concentrations of PCBs ≥1 ppm, then additional cleaning and if needed, removal of contaminated block will be conducted. Debris generated during this phase will be disposed of as PCB Remediation Waste.

## 3.2.2 < 50 PPM PCB Containing Materials

<50 ppm PCB containing materials including interior and exterior door caulking compounds, exterior vent caulking compounds, and exterior expansion caulking compounds shall be handled and removed from specified locations for proper disposal. Materials shall be removed in a manner which does not breakdown the materials into fine dust or powder to the extent feasible. Equipment and tools to be utilized shall include hand tools and mechanical tools attached with HEPA vacuums.

Any dry or brittle materials shall be removed with additional engineering controls such as use of a HEPA vacuum to remove accumulated dust or debris during removal. Once removed, materials shall be placed in lined containers or into appropriate temporary containers such as 6-mil polyethylene disposal bags for controlled transport to PCB waste containers at the end of each work shift.

Sequence of removal shall follow the following general requirements for removal of exterior door systems containing exterior and interior door caulking compounds and exterior vent systems containing exterior vent louver caulking compounds:

- Site preparation and controls shall be completed. Work shall not proceed until authorized by Fuss & O'Neill EnviroScience representatives.
- 2. Door systems with PCB containing interior and exterior door caulking compounds and vent systems with PCB containing vent louver caulking compounds shall be removed in their entirety for disposal as <50 ppm PCB waste. This includes but is not limited to door frames and vents.

Sequence of removal shall follow the following general requirements for removal of exterior expansion caulking compounds:

- 1. Site preparation and controls shall be completed. Work shall not proceed until authorized by Fuss & O'Neill EnviroScience representatives.
- 2. Exterior expansion caulking compounds shall be removed in their entirety for disposal as <50 ppm PCB waste.

## 3.3 Post-Cleaning Verification Sampling Plan

Following the completion of the PCB Bulk Product removal, Fuss & O'Neill EnviroScience representatives, shall implement the following verification sampling plan in accordance with 40 CFR Part 761.61 and to the extent applicable Sub-part O.



## 3.3.1 Visual Inspection

Upon completion of work, a visual inspection of all remediated surfaces for visible evidence of dust and debris shall be performed. The visual inspection shall provide in a preliminary visual way, verification that remediation work has been completed in accordance with this Self-Implementing On-Site Cleanup and Disposal Plan.

Visual inspection shall ensure no visible dust or debris is present on adjacent surfaces. In addition to the remediation surfaces the surfaces of protective coverings and isolation barriers shall be inspected to ensure they are cleaned of dust and debris.

#### 3.3.2 Interior Concrete Block and Precast Concrete Surfaces

Interior block and precast concrete surfaces shall be evaluated to verify that removal of PCB Bulk Product Waste has resulted in surfaces with ≤1 ppm for unrestricted use based on high occupancy use of the structure. Fuss & O'Neill EnviroScience representatives shall follow the EPA "Standard Operating Procedures for Sampling Porous Surfaces for Polychlorinated Biphenyls" Dated May 5, 2011, to collect post-cleaning verification samples. The areas to be sampled shall be representative of the variety of conditions identified. Appropriate control samples shall also be collected.


Verification sampling of the concrete block and precast concrete shall be performed in accordance with a modified Sub-part O method and compared to clean-up standards required by the EPA of < 1ppm for unrestricted use. Post-cleaning verification samples shall be collected in a 1.5 meter (five foot) linear pattern. A sample will be collected from each point on the linear line for each substrate type (jamb or sill) and analyzed as a composite sample along with 5% duplicate samples. A maximum of 4 discrete samples shall be composited specific to each substrate type. None of the composite samples will mix sill or jamb substrates together.

Each composite sample result will be multiplied by number of sampling points in the composite sample to determine the "corrected" composite sample result. "Corrected" results shall be compared to the clearance objective which for unrestricted use shall be <1 ppm. If any location exceeds this clearance objective, additional cleaning and discrete post-cleaning verification sampling will be conducted. If any location exceeds this clearance objective, additional cleaning and discrete post-cleaning verification sampling will be conducted.

A total of 50 composite samples created from 190 discrete samples associated with the sills and a total of 90 composite samples created from 334 discrete samples associated with the jambs are estimated for post-cleaning verification and analyzed. The laboratory shall be an accredited laboratory for PCB analysis. The analysis method shall include extraction using EPA Method 3540C (Soxhlet Extraction) and analysis method SW846 8082.



FUSS & O'NEILL EnviroScience, LLC



GRAPHIC SCALE


FUSS&O'NEILL
EnviroScience, LLC


11 WEST NORTH STREET


EXISTING GROUND FLOOR PLAN CLOONAN MIDDLE SCHOOL


FIG. 1-1

STAMFORD, CONNECTICUT











11 WEST NORTH STREET

STAMFORD, CONNECTIC




II WEST NORTH STREET




CLOONAN MIDDLE SCHOOL II WEST NORTH STREET


FIG. 2-4



H WEST NORTH STREET

STAMFORD, CONNECTIO





3/32 0 GRAPHIC SCALE

DESCRIPTIO

FIG. 3-1

STAMFORD, CONNECTICU

CLOONAN MIDDLE SCHOOL

H WEST NORTH STREET





FIG. 3-2

CLOONAN MIDDLE SCHOOL

H WEST NORTH STREET



GRAPHIC SCALE

II WEST NORTH STREET

SECOND FLOOR
CLOONAN MIDDLE SCHOOL

FIG. 3-3

STAMFORD, CONNECTIC



## Appendix A

Laboratory Analysis and Chain of Custody Source Materials - Bulk



587 East Middle Tumpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

## **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street Bristol, CT 06010

Sample Information

Matrix:

**SOLID** 

**Location Code:** Rush Request:

**EAGLEENV** 

72 Hour

Collected by: Received by:

Analyzed by:

**Custody Information** 

SW

see "By" below

03/18/13 03/21/13

<u>Date</u>

0:00

Time

15:20

P.O.#:

aboratory Data

SDG ID: GBD49768

Phoenix ID: BD49768

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-18-PCB-IWOGC-01

Parameter	Result	RL/ PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13	IJy	E160.3
Caulk Extraction for PCB	Completed		<del>.</del>	03/21/13	JP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	3700	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	, ND	3700	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	3700	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND	3700	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	*	3700	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	•	3700	ug/Kg	03/25/13	AW	3540C/8082
PCB-1260	ND	3700	ug/Kg	03/25/13	AW	
PCB-1262	ND	3700	ug/Kg	03/25/13		3540C/8082
PCB-1268	ND	3700	ug/Kg	03/25/13	AW	3540C/8082
Total PCBs	15000	3700	ug/Kg		AW	3540C/8082
QA/QC Surrogates		-,00	ugrity	03/25/13	AW	3540C/8082
% DCBP	119		%	03/25/13	AW	20 4ED 0/
% TCMX	120		%	03/25/13	AW	30 - 150 % 30 - 150 %

Client ID: 3-18-PCB-IWOGC-01

Phoenix I.D.: BD49768

RL/ PQL

**Parameter** 

Result

Units

Date/Time

By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013

<sup>\*</sup> For PCBs, as per section 11.9.3, when multiple Aroclor's of PCBs are present and the aroclor is no longer recognizable, quantitation may be performed by comparing the total area of the PCB pattern to that of the aroclor it mostly resembles. The PCB pattern did not resemble any of the standards, but most closely resembles a mixture of the Aroclors 1248 and 1254.



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

## **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street

Bristol, CT 06010

Sample Information

Matrix:

**Location Code:** 

Rush Request:

SOLID

**EAGLEENV** 

72 Hour

**Custody Information** 

Collected by:

Received by: Analyzed by:

SW

see "By" below

P.O.#:

aboratory Data

SDG ID: GBD49768

Time

0:00

15:20

Phoenix ID: BD49769

<u>Date</u>

03/18/13

03/21/13

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-18-PCB-IWOGC-02

•		RL/				
Parameter .	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	JP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	9200	ug/Kg	03/22/13	AW	3540C/8082
PCB-1221	ND	9200	ug/Kg	03/22/13	AW	3540C/8082
PCB-1232	ND	9200	ug/Kg	03/22/13	AW	3540C/8082
PCB-1242	ND	9200	ug/Kg	03/22/13	AW	3540C/8082
PCB-1248	ND.	9200	ug/Kg	03/22/13	AW	3540C/8082
PCB-1254	72000	9200	ug/Kg	03/22/13	AW	3540C/8082
PCB-1260	ND	9200	ug/Kg	03/22/13	AW	3540C/8082
PCB-1262	ND	9200	ug/Kg	03/22/13	AW	3540C/8082
PCB-1268	ND	9200	ug/Kg	03/22/13	AW	3540C/8082
QA/QC Surrogates			- •			00 100/0002
% DCBP	Diluted Out		%	03/22/13	AW	30 - 150 %
% TCMX	Diluted Out		%	03/22/13	AW	30 - 150 %

Client ID: 3-18-PCB-IWOGC-02

Phoenix I.D.: BD49769

RL/ PQL

Parameter

Result

Units

Date/Time

By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments:

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

### **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street

Bristol, CT 06010

Sample Information

Matrix: Location Code:

Rush Request:

SOLID

**EAGLEENV** 

72 Hour

Collected by:

Received by:

**Custody Information** 

Analyzed by:

SW

see "By" below

P.O.#:

### aboratory Data

SDG ID: GBD49768

**Time** 

0:00

15:20

Phoenix ID: BD49770

Date

03/18/13

03/21/13

Project ID:

JC BRODERICK CLOONAN MS 13.053.10

Client ID:

3-18-PCB-IWOGC-03

Parameter	Result	RL/ PQL	Units	Date/Time	D.,	Deference
					Ву	Reference
Percent Solid	100	1 '	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	JP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	890	ug/Kg	03/22/13	AW	3540C/8082
PCB-1221	ND	890	ug/Kg	03/22/13	AW	3540C/8082
PCB-1232	ND	890	ug/Kg	03/22/13	AW	3540C/8082
PCB-1242	ND	890	ug/Kg	03/22/13	AW	3540C/8082
PCB-1248	ND	890	ug/Kg	03/22/13	AW	3540C/8082
PCB-1254	7500	890	ug/Kg	03/22/13	AW	3540C/8082
PCB-1260	ND	890	ug/Kg	03/22/13	ΑW	3540C/8082
PCB-1262	ND	890	ug/Kg	03/22/13	AW	3540C/8082
PCB-1268	ND	890	ug/Kg	03/22/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	107		%	03/22/13	AW	30 - 150 %
% TCMX	98		%	03/22/13	AW	30 - 150 %

Client ID: 3-18-PCB-IWOGC-03

Phoenix I.D.: BD49770

**RL**/ **PQL** 

Parameter

Result

Units

Date/Time

Ву

Reference

#### RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

## **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino

Eagle Environmental Inc. 531 North Main Street

Bristol, CT 06010

Sample Information

Matrix:

SOLID

Collected by:

<u>Date</u>

<u>Time</u>

**Location Code:** 

**EAGLEENV** 

Received by:

SW

03/18/13 03/21/13 0:00

Rush Request:

72 Hour

Analyzed by:

see "By" below

15:20

P.O.#:

**Laboratory Data** 

**Custody Information** 

SDG ID: GBD49768

Phoenix ID: BD49771

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-18-PCB-IWOGC-04

•		RL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	JP/K	SW3540C
PCB (Soxhlet)						i.
PCB-1016	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1221	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1232	ND	3800	ug/Kg	03/22/13	. AW	3540C/8082
PCB-1242	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1248	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1254	30000	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1260	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1262	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1268	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	114		%	03/22/13	AW	30 - 150 %
% TCMX	128	•	%	03/22/13	AW	30 - 150 %

Client ID: 3-18-PCB-IWOGC-04

Phoenix I.D.: BD49771

**RL** 

**Parameter** 

Result

**PQL** 

Units

Date/Time

Ву Reference

#### RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level **Comments:**

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

## **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino

Eagle Environmental Inc. 531 North Main Street

Bristol, CT 06010

Sample Information

Matrix:

**SOLID** 

**EAGLEENV** 

Collected by:

<u>Date</u> 03/18/13 <u>Time</u> 0:00

Location Code:

72 Hour

Received by: Analyzed by:

SW see "By" below 03/21/13

15:20

Rush Request: P.O.#:

**Laboratory Data** 

**Custody Information** 

SDG ID: GBD49768

Phoenix ID: BD49772

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-18-PCB-IWSBC-05

	•	RL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13	_	E160.3
Caulk Extraction for PCB	Completed		,	03/21/13	JP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	780	ug/Kg	03/22/13	AW	3540C/8082
PCB-1221	ND	780	ug/Kg	03/22/13	AW	3540C/8082
PCB-1232	ND	780	ug/Kg	03/22/13	AW	3540C/8082
PCB-1242	ND	780	ug/Kg	03/22/13	AW	3540C/8082
PCB-1248	ND	780	ug/Kg	03/22/13	AW	3540C/8082
PCB-1254	ND	780	ug/Kg	03/22/13	AW	3540C/8082
PCB-1260	ND	780	ug/Kg	03/22/13	AW	3540C/8082
PCB-1262	ND	780	ug/Kg	03/22/13	AW	3540C/8082
PCB-1268	ND	780	ug/Kg	03/22/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	111		%	03/22/13	AW	30 - 150 %
% TCMX	115		%	03/22/13	AW	30 - 150 %

Client ID: 3-18-PCB-IWSBC-05

Phoenix I.D.: BD49772

Parameter

RL PQL

Result

Units

Date/Time

By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level **Comments:** 

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

## **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street

Bristol, CT 06010

Sample Information

Matrix:

SOLID

**EAGLEENV** 

**Custody Information** 

Collected by: Received by:

SW

**Date** 03/18/13 03/21/13

Time

**Location Code:** 

72 Hour

Analyzed by:

see "By" below

0:00 15:20

Rush Request: P.O.#:

aboratory Data

SDG ID: GBD49768

Phoenix ID: BD49773

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-18-PCB-IWSBC-06

	RL/					
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E180.3
Caulk Extraction for PCB	Completed			03/21/13	JP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	780	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	780	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	780	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND	780	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	780	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	ND	780	ug/Kg	03/25/13	AW	3540C/8082
PCB-1260	ND	780	ug/Kg	03/25/13	AW	3540C/8082
PCB-1262	ND ND	780	ug/Kg	03/25/13	AW	3540C/8082
PCB-1268	ND	780	ug/Kg	03/25/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	116		%	03/25/13	AW	30 - 150 %
% TCMX	95		%	03/25/13	AW	30 - 150 %

Client ID: 3-18-PCB-IWSBC-06

Phoenix I.D.: BD49773

RL

**Parameter** 

Result PQL

Units

Date/Time

By Reference

## RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

## **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc.

531 North Main Street Bristol, CT 06010

Sample Information

**Location Code:** 

Matrix:

SOLID

**EAGLEENV** 

72 Hour

**Custody Information** 

Collected by: Received by:

Analyzed by:

SW

03/18/13 03/21/13

**Date** 

0:00

**Time** 

15:20

Rush Request:

aboratory Data

see "By" below

SDG ID: GBD49768

Phoenix ID: BD49774

Project ID:

P.O.#:

JC BRODERICK CLOONAN MS 13.053.10

Client ID:

3-18-PCB-IWSBC-07

DI/

Donult	RL/	13	Data /Fina	D.,	Reference
Result	PUL	Units	Date/ i ime	ву	
100	1	%	03/21/13		E160.3
Completed			03/21/13	JP/K	SW3540C
.ND	810	ug/Kg	03/22/13	AW	3540C/80B2
ND	810	ug/Kg	03/22/13	AW	3540C/8082
ND	810	ug/Kg	03/22/13	AW	3540C/8082
ND	810	ug/Kg	03/22/13	AW	3540C/8082
ND	810	ug/Kg	03/22/13	AW	3540C/8082
ND	810	ug/Kg	03/22/13	AW	3540C/8082
2700	810	ug/Kg	03/22/13	AW	3540C/8082
ND	810	ug/Kg	03/22/13	AW	3540C/8082
ND	810	ug/Kg	03/22/13	AW	3540C/8082
			•		
95		%	03/22/13	AW	30 - 150 %
94		%	03/22/13	AW	30 - 150 %
	ND 2700 ND ND ND ND	Result PQL  100 1 Completed  .ND 810 ND 810	Result         PQL         Units           100         1         %           Completed         %           .ND         810         ug/Kg           .ND         810         ug/Kg	Result         PQL         Units         Date/Time           100         1         %         03/21/13           Completed         03/21/13         03/21/13           ND         810         ug/Kg         03/22/13           2700         810         ug/Kg         03/22/13           ND         810         ug/Kg         03/22/13	Result         PQL         Units         Date/Time         By           100         1         %         03/21/13         O3/21/13           Completed         03/21/13         JP/K           .ND         810         ug/Kg         03/22/13         AW           ND         810         ug/Kg         03/22/13         AW           2700         810         ug/Kg         03/22/13         AW           ND         810         ug/Kg         03/22/13         AW

Client ID: 3-18-PCB-IWSBC-07

Phoenix I.D.: BD49774

RL

Parameter

Result

PQL

Units

Date/Time

By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

### **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino

Eagle Environmental Inc. 531 North Main Street Bristol, CT 06010

Sample Information

SOLID

**Custody Information** 

**Date** 

<u>Time</u>

Matrix: **Location Code:** 

**EAGLEENV** 

Collected by:

SW

03/18/13 03/21/13 0:00

Rush Request:

72 Hour

Received by: Analyzed by:

see "By" below

15:20

P.O.#:

aboratory Data

SDG ID: GBD49768

Phoenix ID: BD49775

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-18-PCB-IWSBC-08

Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	JP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1221	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1232	ND	800	ug/Kg	03/22/13	AW.	3540C/8082
PCB-1242	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1248	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1254	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1260	3200	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1262	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1268	ND	800	ug/Kg	03/22/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	96		%	03/22/13	AW	30 - 150 %
% TCMX	93		%	03/22/13	AW	30 - 150 %

Client ID: 3-18-PCB-IWSBC-08

Phoenix I.D.: BD49775

RL/ PQL

**Parameter** 

Result

Units

Date/Time

By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

## **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc.

531 North Main Street Bristol, CT 06010

Sample Information

**Custody Information** 

Date

03/21/43

**Time** 

Matrix:

SOLID

Collected by:

03/18/13

0:00

**Location Code:** Rush Request:

**EAGLEENV** 

Received by: Analyzed by:

SW see "By" below 15:20

P.O.#:

72 Hour

aboratory Data

SDG ID: GBD49768

Phoenix ID: BD49776

Project ID:

JC BRODERICK CLOONAN MS 13,053,10

Client ID:

3-18-PCB-IGWGC-09

•		RL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	JP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	990	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	990	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	990	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND	990	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	990	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	ND	990	ug/Kg	03/25/13	AW	3540C/8082
PCB-1260	ND	990	ug/Kg	03/25/13	AW	3540C/8082
PCB-1262	ND	990	ug/Kg	03/25/13	AW	3540C/8082
PCB-1268	ND	990	ug/Kg	03/25/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	102		%	03/25/13	AW	30 - 150 %
% TCMX	87		%	03/25/13	AW	30 - 150 %

Client ID: 3-18-PCB-IGWGC-09

Phoenix I.D.: BD49776

RL/ PQL

**Parameter** 

Result

Units

Date/Time

By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

## **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc.

531 North Main Street

Bristol, CT 06010

Sample Information

Matrix: **Location Code:**  SOLID

**EAGLEENV** 

**Custody Information** Collected by:

SW

03/18/13 03/21/13

<u>Date</u>

**Time** 0:00

**Rush Request:** 

72 Hour

Received by: Analyzed by:

see "By" below

15:20

P.O.#:

aboratory Data

SDG ID: GBD49768

Phoenix ID: BD49777

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-18-PCB-IGWGC-10

Parameter	Result	RL/ PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	PP/K	
PCB (Soxhlet)						
PCB-1016	ND	760	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	760	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	760	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND	760	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	760	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	ND	760	ug/Kg	03/25/13	AW	3540C/8082
PCB-1260	ND	760	ug/Kg	03/25/13	AW	3540C/8082
PCB-1262	ND	760	ug/Kg	03/25/13	AW	3540C/8082
PCB-1268	ND	760	ug/Kg	03/25/13	AW	3540C/8082
QA/QC Surrogates						55 10 0,5002
% DCBP	104		%	03/25/13	ΑW	30 - 150 %
% TCMX	90		%	03/25/13	AW	30 - 150 %

Client ID: 3-18-PCB-IGWGC-10

Phoenix I.D.: BD49777

**RL** 

Parameter

Result

PQL

Units

Date/Time

By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

## **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street Bristol, CT 06010

Sample Information

Matrix:

SOLID

**Location Code: EAGLEENV** 

Rush Request:

72 Hour

**Custody Information** 

Collected by:

Received by:

Analyzed by:

SW see "By" below

<u>Date</u> 03/18/13 **Time** 0:00

03/21/13

15:20

P.O.#:

**Laboratory Data** 

**SDG ID: GBD49768** 

Phoenix ID: BD49778

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-18-PCB-IGWGC-11

		RL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	810	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	810	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	810	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND	810	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	810	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	ND	810	ug/Kg	03/25/13	AW	3540C/8082
PCB-1260	1700	810	ug/Kg	03/25/13	AW .	3540C/8082
PCB-1262	ND	810	ug/Kg	03/25/13	AW	3540C/8082
PCB-1268	ND	810	ug/Kg	03/25/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	77		%	03/25/13	AW	30 - 150 %
% TCMX	69		%	03/25/13	AW	30 - 150 %

Client ID: 3-18-PCB-IGWGC-11

Phoenix I.D.: BD49778

**RL** 

Parameter

Result

**PQL** 

Units

Date/Time

By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Menchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

## **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street Bristol, CT 06010

Sample Information

Matrix:

SOLID

EAGLEENV

Location Code: Rush Request:

72 Hour

**Custody Information** 

Collected by:

Received by:

Analyzed by:

see "By" below

SW

<u>Date</u>

<u>Time</u>

03/18/13

0:00

03/21/13

15:20

P.O.#:

#### **Laboratory Data**

SDG ID: GBD49768

Phoenix ID: BD49779

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-18-PCB-IGWGC-12

		RL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1221	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1232	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1242	ND	800	ug/Kg	03/22/13	ĄW	3540C/8082
PCB-1248	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1254	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1260	ND .	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1262	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1268	ND	800	ug/Kg	03/22/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	- 98		· %	03/22/13	AW	30 - 150 %
% TCMX	92		%	03/22/13	AW	30 - 150 %

Client ID: 3-18-PCB-IGWGC-12

Phoenix I.D.: BD49779

RL/

**Parameter** 

Result

PQL

Units

Date/Time

By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

#### **Comments:**

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

### **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc.

531 North Main Street Bristol, CT 06010

**Sample Information** 

Matrix:

SOLID

**Location Code: EAGLEENV** 

Rush Request:

72 Hour

Received by: Analyzed by:

Collected by:

SW

see "By" below

03/18/13 03/21/13

**Date** 

**Time** 0:00

15:20

P.O.#:

\_aboratory Data

**Custody Information** 

SDG ID: GBD49768

Phoenix ID: BD49780

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-18-PCB-WSFA-13

	RL/		•		
Result	PQL	Units	Date/Time	Ву	Reference
100	1	%	03/21/13		E180.3
Completed			03/21/13	PP/K	SW3540C
ND	4000	ug/Kg	03/25/13	AW	3540C/8082
ND	4000	ug/Kg	03/25/13	AW	3540C/8082
ND	4000	ug/Kg	03/25/13	AW	3540C/8082
ND	4000	ug/Kg	03/25/13	WA	3540C/8082
ND	4000	ug/Kg	03/25/13	AW	3540C/8082
•	4000	ug/Kg	03/25/13	AW	3540C/8082
*	4000	ug/Kg	03/25/13	AW	3540C/8082
ND	4000	· ug/Kg	03/25/13	AW	3540C/8082
ND	4000	ug/Kg	03/25/13	WA	3540C/8082
16000	4000	ug/Kg	03/25/13	AW	3540C/8082
. 99		%	03/25/13	AW	30 - 150 %
74	•	%	03/25/13	AW	30 - 150 %
	100 Completed  ND ND ND ND ND ND 16000	100 1 Completed  ND 4000 ND 4000 ND 4000 ND 4000 ND 4000  * 4000 * 4000 ND 4000	100 1 %  Completed  ND 4000 ug/Kg  * 4000 ug/Kg  * 4000 ug/Kg ND 4000 ug/Kg ND 4000 ug/Kg ND 4000 ug/Kg ND 4000 ug/Kg	100 1 % 03/21/13  Completed 03/25/13  ND 4000 ug/Kg 03/25/13  * 4000 ug/Kg 03/25/13  * 4000 ug/Kg 03/25/13  ND 4000 ug/Kg 03/25/13	100 1 % 03/21/13 PP/K  ND 4000 ug/Kg 03/25/13 AW  * 4000 ug/Kg 03/25/13 AW  * 4000 ug/Kg 03/25/13 AW  ND 4000 ug/Kg 03/25/13 AW

Client ID: 3-18-PCB-WSFA-13

Phoenix I.D.: BD49780

RU

Parameter

Result

PQL

Units

Date/Time

By Reference

## RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

#### Comments:

- \* For PCBs, in order to reach the desired RL, multiple cleanup steps were performed. The extract was cleaned up with a combination of sulfuric acid, potassium permanganate, copper powder and additional florisil.
- \* For PCBs, as per section 11.9.3, when multiple Aroclor's of PCBs are present and the aroclor is no longer recognizable, quantitation may be performed by comparing the total area of the PCB pattern to that of the aroclor it mostly resembles. The PCB pattern did not resemble any of the standards, but most closely resembles a mixture of the Aroclors 1254 and 1260.

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Tumpike, P.O.Box 370, Menchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

## **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street Bristol, CT 06010

**Sample Information** 

**SOLID** 

**EAGLEENV** 

Rush Request:

72 Hour

**Custody Information** 

Collected by: Received by:

Analyzed by:

SW see "By" below **Date** 

<u>Time</u>

03/18/13

0:00

03/21/13

15:20

P.O.#:

Matrix:

**Location Code:** 

Laboratory Data SDG ID: GBD49768

Phoenix ID: BD49781

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-18-PCB-WSFA-14

		RL/	•			
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	PP/K	SW3540C
PCB (Soxhlet)				••		
PCB-1016	ND	430	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	430	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	430	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND	430	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	430	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	. •	430	ug/Kg	03/25/13	AW	3540C/8082
PCB-1260	*	430	ug/Kg	03/25/13	AW	3540C/8082
PCB-1262	ND	430	ug/Kg	03/25/13	AW	3540C/8082
PCB-1268	ND	430	ug/Kg	03/25/13	AW	3540C/8082
Total PCBs	5600	430	ug/Kg	03/25/13	AW	3540C/8082
QA/QC Surrogates		,				
% DCBP	95		%	03/25/13	AW	30 - 150 %
% TCMX	64		%	03/25/13	AW	30 - 150 %

Client ID: 3-18-PCB-WSFA-14

Phoenix I.D.: BD49781

RL

**Parameter** 

Result

PQL

Units

Date/Time

By Reference

## RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

\* For PCBs, in order to reach the desired RL, multiple cleanup steps were performed. The extract was cleaned up with a combination of sulfuric acid, potassium permanganate, copper powder and additional florisil.

\* For PCBs, as per section 11.9.3, when multiple Aroclor's of PCBs are present and the aroclor is no longer recognizable, quantitation may be performed by comparing the total area of the PCB pattern to that of the aroclor it mostly resembles. The PCB pattern did not resemble any of the standards, but most closely resembles a mixture of the Aroclors 1254 and 1260.

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Tumpike, P.O.Box 370, Manchester, CT 08045 Tel. (860) 645-1102 Fax (860) 645-0823

## **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc.

531 North Main Street Bristol, CT 06010

Sample Information

Matrix:

**Location Code:** 

Rush Request:

**SOLID** 

**EAGLEENV** 

72 Hour

**Custody Information** 

Collected by:

Received by:

Analyzed by:

SW

see "By" below

03/18/13 03/21/13

**Date** 

0:00

<u>Time</u>

15:20

P.O.#:

**Laboratory Data** 

SDG ID: GBD49768

Phoenix ID: BD49782

Project ID:

JC BRODERICK CLOONAN MS 13.053.10

Client ID:

3-18-PCB-WSFA-15

DI/

Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	38000	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	38000	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	38000	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND	38000	ug/Kg	03/25/13	AW	3540C/8082
CB-1248	ND	38000	ug/Kg	03/25/13	AW	3540C/8082
CB-1254	ND	38000	ug/Kg	03/25/13	AW	3540C/8082
CB-1260	450000	38000	ug/Kg	03/25/13	AW	3540C/8082
PCB-1262	ND	38000	ug/Kg	03/25/13	AW	3540C/8082
CB-1268	ND	38000	ug/Kg	03/25/13	AW	3540C/8082
QA/QC Surrogates	•					
6 DCBP	Diluted Out		%	03/25/13	AW	30 - 150 %
% TCMX	Diluted Out		%	03/25/13	AW	30 - 150 %

Client ID: 3-18-PCB-WSFA-15

Phoenix I.D.: BD49782

RL

**Parameter** 

Result

PQL

Units

Date/Time

By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

\* For PCBs, in order to reach the desired RL, multiple cleanup steps were performed. The extract was cleaned up with a combination of sulfuric acid, potassium permanganate, copper powder and additional florisil.

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

## **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street Bristol, CT 06010

Sample Information

Matrix:

SOLID

**EAGLEENV** 

**Location Code: Rush Request:** 

72 Hour

**Custody Information** Collected by:

Received by:

Analyzed by:

SW

see "By" below

03/18/13 03/21/13

**Date** 

0:00

<u>Time</u>

15:20

**Laboratory Data** 

SDG ID: GBD49768

Phoenix ID: BD49783

Project ID:

P.O.#:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-18-PCB-IRWGC-16

		RL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	PP/K	SW3540C
PCB (Soxhlet)	·					
PCB-1016	ND	590	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	590	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	590	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND	590	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	590	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	ND	. 590	ug/Kg	03/25/13	AW.	3540C/8082
PCB-1260	1900	590	ug/Kg	03/25/13	AW	3540C/8082
PCB-1262	ND	590	ug/Kg	03/25/13	AW	3540C/8082
PCB-1268	ND	590	ug/Kg	03/25/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	83		%	03/25/13	AW	30 - 150 %
% TCMX	76		%	03/25/13	AW	30 - 150 %

Client ID: 3-18-PCB-IRWGC-16

Phoenix I.D.: BD49783

RL/

**Parameter** 

Result

PQL

Units Date/Time

Ву

y Reference

## RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Tumpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

## **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc.

531 North Main Street Bristol, CT 06010

Sample Information

Matrix:

**Location Code:** 

Rush Request:

SOLID

EAGLEENV

70.11

72 Hour

**Custody Information** 

Collected by:

Received by:

Analyzed by:

SW

'see "By" below

03/18/13

03/21/13

Date

0:00

<u>Time</u>

15:20

P.O.#:

**Laboratory Data** 

SDG ID: GBD49768

Phoenix ID: BD49784

Project ID:

JC BRODERICK CLOONAN MS 13.053.10

Client ID: -

3-18-PCB-IWBGC-17

	RL/					
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	870	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	870	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	870	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND	870	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	870	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	1500	870	ug/Kg	03/25/13	AW	3540C/8082
PCB-1260	ND	870	ug/Kg	03/25/13	AW	3540C/8082
PCB-1262	ND	870	ug/Kg	03/25/13	AW	3540C/8082
PCB-1268	ND	870	ug/Kg	03/25/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	56		%	03/25/13	AW	30 - 150 %
% TCMX	40		%	03/25/13	AW	30 - 150 %

Client ID: 3-18-PCB-IWBGC-17

Phoenix I.D.: BD49784

RL

**Parameter** 

Result

PQL

Units

Date/Time

By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

\* For PCBs, in order to reach the desired RL, multiple cleanup steps were performed. The extract was cleaned up with a combination of sulfuric acid, potassium permanganate, copper powder and additional florisil.

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

## **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino
Eagle Environmental Inc. .
531 North Main Street
Bristol, CT 06010

Sample Information

Matrix:

**SOLID** 

**Location Code:** 

**EAGLEENV** 

Rush Request:

72 Hour

**Custody Information** 

Collected by:

Received by:

Analyzed by:

SW

see "By" below

03/18/13

**Date** 

15:20

**Time** 

0:00

03/21/13 15

P.O.#:

**Laboratory Data** 

SDG ID: GBD49768

Phoenix ID: BD49785

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-18-PCB-BIAUWS-18

RL/					
Result	PQL	Units	Date/Time	Ву	Reference
100	1	%	03/21/13		E160.3
Completed			03/21/13	PP/K	SW3540C
ND.	38000	ug/Kg	03/25/13	AW	3540C/8082
ND	38000	ug/Kg	03/25/13	AW	3540C/8082
ND	38000	ug/Kg	03/25/13	AW	3540C/8082
ND	38000	ug/Kg	03/25/13	AW.	3540C/8082
ND	38000	ug/Kg	03/25/13	AW	3540C/8082
ND	38000	ug/Kg	03/25/13	AW	3540C/8082
*	38000	ug/Kg	03/25/13	AW	3540C/8082
ND	38000	ug/Kg	03/25/13	AW	3540C/8082
ND	38000	ug/Kg	03/25/13	AW	3540C/8082
300000	38000	ug/Kg	03/25/13	AW	3540C/8082
			•		
Diluted Out		%	03/25/13	AW	30 - 150 %
Diluted Out		%	03/25/13	WA	30 - 150 %
	100 Completed  ND ND ND ND ND ND ND ND SD ND ND OD ND ND ND ND ND S00000	Result PQL  100 1  Completed  ND 38000  Diluted Out	Result         PQL         Units           100         1         %           Completed           ND         38000         ug/Kg           Diluted Out         %	Result         PQL         Units         Date/Time           100         1         %         03/21/13           Completed         03/21/13         03/21/13           ND         38000         ug/Kg         03/25/13           Diluted Out         %         03/25/13	Result         PQL         Units         Date/Time         By           100         1         %         03/21/13         PP/K           Completed         03/21/13         PP/K           ND         38000         ug/Kg         03/25/13         AW           ND         38000         ug/Kg         03/25/13         AW

Client ID: 3-18-PCB-BIAUWS-18

Phoenix I.D.: BD49785

RL

**Parameter** 

Result

PQL

Units

Date/Time

Rv

Reference

## RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

\* For PCBs, in order to reach the desired RL, multiple cleanup steps were performed. The extract was cleaned up with a combination of sulfuric acid, potassium permanganate, copper powder and additional florisil.

\* For PCBs, as per section 11.9.3, when weathering of PCBs is present and the aroclor is no longer recognizable, quantitation may be performed by comparing the total area of the PCB pattern to that of the aroclor it mostly resembles. The PCB pattern did not resemble any of the standards, but most closely resembles aroclor 1260.

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Tumpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street Bristol, CT 06010

Sample Information

Matrix:

SOLID

**Location Code: EAGLEENV** 

Rush Request:

72 Hour

**Custody Information** 

Collected by:

Analyzed by:

Received by:

SW

see "By" below

03/21/13

Date

03/18/13

0:00

<u>Time</u>

15:20

P.O.#:

**Laboratory Data** 

SDG ID: GBD49768

Phoenix ID: BD49786

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-18-PCB-IWOBC-19

	RL/				•	
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed		*	03/21/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	2400	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	2400	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	2400	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND	2400	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	2400	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	9800	2400	ug/Kg	03/25/13	AW	3540C/8082
PCB-1260	ND -	2400	ug/Kg	03/25/13	AW	3540C/8082
PCB-1262	ND	2400	ug/Kg	03/25/13	AW	3540C/8082
PCB-1268	ND	2400	ug/Kg	03/25/13	ΑW	3540C/8082
QA/QC Surrogates		•				
% DCBP	109		%	03/25/13	AW	30 - 150 %
% TCMX	92		%	03/25/13	AW	30 - 150 %

Client ID: 3-18-PCB-IWOBC-19

Phoenix I.D.: BD49786

RL/ PQL

Parameter

Result

Units

Date/Time

By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

#### **Comments:**

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street Bristol, CT 06010

Sample Information

Matrix: **Location Code:** 

Rush Request:

**SOLID** 

**EAGLEENV** 

72 Hour

**Custody Information** 

Collected by:

Received by:

Analyzed by:

SW

see "By" below

03/21/13

**Date** 

03/18/13

0:00 15:20

<u>Time</u>

P.O.#:

**Laboratory Data** 

SDG ID: GBD49768

Phoenix ID: BD49787

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-18-PCB-IWOBC-20

		RL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1221	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1232	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1242	ND	3800	ug/Kg	03/22/13	.AW	3540C/8082
PCB-1248	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1254	27000	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1260	· ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1262	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1268	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
QA/QC Surrogates				•		
% DCBP	119		%	03/22/13	AW	30 - 150 %
% TCMX	117		%	03/22/13	AW	30 - 150 %

Client ID: 3-18-PCB-IWOBC-20

Phoenix I.D.: BD49787

RL

**Parameter** 

Result

PQL

Units

Date/Time

By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March, 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **QA/QC** Report

March 27, 2013

#### **QA/QC** Data

SDG I.D.: GBD49768

Parameter	Blank	LCS %	LCSD %	LCS RPD	MS %	MSD %	MS RPD	% Rec Limits	% RPD Limits
QA/QC Betch 224019, QC Sa BD49775, BD49776)	ample No: BD49406 (BE	049768, BD49769, BD4	19770, E	3D49771	, BD4	9772, B	D49773	, BD4977	4,
<b>Polychlorinated Bipher</b>	ryls - Solid	•							
PCB-1016	ND	90	89	1.1				40 - 140	30
PCB-1221	ND							40 - 140	30
PCB-1232	ND							40 - 140	30
PCB-1242	ND ·							40 - 140	30
PCB-1248	ND					•		40 - 140	30
PCB-1254	ND							40 - 140	30
PCB-1260	ND	93	94	1.1				40 - 140	30
PCB-1262	ND							40 - 140	30
PCB-1268	ND							40 - 140	30
% DCBP (Surrogate Rec)	90	89	89	0.0				30 - 150	30
% TCMX (Surrogate Rec)	82	83	82	1.2				30 - 150	30
Comment:									<del></del> -
A LCS and LCS Duplicate were	performed instead of a mai	rix spike and matrix spike	dunlicate	•					
QA/QC Batch 224112, QC Sa	ample No: BD49777 (BD	· · · · · · · · · · · · · · · · · · ·	-		), BD4	9781, B	D49782	, BD4978	3,
BD49784, BD49785, BD4978									·
Polychlorinated Bipher	<u>ıyls - Solid</u>								
PCB-1016	ND	78	90	14.3				40 - 140	30
PCB-1221	ND	· · · · · · · · · · · · · · · · · · ·						40 - 140	30
PCB-1232	ND							40 - 140	30
PCB-1242	ND							40 - 140	30
PCB-1248	ND							40 - 140	30
PCB-1254	ND							40 - 140	30
PCB-1260	ND	82	85	3.6				40 - 140	30
PCB-1262	ND							40 - 140	30
PCB-1268	ND							40 - 140	30
% DCBP (Surrogate Rec)	91	86	87	1.2	•			30 - 150	30
% TCMX (Surrogate Rec) Comment:	84	82	88	7.1				30 - 150	30
A LCS and LCS Duplicate were	performed instead of a mat	rix spike and matrix spike	dunlicate	•					

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

RPD - Relative Percent Difference

LCS - Laboratory Control Sample

LCSD - Laboratory Control Sample Duplicate

MS - Matrix Splke

MS Dup - Matrix Spike Duplicate

NC - No Criteria

Intf - Interference

Phyllis/Shiller, Laboratory Director

March 27, 2013

# Sample Criteria Exceedences Report

Wednesday, March 27, 2013

Criteria

Analysis Units

Criteria

Phoenix Laboratories does not assume responsibility for the data contained in this report. It is provided as an additional tool to identify requested oriteria exceedences. All efforts are made to ensure the accuracy of the data (obtained from appropriate agencies). A lack of exceedence information does not necessarily suggest conformance to the criteria. It is ultimately the site professional's responsibility to determine appropriate compliance. 젒 Result GBD49768 - EAGLEENV Criteria Phoenix Analyte Requested Criteria: None State: CT \*\*\* No Data to Display \*\*\* Acode SampNo

\* SURCHARGE APPLIES Full Data Package\*
Phoenix Std Report
Other Phoenix Std Report 6° WICAID 860.589.8257 Tier II Checklist Data Package Data Format GIS/Key Cauls Other MA MCP Certification MWRA eSMART Temp Project P.O: H Phone #: Fax# ☐ GW-2 GW-3 Data Delivery: ☐ 9¥-1 S.Z Ÿ Email: State where samples were collected: C. Bronzenck.; Channa MS; 18-098.10 Residential DEC CIT RCP Cent GW Protection SW Protection ☐ GB Mobility ☐ GA MODIIILY I'C DEC 587 East Middle Tumpike, P.O. Box 370, Manchester, CT 08040 Email: Info@phoenbilabs.com Fax (860) 645-0823 Client Services (860) 645-8726 Residential) CHAIN OF CUSTODY RECORD Other % □ BASIC Time: 13:00 1520 AGG CORRESPONDED nvoice to: Report to: 2 Days\*
3 Days\*
Characterical Other 3 Project: Analysis Request umaround 1 Day 12/2 300 Date: Time Sampled Date: 3/26/13 A. Matrix Code: DW=Orinking Water GW=Ground Water SW=Surface Water WW=Waste Water SE=Sediment SL=Sludge S=Soil/Soild W=Wipe O=Other Date Sampled 3//8 Client Sample - Information - Identification Sample Matrix EASIE Enuracing Entry Inc. 531 N. MAINSTREET Ø BRISTOL, CT 06010 Environmental Laboratories, Inc. Comments, Special Requirements or Regulations: 2.18.50-8: INWINE - 12-BUND 7-18-205-148BP-05 2.18.PCB-huster-86 -18-pc.B-INGBe-07 5-18 - pc8 - hubbc - 04-3-18-pc-14-14-14-14-18 2-18-1000-19WGE- 10 \$0-25mb1-02d-81-5 3-18-pra-hange-03 3-18-52-16×16- 11 CIR PCB-DAIRGG-07 3-18-12-B-14004C-0 Customer Sample Identification · Souler exercised .RL 4 1.0 ppm PHOENIX USE ONLY SAMPLE# ナ ò 9 R Customer: Address: フロのな Sampler's Signature フロフ 0 9

\* SURCHARGE APPLIES

 SURCHARGE APPLIES Phoenix Std Report Other Full Data Package' 860-589.8254 のゴナンアの Tier II Checklist Data Package Excell Excell GIS/Key Data Format Office of the second S-2
S-3
MARRA BSMART
Other MA MCP Certification Project P.O: Phone #: b Fax 批 Darta Delivery: ☐ 6¥51 2,W25 S 883 <u>.</u> State where samples were collected: Schwarzek; Chenny NS; 13:053.10 Residential DEC

Vc DEC

Other GW Protection SW Protection GA Mobility GB Mobility 다. 다. 다. 587 East Middle Tumpike, P.O. Box 370, Manchéster, CT 08040 Email: Info@phoenixlabs.com Fax (860) 645-0823 Client Services (860) 645-8726 Direct Exposure (Residential) CHAIN OF CUSTODY RECORD Other § □ ENGLE ğ アル Turnaround:

1 Day\*
2 Days\*
Standard
Other
surcharge APPLES Report to: involce to: Project: Analysis Request 3216 212/18 Sampled E E E Date: 3/18/13 Matrix Code:
DW=Chround Water SW=Surface Water WW=Waste Water
DW=Drinking Water GW=Ground Water SW=Surface Water WW=Wipe
SE■Sediment SL=Sludge S=Soil/Soild W=Wipe O=Other 7 Date Sampled EAGIE Envisonmental . In C. Client Sample • Information • Identification BRISTOL, CT. CLOSIC Sample Matrix 531 N. HAM ST. 0 V) Environmental Laboratories, Inc Comments, Special Requirements or Regulations: 3-18-PCB-110/087- 19 3-19-Pra-thunge- 20 3-18-508-BIANNY-18 5-18-pcB-WS-FB-15 318-508-1WB46-17 S-PCB-WSPA-IS 2-18-pr 8 - 14-14 3-18-pcB-18-16 · Soxler extraction Customer Sample Identification RL 41.0 PPM PHOENIX USE ONLY SAMPLE# 9783 Customer: Address: 10, 218 Sampler's Signature



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street Bristol, CT 06010

Sample Information

Matrix:

**SOLID** 

Location Code: EA

**EAGLEENV** 

Rush Request: 7

72 Hour

<u>Custody Information</u>

Collected by:

Received by: Analyzed by:

SW

see "By" below

I

03/19/13

Date

<u>Time</u> 0:00

03/21/13

15:20

P.O.#:

# **Laboratory Data**

SDG ID: GBD49788

Phoenix ID: BD49788

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-19-PCB-EWOC-21

Parameter	Result	RL/ PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	PP/K	SW3540C
PCB (Soxhlet)		·				
PCB-1016	ND -	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND .	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND	740 ·	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	*	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1260	*	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1262	ND	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1268	ND	740	ug/Kg	03/25/13	AW	3540C/8082
Total PCBs	3500	740	ug/Kg	03/25/13	AW	3540C/8082
QA/QC Surrogates	•					3,0002
% DCBP	98		%	03/25/13	AW	30 - 150 %
% TCMX	85		%	03/25/13	AW	30 - 150 %

Client ID: 3-19-PCB-EWOC-21

Phoenix I.D.: BD49788

RL/ PQL

**Parameter** 

Result

Units

Date/Time

By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

**Comments:** 

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013

<sup>\*</sup> For PCBs, as per section 11.9.3, when multiple Aroclor's of PCBs are present and the aroclor is no longer recognizable, quantitation may be performed by comparing the total area of the PCB pattern to that of the aroclor it mostly resembles. The PCB pattern did not resemble any of the standards, but most closely resembles a mixture of the Aroclors 1254 and 1260.



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street Bristol, CT 06010

Sample Information

Matrix:

SOLID

**Location Code:** 

**EAGLEENV** 

72 Hour

**Custody Information** 

Collected by:

Received by:

SW

03/19/13

<u>Date</u>

<u>Time</u> 0:00

03/21/13

15:20

Rush Request:

Analyzed by:

see "By" below

SDG ID: GBD49788

Phoenix ID: BD49789

\_aboratory Data

Project ID:

P.O.#:

JC BRODERICK CLOONAN MS 13.053,10

Client ID:

3-19-PCB-EWOC-22

Parameter	Result	RL/ PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND.	690	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	690	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	690	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND	690	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	690	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254 .	3000	690	ug/Kg	03/25/13	AW	3540C/8082
PCB-1260	ND:	690	ug/Kg	03/25/13	AW	3540C/8082
PCB-1262	ND	690	ug/Kg	03/25/13	AW	3540C/8082
PCB-1268	ND	690	ug/Kg	03/25/13	AW	3540C/8082
QA/QC Surrogates			- <del>-</del> -	,		
% DCBP	91	•	%	03/25/13	AW	30 - 150 %
% TCMX	81		%	03/25/13	AW	30 - 150 %

Client ID: 3-19-PCB-EWOC-22

Phoenix I.D.: BD49789

RL **PQL** 

**Parameter** 

Result

Units

Date/Time

By Reference

#### RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level **Comments:**

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Tumpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

**Analysis Report** 

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street Bristol, CT 06010

Sample Information

Matrix: **Location Code:** 

**SOLID** 

**EAGLEENV** 

Rush Request:

72 Hour

**Custody Information** 

Collected by:

Received by:

Analyzed by:

SW see "By" below Date

**Time** 0:00

03/19/13 03/21/13

15:20

P.O.#:

**Laboratory Data** 

SDG ID: GBD49788

Phoenix ID: BD49790

Project ID:

**JC BRODERICK CLOONAN MS 13,053.10** 

Client ID:

3-19-PCB-EWOC-23

		RL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed	•		03/21/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1221	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1232	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1242	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1248	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1254	20000	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1260	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1262	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1268	ND	3800	ug/Kg	03/22/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	121		%	03/22/13	AW	30 - 150 %
% TCMX	113		%	03/22/13	AW	30 - 150 %

Client ID: 3-19-PCB-EWOC-23

Phoenix I.D.: BD49790

RL/ PQL

Parameter

Result

Units

Date/Time

Вŷ

Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Tumpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street Bristol, CT 06010

Sample Information

Matrix:

SOLID

**Location Code:** 

**EAGLEENV** 

Rush Request:

72 Hour

**Custody Information** 

Collected by:

Analyzed by:

Received by:

SW

see "By" below

03/19/13

<u>Time</u> 0:00

03/21/13

Date

15:20

P.O.#:

aboratory Data

SDG ID: GBD49788

Phoenix ID: BD49791

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-19-PCB-EDFC-24

Parameter	Result	RL/ PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	PP/K	SW3540C
PCB (Soxhlet)				•		
PCB-1016	ND	810	ug/Kg	03/22/13	AW	3540C/8082
PCB-1221	ND	810	ug/Kg	03/22/13	AW	3540C/8082
PCB-1232	ND	810	ug/Kg	03/22/13	AW	3540C/8082
PCB-1242	ND	810	ug/Kg	03/22/13	AW	3540C/8082
PCB-1248	ND	810	ug/Kg	03/22/13	AW	3540C/8082
PCB-1254	ND	810	ug/Kg	03/22/13	AW	3540C/8082
PCB-1260	ND	810	ug/Kg	03/22/13	AW	3540C/8082
PCB-1262	ND	810	ug/Kg	03/22/13	AW	3540C/8082
PCB-1268	ND	810	ug/Kg	03/22/13	ΑŴ	3540C/8082
QA/QC Surrogates			<b>G</b> • <b>G</b>	***************************************		334000002
% DCBP	100		%	03/22/13	AW	30 - 150 %
% TCMX	94		۰%	03/22/13	AW	30 - 150 %

Client ID: 3-19-PCB-EDFC-24

Phoenix I.D.: BD49791

RL

**Parameter** 

Result

PQL

Units

Date/Time

By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

#### Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Menchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street Bristol, CT 06010

Sample Information

Matrix: **Location Code:** 

Rush Request:

**SOLID** 

**EAGLEENV** 

72 Hour

**Custody Information** 

Collected by: Received by:

Analyzed by:

SW see "By" below **Date** 

**Time** 0:00

03/19/13

03/21/13 15:20

P.O.#:

#### **Laboratory Data**

SDG ID: GBD49788

Phoenix ID: BD49792

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-19-PCB-EDFC-25

		RL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	PP/K	SW3540C
PCB (Soxhlet)						•
PCB-1016	ND	500	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	500	ug/Kg	03/25/13	ΑW	3540C/8082
PCB-1232	ND	500	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND	500	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	500	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	ND	500	ug/Kg	03/25/13	AW	3540C/8082
PCB-1260	ND	500	ug/Kg	03/25/13	AW	3540C/8082
PCB-1262	ND	500	ug/Kg	03/25/13	AW	3540C/8082
PCB-1268	ND	500	ug/Kg	03/25/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	80		%	03/25/13	AW	30 - 150 %
% TCMX	66		%	03/25/13	AW	30 - 150 %

Client ID: 3-19-PCB-EDFC-25

**Parameter** 

Phoenix I.D.: BD49792

**RL PQL** 

Units

Date/Time

By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level **Comments:** 

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Result

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Tumpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (880) 645-0823

# **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street Bristol, CT 06010

Sample Information

Matrix:

**Location Code:** 

Rush Request:

SOLID

**EAGLEENV** 

72 Hour

Collected by:

Analyzed by:

Received by:

SW

see "By" below

03/19/13 03/21/13

<u>Date</u>

0:00

<u>Time</u>

15:20

P.O.#:

aboratory Data

**Custody Information** 

SDG ID: GBD49788

Phoenix ID: BD49793

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-19-PCB-EDFC-26

Parameter	Result	RL/ PQL	Units	Ďate/Time	Ву	Reference
Percent Solid	100	1	. %	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	650	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	650	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	650	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND	650	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	650	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	2200	650	ug/Kg	03/25/13	AW	3540C/8082
PCB-1260	ND	650	ug/Kg	03/25/13	AW	3540C/8082
PCB-1262	ND	650	ug/Kg	03/25/13	AW	3540C/8082
PCB-1268	ND	650	ug/Kg	03/25/13	AW	3540C/8082
QA/QC Surrogates	,		- <del>-</del>			
% DCBP	87		%	03/25/13	ΑW	30 - 150 %
% TCMX	78		%	03/25/13	AW	30 - 150 %

Client ID: 3-19-PCB-EDFC-26

Phoenix I.D.: BD49793

RL

Parameter

Result

**PQL** 

Units

Date/Time

Reference By

#### RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level **Comments:**

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

March 27, 2013

FOR:

**Custody Information** 

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street

Bristol, CT 06010

**Sample Information** 

Matrix:

SOLID

Collected by:

03/19/13

**Date** 

03/21/13

<u>Time</u> 0:00

**Location Code:** 

**EAGLEENV** 

Received by:

SW

<u>Data</u>

15:20

Rush Request: P.O.#:

72 Hour

Analyzed by: aboratory

see "By" below

SDG ID: GBD49788

Phoenix ID: BD49794

JC BRODERICK CLOONAN MS 13.053.10

Project ID: Client ID:

3-19-PCB-ESFOC-27

		RL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	740	ug/Kg	03/25/13	AW.	3540C/8082
PCB-1242	ND	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	*	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1260	*	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1262	ND	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1268	ND	740	ug/Kg	03/25/13	AW	3540C/8082
Total PCBs	3000	740	ug/Kg	03/25/13	AW	3540C/8082
QA/QC Surrogates				00,20,10		03-10-0/0002
% DCBP	102		%	03/25/13	AW	30 - 150 %
% TCMX	85		%	03/25/13	AW	30 - 150 %

Client ID: 3-19-PCB-ESFOC-27

Phoenix I.D.: BD49794

RL/ PQL

Parameter

Result

Units

Date/Time

y Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

#### Comments:

All solls, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013

<sup>\*</sup> For PCBs, as per section 11.9.3, when multiple Aroclor's of PCBs are present and the aroclor is no longer recognizable, quantitation may be performed by comparing the total area of the PCB pattern to that of the aroclor it mostly resembles. The PCB pattern did not resemble any of the standards, but most closely resembles a mixture of the Aroclors 1254 and 1260.



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 08045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street

Bristol, CT 06010

**Sample Information** 

Matrix:

**Location Code:** 

Rush Request:

SOLID

**EAGLEENV** 

72 Hour

**Custody Information** 

Collected by:

Received by: Analyzed by:

SW

see "By" below

Date

03/21/13

**Time** 

03/19/13 0:00

15:20

P.O.#:

aboratory Data

SDG ID: GBD49788

Phoenix ID: BD49795

Project ID:

JC BRODERICK CLOONAN MS 13.053.10

Client ID:

3-19-PCB-ESFOC-28

Parameter	Result	RL/ PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13	******	E160,3
Caulk Extraction for PCB	Completed			03/21/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	470	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	470	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	470	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND	470	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	470	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	ND	470	ug/Kg	03/25/13	AW	3540C/8082
PCB-1260	ND	470	ug/Kg	03/25/13	AW	
PCB-1262	ND	470	ug/Kg	03/25/13		3540C/8082
PCB-1268	ND	470	ug/Kg		AW	3540C/8082
QA/QC Surrogates		170	ugny	03/25/13	AW	3540C/8082
% DCBP	85		%	03/25/13	AW	20 4E0 W
% TCMX	73		%	03/25/13	AW	30 - 150 % 30 - 150 %

Client ID: 3-19-PCB-ESFOC-28

Phoenix I.D.: BD49795

RL/ PQL

**Parameter** 

Result

Units

Date/Time

By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Tumpike, P.O.Box 370, Manchester, CT 08045 Tel. (860) 645-1102 Fax (860) 645-0823

**Analysis Report** 

March 27, 2013

FOR:

Attn: Mr. Peter Folino

Eagle Environmental Inc. 531 North Main Street

Bristol, CT 06010

Sample Information

Matrix: **Location Code:** 

Rush Request:

SOLID

**EAGLEENV** 

72 Hour

**Custody Information** 

Collected by:

Received by:

Analyzed by:

SW

see "By" below

**Date** 03/19/13

03/25/13

**Time** 

0:00

03/21/13

15:20

P.O.#:

**Laboratory Data** 

SDG ID: GBD49788

Phoenix ID: BD49796

30 - 150 %

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-19-PCB-ESFOC-29

Parameter	Result	RL/ PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	940	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	940	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	940	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND-	940	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	940	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	ND	940	ug/Kg	03/25/13	AW	3540C/8082
PCB-1260	2600	940	ug/Kg	03/25/13	AW	3540C/8082
PCB-1262	· ND	940	ug/Kg	03/25/13	AW	3540C/8082
PCB-1268	ND	940	ug/Kg	03/25/13	AW	3540C/8082
QA/QC Surrogates	•		•	-Jingi 10		00700/000Z
% DCBP	94		%	03/25/13	AW	30 - 150 %
% TCMX	75		%	03/25/13	AW	30 - 150 %

Client ID: 3-19-PCB-ESFOC-29

Phoenix I.D.: BD49796

RL/

Parameter Result

PQL

Units

Date/Time

Ву Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc.

531 North Main Street

Bristol, CT 06010

Sample Information

Matrix:

**SOLID** 

**EAGLEENV** 

Rush Request:

**Location Code:** 

72 Hour

**Custody Information** 

Collected by: Received by:

Analyzed by:

SW

see "By" below

**Date** 03/19/13

03/21/13

<u>Time</u> 0:00

15:20

P.O.#:

aboratory Data

SDG ID: GBD49788

Phoenix ID: BD49797

Project ID:

JC BRODERICK CLOONAN MS 13,053,10

Client ID:

3-19-PCB-ESFCCC-30

		RL/		e de la companya del companya de la companya del companya de la co		
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13	· · · · · · · ·	E160.3
Caulk Extraction for PCB	Completed			03/21/13	BP/K	SW3540C
PCB (Soxhlet)			÷ .			
PCB-1016	ND	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND .	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	7.40	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	ND	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1260	ND	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1262	ND	740	ug/Kg	03/25/13	AW	3540C/8082
PCB-1268	ND	740	ug/Kg	03/25/13	AW	3540C/8082
QA/QC Surrogates				55.25,76	7.00	33400/0002
% DCBP	98		%	03/25/13	AW	30 - 150 %
% TCMX	81		%	03/25/13	AW	30 - 150 %

Client ID: 3-19-PCB-ESFCCC-30

Phoenix I.D.: BD49797

**RL** 

**Parameter** 

PQL

Units

Date/Time

By Reference

#### RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level **Comments:**

\* For PCBs, in order to reach the desired RL, multiple cleanup steps were performed. The extract was cleaned up with a combination of sulfuric acid, potassium permanganate, copper powder and additional florisil.

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street

Bristol, CT 06010

Sample Information

Matrix:

**Location Code:** 

**SOLID** 

**EAGLEENV** 

72 Hour

**Custody Information** 

Collected by: Received by:

SW

**Date** 03/19/13

03/21/13

<u>Time</u> 0:00

15:20

Rush Request: P.O.#:

Analyzed by: aboratory Data

see "By" below

SDG ID: GBD49788 Phoenix ID: BD49798

Project ID:

JC BRODERICK CLOONAN MS 13.053.10

Client ID:

3-19-PCB-EVLC-31

Parameter	Result	RL/ PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	BP/K	SW354DC
PCB (Soxhlet)						•
PCB-1016	ND	820	ug/Kg	03/25/13	AW	3540C/8082
PCB-1221	ND	820	ug/Kg	03/25/13	AW	3540C/8082
PCB-1232	ND	820	ug/Kg	03/25/13	AW	3540C/8082
PCB-1242	ND	820	ug/Kg	03/25/13	AW	3540C/8082
PCB-1248	ND	820	ug/Kg	03/25/13	AW	3540C/8082
PCB-1254	1200	820	ug/Kg	03/25/13	AW -	3540C/8082
PCB-1260	ND	820	ug/Kg	03/25/13	AW	3540C/8082
PCB-1262	ND	820	ug/Kg	03/25/13	AW	3540C/8082
PCB-1268	ND	820	ug/Kg	03/25/13	AW	3540C/8082
QA/QC Surrogates			<b>5</b> · <b>3</b>	- J. L. O. 10	,,,,,	00400/0002
% DCBP	98		. %	03/25/13	AW	30 - 150 %
% TCMX	93		%	03/25/13	AW	30 - 150 %

Client ID: 3-19-PCB-EVLC-31

Phoenix I.D.: BD49798

RL/ PQL

**Parameter** 

Result

Units

Date/Time

Ву

Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Tumpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc.

531 North Main Street

Bristol, CT 06010

Sample Information

Matrix: **Location Code:**  SOLID

**EAGLEENV** 

**Custody Information** 

Collected by:

Received by:

aboratory Data

SW

03/21/13

03/19/13

<u>Date</u>

0:00 15:20

**Time** 

Rush Request: P.O.#:

72 Hour

Analyzed by:

see "By" below

SDG ID: GBD49788

Phoenix ID: BD49799

**JC BRODERICK CLOONAN MS 13.053.10** 

Project ID: Client ID:

3-19-PCB-ECYSFC-32

Parameter	Donald	RL/	** **			
	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	BP/K	SW3540C
PCB (Soxhlet)				,		
PCB-1016	ND	810 ·	ug/Kg	03/22/13	AW	3540C/8082
PCB-1221	ND	810	ug/Kg	03/22/13	AW	3540C/8082
PCB-1232	ND	810	ug/Kg	03/22/13	AW	3540C/8082
PCB-1242	ND	810	ug/Kg	03/22/13	AW	3540C/8082
PCB-1248	ND	810	ug/Kg	03/22/13	AW	3540C/8082
PCB-1254	1400	810	ug/Kg	03/22/13	AW	3540C/8082
PCB-1260	ND	810	ug/Kg	03/22/13	AW	3540C/8082
PCB-1262	ND	810	ug/Kg	03/22/13	AW	3540C/8082
PCB-1268	ND	810	ug/Kg	03/22/13	AW	3540C/8082
QA/QC Surrogates			- •	- 210000 12		00.00002
% DCBP	115		%	03/22/13	AW	30 - 150 %
% TCMX	122		%	03/22/13	AW	30 - 150 %

Client ID: 3-19-PCB-ECYSFC-32

Phoenix I.D.: BD49799

RL PQL -

**Parameter** 

Result

Units

Date/Time

Ву

Reference

#### RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

#### Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Śhiller, Laboratory Director

March 27, 2013



587 East Middle Tumpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street Bristol, CT 06010

Sample Information

Matrix: **Location Code:** 

Rush Request:

SOLID

**EAGLEENV** 

72 Hour

**Custody Information** 

Collected by:

Received by: Analyzed by:

SW

see "By" below

Date

<u>Time</u> 0:00

03/19/13 03/21/13

15:20

P.O.#:

**Laboratory Data** 

SDG ID: GBD49788

Phoenix ID: BD49800

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-19-PCB-ECYSFC-33

		RL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	BP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1221	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1232	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1242	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1248	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1254	1500	800	ug/Kg '	03/22/13	AW	3540C/8082
PCB-1260	ND	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1262	ND ,	800	ug/Kg	03/22/13	AW	3540C/8082
PCB-1268	ND	800	ug/Kg	03/22/13	AW	3540C/8082
QA/QC Surrogates			• •			00-10-07-05-02
% DCBP	104		%	03/22/13	AW	30 - 150 %
% TCMX	106		%	03/22/13	AW	30 - 150 %

Client ID: 3-19-PCB-ECYSFC-33

Phoenix I.D.: BD49800

RL/

**Parameter** 

Result PQL

Units

Date/Time

By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and studges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc. 531 North Main Street Bristol, CT 06010

Sample Information

SOLID

**Location Code: EAGLEENV** 

Rush Request:

72 Hour

**Custody Information** 

**Laboratory Data** 

Collected by:

Received by:

SW

Date 03/19/13 **Time** 0:00

03/21/13

15:20

Analyzed by:

see "By" below

**SDG ID: GBD49788** Phoenix ID: BD49801

Project ID:

JC BRODERICK CLOONAN MS 13,053,10

Client ID:

Matrix:

P.O.#:

3-19-PCB-EWPC-34

DI /

		KL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	BP/K	SW3540C
PCB (Soxhlet)						•
PCB-1016	ND	790	ug/Kg	03/22/13	AW	3540C/8082
PCB-1221	ND	790	ug/Kg	03/22/13	AW	3540C/8082
PCB-1232	ND	7 <del>9</del> 0	ug/Kg	03/22/13	AW	3540C/8082
PCB-1242	ND	790	ug/Kg	03/22/13	AW	3540C/8082
PCB-1248	ND	790	. ug/Kg	03/22/13	AW	3540C/8082
PCB-1254	830	790	ug/Kg	03/22/13	AW	3540C/8082
PCB-1260	ND	790	ug/Kg	03/22/13	AW	3540C/8082
PCB-1262	ND	790	ug/Kg	03/22/13	AW	3540C/8082
PCB-1268	ND	790	ug/Kg	03/22/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	86		. %	03/22/13	AW	30 - 150 %
% TCMX	92		%	03/22/13	AW	30 - 150 %

Client ID: 3-19-PCB-EWPC-34

Phoenix I.D.: BD49801

**Parameter** 

**RL** Result

**PQL** 

Units

Date/Time

Ву Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level **Comments:** 

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

March 27, 2013

FOR:

Attn: Mr. Peter Folino Eagle Environmental Inc.

531 North Main Street Bristol, CT 06010

Sample Information

Matrix:

**Location Code:** 

Rush Request:

**SOLID** 

**EAGLEENV** 

72 Hour

**Custody Information** Collected by:

Received by:

Analyzed by:

SW

see "By" below

P.O.#: <u>aboratory Data</u>

**SDG ID: GBD49788** 

<u>Time</u>

0:00

15:20

Phoenix ID: BD49802

Date

03/19/13

03/21/13

Project ID:

**JC BRODERICK CLOONAN MS 13.053.10** 

Client ID:

3-19-PCB-EWPC-35

		RL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	. %	03/21/13		E160.3
Caulk Extraction for PCB	Completed			03/21/13	BP/K	SW3540C
PCB (Soxhlet)						,
PCB-1016	ND	820	ug/Kg	03/22/13	AW	3540C/8082
PCB-1221	ND	820	ug/Kg	03/22/13	ΑW	3540C/8082
PCB-1232	ND	820	ug/Kg	03/22/13	AW	3540C/8082
PCB-1242	ND	820	ug/Kg	03/22/13	AW	3540C/8082
PCB-1248	ND	820	ug/Kg	03/22/13	AW	3540C/8082
PCB-1254	1000	820	ug/Kg	03/22/13	AW	3540C/8082
PCB-1260	ND	820	ug/Kg	03/22/13	AW	3540C/8082
PCB-1262	ND	820	ug/Kg	03/22/13	AW	3540C/8082
PCB-1268	ND	820	ug/Kg	03/22/13	AW	3540C/8082
QA/QC Surrogates	•					
% DCBP	104		%	03/22/13	AW	30 - 150 %
% TCMX	102		%	03/22/13	AW ≱	30 - 150 %

Project ID: JC BRODERICK CLOONAN MS 13.053.10

Client ID: 3-19-PCB-EWPC-35

Phoenix I.D.: BD49802

RL PQL

Parameter

Result

Units

Date/Time

By Reference

## RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

March 27, 2013

Reviewed and Released by: Greg Lawrence, Assistant Lab Director



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **QA/QC Report**

March 27, 2013

### **QA/QC** Data

SDG I.D.: GBD49788

Parameter	Blank		LCS %	LCSD .%	LCS RPD	MS %	MSD %	MS RPD	Rec Limits	% RPD Limits
QA/QC Batch 224112, QC Sa BD49795, BD49796)	ample No: BD49777	(BD49788, BD497	89, BD4	9790, B	D49791	, BD4	9792, BI	D <b>4979</b> 3	BD4979	4,
Polychlorinated Bipher	vls - Solid									
PCB-1016	ND		78	90	440				44	
PCB-1221	ND		76	90	14.3				40 - 140	30
PCB-1232	ND								40 - 140	30
PCB-1242	ND								40 - 140	30
PCB-1248	ND								40 - 140	30
PCB-1254	ND	•							40 - 140	30
PCB-1260	ND		82	85	3.6				40 - 140	30
PCB-1262	ND		0Z	ÓĐ	3.0				40 - 140	30
PCB-1268	ND								40 - 140	30
% DCBP (Surrogate Rec)	91		86	87	1.2				40 - 140	30
% TCMX (Surrogate Rec)	84		82	88	7.1				30 - 150	30
Comment:	<b>4</b> ,		62	00	7.1				30 - 150	30
A LCS and LCS Duplicate were	nerformed instead of a	matriv enika and matr								
QA/QC Batch 224113, QC Sa	impie No: BD49/9/	(BD49 <b>/</b> 97, BD4979	98, BD4	9799, B	D49800	, BD49	801, BE	249802		
Dalembia de manda di film beren							•	, ,	•	
<u>Polychlorinated Biphen</u>	yls - Solid						·	,	•	
<b>Polychiorinated Biphen</b> PCB-1016	i <b>yls - Solid</b> ND		71	77	8.1		•	, , , , , , , , , , , , , , , , , , ,		30
<u>Polychlorinated Bipheri</u> PCB-1016 PCB-1221	yls - Solid		71				·	·	40 - 140	30 30
<u>Polychlorinated Biphen</u> PCB-1016 PCB-1221 PCB-1232	<u>iyls - Solid</u> ND		71					·		30
Polychlorinated Biphen PCB-1016 PCB-1221 PCB-1232 PCB-1242	i <u>yls - Solid</u> ND ND		71						40 - 140 40 - 140 40 - 140	30 30
<b>Polychlorinated Biphen</b> PCB-1016 PCB-1221 PCB-1232 PCB-1242 PCB-1248	i <b>yls - Solid</b> ND ND ND		71				·	·	40 - 140 40 - 140	30 30 30
<b>Polychlorinated Biphen</b> PCB-1016 PCB-1221 PCB-1232 PCB-1242 PCB-1248 PCB-1254	yls - Solid ND ND ND ND ND		71					· · · · · · · · · · · · · · · · · · ·	40 - 140 40 - 140 40 - 140 40 - 140	30 30 30 30
Polychlorinated Biphen PCB-1016 PCB-1221 PCB-1232 PCB-1242 PCB-1248 PCB-1254 PCB-1260	yls - Solid ND ND ND ND ND ND		71				•		40 - 140 40 - 140 40 - 140 40 - 140 40 - 140 40 - 140	30 30 30 30 30
Polychlorinated Biphen PCB-1016 PCB-1221 PCB-1232 PCB-1242 PCB-1248 PCB-1254 PCB-1260 PCB-1262	yls - Solid ND ND ND ND ND ND ND			77	8.1				40 - 140 40 - 140 40 - 140 40 - 140 40 - 140 40 - 140 40 - 140	30 30 30 30 30 30
Polychiorinated Biphen PCB-1016 PCB-1221 PCB-1232 PCB-1242 PCB-1248 PCB-1254 PCB-1260 PCB-1262 PCB-1268	yls - Solid ND ND ND ND ND ND ND			77	8.1		•		40 - 140 40 - 140 40 - 140 40 - 140 40 - 140 40 - 140	30 30 30 30 30 30 30
Polychlorinated Biphen PCB-1016 PCB-1221 PCB-1232 PCB-1242 PCB-1248 PCB-1254 PCB-1260 PCB-1262 PCB-1268 % DCBP (Surrogate Rec)	yls - Solid ND ND ND ND ND ND ND ND			77	8.1		•		40 - 140 40 - 140	30 30 30 30 30 30 30 30
<u>Polychiorinated Biphen</u>	yls - Solid ND ND ND ND ND ND ND ND ND		82	77 85	8.1 3.6		•		40 - 140 40 - 140	30 30 30 30 30 30 30

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

**RPD - Relative Percent Difference** 

LCS - Laboratory Control Sample

LCSD - Laboratory Control Sample Duplicate

MS - Matrix Spike

MS Dup - Matrix Spike Duplicate

NC - No Criteria

Intf - Interference

Phyllis Shiller, Laboratory Director

March 27, 2013

# Sample Criteria Exceedences Report

GBD49788 - EAGLEENV

Criteria

Phoenix Analyte

SampNo Acode

State: CT

Result

굺

Analysis Units

Criteria

Criteria

Wednesday, March 27, 2013 Requested Criteria: None Phoenix Laboratories does not assume responsibility for the data contained in this report, it is provided as an additional tool to identify requested criteria exceedences. All efforts are made to ensure the accuracy of the data (obtained from appropriate agencies). A lack of exceedence information does not necessarily suggest conformance to the criteria. It is ultimately the site professional's responsibility to determine appropriate compliance.

Coolant, IPKN ICE | No Sto-29-8252 ð Data Format Temp 0 °C Pg MA MCP Certification Project P.O: Phone #: Fax #: Data Delivery: Z-₩5 ₩ 85 C. Contack; Clommus; 15:053.10 CROP Cent CRW Protection SW Protection Direct Exposure 587 East Middle Tumpike, Mänchester, CT 08040 Email: info@phoentidabs.com Fax (860) 645-0823 Cilent Services (860) 645-8726 CHAIN OF CUSTODY RECORD (Residential) `<u>§</u> ENLIE 800 Cool Continues 113/15/20 invoice to: Report to: Project: Analysis Request Time Sampled Ā Date: 2/19/13 Matrix Chate:
DW=Christing Water GW=Ground Water SW=Surface Water WW=Waste Water
SE=Sediment SL=Studge S=Soil/Soild W=Wipe O=Other Date Sampled 3/19 fon - Identification PACIFIC TOWN ROOMENTAL 1531 N. MAYN STREET Sample Matrix BRISTOL, C.T. 06010 S **Environmental Laboratories, Inc.** 3-19- P.B. Ewoc - 23 -52-708-82d-pt 8-10-2-8-E-29 3-19-12-B- EULO - 22 5-19-FCB-ESPC-28 5.19. pr p. Es-frc- 30 3.19. PCB 65-26 S. G. PCB · EDEC · CS 3.p. pop. Evic - 21 3-10-PEB - 60-FC - 24 3-19 - P.A-EWOC-21 Customer Sample Identification Cilent St PHOENIX USE ONLY SAMPLE # 29794 ナロフロロ 2879 0479D 9793 0100 Customer: Address: 881 かりてする  $\sigma$ 1910 2795 Sampler's

ファン

SURCHARGE APPLIES

CT

State where samples were collected:

SURCHARGE APPLIES

Phoenix Std Report Other Full Date Package

MWRA SSMART Other

38≹€ □□□□

Tage of

Turnaround:
1 Day
2 Derys
3 Days
Cher

Residential DEC

GB Mobility CA Mobility

Comments, Special Requirements or Regulations: . Societ extratection

RL 4 1.0 ppm

Tier II Checklist

Data Package

Offer Course

₹ 6

П ?

Cooler: Yes K No

<b>L</b> .			1	10 10 10	20010	000000			<b>3</b>		Z
			Š	CIAIN OF COOLOUT RECORD	10010	KECORD	<u>(Ĉ</u>	19mp	-1	ರ ್ಷಿನ್ನ	
			587	587 East Middle Tumpike, Manchester, CT 06040	ike, Manches	ter, CT 06040	ijt <u>J</u>	- FX#			1
*****			Elag.	Email: info@phoenixlabs.com Fax (860) 845- Client Services (860) 645-8726	.com Fax s (860) 6	(1960) 845-0823 45-8726			-		
	bavironmeniai kadotaioties, inc	;;			•						
	Customer: FAGIE Enunconmemon.	correct Inc.		Project	SC Brond	Tek : Clooner	30 Beorgan, Cleaner 45: 13-053.10	Project P.O.	ö		
	Address: 1531 N. MMIN ST	<i>H</i>		Report to:	ENTOLE	, uj		Phone #:	860	860.589.8257	tt.
******	BESTOLI CT	Ologo		Invoice to:	イ			Fax#			
1	Chent Sample - Information - Identification	Identification									
	(	-		Analysis	1.				/	100	14
<u> </u>	Signature James Continue	The cate of the	<u>~</u>	Request							14
<b>.</b>	Matrix Cocke.		Π	1				STATE OF THE PARTY			
	SEESediment SL. Studge SESSINSoild WEWipe O-Other	W=Wipe O=Other		A CONTRACTOR OF THE PARTY OF TH				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			145
1		L	Т	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	/	/		10 10 10 10 10 10 10 10 10 10 10 10 10 1		(°)	No. of St.
<u>11.</u>	PHOENIX USE ONLY Customer Sample SAMPLE # Identification	Sample Date	Samoled 7				1	3 40 10 10 10 10 10 10 10 10 10 10 10 10 10		1	Zigi gi
1	9	l ·	1								
1	Г		X						F		
-1	7			   	1			1	1		
!	49801 Rya- Branswar-34		<b>X</b>								
	UPANZ La regerer ze	<b>~</b>	<u> </u>						_		
									F		
					1	+			+		
_1_						1			1	1	
1						,					
L											
1											
	Relinguished by:	1	0	Æ		21		MA	Γ	Data Format	
7	W TY TY	X		3/2/16/18	8	Direct Exposure	■ CRCP Cert	MCP Certifica	Logi Logi	] Excel	
7	STATE OF THE STATE	12.0	122	+	3	(Residential)	GW Protection		<u></u>	POF	
ڻ		MAX.	1		Τ	85 1	SW Protection	₹ 6 0	Ji.		
10						☐ Odfrer	GA Mobility		اسله		
·	- Carl Et Extangenton		A.	Turnaround:			GB Mobility	ኔ ያ ] [	<u>CIII.</u>	Data Package	1
-				2 Cay	<del></del> ,	,	Residential DEC	<u>]</u> [		Full Data Package"	rist ckade"
<del></del>	· RL < 1.0 ppm			Spays.				MWRA eSMART	į. Į	Phoenix Std Report	Report
				Standard						Other	
<del>,,,,,,,,</del>				COther SURCHARGE APPLIES	N N	State where s	State where samples were collected:	acted: CA	<u> </u>	* SURCHARGE APPLIES	PPLIES
			-	OWNERS	3			•			



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

June 20, 2013

FOR:

Attn: Mr Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road

Trumbull, CT 06611

Sample Information

SOLID

**Custody Information** 

Date

<u>Time</u>

Location Code:

F&OPCBTR

Collected by:

JM

06/14/13

16:00

20121389A2E

Received by:

SW

06/14/13

14:53

Rush Request: P.O.#:

Matrix:

72 Hour

Analyzed by:

aboratory Data

see "By" below

SDG ID: GBD92055

Phoenix ID: BD92055

**BBS-CLOONAN MIDDLE SCHOOL** 

Project ID: Client ID:

2013-0612-0926 IDC 01A

	RL/				
Result	PQL	Units	Date/Time	Ву	Reference
100	1	%	06/14/13		E160.3
Completed			06/14/13	PP/HB	SW3540C
ND	0.75	mg/kg	06/19/13	AW	3540C/8082
ND	0.75	mg/kg	06/19/13	AW	3540C/8082
ND	0.75	mg/kg	06/19/13	AW	3540C/8082
ND	0.75	mg/kg	06/19/13	AW	3540C/8082
ND	0.75	mg/kg	06/19/13	AW	3540C/8082
2.7	0.75	mg/kg	06/19/13	AW	3540C/8082
ND	0.75	mg/kg	06/19/13	AW	3540C/8082
ND	0.75	mg/kg	06/19/13	AW	3540C/8082
ND	0.75	mg/kg	06/19/13	AW	3540C/8082
79		%	06/19/13	AW	30 - 150 %
59		%	06/19/13	AW	30 - 150 %
	100 Completed  ND TO ND ND ND ND ND ND ND ND ND	Result         PQL           100         1           Completed         1           ND         0.75           79	Result         PQL         Units           100         1         %           Completed         %           ND         0.75         mg/kg           79         %	Result         PQL         Units         Date/Time           100         1         %         06/14/13           Completed         06/14/13         06/14/13           ND         0.75         mg/kg         06/19/13           ND         0.75         mg/kg         06/19/13           ND         0.75         mg/kg         06/19/13           ND         0.75         mg/kg         06/19/13           2.7         0.75         mg/kg         06/19/13           ND         0.75         mg/kg         06/19/13	Result         PQL         Units         Date/Time         By           100         1         %         06/14/13         PP/HB           ND         0.75         mg/kg         06/19/13         AW           2.7         0.75         mg/kg         06/19/13         AW           ND         0.75         mg/kg         06/19/13         AW

Project ID: BBS-CLOONAN MIDDLE SCHOOL

Client ID: 2013-0612-0926 IDC 01A

Phoenix I.D.: BD92055

RL/ PQL

Parameter

Result

Units

Date/Time

By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

\* For PCBs, in order to reach the desired RL, multiple cleanup steps were performed. The extract was cleaned up with a combination of sulfuric acid, potassium permanganate, copper powder and additional florisil.

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

June 20, 2013

Reviewed and Released by: Bobbi Aloisa, Vice President



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

June 20, 2013

FOR:

**Custody Information** 

Attn: Mr Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sample Information

Matrix:

**SOLID** 

Collected by:

JM

<u>Date</u> 06/14/13 <u>Time</u>

**Location Code:** 

F&OPCBTR

Received by:

SW

06/14/13

16:05 14:53

Rush Request:

72 Hour

Analyzed by:

see "By" below

P.O.#:

20121389A2E

<u>aboratory Data</u>

SDG ID: GBD92055

Phoenix ID: BD92056

Project ID:

**BBS-CLOONAN MIDDLE SCHOOL** 

Client ID:

2013-0612-0926 IDC 01B

Parameter	Result	RL/ PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	06/14/13		E160.3
Caulk Extraction for PCB	Completed	•		06/14/13	PP/HB	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	0.57	mg/kg	06/19/13	AW	3540C/8082
PCB-1221	ND	0.57	mg/kg	06/19/13	AW	3540C/8082
PCB-1232	ND	0.57	mg/kg	06/19/13	AW	3540C/8082
PCB-1242	ND	0.57	mg/kg	06/19/13	AW	3540C/8082
PCB-1248	ND	0.57	mg/kg	06/19/13	AW	3540C/8082
PCB-1254	2.9	0.57	mg/kg	06/19/13	AW	3540C/8082
PCB-1260	ND	0.57	mg/kg	06/19/13	AW-	3540C/8082
PCB-1262	ND	0.57	mg/kg	06/19/13	AW	3540C/8082
PCB-1268	ND	0.57	mg/kg	06/19/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	83	•	%	06/19/13	AW	30 - 150 %
% TCMX	67		%	06/19/13	AW	30 - 150 %

Project ID: BBS-CLOONAN MIDDLE SCHOOL

Client ID: 2013-0612-0926 IDC 01B

Phoenix I.D.: BD92056

RL/

Parameter

Result

PQL

Units

Date/Time

By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

\* For PCBs, in order to reach the desired RL, multiple cleanup steps were performed. The extract was cleaned up with a combination of sulfuric acid, potassium permanganate, copper powder and additional florisil.

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

June 20, 2013

Reviewed and Released by: Bobbi Aloisa, Vice President



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

June 20, 2013

FOR:

**Custody Information** 

Attn: Mr Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sample Information

Matrix:

**SOLID** 

F&OPCBTR

Collected by: Received by:

JM SW <u>Date</u> 06/14/13 06/14/13 <u>Time</u> 16:10

Location Code:

72 Hour

Analyzed by:

see "By" below

14:53

Rush Request: P.O.#:

20121389A2E

**Laboratory Data** 

SDG ID: GBD92055

Phoenix ID: BD92057

Project ID:

**BBS-CLOONAN MIDDLE SCHOOL** 

Client ID:

2013-0612-0926 IDC 02A

Parameter	Result	RL/ PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	06/14/13		E160.3
Caulk Extraction for PCB	Completed	•		06/14/13	PP/HB	SW3540C
PCB (Soxhlet)						
PCB-1016	. ND	4.5	mg/kg	06/18/13	AW	3540C/8082
PCB-1221	ND	4.5	mg/kg	06/18/13	AW	3540C/8082
PCB-1232	ND	4.5	mg/kg	06/18/13	AW	3540C/8082
PCB-1242	ND	4.5	mg/kg	06/18/13	AW	3540C/8082
PCB-1248	ND.	4.5	mg/kg	06/18/13	AW	3540C/8082
PCB-1254	12	4.5	mg/kg	06/18/13	AW	3540C/8082
PCB-1260	ND	4.5	mg/kg	06/18/13	AW	3540C/8082
PCB-1262	ND	4.5	mg/kg	06/18/13	AW	3540C/8082
PCB-1268	ND	4.5	mg/kg	06/18/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	144		%	06/18/13	AW	30 - 150 %
% TCMX	134		%	06/18/13	AW	30 - 150 %

Project ID: BBS-CLOONAN MIDDLE SCHOOL

Client ID: 2013-0612-0926 IDC 02A

Phoenix I.D.: BD92057

**RL** 

Parameter

Result

**PQL** 

Units

Date/Time

By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

( / h / l . ) 1 · 1/1 .

Phyllis Shiller, Laboratory Director

June 20, 2013

Reviewed and Released by: Bobbi Aloisa, Vice President



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

June 20, 2013

FOR:

Attn: Mr Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sample Information

Matrix:

**SOLID** 

F&OPCBTR

Collected by:

JM

Date 06/14/13 <u>Time</u>

Location Code:

Received by:

SW

06/14/13

16:20 14:53

Rush Request:

72 Hour

Analyzed by:

see "By" below

P.O.#:

20121389A2E

aboratory Data

**Custody Information** 

SDG ID: GBD92055

Phoenix ID: BD92059

Project ID:

**BBS-CLOONAN MIDDLE SCHOOL** 

Client ID:

2013-0612-0926 IDC 02C

	RL/				
Result	PQL	Units	Date/Time	Ву	Reference
100	1	%	06/14/13		E160.3
Completed			06/14/13	PP/HB	SW3540C
,					
ND	4.6	mg/kg	06/18/13	AW	3540C/8082
ND	4.6	mg/kg	06/18/13	AW	3540C/8082
ND	4.6	mg/kg	06/18/13	AW	3540C/8082
ND	4.6	mg/kg	06/18/13	AW	3540C/8082
ND	4.6	mg/kg	06/18/13	AW	3540C/8082
12	4.6	mg/kg	06/18/13	AW	3540C/8082
ND	4.6	mg/kg	06/18/13	AW	3540C/8082
ND.	4.6	mg/kg	06/18/13	AW	3540C/8082
ND	4.6	mg/kg	06/18/13	AW	3540C/8082
131		%	06/18/13	AW	30 - 150 %
129		%	06/18/13	AW	30 - 150 %
	100 Completed  ND ND ND ND ND ND ND ND ND 12 ND	Result         PQL           100         1           Completed         1           ND         4.6           131         131	Result         PQL         Units           100         1         %           Completed           ND         4.6         mg/kg           ND         4.6         mg/kg	Result         PQL         Units         Date/Time           100         1         %         06/14/13           Completed         06/14/13         06/14/13           ND         4.6         mg/kg         06/18/13           ND         4.6         mg/kg         06/18/13           ND         4.6         mg/kg         06/18/13           ND         4.6         mg/kg         06/18/13           12         4.6         mg/kg         06/18/13           ND         4.6         mg/kg         06/18/13	Result         PQL         Units         Date/Time         By           100         1         %         06/14/13         PP/HB           ND         4.6         mg/kg         06/18/13         AW           12         4.6         mg/kg         06/18/13         AW           ND         4.6         mg/kg         06/18/13         AW

Project ID: BBS-CLOONAN MIDDLE SCHOOL

Client ID: 2013-0612-0926 IDC 02C

Phoenix I.D.: BD92059

RL/

Parameter

Result PQL

Units

Date/Time

By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

June 20, 2013

Reviewed and Released by: Bobbi Aloisa, Vice President



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

June 20, 2013

FOR:

**Custody Information** 

Attn: Mr Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sample Information

Matrix:

SOLID

F&OPCBTR

Collected by: Received by:

JM SW <u>Date</u> 06/14/13

06/14/13

<u>Time</u> 16:25

Location Code:

72 Hour

Analyzed by:

see "By" below

14:53

Rush Request: P.O.#:

20121389A2E

**Laboratory Data** 

SDG ID: GBD92055

Phoenix ID: BD92060

Project ID:

**BBS-CLOONAN MIDDLE SCHOOL** 

Client ID:

2013-0612-0926 EEC 01A

RL/

•		KL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	06/14/13		E160.3
Caulk Extraction for PCB	Completed			06/14/13	PP/HB	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	0.78	mg/kg	06/18/13	AW	3540C/8082
PCB-1221	NĎ	0.78	mg/kg	06/18/13	AW	3540C/8082
PCB-1232	ND	0.78	mg/kg	06/18/13	AW	3540C/8082
PCB-1242	ND	0.78	mg/kg	06/18/13	AW	3540C/8082
PCB-1248	ND	0.78	mg/kg	06/18/13	AW	3540C/8082
PCB-1254	0.92	0.78	mg/kg	06/18/13	AW	3540C/8082
PCB-1260	ND	0.78	mg/kg	06/18/13	AW	3540C/8082
PCB-1262	ND	0.78	mg/kg	06/18/13	AW	3540C/8082
PCB-1268	ND	0.78	mg/kg	06/18/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	109		%	06/18/13	AW	30 - 150 %
% TCMX	84		%	06/18/13	AW	30 - 150 %

Project ID: BBS-CLOONAN MIDDLE SCHOOL

Client ID: 2013-0612-0926 EEC 01A

Phoenix I.D.: BD92060

RL/ PQL

Parameter

Result

Units

Date/Time

By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

June 20, 2013

Reviewed and Released by: Bobbi Aloisa, Vice President



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

June 20, 2013

FOR:

Attn: Mr Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sample Information

Matrix:

Location Code:

Rush Request:

SOLID

F&OPCBTR

72 Hour

20121389A2E

**Custody Information** 

Collected by: Received by:

Analyzed by:

JM

SW

see "By" below

aboratory Data

SDG ID: GBD92055

<u>Time</u>

16:30

14:53

Phoenix ID: BD92061

<u>Date</u>

06/14/13

06/14/13

Project ID:

**BBS-CLOONAN MIDDLE SCHOOL** 

Client ID:

P.O.#:

2013-0612-0926 EEC 01B

	RL/				
Result	PQL	Units	Date/Time	Ву	Reference
100	1	%	06/14/13		E160.3
Completed			06/14/13	PP/HB	SW3540C
ND	0.74	mg/kg	06/18/13	AW	3540C/8082
ND	0.74	mg/kg	06/18/13	AW	3540C/8082
ND	0.74	mg/kg	06/18/13	AW	3540C/8082
ND	0.74	mg/kg	06/18/13	AW	3540C/8082
ND	0.74	mg/kg	06/18/13	AW	3540C/8082
0.79	0.74	mg/kg	06/18/13	AW	3540C/8082
ND	0.74	mg/kg	06/18/13	AW	3540C/8082
ND	0.74	mg/kg	06/18/13	AW	3540C/8082
ND	0.74	mg/kg	06/18/13	AW	3540C/8082
		- <del>-</del>			
118		%	06/18/13	AW	30 - 150 %
100		%	06/18/13	AW	30 - 150 %
	100 Completed  ND	Result         PQL           100         1           Completed         1           ND         0.74           118         118	Result         PQL         Units           100         1         %           Completed           ND         0.74         mg/kg           118         %	Result         PQL         Units         Date/Time           100         1         %         06/14/13           Completed         06/14/13         06/14/13           ND         0.74         mg/kg         06/18/13           ND         0.74         mg/kg         06/18/13           ND         0.74         mg/kg         06/18/13           ND         0.74         mg/kg         06/18/13           0.79         0.74         mg/kg         06/18/13           ND         0.74         mg/kg         06/18/13	Result         PQL         Units         Date/Time         By           100         1         %         06/14/13         PP/HB           ND         0.74         mg/kg         06/18/13         AW           0.79         0.74         mg/kg         06/18/13         AW           ND         0.74         mg/kg         06/18

Project ID: BBS-CLOONAN MIDDLE SCHOOL

Client ID: 2013-0612-0926 EEC 01B

Phoenix I.D.: BD92061

RL/ PQL

Parameter

Result

Units

Date/Time

By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

June 20, 2013

Reviewed and Released by: Bobbi Aloisa, Vice President



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

June 20, 2013

FOR:

Attn: Mr Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sample Information

Matrix:

**SOLID** 

F&OPCBTR

Collected by: Received by:

**Custody Information** JM

**Date** 06/14/13 **Time** 

Location Code:

SW

06/14/13

16:35 14:53

Rush Request:

72 Hour

Analyzed by:

see "By" below

SDG ID: GBD92055

P.O.#:

20121389A2E

aboratory Data

Phoenix ID: BD92062

Project ID:

**BBS-CLOONAN MIDDLE SCHOOL** 

Client ID:

2013-0612-0926 EEC 01C

		RL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	1	%	06/14/13		E160.3
Caulk Extraction for PCB	Completed			06/14/13	PP/HB	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	0.81	mg/kg	06/18/13	AW	3540C/8082
PCB-1221	ND	0.81	mg/kg	06/18/13	AW	3540C/8082
PCB-1232	ND	0.81	mg/kg	06/18/13	AW	3540C/8082
PCB-1242	ND	0.81	mg/kg	06/18/13	AW	3540C/8082
PCB-1248	ND	0.81	mg/kg	06/18/13	AW	3540C/8082
PCB-1254	1.9	0.81	mg/kg	06/18/13	AW	3540C/8082
PCB-1260	ND	0.81	mg/kg	06/18/13	AW	3540C/8082
PCB-1262	ND	0.81	mg/kg	06/18/13	AW	3540C/8082
PCB-1268	ND	0.81	mg/kg	06/18/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	115		%	06/18/13	AW	30 - 150 %
% TCMX	107		%	06/18/13	AW	30 - 150 %

Project ID: BBS-CLOONAN MIDDLE SCHOOL

Client ID: 2013-0612-0926 EEC 01C

Phoenix I.D.: BD92062

RL/

Parameter **PQL** Result

**Units** 

Date/Time

By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level **Comments:**

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

June 20, 2013

Reviewed and Released by: Bobbi Aloisa, Vice President



Environmental Laboratories, Inc. 587 East Middle Tumpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **QA/QC Report**

June 20, 2013

### QA/QC Data

SDG I.D.: GBD92055

Parameter	Blank	LCS %	LCSD %	LCS RPD	MS %	MSD %	MS RPD	% Rec Limits	% RPD Limits
QA/QC Batch 235485, QC S	Sample No: BD92092 (BD920	55, BD92056, BD9	2057, B	D92059	), BD92	2060, BI	D92061	, BD9206	2)
Polychlorinated Biphe		•							
PCB-1016	ND	85	<b>77</b>	9.9	84			40 - 140	30
PCB-1221	ND							40 - 140	30
PCB-1232	ND							40 - 140	30
PCB-1242	ND							40 - 140	30
PCB-1248	ND							40 - 140	30
PCB-1254	ND							40 - 140	30
PCB-1260	ND	90	84	6.9	106			40 - 140	30
PCB-1262	ND							40 - 140	30
PCB-1268	ND							40 - 140	30
% DCBP (Surrogate Rec)	90	95	96	1.0	100			30 - 150	30
% TCMX (Surrogate Rec)	76	84	67	22.5	<b>7</b> 7			30 - 150	30

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

**RPD - Relative Percent Difference** 

LCS - Laboratory Control Sample

**LCSD - Laboratory Control Sample Duplicate** 

MS - Matrix Spike

MS Dup - Matrix Spike Duplicate

NC - No Criteria

Intf - Interference

Phyllis/Shiller, Laboratory Director June 20, 2013

# Sample Criteria Exceedences Report

GBD92055 - FOPCBTR

Criteria

Resuff

귐

Criteria

Analysis Units

RL Criteria

Phoenix Analyte SampNo Acode

Requested Criteria: None

Thursday, June 20, 2013

State: CT

Phoenix Laboratories does not assume responsibility for the data contained in this report. It is provided as an additional tool to identify requested criteria exceedences. All efforts are made to ensure the accuracy of the data (obtained from appropriate agencies). A lack of exceedence information does not necessarily suggest conformance to the criteria. It is ultimately the site professional's responsibility to determine appropriate compliance.

# Reasonable Confidence Protocol Laboratory Analysis QA/QC Certification Form

Labo	oratory Name:	Phoe	nix Enviro	nmental Lab	s, Inc.	Client:		F&O	PCBTR	•	
Proj	ect Location:	BBS-	-CLOONAN	1 MIDDLE S	СНО	Project	Number:	•		•	
Labo	oratory Sample	e ID(s)	): BD9205	5, BD92056,	, BD920	057, BD9	2059, BD	92060,	BD92061,	BD9206	32
Sam	pling Date(s):	6/14/	2013								
RCP	Methods Use	d:									
☐ 13	311/1312 🔲 60	10	7000	7196	□ 7-	470/7471	<b>8081</b>		EPH		TO15
<b>₹</b> 80	082 🗌 81	51	8260	8270	□ E	TPH	9010/9	9012	☐ VPH		
1.	For each analytic specified QA/QC any criteria falling specific Reasona	perfong outsid	mance criteri le of accepta infidence Pro	ia followed, inc able guidelines otocol docume	cluding t s, as spe ents?	the require ecified in the	ment to expe CT DEP	plain	<b>☑</b> Yes	□No	
1a.	Were the metho	d speci	fied preserva	ition and holdi	ing time	requireme	nts met?	711111111111111111111111111111111111111	☑ Yes	□No	
1b.	EPH and VPH n significant modifi	nethods cations	only: Was to (see section	the VPH or Ef 11.3 of respe	PH meth active RC	od conduc CP method	cted withou ls)	ıt .	☐ Yes	□ No	<b>☑</b> NA
2.	Were all samples described on the	associ	iated Chain-c	of-Custody do	cument(	(s)?			☑ Yes	□No	
3.	Were samples re						•		✓ Yes	□ No	□NA
4.	Were all QA/QC documents achie	perforn eved?	nance criteria	a specified in t	he Reas	onable Co	infidence P	Protocol	☑ Yes	□ No	
	Were reporting li			erenced on th	e chain-	of-custody	?		<b>☑</b> Yes	□No	
5b.	Were these repo	rting lin	nits met?						☑ Yes	□No	□NA
	For each analytic reported for all co the Reasonable	onstitue	ents identified	in the method	d-specifi	port packa c analyte li	ige, were re ists present	esults ted in	☑ Yes	□ No	□NA
7.	Are project-spec	ific matr	rix spikes and	d laboratory d	uplicates	included	in the data	set?	☐ Yes	<b>☑</b> No	□NA
Note:	For all questions provided in an at requirements for	tacned I	narrative. If t	ine answer to c	vith the e question	#1, #1A or	f question at 1B is "No",	#5a, #7), a the data	dditional in package do	formation as not med	must be
and	e undersigned belief and bas ained in this a	ed up	on my per	rsonal inqui	iry of th	hose res	ponsible	for pro	viding th	my kno e inform	wiegde nation
Auth	norized		_+-				Date:	Thursd	ay, June 2	20, 2013	,
	nature:		Malay	N N	•	Printe	ed Name:	Maryar	n Taylor		
			V				Position:	Project	Manager		



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823



# **RCP Certification Report**

June 20, 2013

**SDG I.D.: GBD92055** 

### **PCB Narration**

Were all QA/QC performance criteria specified in the Reasonable Confidence Protocol documents achieved? Yes.

**Instrument:** 

Au-ecd1 06/19/13-1 (BD92055, BD92056)

8082 Narration:

The initial calibration RSD for the compound list was less than 15% except for the following compounds: none

The continuing calibration standards were within acceptance criteria except for the following compounds: none

**Printed Name** 

Adam Werner

Position:

Chemist

Date:

6/19/2013

**Instrument:** 

Au-ecd5 06/18/13-1 (BD92057, BD92059, BD92060, BD92061, BD92062)

8082 Narration:

The initial calibration RSD for the compound list was less than 15% except for the following compounds: none

The continuing calibration standards were within acceptance criteria except for the following compounds: none

**Printed Name** 

Adam Werner

Position:

Chemist

Date:

6/18/2013

### QC (Batch Specific)

------ Sample No: BD92092, QA/QC Batch: 235485

All LCS recoveries were within 40 - 140 with the following exceptions: None.

All LCSD recoveries were within 40 - 140 with the following exceptions: None.

All LCS/LCSD RPDs were less than 30% with the following exceptions: None.

### **Temperature Narration**

The samples in this delivery group were received at 6°C. (Note acceptance criteria is above freezing up to 6°C)



Environmental Laboratories, Inc. 587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823



# **RCP Certification Report**

June 20, 2013

**SDG L.D.: GBD92055** 



145. Hartford Road, Manchester, CT 06040
D-56 Quarry Road, Trumbull, CT 06611
D 1419 Richland Street, Columbia, SC 29201


. (2) 78 Interstate Drive, West Springfield, MA 01089 (2) 610 Lynndale Court, Suite E, Greenville, NC 27858 (2) 24 Madison Avenue Extension, Albany, NY 12203

275 Promenade Street, Suite 350, Providence, RI 02908
 80 Washington Street, Suite 301, Poughkeepsie, NY 12601
 Other

14105

W	Limit Requirements: 6 (Dans	Reporting and Detection Limit Requirements:	Date Time		Accepted By	Relinquiened By	Transfer
						-	
				-			
-1		9 20 62 8	\	7 (13)	-\	EEL ML	1
		9000	7	02.91 -		EC. 0.6	*
LIGHT EEL	-	99069	7	7201		EFEC. DAS	\ 9
-1		92059	7	COM INCO		Tol 821	\ \ \
7	-	92058	2	Yal		500 208	+
tode, tol	-	92057	2	O PRIO		TOC OLA	3
1	•	92026	7	YOUR /	· \	TOC - 018	7
Ph		92055	\	10001 5/12/0	٧	DDC- NA	<u>`</u>
SON DAY AND THE TANK AND SONDERS	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$		1987	Date Time Sampled Sampled	Source	Sample Number 4 56 20 18012. 0120	Item Transfer Check No. 1 2 3 4
SE TO MAN	TOWNED OF THE		· ×			Condling	X=Other Sure Condition
20 / 20 / 20 / 20 / 20 / 20 / 20 / 20 /	So X Sold	SSEX SE			W=Waste iment A=Air	W PW=Potable Water T=Treatment Facility B=Sodiment	Source Codes: MW=Monitoring Well SW=Surface Water
SAL S	OS FRIT	( )		Date: 10/12/15		Wa W	Sampler's Signatuee
; cs/////						21389.AZ	P.O. No.: 2012 1389. AL
Pero		st	Request		+		INVOICE TO:
Containers		iis	Analysis	ارينها.	ARZON REPECTS		REPORT TO:
LABORATORY PROBLY	PA. AZE	2012.1389.415		Project Location	Project	PROJECT NAME BRS-CLOWGA M. L. U. School	PROJECT NAME BSS-CLIOMON V
ys*	O 2 Days* O Standard	4105		RECORD		CHAIN-OF-CUSTODY	
		2 4 4 7	•				

Additional Comments:



146.Hartford Road, Manchester, CT 06040 12-56 Quarry Road, Trumboll, CT 06611 Il 1419 Richland Sweet, Columbia, SC 29201

78 Interstate Drive, West Springfield, MA 01089
 610 Lynnckle Court, Suire E, Greenville, NC 27858
 24 Madison Avenue Extension, Albany, NY 12203

 275 Promenade Street, Suite 350, Providence, RI -02908
 80 Washington Street, Suite 301, Poughkeepsie, NY 12601 O Other

名 اهلا ملاقا Pack me ag Sk O Other (d "Surcharge Applies LABORATORY Procur Containers 主 EONEY. days) U.Standard ( O 1 Day Reporting and Detection Limit Requirements: 20121389.42E PROJECT NUMBER 200G 200G 1000G S C 2058 3060 2062 0 205 206 <u>8</u> ō σ o 6 σ σ σ 14105 Request Analysis le St Time Sampled 619 16010 **6**3 SS I 1690 9 **₹** CHAIN-OF-CUSTODY RECORD 3 Date: 16/12/13 Project Location
Stanford (प्राप्ति । Dete Sampled LARZEN REFICED W=Waste A=Air Source S=Soil B=Sediment Sample Number St. 2013-Biolt. 6926 BBS-Claman M. Ldx School Kevins WIE ( ARMY PW=Potable Water 228 BUL TO - 018 25C. 018 IDC OLA EEC. OLA TOC: NA ESC. ME P.O. No.: 2012 1389. AZE Sampler's Signature Condition ĕ ă PROJECT NAME Transfer Check MW=Monitoring Well SW=Surface Water X=Other Surch m REPORT TO: N INVOICE TO: Source Codes: ģ کے + 9 +

Sande during extende えなかれ 8 Additional Comments 1453 (\$80 Q Time を記述 ក្នុ Accepted By CASTER 35+ De ころがない niched By Transfer Number d

Shirt and James 14-13



# Appendix B

Laboratory Analysis and Chain of Custody Adjacent Porous Surfaces - Bulk



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

May 30, 2013

FOR:

Attn: Mr. Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

see "By" below

Sample Information

Matrix:

P.O.#:

SOLID

F&OPCBTR

Location Code: Rush Request:

Standard

**Custody Information** 

Collected by: Received by:

Analyzed by:

ВН

LB

Date 05/22/13

<u>Time</u> 16:00

05/23/13

14:20

20121389.A2E

Laboratory Data

Phoenix ID: BD82592

SDG ID: GBD82592

Project ID:

CLOONAN MIDDLE SCHOOL-WINDOW & DOOR REP.

Client ID:

201305221007 IWOGC-01-AS CONCRETE 01A

Parameter	Result	RL/ PQL	Units	Date/Time	Ву	Reference
Percent Solid	99		%	05/23/13	JL	E160.3
Extraction for PCB	Completed			05/23/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1221	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1232	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1242	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1248	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1254	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1260	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1262	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1268	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
QA/QC Surrogates			3 3	50/2 11 70	7100	00400/0002
% DCBP	82		%	05/24/13	AW	30 - 150 %
% TCMX	86		%	05/24/13	AW	30 - 150 %

Project ID: CLOONAN MIDDLE SCHOOL-WINDOW & DOOR REP.

Client ID: 201305221007 IWOGC-01-AS CONCRETE 01A

Phoenix I.D.: BD82592

RL/

Parameter

Result

PQL

Units

Date/Time

y Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

### Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

May 30, 2013

Reviewed and Released by: Greg Lawrence, Assistant Lab Director



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# Analysis Report

May 30, 2013

FOR:

Attn: Mr. Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sample Information

Matrix:

SOLID

**Custody Information** Collected by:

ВН

<u>Date</u> 05/22/13 <u>Time</u> 16:20

Location Code:

F&OPCBTR

Received by:

LB

05/23/13

14:20

Rush Request:

Standard

Analyzed by:

see "By" below

P.O.#:

20121389.A2E

Laboratory Data

SDG ID: GBD82592 Phoenix ID: BD82593

Project ID:

CLOONAN MIDDLE SCHOOL-WINDOW & DOOR REP.

Client ID:

201305221007 IWOGC-01-AS CONCRETE 01B

		RL/					
Parameter	Result	PQL	Units	Date/Time	Ву	Reference	
Percent Solid	100		%	05/23/13	JL	E160.3	—
Extraction for PCB	Completed			05/23/13	PP/K	SW3540C	
PCB (Soxhlet)							
PCB-1016	ND	0.32	mg/kg	05/28/13	AW	3540C/8082	
PCB-1221	ND	0.32	mg/kg	05/28/13	AW	3540C/8082	
PCB-1232	ND	0.32	mg/kg	05/28/13	AW	3540C/8082	
PCB-1242	ND	0.32	mg/kg	05/28/13	AW	3540C/8082	
PCB-1248	ND	0.32	mg/kg	05/28/13	AW	3540C/8082	
PCB-1254	0.52	0.32	mg/kg	05/28/13	άw	3540C/8082	
PCB-1260	ND	0.32	mg/kg	05/28/13	AW	3540C/8082	
PCB-1262	ND	0.32	mg/kg	05/28/13	AW	3540C/8082	
PCB-1268	ND	0.32	mg/kg	05/28/13	AW	3540C/8082	
QA/QC Surrogates						00.00002	
% DCBP	>150		%	05/28/13	AW	30 - 150 %	3
% TCMX	90		%	05/28/13	AW	30 - 150 %	

Project ID: CLOONAN MIDDLE SCHOOL-WINDOW & DOOR REP.

Client ID: 201305221007 IWOGC-01-AS CONCRETE 01B

RL/

Parameter Result PQL Units Date/Time By Reference

3 = This parameter exceeds laboratory specified limits.

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

### **Comments:**

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

May 30, 2013

Reviewed and Released by: Greg Lawrence, Assistant Lab Director

Phoenix I.D.: BD82593



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# Analysis Report

May 30, 2013

FOR:

Attn: Mr. Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sample Information
--------------------

SOLID

Collected by:

**Custody Information** BH

Date 05/22/13 <u>Time</u>

Location Code:

F&OPCBTR

Received by:

LB

05/23/13

16:40 14:20

Rush Request:

Standard

Analyzed by:

see "By" below

P.O.#:

Matrix:

20121389.A2E

**Laboratory Data** 

SDG ID: GBD82592 Phoenix ID: BD82594

Project ID:

CLOONAN MIDDLE SCHOOL-WINDOW & DOOR REP.

Client ID:

201305221007 IWOGC-01-AS CONCRETE 01C

or RL/

Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	99	_	%	05/23/13	JL	E160.3
Extraction for PCB	Completed			05/23/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1221	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1232	· ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1242	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1248	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1254	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1260	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1262	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1268	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	84		%	05/24/13	AW	30 - 150 %
% TCMX	89		%	05/24/13	AW	30 - 150 %

Project ID: CLOONAN MIDDLE SCHOOL-WINDOW & DOOR REP.

Client ID: 201305221007 IWOGC-01-AS CONCRETE 01C

RL/

Parameter Result PQL

Units

Date/Time

y Reference

Phoenix I.D.: BD82594

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level **Comments:**

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

May 30, 2013

Reviewed and Released by: Greg Lawrence, Assistant Lab Director

Page 6 of 22 Ver 1



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

May 30, 2013

FOR:

Attn: Mr. Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sam	ple Inf	ormation

Matrix:

SOLID

Collected by:

**Custody Information** BH

<u>Date</u> 05/22/13 <u>Time</u> 16:59

Location Code:

F&OPCBTR

Received by:

LB

05/23/13

14:20

Rush Request:

Standard

Analyzed by:

see "By" below

SDG ID: GBD82592

P.O.#:

20121389.A2E

**Laboratory Data** 

Phoenix ID: BD82595

Project ID:

CLOONAN MIDDLE SCHOOL-WINDOW & DOOR REP.

Client ID:

201305221007 IWOBC-20-AS-BRICK-01

RL/

Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100		%	05/23/13	JL	E160.3
Extraction for PCB	Completed			05/23/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1221	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1232	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1242	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1248	, ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1254	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1260	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1262	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1268	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	. 86		%	05/24/13	AW	30 - 150 %
% TCMX	88		%	05/24/13	AW	30 - 150 %

Project ID: CLOONAN MIDDLE SCHOOL-WINDOW & DOOR REP.

Client ID: 201305221007 IWOBC-20-AS-BRICK-01

RL/

Parameter Result PQL Units Date/Time By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

### Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

May 30, 2013

Reviewed and Released by: Greg Lawrence, Assistant Lab Director

Phoenix I.D.: BD82595

Page 8 of 22 Ver 1



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

May 30, 2013

FOR:

**Custody Information** 

Attn: Mr. Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sample I	<u>Information</u>

Matrix:

SOLID

Collected by:

вн

<u>Date</u> 05/22/13

Time

Location Code:

F&OPCBTR

Received by:

LB

05/23/13

17:15 14:20

Rush Request:

Standard

20121389.A2E

Analyzed by:

see "By" below

Laboratory Data

SDG ID: GBD82592

Phoenix ID: BD82596

P.O.#:

CLOONAN MIDDLE SCHOOL-WINDOW & DOOR REP.

Project ID: Client ID:

201305221007 B1AUWS-18-AS-CONCRETE-01

RL/

		1 (L.)				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	99		%	05/23/13	JL	E160.3
Extraction for PCB	Completed			05/23/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1221	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1232	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1242	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1248	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1254	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1260	0.67	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1262	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1268	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	83		%	05/24/13	AW	30 - 150 %
% TCMX	87		%	05/24/13	AW	30 - 150 %

Client ID: 201305221007 B1AUWS-18-AS-CONCRETE-01

RL/

Parameter Result PQL Units Date/Time By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

### Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

May 30, 2013

Reviewed and Released by: Greg Lawrence, Assistant Lab Director

Phoenix I.D.: BD82596

Page 10 of 22 Ver 1



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

May 30, 2013

FOR:

Attn: Mr. Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sample	Information
Callible	IIIIOIIIIatioii

Matrix:

P.O.#:

SOLID

F&OPCBTR

Location Code: Rush Request:

Standard

Standard

20121389.A2E

**Custody Information** 

Collected by: Received by:

Analyzed by:

В

BH LB <u>Date</u> 05/22/13 <u>Time</u> 17:30

05/23/13

14:20

see "By" below

# **Laboratory Data**

SDG ID: GBD82592

Phoenix ID: BD82597

Project ID:

CLOONAN MIDDLE SCHOOL-WINDOW & DOOR REP.

Client ID:

201305221007 ESFOC-27-AS-BRICK-01

RL/

Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100		%	05/23/13	JL	E160.3
Extraction for PCB	Completed			05/23/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	0.32	mg/kg	05/24/13	AW	3540C/8082
PCB-1221	ND	0.32	mg/kg	05/24/13	AW	3540C/8082
PCB-1232	ND	0.32	mg/kg	05/24/13	AW	3540C/8082
PCB-1242	ND	0.32	mg/kg	05/24/13	AW	3540C/8082
PCB-1248	ND	0.32	mg/kg	05/24/13	AW	3540C/8082
PCB-1254	ND.	0.32	mg/kg	05/24/13	AW	3540C/8082
PCB-1260	ND	0.32	mg/kg	05/24/13	AW	3540C/8082
PCB-1262	ND:	0.32	mg/kg	05/24/13	AW	3540C/8082
PCB-1268	ND	0.32	mg/kg	05/24/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	81		%	05/24/13	AW	30 - 150 %
% TCMX	86		%	05/24/13	AW	30 - 150 %

Client ID: 201305221007 ESFOC-27-AS-BRICK-01

**RL** 

Parameter Result PQL Units Date/Time By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

## **Comments:**

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

May 30, 2013

Reviewed and Released by: Greg Lawrence, Assistant Lab Director

Phoenix I.D.: BD82597

Page 12 of 22 Ver 1



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

May 30, 2013

FOR:

Attn: Mr. Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sample Information

Matrix:

Location Code:

SOLID

F&OPCBTR

Rush Request: Standard

P.O.#:

20121389.A2E

**Custody Information** 

**Laboratory Data** 

Collected by:

Analyzed by:

Received by:

ВН LB

see "By" below

05/22/13 05/23/13

<u>Date</u>

17:55 14:20

<u>Time</u>

SDG ID: GBD82592

Phoenix ID: BD82598

Project ID:

CLOONAN MIDDLE SCHOOL-WINDOW & DOOR REP.

Client ID:

201305221007 EWPL-35-AS-BRICK-01

**RL**/

Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100		%	05/23/13	JL	E160.3
Extraction for PCB	Completed			05/23/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1221	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1232	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1242	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1248	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1254	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1260	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1262	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1268	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	88		%	05/24/13	AW	30 - 150 %
% TCMX	90		%	05/24/13	AW	30 - 150 %

Client ID: 201305221007 EWPL-35-AS-BRICK-01

RL/

Parameter Result PQL Units Date/Time By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

## **Comments:**

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

May 30, 2013

Reviewed and Released by: Greg Lawrence, Assistant Lab Director

Phoenix I.D.: BD82598

Page 14 of 22 Ver 1



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

May 30, 2013

FOR:

Attn: Mr. Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Samp	le In	forn	nation
Camp		10111	auon

Matrix:

SOLID

Collected by:

Date

Time

Location Code:

F&OPCBTR

BH LB 05/22/13 05/23/13 18:20

Rush Request:

Standard

Received by: Analyzed by:

see "By" below

14:20

P.O.#:

20121389.A2E

**Laboratory Data** 

**Custody Information** 

SDG ID: GBD82592

Phoenix ID: BD82599

Project ID:

CLOONAN MIDDLE SCHOOL-WINDOW & DOOR REP.

Client ID:

201305221007 FCYSFC-33-AS-BRICK-01

		KL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100	,	%	05/23/13	JL	E160.3
Extraction for PCB	Completed			05/23/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1221	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1232	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1242	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1248	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1254	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1260	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1262	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
PCB-1268	ND	0.33	mg/kg	05/24/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	90		%	05/24/13	AW	30 - 150 %
% TCMX	76		%	05/24/13	AW	30 - 150 %

Client ID: 201305221007 FCYSFC-33-AS-BRICK-01

RL/

Parameter Result PQL Units Date/Time By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

## **Comments:**

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

May 30, 2013

Reviewed and Released by: Greg Lawrence, Assistant Lab Director

Phoenix I.D.: BD82599



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

May 30, 2013

FOR:

Attn: Mr. Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sample Information		Custody Informa	<u>tion</u>	<u>Date</u>	<u>Time</u>
Matrix:	SOLID	Collected by:	BH	05/22/13	18:45
Location Code:	F&OPCBTR	Received by:	LB	05/23/13	14:20

Rush Request: Standard Analyzed by: see "By" below

P.O.#: 20121389.A2E Laboratory Data

SDG ID: GBD82592 Phoenix ID: BD82600

Project ID: CLOONAN MIDDLE SCHOOL-WINDOW & DOOR REP.

Client ID: 201305221007 EWOC-23-AS-BRICK-01

RI/ Parameter Result PQL Units Date/Time Reference Percent Solid 100 % 05/23/13 JL E160.3 Extraction for PCB Completed 05/23/13 PP/K SW3540C PCB (Soxhlet) PCB-1016 ND 0.33 3540C/8082 05/24/13 AW mg/kg PCB-1221 ND 0.33 05/24/13 AW 3540C/8082 mg/kg PCB-1232 ND 0.33 mg/kg 05/24/13 AW 3540C/8082 PCB-1242 ND 0.33 05/24/13 AW 3540C/8082 mg/kg ND 0.33 05/24/13 3540C/8082 PCB-1248 AW mg/kg PCB-1254 ND 0.33 mg/kg 05/24/13 3540C/8082 PCB-1260 ND 0.33 05/24/13 AW 3540C/8082 mg/kg PCB-1262 ND 0.33 05/24/13 ΑW 3540C/8082 mg/kg 0.33 3540C/8082 PCB-1268 ND mg/kg 05/24/13 AW QA/QC Surrogates % DCBP 86 % 05/24/13 30 - 150 % 30 - 150 % % TCMX 84 % 05/24/13 AW

Client ID: 201305221007 EWOC-23-AS-BRICK-01

RL/

Parameter Result PQL Units Date/Time By Reference

RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

## Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

May 30, 2013

Reviewed and Released by: Greg Lawrence, Assistant Lab Director

Phoenix I.D.: BD82600



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

May 30, 2013

FOR:

Attn: Mr. Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sam	ple	Inforr	nation

Matrix:

SOLID

Collected by:

**Custody Information** BH

05/22/13

<u>Time</u> 19:10

Location Code:

F&OPCBTR

Received by:

LB

05/23/13

Date

14:20

Rush Request:

Standard

Analyzed by:

see "By" below

SDG ID: GBD82592

P.O.#:

20121389.A2E

Laboratory Data

Phoenix ID: BD82601

Project ID:

CLOONAN MIDDLE SCHOOL-WINDOW & DOOR REP.

Client ID:

201305221007 EVLC-31-AS-CONCRETE-01

Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	97		%	05/23/13	JL	E160.3
Extraction for PCB	Completed			05/23/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1221	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1232	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1242	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1248	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1254	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1260	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1262	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1268	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	86		%	05/24/13	AW	30 - 150 %
% TCMX	70		%	05/24/13	AW	30 - 150 %

Client ID: 201305221007 EVLC-31-AS-CONCRETE-01

RL/

Parameter Result PQL Units Date/Time By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

### **Comments:**

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

May 30, 2013

Reviewed and Released by: Greg Lawrence, Assistant Lab Director

Phoenix I.D.: BD82601



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

May 30, 2013

FOR:

Attn: Mr. Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sample Information

SOLID

**Custody Information** 

Date

<u>Time</u>

Matrix:

SOLID

Collected by:

BH

05/22/13

19:30

Location Code:

F&OPCBTR

Received by:

LB

05/23/13

14:20

Rush Request:

Standard

Analyzed by:

see "By" below

P.O.#:

20121389.A2E

**Laboratory Data** 

SDG ID: GBD82592

Phoenix ID: BD82602

Project ID:

CLOONAN MIDDLE SCHOOL-WINDOW & DOOR REP.

Client ID:

201305221007 EDFC-26-AS-CONCRETE-01

RL/

		KL/				
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	98		%	05/23/13	JL	E160.3
Extraction for PCB	Completed			05/23/13	PP/K	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1221	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1232	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1242	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1248	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1254	ND .	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1260	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1262	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
PCB-1268	ND	0.34	mg/kg	05/24/13	AW	3540C/8082
QA/QC Surrogates						
% DCBP	84		%	05/24/13	AW	30 - 150 %
% TCMX	85		%	05/24/13	AW	30 - 150 %

Client ID: 201305221007 EDFC-26-AS-CONCRETE-01

RL/

Parameter Result PQL Units Date/Time By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

May 30, 2013

Reviewed and Released by: Greg Lawrence, Assistant Lab Director

Page 22 of 22

Ver 1

Phoenix I.D.: BD82602



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# QA/QC Report

May 30, 2013

# **QA/QC Data**

SDG I.D.: GBD82592

Parameter	Blank	LCS %	LCSD %	LCS RPD	MS %	MSD %	MS RPD	Rec Limits	% RPD Limits
QA/QC Batch 231896, QC S BD82599, BD82600, BD826		2592, BD82593, BD8	2594, E	3D82595	5, BD8	2596, B	D82597	, BD8259	8,
Polychlorinated Biphe	nyls - Solid								
PCB-1016	ND	79	79	0.0	82	79	3.7	40 - 140	30
PCB-1221	ND							40 - 140	30
PCB-1232	, ND							40 - 140	30
PCB-1242	ND							40 - 140	30
PCB-1248	ND							40 - 140	30
PCB-1254	ND							40 - 140	30
PCB-1260	ND	85	83	2.4	88	87	1.1	40 - 140	30
PCB-1262	ND							40 - 140	30
PCB-1268	ND							40 - 140	30
% DCBP (Surrogate Rec)	82	82	83	1.2	95	85	11.1	30 - 150	30
% TCMX (Surrogate Rec)	81	84	83	1.2	91	87	4.5	30 - 150	30

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

RPD - Relative Percent Difference

LCS - Laboratory Control Sample

LCSD - Laboratory Control Sample Duplicate

MS - Matrix Spike

MS Dup - Matrix Spike Duplicate

NC - No Criteria

Intf - Interference

Phyllis Shiller, Laboratory Director

May 30, 2013

•
₽
<del>-</del>
Φ
8
Δ_

# Sample Criteria Exceedences Report

GBD82592 - FOPCBTR

Criteria

Phoenix Analyte

Acode

SampNo

\*\*\* No Data to Display \*\*\*

Requested Criteria: None

Thursday, May 30, 2013

State: CT

Result

귐

Criteria

Analysis Units

RL Criteria

Phoenix Laboratories does not assume responsibility for the data contained in this report. It is provided as an additional tool to identify requested criteria exceedences. All efforts are made to ensure the accuracy of the data (obtained from appropriate agencies). A lack of exceedence information does not necessarily suggest conformance to the criteria. It is ultimately the site professional's responsibility to determine appropriate compliance.

# Reasonable Confidence Protocol Laboratory Analysis QA/QC Certification Form

Labo	oratory Name: Phoenix Environmental Labs, Inc. Client: F&C	PCBTR
Proje	ect Location: CLOONAN MIDDLE SCHOOL-W Project Number:	
Labo	bratory Sample ID(s): BD82592, BD82593, BD82594, BD82595, BD82596, BD82599, BD82600, BD82601, BD82602	BD82597, BD82598,
Sam	pling Date(s): 5/22/2013	
RCP	Methods Used:	
13	311/1312	☐ EPH ☐ TO15
<b>√</b> 80	82 8151 8260 8270 ETPH 9010/9012	☐ VPH
1.	For each analytical method referenced in this laboratory report package, were all specified QA/QC performance criteria followed, including the requirement to explain any criteria falling outside of acceptable guidelines, as specified in the CT DEP method-specific Reasonable Confidence Protocol documents?	✓ Yes □ No
1a.	Were the method specified preservation and holding time requirements met?	✓ Yes □ No
1b.	EPH and VPH methods only: Was the VPH or EPH method conducted without significant modifications (see section 11.3 of respective RCP methods)	☐ Yes ☐ No ☑ NA
2.	Were all samples received by the laboratory in a condition consistent with that described on the associated Chain-of-Custody document(s)?	✓ Yes □ No.
3.	Were samples received at an appropriate temperature (< 6 Degrees C)?	✓ Yes □ No □ NA
4.	Were all QA/QC performance criteria specified in the Reasonable Confidence Protocol documents achieved?	✓ Yes □ No
5a.	Were reporting limits specified or referenced on the chain-of-custody?	☑ Yes □ No
5b.	Were these reporting limits met?	☑ Yes ☐ No ☐ NA
6.	For each analytical method referenced in this laboratory report package, were results reported for all constituents identified in the method-specific analyte lists presented in the Reasonable Confidence Protocol documents?	✓ Yes □ No □ NA
7.	Are project-specific matrix spikes and laboratory duplicates included in the data set?	☐ Yes ☑ No ☐ NA
<u></u>	For all questions to which the response was "No" (with the exception of question #5a, #7), provided in an attached narrative. If the answer to question #1, #1A or 1B is "No", the data requirements for "Reasonable Confidence".	a package does not meet the
and	e undersigned, attest under the pains and penalties of perjury that, to t belief and based upon my personal inquiry of those responsible for pr tained in this analytical report, such information is accurate and compl	oviding the information
۸. ۱	Date: Thurs	day, May 30, 2013
	horized nature: Printed Name: Greg	Lawrence
	Position: Assis	tant Lab Director




☐ 146 Hartford Road, Manchester, CT 06040 □ 1419 Richland Street, Columbia, SC 29201 L 56 Quarry Road, Trumbull, CT 06611

☐ 78 Interstate Drive, West Springfield, MA 01089

□ 317 Iron Horse Way, Suite 204, Providence, RI 02908

□ Other

🗆 80 Washington Street, Suite 301, Poughkeepsie, NY



□ 24-Hour\* □ 72-Hour\*

\_\_ (days)

Other \_\_

□ 48-Hour\* (Standard ( days) \*Surcharge Applies

27775
CHAIN-OF-CUSTODY RECORD

810 Raloca 75,500 Comments Pessyllid Q Ru OSE TWO OSE HOWN TISSEE NO ODO DE DE DE SENTE LABORATORY Containers Phoenix 42同 2021389. PROJECT NUMBER 2800 130RS \$ 800 Analysis Request Stemford, ct 2-22-13 1930 Sampled B=Sediment PROJECT LOCATION Date Sampled S=Soil C=Concrete Cloonen Middle School Window - Dow Neplacement Date: REPORT TO: KEULIN MCLUNTY / KONON REACHILD Source Code X Source Codes:

MW=Monitoring Well PW=Potable Water T=Treaument Facility
SW=Surface Water ST=Stormwater W=Waste A=Air X=Other Adjoint Sulace (Brick, whenk EARC-26-45-CONCORTE-01 Sample Number 201 5 0 5 2 105 Sampler's Signature: R. Hallur 2012 1589. ALE PROJECT NAME 1 2 3 4 Transfer Check INVOICE TO: P.O. No.: Item No.

Transfer Number	Relinquished By	Accepted By	Date Time	me Charge Exceptions:   Charge
-	B Hofolinia	Flo talke	1-23-13 11	4-28-19 1100 Reporting and Detection Limit Requirements: DRCP Deliverables DMCP CAM Cert.
2	Fro PRIDGE	Fort Laurie 5.3.15 1040	5.23.15 10	40 CIPPM
3	Adolusia suu	CKINNIA)	500 PU	52/9 V20 Additional Comments:
4			) )	



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

July 03, 2013

FOR:

Attn: Mr. Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sample Information

Matrix:

SOLID

Location Code:

F&OPCBTR

Rush Request:

24 Hour

P.O.#:

20121389.A2E

Custody Information

Collected by: Received by:

Analyzed by:

BH LB

06/27/13

9:00

Time

06/28/13

07/01/13

Date

16:36

see "By" below

<u>aboratory Data</u>

SDG ID: GBD98872

Phoenix ID: BD98872

Project ID:

**CLOONAN SCHOOL** 

Client ID:

% TCMX

201306271007 IDC-02B

Diluted Out

RL/ Parameter Result PQL Units Date/Time By Reference Percent Solid 100 1 % 06/28/13 E160.3 Caulk Extraction for PCB Completed 06/28/13 NP/HB SW3540C PCB (Soxhlet) PCB-1016 ND 6.1 mg/kg 07/01/13 AW 3540C/8082 PCB-1221 ND 6.1 mg/kg 07/01/13 AW 3540C/8082 PCB-1232 ND 6.1 mg/kg 07/01/13 ΑW 3540C/8082 PCB-1242 ND 6.1 07/01/13 mg/kg AW 3540C/8082 PCB-1248 ND 6.1 07/01/13 mg/kg AW 3540C/8082 PCB-1254 14 6.1 mg/kg 07/01/13 AW 3540C/8082 PCB-1260 ND 6.1 mg/kg 07/01/13 ΑW 3540C/8082 PCB-1262 ND 6.1 mg/kg 07/01/13 AW 3540C/8082 PCB-1268 ND 6.1 mg/kg 07/01/13 ΑW 3540C/8082 **QA/QC Surrogates** % DCBP Diluted Out % 07/01/13 AW 30 - 150 %

%

30 - 150 %

Project ID: CLOONAN SCHOOL Client ID: 201306271007 IDC-02B

Phoenix I.D.: BD98872

RL/

Parameter Result PQL Units Date/Time By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

### **Comments:**

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

July 03, 2013

Reviewed and Released by: Greg Lawrence, Assistant Lab Director

Page 2 of 6 Ver 1



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

July 03, 2013

FOR:

Attn: Mr. Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sample Information

Matrix:

SOLID

F&OPCBTR

Location Code: Rush Request:

24 Hour

**Custody Information** 

Collected by: Received by:

Analyzed by:

BH

LB

see "By" below

<u>Date</u> 06/27/13

<u>Time</u> 9:20

06/28/13

16:36

P.O.#:

20121389.A2E

aboratory Data

SDG ID: GBD98872

Phoenix ID: BD98873

Project ID:

**CLOONAN SCHOOL** 

Client ID:

201306271007 IDC-02B AS CONCRETE

Parameter Percent Solid	Result	RL/ PQL	Units	Date/Time	By	Reference
Extraction for PCB  PCB (Soxhlet)	99 Completed		%	06/29/13 06/28/13	JL	E160.3 SW3540C
PCB-1016 PCB-1221 PCB-1232 PCB-1242 PCB-1248 PCB-1254 PCB-1260 PCB-1262 PCB-1268 QA/QC Surrogates % DCBP % TCMX	ND ND ND ND 0.49 ND ND ND	0.33 0.33 0.33 0.33 0.33 0.33 0.33 0.33	mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg	07/01/13 07/01/13 07/01/13 07/01/13 07/01/13 07/01/13 07/01/13 07/01/13 07/01/13	AW AW	3540C/8082 3540C/8082 3540C/8082 3540C/8082 3540C/8082 3540C/8082 3540C/8082 3540C/8082 3540C/8082 30 - 150 %

Project ID: CLOONAN SCHOOL

Client ID: 201306271007 IDC-02B AS CONCRETE

Phoenix I.D.: BD98873

RL/

Parameter

Result

**PQL** 

Units

Date/Time

By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level **Comments:**

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200. This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

Reviewed and Released by: Greg Lawrence, Assistant Lab Director



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **Analysis Report**

July 03, 2013

FOR:

Attn: Mr. Kevin McCarthy

Fuss & O'Neill, Inc. 56 Quarry Road Trumbull, CT 06611

Sample Information

SOLID

<u>Custody Information</u>

<u>Date</u> <u>Time</u>

Matrix:

F&OPCBTR

Collected by:

BH

06/27/13 9:45

06/28/13

Location Code:

CALL

Received by:

**Laboratory Data** 

LB

16:36

Rush Request: P.O.#:

24 Hour 20121389.A2E Analyzed by:

see "By" below

SDG ID: GBD98872

Phoenix ID: BD98874

Project ID:

CLOONAN SCHOOL

Client ID:

201306271007 IDC-01A-AS BRICK

RL/

Daramatar	D 14	DO!		<b>--</b> .	_	
Parameter	Result	PQL	Units	Date/Time	Ву	Reference
Percent Solid	100		%	06/29/13	JL	E160.3
Extraction for PCB	Completed			06/28/13	NP/HB	SW3540C
PCB (Soxhlet)						
PCB-1016	ND	0.33	mg/kg	07/01/13	AW	3540C/8082
PCB-1221	ND	0.33	mg/kg	07/01/13	AW	3540C/8082
PCB-1232	ND	0.33	mg/kg	07/01/13	AW	3540C/8082
PCB-1242	ND	0.33	mg/kg	07/01/13	AW	3540C/8082
PCB-1248	ND	0.33	mg/kg	07/01/13	AW	3540C/8082
PCB-1254	ND	0.33	mg/kg	07/01/13	AW	3540C/8082
PCB-1260	ND	0.33	mg/kg	07/01/13	AW	3540C/8082
PCB-1262	ND	0.33	mg/kg	07/01/13	AW	3540C/8082
PCB-1268	ND	0.33	mg/kg	07/01/13	AW	3540C/8082
QA/QC Surrogates			. •			
% DCBP	88		%	07/01/13	AW	30 - 150 %
% TCMX	85		%	07/01/13	AW	30 - 150 %

Project ID: CLOONAN SCHOOL

Client ID: 201306271007 IDC-01A-AS BRICK

Phoenix I.D.: BD98874

RL/

Parameter

Result

PQL

Units

Date/Time

By Reference

# RL/PQL=Reporting/Practical Quantitation Level ND=Not Detected BRL=Below Reporting Level

## Comments:

All soils, solids and sludges are reported on a dry weight basis unless otherwise noted in the sample comments.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

This report must not be reproduced except in full as defined by the attached chain of custody.

Phyllis Shiller, Laboratory Director

July 03, 2013

Reviewed and Released by: Greg Lawrence, Assistant Lab Director



587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045 Tel. (860) 645-1102 Fax (860) 645-0823

# **QA/QC** Report

July 03, 2013

# QA/QC Data

SDG I.D.: GBD98872

Parameter	Blank	LCS %	LCSD %	LCS RPD	MS %	MSD %	MS RPD	% Rec Limits	% RPD Limits
QA/QC Batch 237952, QC Sa	ample No: BD98943 (BD98	872, BD98873, BD9	8874)						
Polychlorinated Bipher			,						
PCB-1016	ND	68	78	13.7	83	79	4.9	40 - 140	30
PCB-1221	ND							40 - 140	30
PCB-1232	ND							40 - 140	30
PCB-1242	ND							40 - 140	30
PCB-1248	ND							40 - 140	30
PCB-1254	ND							40 - 140	30
PCB-1260	ND	71	95	28.9	93	89	4.4	40 - 140	30
PCB-1262	ND							40 - 140	30
PCB-1268	ND							40 - 140	30
% DCBP (Surrogate Rec)	77	92	101	9.3	100	97	3.0	30 - 150	30
% TCMX (Surrogate Rec)	77	72	81	11.8	87	83	4.7	30 - 150	30

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

**RPD - Relative Percent Difference** 

LCS - Laboratory Control Sample

LCSD - Laboratory Control Sample Duplicate

MS - Matrix Spike

MS Dup - Matrix Spike Duplicate

NC - No Criteria

Intf - Interference

Phyllis/Shiller, Laboratory Director

July 03, 2013

# Page 1 of 1

# Sample Criteria Exceedences Report

GBD98872 - FOPCBTR

Phoenix Analyte

Criteria

짂 Result

Analysis Units

RL Criteria

\*\*\* No Data to Display \*\*\*

Requested Criteria: None Wednesday, July 03, 2013

State: CT

Acode


SampNo

Phoenix Laboratories does not assume responsibility for the data contained in this report. It is provided as an additional tool to identify requested criteria exceedences. All efforts are made to ensure the accuracy of the data (obtained from appropriate agencies). A lack of exceedence information does not necessarily suggest conformance to the criteria. It is ultimately the site professional's responsibility to determine appropriate compliance.

# Reasonable Confidence Protocol Laboratory Analysis QA/QC Certification Form

Labo	pratory name:	Phoenix Enviro	nmentai Lac	s, inc. Client:	F	&OPCBIR		
Proje	ect Location:	CLOONAN SC	HOOL	Project	Number:			
Labo	oratory Sample	e ID(s): BD9887	2, BD98873	, BD98874				
Sam	pling Date(s):	6/27/2013						
RCP	Methods Used	d:						
13	311/1312	10	7196	7470/7471	8081	EPH		TO15
<b>V</b> 80	082 🗌 818	51 🗌 8260	8270	_ ETPH	9010/9012	☐ VPH		
1.	specified QA/QC any criteria falling	cal method reference performance crite goutside of accepta ble Confidence Pr	ria followed, in able guidelines	cluding the require s, as specified in th	ement to explain	od- ✓ Yes	. 🗆 No	
1a.	Were the method	d specified preserv	ation and hold	ing time requireme	ents met?	✓ Yes	□ No	
1b.		nethods only: Was cations (see sectio				□ Yes	□ No	<b>☑</b> NA
2.		s received by the la associated Chain-			t with that	✓ Yes	□No	
3.	Were samples re	eceived at an appro	priate tempera	ature (< 6 Degrees	C)?	<b>✓</b> Yes	□ No	□NA
4.	Were all QA/QC documents achie	performance criter eved?	ia specified in	the Reasonable C	onfidence Protoc	© Yes	□ No	
5a.	Were reporting li	mits specified or re	ferenced on th	ne chain-of-custod	y?	✓ Yes	□ No	
5b.	Were these repo	rting limits met?				✓ Yes	□ No	□NA
6.	reported for all co	cal method reference onstituents identifie Confidence Protoc	d in the metho	d-specific analyte	age, were results lists presented in	Yes	□No	□NA
7.	Are project-speci	ific matrix spikes ar	nd laboratory d	luplicates included	in the data set?	☐ Yes	✓ No	□NA
Note:	provided in an at	to which the respo tached narrative. If "Reasonable Confi	the answer to					
and	belief and bas	, attest under ti ed upon my pe inalytical repor	rsonal inqu	iry of those res	sponsible for	providing th	•	
		۸. ۱ .			Date: We	dnesday, Jul	ly 03. 20°	13
	horized nature:	Hoose	me	Print	ed Name: Gre	•	•	•
J		0			Position: Ass	sistant Lab Di	irector	







# **RCP Certification Report**

July 03, 2013

SDG I.D.: GBD98872

### **PCB Narration**

Were all QA/QC performance criteria specified in the Reasonable Confidence Protocol documents achieved? Yes.

Instrument:

Au-ecd7 07/01/13-1 (BD98872, BD98874)

8082 Narration:

The initial calibration RSD for the compound list was less than 15% except for the following compounds: none

The continuing calibration standards were within acceptance criteria except for the following compounds: none

Printed Name

Adam Werner

Position:

Chemist

Date:

7/1/2013

**Instrument:** 

Au-ecd8 07/01/13-1 (BD98873)

8082 Narration:

The initial calibration RSD for the compound list was less than 15% except for the following compounds: none

The continuing calibration standards were within acceptance criteria except for the following compounds: none

**Printed Name** 

Adam Werner

Position:

Chemist

Date:

7/1/2013

### QC (Batch Specific)

------ Sample No: BD98943, QA/QC Batch: 237952 -----

All LCS recoveries were within 40 - 140 with the following exceptions: None.

All LCSD recoveries were within 40 - 140 with the following exceptions: None.

All LCS/LCSD RPDs were less than 30% with the following exceptions: None.

### **Temperature Narration**

The samples were received at 6C with cooling initiated. (Note acceptance criteria is above freezing up to 6°C)



Environmental Laboratories, Inc.
587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045
Tel. (860) 645-1102 Fax (860) 645-0823



# **RCP Certification Report**

July 03, 2013

SDG I.D.: GBD98872

FUSS & O'NEILL Disciplines to Deliver

☐ 146 Hartford Road, Manchester, CT 06040 ☐ 56 Quarry Road, Trumbull, CT 06611 ☐ 1419 Richland Street, Columbia, SC 29201

(days) \*Surcharge Applies LABORATORY □ Other days) 🗅 3 Days\* 🗅 Standard (\_\_ e 1 Day\* □ 2 Days\* PROJECT NUMBER 2012/1889: AVE ☐ 78 Interstate Drive, West Springfield, MA 01089☐ 610 Lynndale Court, Suite E, Greenville, NC 2785☐ 24 Madison Avenue Extension, Albany, NY 12207 14167 CHAIN-OF-CUSTODY RECORD PROJECT LOCATION (860) 646-2469 • www.FandO.com PROJECT NAME

AUT. SUNTINEE - LONCIE WISJAFFE - BALCK INF DUNCHULA Comments 10005 [ ] 100 055 [ HOEN - Suspelit Containers 14055 EONIH - MSETEL Phoenix iOSEH. 2808 / Politica - 1804 Request Analysis Time Sampled Date: 6-27-18 225 920 98 Starnfrud, Cl Date Sampled 27-9 Adjusant Charle, concrete, W=Waste A=Air Source Code  $\Rightarrow$ IOC-028-AS-CONCRETE L 20c-01A-AS-BRICK S=Soil B=Sediment Sample Number + 001 £790 5102 B. Hoffen PW=Potable Water T=Treatment Facility TDC - 02B Kevin Melar Pay 2013-1389. AZE X=Other BOLK (QUIKUS) shoe 4 Sampler's Signature: Transfer Check MW=Monitoring Well SW=Surface Water Cloopan REPORT TO: 7 7 1 INVOICE TO: Source Codes: P.O. No.: Item No.

,					
Transfer	Relinquished By	Accepted By	Date Time	Reporting and Detection Limit Requirements:	2 ( PPW
-	B. Hobbins	Flo Fridge	6-27 160	600 Additional Comments:	
2	A D Fridge	56 20	5001 1/82/3		
3	5×. >;	A Som Brown	6/28/15 101	-	
4	Folke Solder		11/5/11/	<u> </u>	
			1 21/00/1		



# Appendix C

Technical Specification Section

### DIVISION 2 - SITE CONSTRUCTION

### SECTION 02085 - PCB REMEDIATION

### PART 1 - GENERAL

### 1.1 RELATED DOCUMENTS

- A. Drawings and General Provisions of Contract, including General Supplementary Conditions apply to this Section.
- B. Pre-Construction Survey, Sampling, and Analysis of Suspect Asbestos, Lead, and PCB Containing Materials Associated with Proposed Window and Door Removal Project dated April 2013.
- C. Performance Based Disposal Plan dated October 2013.
- D. Hazardous Materials Abatement Drawing HM-01, HM-02, and HM-03.

### 1.2 GENERAL REQUIREMENTS

- A. The PCB Abatement Contractor shall furnish all labor, materials, facilities, equipment, installation services, employee training, notifications, permits, licenses, certifications, agreements and incidentals necessary to perform the specified work. Work shall be performed in accordance with the contract documents, the latest regulations from the Occupational Safety and Health Administration (OSHA), the United States Environmental Protection Agency (EPA), and all other applicable federal, state and local agencies. Whenever the requirements of the above references conflict or overlap, the more stringent provision shall apply.
- B. All project personnel engaged in the work covered under this section shall be trained in accordance with OSHA Regulations 29 CFR 1910.1000 and 29 CFR 1910.1200.
- C. This section specifies the procedures for removal of existing materials containing polychlorinated biphenyls (PCB), equal to or greater than (≥) 50 parts per million (ppm), in the form of interior window opening caulking compounds - grey, window sash and frame adhesive, black interior adhesive under aluminum window sill, window glass, as PCB Bulk Product Waste.
- D. This section also includes the removal of less than (<) 50 ppm PCBs in the form of exterior and interior door caulking compounds, exterior store front caulking compounds, exterior vent caulking compounds, and exterior expansion caulking compounds.
- E. Subsequent cleaning of all adjacent surfaces upon completion of work is also included in this section.
- F. Disturbance or removal of polychlorinated biphenyls (PCB) containing materials may cause a health hazard to workers and building occupants. The PCB Abatement Contractor shall disclose to all of his workers, supervisory personnel, subcontractors and consultants who will be at job site of the seriousness of the

hazard and of proper work procedures which must be followed.

- G. Where in the performance of the work, workers, supervisory personnel, subcontractors, or consultants may encounter, disturb or otherwise function in the immediate vicinity of polychlorinated biphenyls (PCB) containing materials, appropriate, continuous measures as necessary to protect all workers from the hazard of exposure shall be taken. Such measures shall include the procedures and methods described herein, regulations of the OSHA, EPA, and local requirements as applicable.
- H. The results of the testing for PCB containing materials are identified in the Performance Based Disposal Plan.
- I. Project Scope Locations and Work Statement: The project site is the located at Cloonan Middle School, Stamford, Connecticut.

  Locations of work are also detailed on the Figures provided in Performance Based Disposal Plan. The proposed removal and disposal activities to be performed by PCB Abatement Contractor shall include the following:
  - 1. Site preparation and controls to facilitate remediation of PCBs. Containment procedures referenced for the abatement zone must be utilized for PCB Bulk Product Waste removal.
  - 2. Health and Safety in accordance with Occupation Safety and Health Administration (OSHA) requirements.
  - 3. Remove and dispose of approximately 190 window systems containing exterior and interior window caulking and glazing compounds, window sash and frame adhesive, and adhesive under aluminum window sill totaling approximately 2,600 linear feet as PCB Bulk Product Waste mixed with asbestos.
  - 4. Remove and dispose of approximately 24 door systems containing exterior and interior door caulking compounds and store front caulking compounds totaling approximately 1,000 linear feet, 70 expansion systems containing exterior expansion caulking compounds totaling approximately 2,000 linear feet, 50 stairwell expansion systems totaling approximately 1,000 linear feet, and 2 vent systems containing exterior vent caulking compounds totaling approximately 20 linear feet as <50 ppm PCB Containing Materials mixed with asbestos.
  - 5. Cleaning of each work area following complete removal of PCB containing materials to ensure adherence for post cleaning verification levels established in above referenced PIP.
  - 6. Recordkeeping and distribution as required in accordance with 40 CFR part 761.125 (c)(5).

### 1.3 REFERENCES

- A. The publications listed below form a part of this specification to the extent referenced. The publications are referred to in the text by basic designation only. Where a conflict or overlap among regulations and/or these specifications exist, the most stringent requirements shall apply.
  - American National Standards Institute (ANSI)
     a. ANSI.Z89.1 Personnel Protective Equipment -

Protective Headwear for Industrial Worker's Requirements (Latest Revision)

- b. ANSI.Z87
- 2. Code of Federal Regulations (CFR)
  - a. 29 CFR Subpart D- Walking, Working Surfaces
  - b. 29 CFR 1910.120 Hazardous Waste Operations and Emergency Response (HAZWOPER).
  - c. 29 CFR 1910.134 Respiratory Protection Standard
  - d. 29 CFR 191 0.146 Permit-Required Confined Spaces
  - e. 29 CFR 1910.1000 Air Contaminants (Table Z-1)
  - f. 29 CFR 1910.1200 Hazard Communication
  - g. 29 CFR 1926.20 General Health and Safety Provisions
  - h. 29 CFR 1926.57 Ventilation
  - i. 29 CFR 1926.59 Hazard Communication Program
  - j. 29 CFR 1926.62 Lead Exposure in Construction
  - k. 29 CFR 1926.95 Criteria for Personal Protective Equipment
  - 29 CFR 1926, Subpart H Materials Handling, Storage, Use and Disposal
  - m. 29 CFR 1926, Subpart L Scaffolding
  - n. 29 CFR 1926, Subpart M -Fall Protection
  - o. 29 CFR 1926, Subpart X Ladders
  - p. 29 CFR 1926, Subpart Z Toxic and Hazardous Substances
  - q. 40 CFR 50.6 National Primary and Secondary Ambient Air Quality Standards for Particulate Matter
  - r. 40 CFR 260 Hazardous Waste Management System: General
  - s. 40 CFR 261 Identification and Listing of Hazardous Waste
  - t. 40 CFR 262 Standards Applicable to Generators of Hazardous Waste
  - u. 40 CFR 263 Standards Applicable to Transporters of Hazardous Waste
  - v. 40 CFR 264 Standards for Owners and Operators of Hazardous Waste Treatment, Storage, and Disposal Facilities
  - w. 40 CFR 265 Interim Status Standards for Owners and Operators of Hazardous Waste Treatment, Storage, and Disposal Facilities
  - x. 40 CFR 268 Land Disposal Restrictions
  - y. 40 CFR 700 Toxic Substances Control Act (TSCA)
  - z. 40 CFR 761- PCBs Manufacturing, Processing, Distribution in Commerce, and Use Prohibitions
  - aa. 49 CFR 105 Hazardous Materials Program Definitions and General Procedures
  - ab. 49 CFR 171 General Information, Regulations and Definitions
  - ac. 49 CFR 172 Hazardous Material Table, Special Provisions, Hazardous Materials Communications, Emergency Response Information, and Training Requirements
  - ad. 49 CFR 173 Shippers-General Requirements for Shipments and Packaging
  - ae. 49 CFR 177 Carriage by Public Highway
  - af. 49 CFR 176 Specifications for Packaging
- 3. National Institute for Occupational Safety and Health

### (NIOSH)

- a. Publication Number 87-106 Respiratory Decision Logic
- b. NIOSH /OSHA Booklet 3142 Lead in Construction
- C. Occupational Safety and Health Guidance Manual for Hazardous Waste Site Activities (NIOSH Publication 85-115)
- U.S. Environmental Protection Agency (USEPA), Toxic Substances Control Act (TSCA)
  - a. Polychlorinated Biphenyl (PCB) Site Revitalization Guidance Under the Toxic Substances Control Act
  - b. 40 CFR Part 761.50 Applicability (b) (1-8)
  - c. 40 CFR Part 761.61 PCB Remediation Waste
  - d. 40 CFR Part 761.62 PCB Bulk Product Waste
  - e. 40 CFR Part 761.79 Decontamination
- 5. Center for Disease Control (CDC): Air Pollution and Respiratory Health.

### 1.4 DEFINITIONS

- A. The following definitions as used within this technical specification as well as references to specific sections of the Code of Federal Regulation section 40 CRF Part 761 are provided. Definitions are extracted in part from 40 CFR Part 761.3, for full definitions refer to the specified section of regulations.
  - 1. <u>CERCLA</u> means the Comprehensive Environmental Response, Compensation, and Liability Act (42 U.S.C. 9601-9657).
  - 2. Chemical waste landfill means a landfill at which protection against risk of injury to health or the environment from migration of PCBs to land, water, or the atmosphere is provided from PCBs and PCB Items deposited therein by locating, engineering, and operating the landfill as specified in §761.75.
  - 3. <u>Cleanup Site</u> means the areal extent of contamination and all suitable areas in very close proximity to the contamination necessary for implementation of a cleanup of PCB remediation waste, regardless of whether the site was intended for management of waste.
  - 4. Containment means the area which establishes a contaminated area and surrounds the location where PCB and/or other toxic or hazardous substance removal is taking place and establishes a Control Work Area.
  - 5. Designated Facility means the off-site disposer or commercial storer of PCB waste designated on the manifest as the facility that will receive a manifested shipment of PCB waste.
  - 6. <u>Disposal</u> means intentionally or accidentally to discard, throw away, or otherwise complete or terminate the useful life of PCBs and PCB Items. Disposal includes spills, leaks, and other uncontrolled discharges of PCBs as well as actions related to containing, transporting, destroying, degrading, decontaminating, or confining PCBs and PCB Items.
  - 7. DOT means the United States Department of Transportation.
  - 8. <u>EPA identification number</u> means the 12-digit number assigned to a facility by EPA upon notification of PCB waste activity under §761.205.

- 9. Excluded PCB products means PCB materials which appear at concentrations less than 50 ppm as defined in 40 CFR \$761.3.
- 10. Fixed Object: means mechanical equipment, electrical equipment, fire detection systems, alarms, and all other fixed equipment, fixtures or other items which cannot be removed from the work area.
- 11. Generator of PCB waste means any person whose act or process produces PCBs that are regulated for disposal under subpart D of 40 CFR Part 761, or whose act first causes PCBs or PCB Items to become subject to the disposal requirements of subpart D, or who has physical control over the PCBs when a decision is made that the use of the PCBs has been terminated and therefore is subject to the disposal requirements of subpart D. Unless another provision of 40 CFR Part 761 specifically requires a site-specific meaning, "generator of PCB waste" includes all of the sites of PCB waste generation owned or operated by the person who generates PCB waste.
- 12. <u>HEPA</u>: High Efficiency Particulate Air filtration efficiency of 99.97 percent down to 0.3 microns. Filtration provided on specialized vacuums and air filtration devices to trap particles.
- High occupancy area means any area where PCB remediation waste has been disposed of on-site and where occupancy for any individual not wearing dermal and respiratory protection for a calendar year is: 840 hours or more (an average of 16.8 hours or more per week) for non-porous surfaces and 335 hours or more (an average of 6.7 hours or more per week) for bulk PCB remediation waste. Examples could include a residence, school, day care center, sleeping quarters, a single or multiple occupancy 40 hours per week work station, a school class room, a cafeteria in an industrial facility, a control room, and a work station at an assembly line.
- 14. Incinerator means an engineered device using controlled flame combustion to thermally degrade PCBs and PCB Items. Examples of devices used for incineration include rotary kilns, liquid injection incinerators, cement kilns, and high temperature boilers.
- 15. <u>Laboratory</u> means a facility that analyzes samples for PCBs and is unaffiliated with any entity whose activities involve PCBs.
- 16. <u>Liquid PCBs</u> means a homogenous flowable material containing PCBs and no more than 0.5 percent by weight non-dissolved material.
- 17. Low occupancy area means any area where PCB remediation waste has been disposed of on-site and where occupancy for any individual not wearing dermal and respiratory protection for a calendar year is: less than 840 hours (an average of 16.8 hours per week) for non-porous surfaces and less than 335 hours (an average of 6.7 hours per week) for bulk PCB remediation waste. Examples could include an electrical substation or a location in an industrial facility where a worker spends small amounts of time per week (such as an unoccupied area outside a building, an

- electrical equipment vault, or in the non-office space in a warehouse where occupancy is transitory).
- 18. Manifest means the shipping document EPA form 8700-22 and any continuation sheet attached to EPA form 8700-22, originated and signed by the generator of PCB waste in accordance with the instructions included with the form and subpart K of this part.
- 19. Mark means the descriptive name, instructions, cautions, or other information applied to PCBs and PCB Items, or other objects subject to these regulations.
- 20. <u>Marked</u> means the marking of PCB Items and PCB storage areas and transport vehicles by means of applying a legible mark by painting, fixation of an adhesive label, or by any other method that meets the requirements of these regulations.
- 21. Municipal solid wastes means garbage, refuse, sludges, wastes, and other discarded materials resulting from residential and non-industrial operations and activities, such as household activities, office functions, and commercial housekeeping wastes.
- 22. Non-liquid PCBs means materials containing PCBs that by visual inspection do not flow at room temperature (25°C or 77°F) or from which no liquid passes when a 100 g or 100 ml representative sample is placed in a mesh number 60  $\pm$ 5 percent paint filter and allowed to drain at room temperature for 5 minutes.
- Non-porous surface means a smooth, unpainted solid surface that limits penetration of liquid containing PCBs beyond the immediate surface. Examples are: smooth un-corroded metal; natural gas pipe with a thin porous coating originally applied to inhibit corrosion; smooth glass; smooth glazed ceramics; impermeable polished building stone such as marble or granite; and high density plastics, such as polycarbonates and melamines, that do not absorb organic solvents.
- 24.  $\underline{\text{On site}}_{property}$  means within the boundaries of a contiguous
- 25. PCB and PCBs means any chemical substance that is limited to the biphenyl molecule that has been chlorinated to varying degrees or any combination of substances which contains such substance. Refer to \$761.1(b) for applicable concentrations of PCBs. PCB and PCBs as contained in PCB items are defined in \$761.3. For any purposes under this part, inadvertently generated non-Aroclor PCBs are defined as the total PCBs calculated following division of the quantity of mono-chlorinated biphenyls by 50 and dichlorinated biphenyls by 5.
- PCB Article means any manufactured article, other than a PCB Container, that contains PCBs and whose surface(s) has been in direct contact with PCBs. "PCB Article" includes capacitors, transformers, electric motors, pumps, pipes and any other manufactured item (1) which is formed to a specific shape or design during manufacture, (2) which has end use function(s) dependent in whole or in part upon its shape or design during end use, and (3) which has either no change of chemical composition during its end use or only those changes of composition which have no commercial purpose separate from that of the PCB Article.

- 27. PCB Article Container means any package, can, bottle, bag, barrel, drum, tank, or other device used to contain PCB Articles or PCB Equipment, and whose surface(s) has not been in direct contact with PCBs.
- PCB Bulk Product Waste means waste derived from manufactured products containing PCBs in a non-liquid state, at any concentration where the concentration at the time of designation for disposal is ≥50 ppm PCBs. PCB bulk product waste does not include PCBs or PCB Items regulated for disposal under \$761.60(a) through (c), \$761.61, \$761.63, or \$761.64. PCB bulk product waste is further defined in 40 CFR \$761.3. Note in accordance with October 2012 re-interpretation from the U.S. Environmental Protection Agency (EPA), adjacent porous materials in contact with PCB Bulk Products shall be considered PCB Bulk Product Material for disposal purposes.
- 29. <u>PCB Capacitor</u> means any capacitor that contains ≥500 ppm PCB. Concentration assumptions applicable to capacitors appear under §761.2.
- 30. <a href="PCB Container">PCB Container</a> means any package, can, bottle, bag, barrel, drum, tank, or other device that contains PCBs or PCB Articles and whose surface(s) has been in direct contact with PCBs.
- 31. PCB-Contaminated means a non-liquid material containing PCBs at concentrations  $\geq 50$  ppm but < 500 ppm; a liquid material containing PCBs at concentrations  $\geq 50$  ppm but < 500 ppm or where insufficient liquid material is available for analysis, a non-porous surface having a surface concentration  $>10~\mu g/100~cm^2$  but < 100  $\mu g/100~cm^2$ , measured by a standard wipe test as defined in §761.123.
- 32. PCB Equipment means any manufactured item, other than a PCB Container or a PCB Article Container, which contains a PCB Article or other PCB Equipment, and includes microwave ovens, electronic equipment, and fluorescent light ballasts and fixtures.
- 33. PCB Item means any PCB Article, PCB Article Container, PCB Container, PCB Equipment, or anything that deliberately or unintentionally contains or has as a part of it any PCB or PCBs.
- 34. PCB Remediation Waste means waste containing PCBs as a result of a spill, release, or other unauthorized disposal, at the following concentrations: Materials disposed of prior to April 18, 1978, that are currently at concentrations ≥50 ppm PCBs, regardless of the concentration of the original spill; materials which are currently at any volume or concentration where the original source was ≥500 ppm PCBs beginning on April 18, 1978, or ≥50 ppm PCBs beginning on July 2, 1979; and materials which are currently at any concentration if the PCBs are spilled or released from a source not authorized for use under this part. PCB remediation waste means soil, rags, and other debris generated as a result of any PCB spill cleanup, as further defined in 40 CFR §761.3.
- 35. <u>PCB waste(s)</u> means those PCBs and PCB Items that are subject to the disposal requirements of subpart D in 40 CFR Part 761.

- Porous surface means any surface that allows PCBs to penetrate or pass into itself including, but not limited to, paint or coating on metal; corroded metal; fibrous glass or glass wool; unglazed ceramics; ceramics with a porous glaze; porous building stone such as sandstone, travertine, limestone, or coral rock; low-density plastics such as Styrofoam and low-density polyethylene; coated (varnished or painted) or uncoated wood; concrete or cement; plaster; plasterboard; wallboard; rubber; fiberboard; chipboard; asphalt; or tar paper. For purposes of cleaning and disposing of PCB remediation waste, porous surfaces have different requirements than non-porous surfaces.
- 37. RCRA means the Resource Conservation and Recovery Act (40 U.S.C. 6901 et seq.).
- 38. Standard wipe sample means a sample collected for chemical extraction and analysis using the standard wipe test as defined in §761.123. Except as designated elsewhere in part 761, the minimum surface area to be sampled shall be 100 cm<sup>2</sup>.
- 39. <u>Storage for disposal</u> means temporary storage of PCBs that have been designated for disposal.
- 40.  $\underline{SW-846}$  means the document having the title "SW-846, Test Methods for Evaluating Solid Waste,"
- 41. Totally enclosed manner means any manner that will ensure no exposure of human beings or the environment to any concentration of PCBs.
- Transfer facility means any transportation-related facility including loading docks, parking areas, and other similar areas where shipments of PCB waste are held during the normal course of transportation. Transport vehicles are not transfer facilities under this definition, unless they are used for the storage of PCB waste, rather than for actual transport activities. Storage areas for PCB waste at transfer facilities are subject to the storage facility standards of \$761.65, but such storage areas are exempt from the approval requirements of \$761.65(d) and the recordkeeping requirements of \$761.180, unless the same PCB waste is stored there for a period of more than 10 consecutive days between destinations.
- 43. Transporter of PCB waste means, for the purposes of subpart K of 40 CFR Part 761, any person engaged in the transportation of regulated PCB waste by air, rail, highway, or water for purposes other than consolidation by a generator.
- 44. Transport vehicle means a motor vehicle or rail car used for the transportation of cargo by any mode. Each cargo-carrying body (e.g., trailer, railroad freight car) is a separate transport vehicle.
- 45. TSCA means the Toxic Substances Control Act (15 U.S.C. 2601 et seq.).

# 1.5 SUBMITTALS

A. The following documents shall be submitted immediately upon project award to the Owner prior to commencement of PCB Removal work:

- 1. Site Specific Health and Safety Plan (HASP): The PCB Abatement Contractor shall prepare a site specific HASP plan for protection of workers and control of the work site in accordance with OSHA regulatory requirements. The HASP shall govern all work conducted at the site during the abatement of PCB materials and related debris; waste handling, sampling, waste management; and waste transportation. At a minimum, the HASP shall address the requirements set forth in 29 CFR 1910.120, as further outlined below:
  - a. Health and Safety Organization
  - b. Site Description and Hazard Assessment
  - c. Training
  - d. Medical Surveillance
  - e. Work Areas
  - f. Personal Protective Equipment
  - g. Personal Hygiene and Decontamination
  - h. Standard Operating Procedures and Engineering

#### Controls

- i. Emergency Equipment and First Aid Provisions
- j. Equipment Decontamination
- k. Air Monitoring
- 1. Telephone List
- m. Emergency Response and Evacuation Procedures and

#### Routes

- n. Site Control
- o. Permit-Required Confined Space Procedures
- p. Spill prevention and Containment Plan
- q. Heat and Cold Stress
- r. Record Keeping
- s. Community Protection Plan
- 2. <u>Training Documentation</u>: Documentation of OSHA 40-Hour HAZWOPER Training for all employees and subcontractors to be used for the abatement work.
- PCB and or other Toxic or Hazardous Substances Disposal
  Plan: A written plan that details the PCB Abatement
  Contractor's plan for transportation and disposal of PCBcontaining or other Toxic or Hazardous Substance\_wastes
  generated during the project. The Disposal Plan shall
  identify:
  - a. Waste packaging, labeling, placarding and manifesting procedures.
  - b. The name, address and 24-hour contact number for the proposed treatment or disposal facility or facilities to which waste generated during the project will be transported.
  - c. The name, address, contact person(s) and statespecific permit numbers for proposed waste transporters, and EPA identification number for firms that will transport waste.
  - d. The license plate numbers of vehicles to be used in transporting of the waste from the site to the disposal facility.
  - e. The route(s) by which the waste will be transported to the designated disposal facility, and states or territories through which the waste will pass.

- 4. Material Safely Data Sheets: Material Safety Data Sheets (OSHA Form 174 or equivalent) and manufacturer's information shall be provided for all chemicals and materials to be used during the project including but not limited to specialty cleaners and chemical stripping products.
- B. The following documents shall be submitted to the Owner within fifteen (15) work days following removal of waste from the site:
  - 1 Waste Profile Sheets
  - Pre-Disposal Analysis Test Results (If required by disposal facility)
  - 3. Manifests signed by the disposal facility
  - 4. Tipping Receipts provided by the disposal facility
  - 5. Certification of Final Treatment/Disposal signed by the responsible disposal facility official.
- C. PCB Work Closeout Submittals:
  - 1. <u>Disposal Site Receipts</u>: Copy of waste shipment record and disposal site receipt showing the PCB-containing or other Toxic or Hazardous Substances materials have been properly disposed.
- D. Product Data: Catalog sheets, specifications, and application instructions for any removal products, if used.
- 1.6 POSTING AND RECORD MAINTENANCE REQUIREMENTS
  - A. The following items shall be conspicuously displayed proximate but outside of abatement work areas.
    - 1. Exit Routes -Emergency exit procedures and routes
    - Emergency Phone Numbers A list indicating the telephone numbers and locations of the local hospital(s); the local emergency squad; the local fire department; the local police department; the Poison Control Center; Chemical Emergency Advise (CHEMTREC); the local Department of Health's local office; the PCB Abatement Contractor (onsite and after hours numbers); and the environmental consultant (on-site and after hours numbers).
    - 3. Warning Signs Warning signs shall be in English and the language of any workers onsite who do not speak English, and be of sufficient size to be clearly legible and display the following or similar language in accordance with 29 CFR 1910.1200:

# WARNING

# HAZARDOUS WASTE WORK AREA PCBs-POISON

# NO SMOKING, EATING OR DRINKING AUTHORIZED PERSONNEL ONLY PROTECTIVE CLOTHING IS REQUIRED IN THIS AREA

In addition, all entrances to work areas shall be posted with a PCB  $\ensuremath{M_{L}}$  marker.

02085-10 Rev. 04-19-13 BBs #: 12-269

- B. The PCB Abatement Contractor shall maintain the following items on-site and available for review by all employees and authorized visitors:
- 1. PCB Abatement Contractor's Project Specific Health and Safety Plan
- 2. Certificates of Training for all employees and the project Supervisor
  - 3. Codes, Standards and Publications
  - 4. Material Safety Data Sheets (MSDS) for all chemicals used during the project.
  - 5. Copies of the PCB Abatement Contractor's written hazard communication, respiratory protection, and confined space entry programs.
- C. Fees, Permits and Licenses. The PCB Abatement Contractor shall pay all licensing fees, royalties, and other costs necessary for the use of any copyrighted or patented product, design, invention, or processing in the performance of the work specified in this Section.
  - 1. The PCB Abatement Contractor shall be solely responsible for costs, damages, or losses resulting from any infringement of these patent rights or copyrights. The PCB Abatement Contractor shall hold the Owner and the Owner's Authorized Representative harmless from any costs, damages, and losses resulting from any infringement of these patent rights or copyrights.
  - 2. The PCB Abatement Contractor shall be responsible for securing all necessary permits for work under this Section, including hauling, removal, and disposal, fire, and materials usage, or any other permits required to perform the specified work.

# 1.7 QUALITY ASSURANCE

- A. The PCB Abatement Contractor shall provide and assure that the quality of work practices and procedures to be utilized are consistent with the above listed agencies and regulations. PCB Abatement Contractor shall utilize the latest edition, including all addenda, revisions and supplements for all regulatory agencies codes, etc.
- B. <u>Worker's Qualifications</u>: The persons performing PCB abatement and their supervisors shall be personally experienced in PCB abatement work and shall have been regularly employed by a company performing PCB abatement for a minimum of 3 years.
- C. <u>Pre-Work Conference</u>: Before the Work of this Section is scheduled to commence, a conference will be held by the Owner at the Site for the purpose of reviewing the Contract Documents, discussing requirements for the Work, and reviewing the Work procedures.
  - 1. The conference shall be attended by the PCB Abatement Contractor, and the Owner's Authorized Representative employed by the Owner.

# 1.8 MINIMUM REQUIREMENTS FOR WORKER HEALTH AND SAFETY

- A. The PCB Abatement Contractor is responsible and liable for the health and safety of all onsite personnel and the offsite community affected by the project. All onsite workers or other persons entering the abatement work areas, decontamination areas or waste handling and staging areas shall be knowledgeable of and comply with the requirements of the site specific Health and Safety Plan at all times. The PCB Abatement Contractor's HASP shall comply with all applicable federal, state, and local regulations protecting human health and the environment from the hazards posed by the work to be performed under this project.
- B. Consistent disregard for the provisions of the HASP shall be deemed as sufficient cause for immediate stoppage of work and termination of the Contract or any Sub Contracts without compromise or prejudice to the rights of the Owner or the Owner's Authorized Representative.
- C. Any discrepancies between the PCB Abatement Contractor's HASP and these specifications or federal and state regulations shall be resolved in favor of the more stringent requirements that provide the highest degree of protection to the project personnel and the surrounding community and environment
- D. In addition to exposure concerns relating to the presence of PCB's, other health and safety considerations will apply to the work. The PCB Abatement Contractor shall be responsible for recognizing such hazards and shall be responsible for the health and safety of PCB Abatement Contractor employees at all times. It is the PCB Abatement Contractor's responsibility to comply with all applicable health and safety regulations.
- E. The HASP shall be reviewed by all persons prior to entry into the abatement, decontamination, or waste staging areas, whether a representative of the PCB Abatement Contractor, owner, architect/engineer, environmental consultant, subcontractor(s), waste transporter or federal, state or local regulatory agency.
- F. The HASP shall be maintained so as to be readily accessible and reviewable by all site personnel throughout the duration of the abatement project and until all waste materials are removed from the site and disposed of at the appropriate disposal facility.
- G. The PCB Abatement Contractor's site supervisor shall be responsible for ensuring that project personnel and site visitors are informed of and comply with the provisions of the HASP at all times during the project.

# 1.9 WORK AREAS AND ZONES

- A. The PCB Abatement Contractor shall lay-out and clearly identify work areas in the field. Access by equipment, site personnel, and the public to the work areas shall be limited as follows:
  - 1. Abatement Zone: The Abatement Zone(s) shall consist of all

interior and exterior areas where removal of PCBs and other Toxic or Hazardous Substances and waste handling and staging activities are on-going and the immediately surrounding locale or other areas where contamination could occur. The Abatement Zone for purposes of interior and exterior removal of PCB materials or other Toxic or Hazardous Substances for disposal shall be performed within a containment to isolate work areas from non-work areas. The containment shall be visibly delineated with appropriate warning signs at all approaches to Abatement (including a PCB  $M_{\!\scriptscriptstyle L}$  marker), and be restricted from access by all persons except those directly necessary for the completion of the respective abatement tasks. The Abatement Zone shall be located and delineated as necessary to limit access to the abatement area and to minimize risk of exposure to site workers and the general public. Access shall be controlled at the periphery of the Abatement Zone to regulate the flow of personnel and equipment into and out of the zone and to help verify that proper procedures for entering and exiting are followed. All persons within the Abatement Zone shall wear the appropriate level of protection established in the HASP. The abatement zone shall be constructed as detailed in Section 3.3 and 3.4.

- Decontamination Zone: The Decontamination Zone is the 2. transition zone between the abatement area and the clean support zone of the project site, and is intended to reduce the potential for contaminants from being dispersed from the Abatement Zone to clean areas of the site. The Decontamination Zone shall consist of a buffer area surrounding the Abatement Zone through which the transfer of equipment, materials, personnel and containerized waste products will occur and in which decontamination of equipment, personnel, and clothing will occur. The Decontamination Zones shall be constructed as a three chamber decontamination unit for workers and a two chamber equipment room for waste load out as detailed in Section 3.5. All emergency response and first aid equipment shall be readily maintained in this Zone. All protective equipment and clothing shall be removed or decontaminated in the Decontamination Zone prior to exiting to the Support Zone.
- 3. Support Zone: The Support Zone will consist of the area outside the Decontamination Zone and the remainder of the project site. Administrative and other support functions and any activities that by nature need not be conducted in the Abatement or Decontamination Zone related to the project shall occur in the Support Zone, Access to the Abatement and Decontamination Zones shall be controlled by the site supervisor limited to those persons necessary to complete the abatement work and which have reviewed and signed the HASP.

# 1.10 PERSONNEL PROTECTIVE EQUIPMENT

A. The PCB Abatement Contractor shall be responsible to determine

and provide the appropriate level of personal protective equipment in accordance with applicable regulations and standards necessary to protect the PCB Abatement Contractor's employees from all hazards present.

- B. The PCB Abatement Contractor shall provide all employees with the appropriate safety equipment and protective clothing to ensure an appropriate level of protection for each task, taking into consideration the chemical, physical, ergonomic and biological hazards posed by the site and work activities.
- C. The PCB Abatement Contractor shall establish in the HASP criteria for the selection and use of personal protective equipment (PPE).
- D. The PPE to be utilized for the project shall be selected based upon the potential hazards associated with the project site and the work to be performed. Appropriate protective clothing shall be worn at all times within the Abatement Zone.
- E. The PCB Abatement Contractor shall provide the appropriate level of respiratory protection to all field personnel engaged in activities where respiratory hazards exist or there is a potential for such hazard to exit.
- F. The PCB Abatement Contractor shall provide, as necessary, protective coveralls, disposable gloves and other protective clothing for all personnel that will be actively involved in abatement activities or waste handling activities or otherwise present in the Abatement Zones. Coveralls shall be of Tyvek or equivalent material. Should the potential for exposure to liquids exist, splash resistant disposable suits shall be provided and utilized.
- G. Protective coveralls, and other protective clothing shall be donned and removed within the Decontamination Zone and shall be disposed of at the end of each day. Ripped coveralls shall be immediately replaced after appropriate decontamination has been completed to the satisfaction of the site supervisor. Protective clothing shall not be worn outside of the Decontamination Zone.
- H. Hard Hats, protective eyewear, rubber boots and or other non-skid footwear shall be provided by the PCB Abatement Contractor as required for workers and authorized visitors.
- I. All contaminated protective clothing, respirator cartridges and disposable protective items shall be placed into proper containers to be provided by the PCB Abatement Contractor for transport and proper disposal in accordance with 40 CFR 262.

# 1.11 EMERGENCY EQUIPMENT AND FIRST AID REQUIREMENTS

- A. The PCB Abatement Contractor shall provide and maintain at the site, at a minimum, the following Emergency and First Aid Equipment:
  - 1. <u>Fire Extinguishers</u>: A minimum one (1) fire extinguisher shall be supplied and maintained at the site by the PCB

- Abatement Contractor throughout the duration of the project. Each extinguisher shall be a minimum of a 20 pound Class ABC dry fire extinguisher with Underwriters Laboratory approval per 29 CFR 1910.157.
- 2. First Aid Kit: A minimum of one (1) first aid kit meeting the requirements of 29 CFR 1910,151 shall be supplied and maintained at the site by the PCB Abatement Contractor throughout the duration of the project.
- 3. <u>Communications</u>: Telephone communications (either cellular or land line) shall be provided by the PCB Abatement Contractor for use by site personnel at all times during the project.
- B. The Health and Safely Officer shall be notified immediately in the event of personal injury, potential exposure to contaminants, or other emergency. The site supervisor shall then immediately notify the Owner's Authorized Representative.

# 1.12 STANDARD SAFETY AND HEALTH PROCEDURES AND ENGINEERING CONTROLS

- A. The following provisions shall be employed to promote overall safety, personnel hygiene and personnel decontamination:
  - 1. Each PCB Abatement Contractor or Subcontractor shall ensure that all safety equipment and protective clothing to be utilized by its personnel is maintained in a clean and readily accessible manner at the site.
  - 2. All prescription eyeglasses in use on this project shall be safety glasses conforming to ANSI Standard Z87.1. No contact lenses shall be allowed on the site.
  - 3. Prior to exiting the delineated Decontamination Zone(s), all personnel shall remove protective clothing, and place disposable items in appropriate disposal containers to be dedicated to that purpose. Following removal of PPE, personnel shall thoroughly wash and rinse their face, hands, arms and other exposed areas with soap and tap water wash and subsequent tap water rinse. A fresh supply of tap water shall be provided at the site on each work day by the PCB Abatement Contractor for this purpose.
  - 4. All PPE used on site shall be decontaminated or disposed of at the end of each work day. Discarded PPE shall be placed in sealed DOT approved 55-gallon barrels for off-site disposal.
  - 5. Respirators, if necessary due to an upgrade to Level C PPE, shall be dedicated to each employee, and not interchanged between workers without cleaning and sanitizing.
  - 6. Eating, drinking, chewing gum or tobacco, smoking, and any other practice that increases the likelihood of hand to mouth contact shall be prohibited within the delineated abatement and decontamination work zones. Prior to performing these activities, each employee shall thoroughly cleanse their face, hands, arms and other exposed areas.
  - 7. All personnel shall thoroughly cleanse their face hands, arms and other exposed areas prior to using toilet facilities.
  - 8. No alcohol, tobacco, illicit drugs or firearms will be allowed on the site at any time.

- 9. Contact with potentially contaminated surfaces should be avoided, if possible. Field personnel should minimize walking through standing water/puddles, mud or other wet or discolored surfaces; kneeling on ground; and placing equipment, materials or food on ground or other potentially contaminated surface.
- 10. The use of the "Buddy System" shall be employed at all times while conducting work at the site. Each employee shall frequently monitor other workers for signs of heat stress or chemical exposure or fatigue: periodically examine others PPE for signs of wear or damage; routinely communicate with others; and notify the Site supervisor in the case of an emergency.
- B. Worker's must wear protective suits, protective gloves, eye protection and a minimum of half-face respirator with HEPA filter cartridge for all projects. Respiratory protection shall be in accordance with OSHA regulation 1910.134 and ANSI Z88.2.
- C. Workers must be trained as per OSHA and USEPA requirements, have medical clearance and must have recently received pulmonary function test (PFT) and respirator fit tested by a trained professional.
  - 1. A personal air sampling program shall be in place as required by OSHA.
  - 2. The use of respirators must also follow a complete respiratory protection program as specified by OSHA.

# PART 2 - PRODUCTS

#### 2.1 ABATEMENT PRODUCTS

- A. All materials shall be delivered in the original packages, containers, or bundles bearing the name of the manufacturer and the brand name.
- B. <u>Disposal Drums</u>: Metal or fiberboard with locking ring tops, with warning labels as required by OSHA, and/or EPA.

# C. Respirators:

 Type: Approved by the Mine Safety and Health Administration (MSHA), Department of Labor, or the National Institute for Occupational Safety and Health (NIOSH), Department of Health and Human Services.

# D. Vacuum Cleaners:

1. Type: Vacuums equipped with HEPA filters.

# E. Polyethylene Sheeting:

- Type: Minimum 6 mil., opaque, fire retardant polyethylene sheets.
- Floor Protective Layer: Minimum 10 mil., reinforced polyethylene sheets.

F. Cleaning Products: PCB Abatement Contractor shall at their discretion utilize specialty cleaning products such as <u>Capsur</u>, <u>TechXtract</u> or other cleaners for use in decontaminating porous and non-porous surfaces to remain. All such products shall be utilized in accordance with manufacturer's specifications as intended. PCB Abatement Contractor shall ensure appropriate use and disposal associated with use in accordance with the MSDS sheets for each product utilized. It shall be incumbent upon the PCB Abatement Contractor to determine the need for use of specialty products to meet required cleaning verification levels established herein and in accordance with the Performance Based Disposal Plan.

# 2.2 GENERAL EQUIPMENT

- A. A sufficient supply of disposable mops, rags, and sponges for work area cleaning and decontamination shall be available.
- B. A sufficient supply of scaffolding, ladders, lifts, and hand tools (e.g., scrapers, wire cutters, brushes, utility knives, wire saws, etc.) shall be provided as needed.

#### 2.3 PERSONNEL PROTECTION

- A. Safety equipment (e.g., hard hats meeting the requirements of ANSI Standard Z89.1-1981, eye protection meeting the requirements of ANSI Standard Z87.1-1979, safety shoes meeting the requirements of ANSI Standard Z41.1-1967, disposable PVC gloves or other work gloves), shall be provided to all workers and authorized visitors.
- B. Non-skid footwear shall be provided to all abatement workers. Disposable clothing shall be adequately sealed to the footwear to prevent body contamination.

# PART 3 - EXECUTION

#### 3.1 PRE-ABATEMENT MEETING

- A. At least one week prior to the start of work a Pre-Construction Meeting will be scheduled and must be attended by the PCB Abatement Contractor and any Sub-Contractors. The assigned PCB Abatement Contractor site supervisor is also required to attend this meeting.
- B. The contractor shall present a detailed project schedule and project submittals at the Pre-Construction Meeting. Variations, amendments, and corrections to the presented schedule will be discussed, and the Owner and Consultant will inform the PCB Abatement Contractor of any scheduling adjustments for this project.
- C. Following the Pre-Construction Meeting, the Contractor shall submit a revised schedule (if needed) no later than one week after the meeting.

02085-17 Rev. 04-19-13 BBs #: 12-269

# 3.2 WORK AREA PROTECTION - ABATEMENT ZONE GENERAL

- A. Protection of Existing Construction: Perform PCB Bulk Product Waste and PCB Remediation Waste removal work without damage or contamination of adjacent areas, asphalt and/or concrete paving, soils, and existing construction.
- B. Prior to commencement of PCB abatement activities at each work area, a containment system shall be constructed by the PCB Abatement Contractor to capture and contain all materials removed during the abatement. Containment procedures referenced for the abatement zone must be utilized for PCB Bulk Product Waste removal.
- C. During all remediation activities, the PCB Abatement Contractor shall maintain control of all entrances and exits to the work areas to ensure only authorized personnel enter the work areas and are afforded proper personal protective equipment and as required respiratory protection. All approaches to work areas shall be demarcated with appropriately worded warning signs.
- D. Work zones shall be established in accordance with this section to include abatement zone, decontamination zone, and support zone.

#### 3.3 WORK AREA PROTECTION - ABATEMENT ZONE FOR PCB BULK PRODUCT

- A. Ground protection to prevent debris from escaping the abatement zone and to protect areas outside of abatement zone from PCB contamination shall be utilized. Protection shall include the two layers of 6-mil reinforced polyethylene sheeting securely fastened to foundation.
- B. Isolation barriers shall be installed on the interior of the building, at the edge of the concrete block and/or precast concrete approximately six inches feet away from the window systems to isolate these systems to the building exterior where work shall be performed. Two layers of 6-mil reinforced polyethylene sheeting shall create the exterior critical barrier between the Abatement Zone and Interior of the Building.
- C. All other openings to the building interior such as unit ventilation, ducts, grilles shall be securely sealed with a single layer of 6-mil reinforced polyethylene sheeting from the building exterior.
- D. Ground protection and isolation barriers shall remain in place throughout work to collect dust and debris resulting from PCB Bulk Product Waste removal. All debris generated during operations including but not limited to visible caulking, dust and debris shall be HEPA vacuumed continuously throughout the work shift and at the end of a work shift to avoid accumulation. Any tears or rips that occur in protections shall be repaired or removed and replaced with new protections. Ground protection and isolation barriers shall not be removed until post-cleaning verification sampling has been performed and acceptable results have been achieved.

- E. All equipment utilized to perform cutting, or demolition of adjacent materials shall be equipped with appropriate dust collection systems.
- F. All surfaces adjacent to materials removed shall be properly decontaminated upon completing the removal of PCB Bulk Product Wastes. All visible dust shall be removed using HEPA vacuums and wet cleaning methods with solvent or other acceptable products.
- G. Appropriate PCB waste containers shall be placed adjacent to abatement zone within the construction chain link fence. Containers shall be lined covered and secured. The PCB waste containers shall be properly marked as described in 40 CFR part \$761.40. Marking shall include a PCB  $\text{M}_{\text{L}}$  marker utilizing the format described in 40 CFR part \$761.45.

# 3.4 WORK AREA PROTECTION - ABATEMENT ZONE FOR <50 PPM PCB WASTE

- A. Ground protection to prevent debris from escaping the abatement zone and to protect areas outside of abatement zone from PCB contamination shall be utilized. Protection shall include the two layers of 6-mil reinforced polyethylene sheeting securely fastened to foundation.
- B. Isolation barriers shall be installed on the interior of the building, at the edge of the concrete block and/or precast concrete approximately six inches feet away from the door systems to isolate these systems to the building exterior where work shall be performed. Two layers of 6-mil reinforced polyethylene sheeting shall create the exterior critical barrier between the Abatement Zone and Interior of the Building.
- C. All other openings to the building interior such as unit ventilation, ducts, grilles shall be securely sealed with a single layer of 6-mil reinforced polyethylene sheeting from the building exterior.

# 3.5 DECONTAMINATION ZONE

- A. The PCB Abatement Contractor shall establish contiguous to the work area, a decontamination enclosure consisting of equipment room, shower room, and clean room in series. The only access between contaminated and uncontaminated areas shall be through this decontamination enclosure. The PCB Abatement Contractor shall ensure that employees enter and exit the Abatement Zone through the decontamination area.
- B. Access between rooms in the decontamination system shall be through double flap curtain opening airlocks.
- C. Construct the decontamination systems with wood, metal, or plastic framing covered on both sides with a double layer of six mil polyethylene sheeting, spray glued or taped at the joints.
- D. The PCB Abatement Contractor shall visually inspect interior and

exterior critical barriers that separate the Abatement Zone and the Interior of the Building, respectively, several times daily to assure effective seal and the PCB Abatement Contractor shall repair defects immediately.

- E. <u>Equipment room</u>. The equipment room shall be supplied with impermeable, labeled bags and containers for the containment and disposal of contaminated protective equipment.
- F. Shower area. Shower facilities shall be provided which comply with 29 CFR 1910.141(d)(3). The showers shall be adjacent both to the equipment room and the clean room.
- G. <u>Clean change room</u>. The clean room shall be equipped with a locker or appropriate storage container for each worker's use. Following showering, each worker must then change into street clothing in clean change areas.
- H. Decontamination area entry procedures. The PCB Abatement
  Contractor shall ensure that all workers follow proper
  decontamination procedures for entry into a Regulated Work area
  including but not limited to the following:
  - 1. Enter the decontamination area through the clean room;
  - Remove and deposit street clothing within a locker provided for their use;
  - 3. Put on protective clothing and respiratory protection before leaving the clean room.
  - 4. Before entering the Abatement Zone, the PCB Abatement Contractor shall ensure that workers pass through the equipment room.
- I. Decontamination area exit procedures. The PCB Abatement Contractor shall ensure that all workers follow proper decontamination procedures for exit from a Regulated Work area including but not limited to the following:
  - Before leaving the regulated area, workers shall remove all gross contamination and debris from their protective clothing.
  - Workers shall remove their protective clothing in the equipment room and deposit the clothing in labeled impermeable bags or containers.
  - Workers shall not remove their respirators in the equipment room.
  - 4. Workers shall shower prior to entering the clean room.
  - 5. After showering, workers shall enter the clean room before changing into street clothes.
- J. <u>Equipment Room for Waste Removal</u>: The PCB Abatement Contractor shall establish a two chamber equipment room or area that is adjacent to the Abatement Zone for the decontamination of waste containers and equipment as noted above.
  - 1. The area must be of sufficient size as to accommodate cleaning of equipment and removing waste without spreading contamination beyond the area (as determined by visible

- accumulations).
- 2. All equipment and surfaces of containers filled with PCB waste must be cleaned prior to removing them from the equipment room or area.

#### 3.6 PCB BULK PRODUCT WASTE MATERIALS

- A. PCB Bulk Product Waste Materials shall be handled and removed from specified locations for proper disposal.
- B. PCB Bulk Product Waste Materials shall be removed to exterior of the building. No interior removal of PCB Bulk Product Waste Materials shall be performed.
- C. Materials shall be removed in a manner which does not breakdown the materials into fine dust or powder to the extent feasible. Equipment and tools to be utilized shall include hand tools and mechanical equipment such as demolition hammers to remove materials from adjacent substrates. Mechanical removal equipment shall as appropriate be fitted with dust collection systems.
- D. Any dry or brittle caulking, glazing, or adhesive materials shall be removed with additional engineering controls such as use of a HEPA vacuum to remove accumulated dust or debris during removal.
- E. Sequence of removal shall follow the following general requirements:
  - 1. Site preparation and controls shall be completed. Work shall not proceed until authorized by the Consultant.
  - Window systems with PCB containing exterior and interior window caulking and glazing compounds, adhesive under aluminum window sills, and window sash and frame adhesive shall be removed in their entirety for disposal as PCB Bulk Product Waste mixed with asbestos. This includes but is not limited to metal frames, window glass, and transite panels.
  - Use a solvent as appropriate to completely remove all visible materials for disposal as PCB Bulk Product mixed with asbestos.
  - 4. Clean all surface of adjacent materials using appropriate cleaning products or solvents to completely removal all dust and debris.
  - 5. Once cleaning is complete, post cleaning verification sampling shall be conducted. If post cleaning verification sampling identifies concentrations of PCBs ≥1 ppm, then additional cleaning and if needed, removal of contaminated block will be conducted. Debris generated during this phase will be disposed of as PCB Remediation Waste.
- F. Waste shall be immediately containerized in temporary 6-mil polyethylene disposal bags for disposal. These containers shall be sealed in abatement zone when full during collection and then placed in disposal containers/storage trailers. The containers shall not be emptied into other containers to avoid dispersal of dust or fugitive emissions.

- G. The use of minimal quantities of water to moisten the generated dust prior to collection shall be utilized. Under no circumstances shall the PCB waste show evidence of free liquid water, pooling or ponding within the waste stream. Any liquid used to wet the dust and debris to control fugitive emissions shall be properly containerized and decontaminated in accordance with 40 CFR Part §761.79 (b) (1) or disposed of in accordance with40 CFR Part §761.60 (a).
- H. PCB Bulk Product Waste shall be stored for disposal in accordance with 40 CFR Part §761.65 and marked in accordance with 40 CFR Part §761.40 and §761.45.
- I. All waste containers shall be appropriately labeled in accordance with 40 CFR Part §761.40 and §761.45. Labeling shall include the PCB  $M_{\text{L}}$  marker.

#### 3.7 <50 PPM PCB CONTAINING MATERIALS

- A. PCB-containing materials containing less than 50 ppm and are to be removed from specified locations for proper disposal.
- B. <50 PPM PCB Containing Materials shall be removed to exterior of the building. No interior removal of PCB Bulk Product Waste Materials shall be performed.
- C. Materials shall be removed in a manner which does not breakdown the materials into fine dust or powder to the extent feasible. Equipment and tools to be utilized shall include hand tools and mechanical equipment such as demolition hammers to remove materials from adjacent substrates. Mechanical removal equipment shall as appropriate be fitted with dust collection systems.
- D. Any dry or brittle materials or other PCB waste containing PCB <50 ppm shall be removed with additional engineering controls such as use of a HEPA vacuum to remove accumulated dust or debris during removal.
- E. Sequence of removal shall follow the following general requirements:
  - 1. Construction of a regulated area shall be performed.
  - 2. Removal of  $<50~\rm ppm$  PCB containing materials using hand tools and/or mechanical equipment fitted with dust collection systems.
  - 3. Use a solvent as appropriate to completely remove all visible materials for disposal as PCB Waste <50 ppm and asbestos.
  - 4. Clean all surface of adjacent materials using appropriate cleaning products or solvents to completely removal all dust and debris.
- F. Waste shall be immediately containerized in 6-mil polyethylene disposal bags then placed into steel 55-gallon DOT approved drums for disposal. Waste generated includes PCB <50 ppm. The waste shall be containerized in six-mil polyethylene bags or sheeting. Facility proposed for disposal shall be permitted to accept waste

- with PCB <50 ppm. See also requirements for asbestos waste disposal in Section 02080.
- G. The use of minimal quantities of water to moisten the generated dust prior to collection shall be utilized. Under no circumstances shall the PCB waste show evidence of free liquid water, pooling, or ponding within the waste stream. Any liquid used to wet the dust and debris to control fugitive emissions shall be properly containerized and decontaminated in accordance with 40 CFR Part §761.79 (b)(1) or disposed of in accordance with40 CFR Part §761.60 (a).

#### 3.8 CLEANING AND DECONTAMINATION

- A. The PCB Abatement Contractor shall be responsible for complete cleaning and decontamination of the Abatement Zone upon completion of work. The Abatement Zone will be required to meet proposed Verification Sampling limits established in the Performance Based Disposal Plan prior to containment tear down.
- B. The PCB Abatement Contractor shall utilize HEPA vacuum and wet cleaning products to remove all visible dust and debris from all surfaces within the work area. If specialty products are utilized the PCB Abatement Contractor shall utilize in accordance with manufacturer's specifications including any additional safety and disposal requirements for such use.
- C. Cleaning of containment barriers shall be performed prior to removal leaving critical barriers at openings, decontamination units and negative air filtration devices in place until results of post verification sampling indicate acceptable limits. Cleaning shall be performed from ceiling to floors.
- D. Any liquid used to wet the dust and debris to control fugitive emissions shall be collected and decontaminated in accordance with 40 CFR Part §761.79 (b)(1) or disposed of in accordance with §761.60 (a).
- E. All rags and other cleaning materials used to clean shall also be properly disposed as PCB Remediation Waste. All PCB Remediation Waste shall be stored for disposal in accordance with 40 CFR Part §761.65. All waste containers shall be appropriately marked in accordance with 40 CFR Part §761.40 and §761.45.
- F. Equipment to be utilized in connection with the removal of PCB Bulk Product Waste and PCB Remediation Waste including waste collection or that will or may come in direct contact with the site contaminants shall be decontaminated prior to leaving the site to prevent migration of the contaminated residues from the project site. Decontamination shall be in accordance with 40 CFR Part §761.79 and Sub-part S procedures.
- G. All non-disposable equipment and tools employed in the course of the project will be decontaminated at the conclusion of each work day through the following sequence:
  - 1. Initial tap water rinse, to remove gross contaminants

- 2. Tap water and hexane or equivalent wash
- 3. Tap water rinse
- 4. Second tap water and hexane or equivalent wash
- 5. Second tap water rinse
- H. The wash water and decontamination liquids shall be captured and containerized in DOT approved 55-gallon barrels for off-site disposal.

#### 3.9 CERTIFICATION OF ABATEMENT AND SAMPLING

- A. The Owner shall retain a Consultant (Owner's Authorized Representative) to perform periodic inspections and sampling during the work. Site visits shall be scheduled based on the progress of the work and at critical time periods.
- B. The Consultant shall perform real time monitoring for dust particulate using Dust Trak or equivalent monitoring devices for total dust. Sampling may be performed prior to abatement for background comparison to during abatement sampling. In addition, air sampling outside of the Abatement Zone, may be performed periodically during active removal activities at the Owner's Authorized Representative's discretion for laboratory confirmation.
- C. It should be noted that if the results of air samples exceed established action levels or ambient background conditions for real time monitoring whichever is less the PCB Abatement Contractor will be required to implement work stoppage to determine causes of exceeding results and as necessary utilize additional containment measures or engineering controls. Any resulting decontamination of areas beyond the Abatement Zone shall be responsibility of the PCB Abatement Contractor.
- D. The Consultant shall perform post-cleaning verification and post-remediation verification sampling as necessary to determine complete removal of PCB's. Refer to the Performance Based Disposal Plan for requirements for determination of clearance levels.
- E. Once post-cleaning and post-verification sampling has documented the Abatement Zone meets required criteria established in the Performance Based Disposal Plan, the PCB Abatement Contractor shall be permitted to remove decontamination unit, isolation barriers, negative pressure units, etc. These areas shall be subjected to a visual inspection to ensure no visible dust is present.

# 3.10 MARKING OF WASTE CONTAINERS

- A. All waste containers must be marked with the name of the waste contained; the date in which the first material was placed in the vessel; and the last date at which addition of waste occurred. All waste containers must be marked with a PCB  $M_{\rm L}$  marker.
- B. All waste containers containing PCB Bulk Product Waste, Bulk PCB Remediation Waste and PCB contaminated debris, containment system

components, used personnel protective equipment, personal and equipment wash water and decontamination fluids, or other wastes generated during the abatement work shall be labeled as follows:

Federal law prohibits improper disposal.

If found, contact the nearest police or public safety authority or the U.S. Environmental Protection Agency.

a.	Generator's Information:
b.	Manifest Tracking No.:
C.	Accumulation Start Date:
d.	EPA ID No.:
e.	EPA Waste No.:
f.	Total Weight:
g.	Container No.:
	HANDLE WITH CARE!

In addition, these containers must be marked with a PCB  $M_{\text{\tiny T}}$  marker.

C. Such marking must be durable, in English and printed on or affixed to the surface of the package or on a label, tag or sign; displayed on a background of sharply contrasting color; unobscured by labels or attachments and located away from any other marking (such as advertising) that could substantially reduce its effectiveness.

# 3.11 ON-SITE WASTE MANAGEMENT AND DISPOSAL OF SOLID HAZARDOUS WASTES

- A. All solid waste material, containment system components, used personnel protective equipment, and other solid wastes generated during the work, shall be placed directly in appropriate waste receptacles immediately upon removal from its in-situ position. Suitable waste receptacles may consist of roll-off containers or DOT-approved 55-gallon barrels.
- B. The PCB Abatement Contractor shall be responsible for all packaging, labeling, transport, and disposal and record-keeping associated with PCB or PCB contaminated waste in accordance with all federal, state and local regulations.
- C. The PCB Abatement Contractor shall ensure that the person transporting the waste holds a valid permit issued in accordance with appropriate federal, state, and local regulations.
- D. The PCB Abatement Contractor shall provide to the transporter at the time of transfer appropriate shipping records or uniform waste manifests as required by the federal, state and local regulations with a copy to the Owner and Owner's Authorized Representative.
- E. PCB Abatement Contractor shall maintain proper follow up procedures to assure that waste materials have been received by the designated waste site in a timely manner and in accordance

with all federal, state and local regulations.

- F. The PCB Abatement Contractor shall assure that disposal of polychlorinated biphenyls (PCB) containing waste material is at a facility approved to accept such waste and shall provide a tracking/manifest form signed by the landfill's authorized representative.
- G. If roll-off containers are to be utilized for containerization of the abatement wastes the following shall apply:
  - 1. All roll-off containers or other similar vessels utilized shall be watertight and lined with 6-mil polyethylene sheeting or equivalent impermeable lining, and equipped with a secured and impermeable cover.
  - 2. The impermeable cover shall remain securely in place at all times when material is not being actively placed in the vessels. The PCB Abatement Contractor shall be responsible for ensuring that the cover remains securely intact until the container is removed from the site.
- H. If 55-Gallon barrels are to be utilized for waste containerization, the barrels shall consists of suitable DOTapproved 55-gallon barrels that are watertight and free of corrosion, perforations, punctures, or other damage. All barrels shall be securely covered and sealed at the conclusion of each work day.
- I. The waste containers shall remain staged at the site with a secure impermeable cover in place until the materials are transported from the site to be delivered to the designated disposal facility.
- J. A waste roll-off and barrel staging area shall be designated prior to initiation of the abatement work, and approved by the Owner's Authorized Representative. If this area is located outside of the building, the area (or areas) shall be surrounded by a chain-link fence with a minimum height of six feet. The fence shall be labeled with a PCB  $M_{\text{L}}$  marker.
- K. Properly containerized waste must be transported by a licensed hauler and shipped as PCB Bulk Product Waste for disposal at a permitted soil waste facility in accordance with 761.62(b).
- L. Bulk PCB Remediation Waste must be transported by a licensed hauler and shipped as PCB Remediation for disposal in accordance with 40 CFR 761.61(b) at a facility permitted by the EPA at a hazardous waste landfill permitted by EPA under section 3004 of RCRA, or by a State authorized under section 3006 of RCRA or a chemical waste landfill approved under 40 CFR 761.75 which is an EPA, TSCA approved facility for PCB Remediation Waste. Provide required copies of the uniform waste manifests for hazardous wastes to the Owner, waste generation State and waste destination State as required.
- M. Properly containerized waste must be transported by a licensed hauler and shipped as Bulk PCB Remediation Waste <50 ppm for

disposal at either a facility permitted by a State to manage non-municipal hazardous waste, a EPA permitted hazardous waste landfill, or a PCB disposal facility. Provide required copies of the uniform waste manifests for PCB Remediation Waste <50 ppm to the Owner, waste generation State and waste destination State as required.

- N. Any PCB Liquid Water Waste shall be properly containerized and decontaminated in accordance with 40 CFR Part §761.79 (b)(1) or disposed of in accordance with 40 CFR Part §761.60 (a).
- O. Any chemicals, solvents or other products used during decontamination shall be properly containerized as PCB Liquid Waste. Waste must be properly decontaminated or disposed in accordance with 40 CFR Part §761.60 (a) or 40 CFR Part §761.79 (g). PCB Liquid Waste shall be transported by a licensed hauler and shipped for treatment or disposal. Provide required copies of the uniform waste manifests for hazardous wastes to the Owner, waste generation State and waste destination State as required.
- P. All contaminated waste shall be carefully loaded on trucks or other appropriate vehicles for transport. Before and during transport, care shall be exercised to insure that no unauthorized persons have access to the material.
- Q. Transporters of the waste are prohibited from "back hauling" any freight after the disposition of the Owner's waste stream until decontamination of the vehicle and/or trailer is assured.

END OF SECTION

02085-27 Rev. 04-19-13 BBs #: 12-269