



ORIGINAL  
(Red)

r.e. wright associates, inc.  
earth resources consultants

August 18, 1992

Ms. Karen Wolper, Chief  
Removal Enforcement Section  
U.S. Environmental Protection Agency  
Region III  
841 Chestnut Building  
Philadelphia, PA 19107

Re: Progress Report No. 2  
Rogers Electric Site  
Period 8/9/92 - 8/15/92  
REWAI Project M91130

Dear Ms. Wolper:

Pursuant to Sec. VIII, 8.6 of the Administrative Consent Order for the Rogers Electric Site, Docket No. III-91-58-DC, the following provides a progress report for activities performed on behalf of Blake Construction Co., Inc. during the period 8/9/92 through 8/15/92. Additionally, a copy of the progress report submitted by the Defense Reutilization and Marketing Service (DRMS) covering their activities for the same period is attached.

1. Mobilization activities continued through the week of 8/9 - 8/15. Electric service was hooked to the office trailer, and office, decontamination, and sampling supplies were ordered. Phone service has been ordered.

On Thursday, 8/13/92, a pre-construction meeting took place to discuss sampling, decontamination, and temporary storage strategy for the surface sampling phase of the project. Attendees included REWAI and Clean Harbors personnel, and representatives from EPA (Kevin Scott, Dynamac Corp.) and MDE (Joseph Phelan).

2. Final mobilization activities will be concluded by Tuesday, 8/18/92. Surface sampling and inventory activities will commence on Tuesday, 8/18/92, and will last a minimum of one week. Air sampling (personal) will be performed concurrently with the surface


sampling and inventory. Data generated during these activities will be reported in subsequent progress reports.

3. No problems anticipated.
4. N/A
5. N/A
6. N/A
7. N/A

As always, if you have questions or comments, don't hesitate to call me at (410) 876-0280.

Sincerely,

R. E. WRIGHT ASSOCIATES, INC.



Timothy N. Gardner  
Project Manager

TNG:blj

Attachments

cc: Joseph Phelan, MDE  
Bruce Noble, DRMS  
Kevin Scott, Dynamac Corp.  
John Seymour, Shaw, Pittman, Potts, & Trowbridge  
J. C. White, Blake Construction Co.  
J. Kuzemchak, Clean Harbors  
Don Moyer, REWAI  
Ned Wehler, REWAI

ORIGINAL  
(Red)

14 Aug 92

Mr. Timothy Gardner  
Project Manager  
R.E. Wright Associates, Inc.  
125 Airport Drive, Suite 36  
Westminster, Maryland 21157

Dear Mr. Gardner:

Re: Remedial Action  
Rogers Electric Site  
Cheverly, Maryland

In accordance with Administrative Order of Consent (Consent Order), Docket Number III-91-xx-DC, we have enclosed Progress Report No. 2 covering the period August 9, 1992 to August 15, 1992.

Please contact us should you require further information and clarification.

Yours truly,



Bruce Noble  
Environmental Protection Specialist  
Defense Reutilization and Marketing Service  
Battle Creek, Michigan  
(616) 961-7412



PROGRESS REPORT NO. 2  
REMEDIAL ACTION  
ROGERS ELECTRIC SITE  
CHEVERLY MARYLAND

PERIOD: AUGUST 9, 1992 TO AUGUST 15, 1992

This progress report is submitted pursuant to the requirements of the Administrative Order of Consent (Consent Order) Docket Number III-91-xx-DC. For ease of reporting, activities are segregated into activities undertaken, data produced, submittals completed and activities scheduled for the project.

A. WORK COMPLETED

a) Activities Undertaken or Completed This Reporting Period

The following discussion summarizes activities undertaken during this reporting period:

- \* There were no remedial action related activities undertaken during this reporting period.

b) Data Produced This Reporting Period

The following data were produced during this reporting period:

- \* There were was no data produced during this reporting period.

c) Submittals Completed This Reporting Period

The following data was submitted during this reporting period:

- \* Testing laboratory of Spotts, Stevens and McCoy, Reading, PA submits cost estimate on 12 Aug 92 for sampling drums, transformers and welder cores at site. DRMS-SHP approves cost estimate on 13 Aug 92.

ORIGINAL  
(Red)

d) Activities Scheduled For Next Reporting Period

Activities planned for the next reporting period are detailed as follows:

- \* There are no activities scheduled for next reporting period.

Respectfully submitted.

DEFENSE REUTILIZATION AND MARKETING SERVICE



BRUCE NOBLE  
Environmental Protection Specialist  
DRMS-SHP