



ORIGINAL
(Red)

r.e. wright associates, inc.

earth resources consultants

January 5, 1993

Ms. Karen Wolper, Chief
Removal Enforcement Section
U.S. Environmental Protection Agency
Region III
841 Chestnut Building
Philadelphia, PA 19107

Re: Progress Report No. 21
Rogers Electric Site
Period 12/20/92 - 12/26/92
REWAI Project M91130

Dear Ms. Wolper:

Pursuant to Sec. VIII, 8.6 of the Administrative Consent Order for the Rogers Electric Site, Docket No. III-91-58-DC, the following provides a progress report for activities performed on behalf of Blake Construction Co., Inc. during the period 12/20/92 through 12/26/92. Additionally, a copy of the progress report submitted by the Defense Reutilization and Marketing Service (DRMS) covering their activities for the same period is attached.

1. The following actions have been taken toward achieving compliance with the referenced Consent Order:
 - o PCB - contaminated soil continued to be stabilized by removal of excess water (drummed for separate disposal) and the addition of lime. Weather conditions precluded the completion of this task.
2. Activities planned for the next reporting period include completion of the stabilization of PCB-contaminated soils. The contaminated soils are now scheduled for shipment and disposal during the weeks of 1-4-93 and 1-11-93.
3. None anticipated.
4. N/A
5. N/A
6. None received during this reporting period.

gateway west 125 airport drive suite 36 westminster, md 21157-3030 (301) 876-0280

corporate office: 3240 schoolhouse road middletown, pa 17057-3595 (717) 944-5501

branch offices: king of prussia, pa dallas, tx

ORIGINAL
(Red)

Ms. Karen Wolper

-2-


January 5, 1993

7. N/A

As always, if you have questions or comments, don't hesitate to call me at (410) 876-0280.

Sincerely,

R. E. WRIGHT ASSOCIATES, INC.


for Timothy N. Gardner
Project Manager

TNG:aea

Attachments

cc: Joseph Phelan, MDE
Bruce Noble, DRMS
John Seymour, Shaw, Pittman, Potts, & Trowbridge
J. C. White, Blake Construction Co.
J. Kuzemchak, Clean Harbors of Baltimore, Inc.
Don Moyer, REWAI
Ned Wehler, REWAI

r.e. wright associates, inc.

ORIGINAL
(Red)

1 Jan 93

Mr. Timothy Gardner
Project Manager
R.E. Wright Associates, Inc.
125 Airport Drive, Suite 36
Westminster, Maryland 21157

Dear Mr. Gardner:

Re: Remedial Action
Rogers Electric Site
Cheverly, Maryland

In accordance with Administrative Order of Consent (Consent Order), Docket Number III-91-58-DC, we have enclosed Progress Report No. 22 covering the period December 27, 1992 to January 2, 1993.

Please contact us should you require further information and clarification.

Yours truly,



Bruce Noble
Environmental Protection Specialist
Defense Reutilization and Marketing Service
Battle Creek, Michigan
(616) 961-7412

JHN 7 55 0.02 FROM DRMS-5 PAGE.003

PROGRESS REPORT NO. 22
REMEDIAL ACTION
ROGERS ELECTRIC SITE
CHEVERLY MARYLAND

ORIGINAL

PERIOD: DECEMBER 27, 1992 TO JANUARY 2, 1993

This progress report is submitted pursuant to the requirements of the Administrative Order of Consent (Consent Order) Docket Number III-91-58-DC. For ease of reporting, activities are segregated into activities undertaken, data produced, submittals completed and activities scheduled for the project.

A. WORK COMPLETED

a) Activities Undertaken or Completed This Reporting Period

The following activities were taken during this reporting period:

- * DRMS awarded a modification to our existing PCB disposal contract at Fort Meade. Contractor for this contract will be Westinghouse or Aptus out of Coffeyville, KS. Disposal site for PCB wastes will be the same. All PCB wastes will be off the site by 15 Jan 93. Exact dates yet to be determined. This includes transformers, welder cores and some drums.
- * DRMS in final stages in awarding a contract for the removal of RCRA and mixed RCRA/PCB wastes from the site.
- * DRMS obtains a provisional EPA identification number for the site from the State of Maryland.

b) Data Produced This Reporting Period

The following data were produced during this reporting period:

- * No data was produced this reporting period.

c) Submittals Completed This Reporting Period

The following data was submitted during this reporting period:

- * No submittals were produced this reporting period.

ORIGINAL
(Red)

d) Activities Scheduled For Next Reporting Period

Activities planned for the next reporting period are detailed as follows:

- * DRMS will continue to work on awarding a contract for the removal of drums, transformers and welder cores.

Respectfully submitted.

DEFENSE REUTILIZATION AND MARKETING SERVICE



BRUCE NOBLE
Environmental Protection Specialist
DRMS-SHP