

ORIGINAL (Red)

r.e. wright associates, inc.

earth resources consultants

January 19, 1993

Ms. Karen Wolper, Chief Removal Enforcement Section U.S. Environmental Protection Agency Region III 841 Chestnut Building Philadelphia, PA 19107

Re: Progress Report No. 24
Rogers Electric Site
Period 1/10/93 - 1/16/93
REWAI Project M91130

Dear Ms. Wolper:

Pursuant to Sec. VIII, 8.6 of the Administrative Consent Order for the Rogers Electric Site, Docket No. III-91-58-DC, the following provides a progress report for activities performed on behalf of Blake Construction Co., Inc. during the period 1/10/93 through 1/16/93. Additionally, a copy of the progress report submitted by the Defense Reutilization and Marketing Service (DRMS) covering their activities for the same period is attached.

- 1. In addition to the removal activities performed by the DLA, Clean Harbors, Inc., transported three (3) tractor trailer loads (approximately 60-65 tons) of PCB contaminated soils to Chem Waste Management's Model City, New York disposal facility for landfilling. Clean Harbors also transported UST bottom sludges and PCB contaminated oils and solvent for disposal. These materials were manifested to Clean Harbors' Braintree, Massachusetts facility. Copies of all waste manifests will be included in the final report for this project.
- Activities planned for the next reporting period include transporting all remaining waste soils for disposal. If time permits, the demolition and disposal of the last two sea containers will proceed.
- None anticipated.
- 4. N/A
- 5. N/A

January 19, 1993

- 6. None received during this reporting period.
- 7. N/A

As always, if you have questions or comments, don't hesitate to call me at (410) 876-0280.

Sincerely,

R. E. WRIGHT ASSOCIATES, INC.

Timothy N. Landres

Timothy N. Gardner Project Manager

TNG:blj Attachments

Attachments

cc: Joseph Phelan, MDE

Bruce Noble, DRMS

John Seymour, Shaw, Pittman, Potts, & Trowbridge

J. C. White, Blake Construction Co.

J. Kuzemchak, Clean Harbors of Baltimore, Inc.

Don Moyer, REWAI

Ned Wehler, REWAI



15 Jan 93

Mr. Timothy Gardner Project Manager R.E. Wright Associates, Inc. 125 Airport Drive, Suite 36 Westminster, Maryland 21157

Dear Mr. Gardner:

Re: Remedial Action

Rogers Electric Site Cheverly, Maryland

In accordance with Administrative Order of Consent (Consent Order), Docket Number III-91-58-DC, we have enclosed Progress Report No. 23 covering the period January 10, 1993 to January 16, 1993.

Please contact us should you require further information and clarification.

Yours truly,

Bruce Noble

Environmental Protection Specialist Defense Reutilization and Marketing Service

Battle Creek, Michigan

Pauce Noble

(616) 961-7412

(Red)

PROGRESS REPORT NO. 23 REMEDIAL ACTION ROGERS ELECTRIC SITE CHEVERLY MARYLAND

PERIOD: JANUARY 10, 1993 TO JANUARY 16, 1993

This progress report is submitted pursuant to the requirements of the Administrative Order of Consent (Consent Order) Docket Number III-91-58-DC. For ease of reporting, activities are segregated into activities undertaken, data produced, submittals completed and activities scheduled for the project.

A. WORK COMPLETED

- a) Activities Undertaken or Completed This Reporting Period

 The following activities were taken during this reporting period:
 - * APTUS Environmental continue to work on site. On 10 Jan 93, contractor identified and weighed drums and overpacked welder cores. On 11 Jan 93, contractor loaded trucks with drums and welder cores. All wastes removed during this phase of work was manifested to APTUS, Coffeyville, KS for disposal. All work completed on Monday, 11 Jan 93.
- b) Data Produced This Reporting Period

The following data were produced during this reporting period:

- * No data was produced this reporting period.
- c) Submittals Completed This Reporting Period

The following data was submitted during this reporting period:

* DRMS forwarded a letter to EPA Region III on 11 Jan 93, requesting an extension until 19 Mar 93 for the removal of the mixed RCRA/FCB wastes. On a follow up phone call on 14 Jan 93, to EPA Region III, Ms. Karen Wolper verbally approved the extension.



d) Activities Scheduled For Next Reporting Period

Activities planned for the next reporting period are detailed as follows:

- * DRMS contracting officer representative to prepare final report on PCB waste removal during the period of 8 Jan 93 - 11 Jan 93. This report will include all manifests, shipping papers, weights, etc for wastes removed.
- * DRMS will award a contract for the removal of RCRA and mixed RCRA/PCB wastes from the site.

Respectfully submitted.

Pauce Noble

DEFENSE REUTILIZATION AND MARKETING SERVICE

BRUCE NOBLE

Environmental Protection Specialist

DRMS-SHP