



ORIGINAL  
(Red)

r.e. wright associates, inc.

earth resources consultants

October 6, 1992

Ms. Karen Wolper, Chief  
Removal Enforcement Section  
U.S. Environmental Protection Agency  
Region III  
841 Chestnut Building  
Philadelphia, PA 19107

Re: Progress Report No. 9  
Rogers Electric Site  
Period 9/27/92 - 10/3/92  
REWAI Project M91130

Dear Ms. Wolper:

Pursuant to Sec. VIII, 8.6 of the Administrative Consent Order for the Rogers Electric Site, Docket No. III-91-58-DC, the following provides a progress report for activities performed on behalf of Blake Construction Co., Inc. during the period 9/27/92 through 10/3/92. Additionally, a copy of the progress report submitted by the Defense Reutilization and Marketing Service (DRMS) covering their activities for the same period is attached.

1. The following actions have been taken toward achieving compliance with the referenced Consent Order:
  - o Began discussions with client, client's attorney, MDE, and EPA on strategies and options for disposal of marginally-contaminated (<50 ppm) materials. Decisions are pending.
  - o Dismantled the sea containers by removing interior flooring and wall panels. Scrap wood and fiberglass will be transported and disposed of as PCB-contaminated wastes.
  - o Decontaminated the exterior skins (outside metal bodies) and crushed same, to be transported and scrapped as recyclable metal.
  - o Constructed equipment decontamination pad for trucks and equipment that will be exiting the site.

gateway west 125 airport drive suite 36 westminster, md 21157-3030 (301) 876-0280

corporate office: 3240 schoolhouse road middletown, pa 17057-3595 (717) 944-5501

branch offices: king of prussia, pa dallas, tx

ORIGINAL  
(Red)

Ms. Wolper

-2-


October 6, 1992

- o Inspection by Joseph Phelan of MDE on Tuesday, September 29, 1992.
- 2. The removal and disposal of miscellaneous surface debris will continue through the next reporting period 10/4/92 through 10/10/92. The delays involved with non-hazardous waste disposal approval will delay the completion of this work by a week or so, but it is anticipated that sub-surface drilling and sampling will begin by the week of 10/5/92. Overall, the job progress should stay within schedule.
- 3. None anticipated.
- 4. N/A
- 5. N/A
- 6. N/A
- 7. N/A

As always, if you have questions or comments, don't hesitate to call me at (410) 876-0280.

Sincerely,

R. E. WRIGHT ASSOCIATES, INC.



Timothy N. Gardner  
Project Manager

TNG:blj

Attachments

cc: Joseph Phelan, MDE  
Bruce Noble, DRMS  
John Seymour, Shaw, Pittman, Potts, & Trowbridge  
J. C. White, Blake Construction Co.  
J. Kuzemchak, Clean Harbors of Baltimore, Inc.  
Don Moyer, REWAI  
Ned Wehler, REWAI

r.e. wright associates, inc.

ORIGINAL  
(Red)

25 Sep 92

Mr. Timothy Gardner  
Project Manager  
R.E. Wright Associates, Inc.  
125 Airport Drive, Suite 36  
Westminster, Maryland 21157

Dear Mr. Gardner:

Re: Remedial Action  
Rogers Electric Site  
Cheverly, Maryland

In accordance with Administrative Order of Consent (Consent Order), Docket Number III-91-58-DC, we have enclosed Progress Report No. 5 covering the period September 20, 1992 to September 26, 1992.

Please contact us should you require further information and clarification.

Yours truly,



Bruce Noble  
Environmental Protection Specialist  
Defense Reutilization and Marketing Service  
Battle Creek, Michigan  
(616) 961-7412



ORIGINAL  
(Red)

PROGRESS REPORT NO. 8  
REMEDIAL ACTION  
ROGERS ELECTRIC SITE  
CHEVERLY MARYLAND

PERIOD: SEPTEMBER 20, 1992 TO SEPTEMBER 26, 1992

This progress report is submitted pursuant to the requirements of the Administrative Order of Consent (Consent Order) Docket Number III-91-58-DC. For ease of reporting, activities are segregated into activities undertaken, data produced, submittals completed and activities scheduled for the project.

A. WORK COMPLETED

a) Activities Undertaken or Completed This Reporting Period

The following discussion summarizes activities undertaken during this reporting period:

- \* Testing contractor of Spotts, Stevens and McCoy, Inc., is doing all analytical work on samples taken from the site.

b) Data Produced This Reporting Period

The following data were produced during this reporting period:

- \* Testing contractor of Spotts, Stevens and McCoy, Inc., to complete all analytical work and submit final report to DLA/DRMS by 8 Oct 92.

c) Submittals Completed This Reporting Period

The following data was submitted during this reporting period:

- \* No data was produced during this reporting period.

d) Activities Scheduled For Next Reporting Period

ORIGINAL  
(Red)

Activities planned for the next reporting period are detailed as follows:

- \* DLA/DRMS-SHP will be sending a letter to EPA Region III informing them that are testing contractor of Spotts, Stevens and McCoy, Inc., will not have all analytical work completed until 8 Oct 92. Reason for this delay is the number of samples and high concentrations of PCBs.

Respectfully submitted.

DEFENSE REUTILIZATION AND MARKETING SERVICE



BRUCE NOBLE  
Environmental Protection Specialist  
DRMS-SHP



**DEFENSE LOGISTICS AGENCY  
DEFENSE REUTILIZATION AND MARKETING SERVICE  
FEDERAL CENTER  
74 N. WASHINGTON  
BATTLE CREEK, MI 49017-3092**



6 OCT 1992

IN REPLY  
REFER TO

DRMS-SHP (Mr. B. Noble/(AV)932-7412/(FAX) (616)961-5841/nmb)  
DDN E-MAIL: drms-sh@drms.dla.mil

SUBJECT: Changes in the Work Plan for the Rogers Electric  
Site, Cheverly, MD


TO: U.S. Environmental Protection Agency (USEPA)  
Region III  
Removal Enforcement Section  
ATTN: Ms. Karen Wolper  
841 Chestnut Building  
Philadelphia, PA 19107

1. Reference: Telephone conversation between Mr. Bruce Noble, DRMS-SHP, and Mr. Harry Dale, USEPA, 1 Oct 92, subject as above.

2. In order to stay in compliance with Administrative Consent Order, Docket No. III-91-58-DC, DRMS is informing your agency of changes in the work plan.

3. Under the work plan schedule, all sampling and analytical work was to have been completed by 1 Sep 92. All sampling was completed 2 Sep 92. On 11 Sep 92, DRMS requested an extension until 5 Oct 92 to have the analytical work completed. Due to the number of samples and high concentration of PCBs, our testing laboratory will not be able to complete all analytical work until 8 Oct 92.

4. This extension for the analytical data will not affect our 30 Nov 92 date to remove hazardous property from the site.

  
J. W. EGGENBERGER  
Director, Directorate of  
Disposal Management and  
Environmental Protection