

Sally, this is your
file copy.

PRC Environmental Management, Inc.
233 North Michigan Avenue
Suite 1621
Chicago, IL 60601
312-856-8700
Fax 312-938-0118

OHIO 045 205424

January 20, 1995

PRC

Mr. Bernie Orenstein
Regional Project Officer
U.S. Environmental Protection Agency Region 5
7th Floor, Mail Code HRM-7J
77 West Jackson Boulevard
Chicago, IL 60604

RECEIVED
JAN 20 1995
OFFICE OF RCRA
Waste Management Division
U.S. EPA, REGION V

Subject: EPA Contract No. 68-W4-0007
Work Assignment No. R05034
Amendment No. 2, Revised Cost Estimate
Ekco Housewares, Inc., Corrective Action Oversight and Technical Support

Dear Mr. Orenstein:

PRC Environmental Management, Inc. (PRC), is submitting two copies of the revised cost estimate for the above-referenced work assignment. Please forward one copy of the revised cost estimate to Ms. Sally Averill, the U.S. Environmental Protection Agency (EPA) work assignment manager (WAM).

The revised cost estimate has been prepared in accordance with Work Assignment Amendment No. 2, which authorizes work to proceed in option period (OP) 1. The technical approach and all other elements of the approved work plan and subsequent amendments are incorporated into this revised cost estimate by reference.

The proposed technical approach and revised cost estimate have been prepared in accordance with the original EPA statement of work, the requirements of Amendment No. 2, and discussions with the EPA WAM and the PRC project manager, Mr. Jeff Swano. The OP 1 budget is estimated at 502 level-of-effort (LOE) hours and a total cost of \$29,623. The revised cost estimate information is business confidential.

PRC requests that the EPA WAM approve this revised cost estimate by February 6, 1995. This will allow sufficient time for the EPA contracting officer's (CO) review and approval and will not impede the progress of work. Please note that PRC must stop work if the EPA CO does not approve this revised cost estimate by March 3, 1995.

Mr. Bernie Orenstein
January 20, 1995
Page 2

Please contact me at (312) 856-8766 or Jeff Swano at (312) 946-6469 if you have any questions or need additional information.

Sincerely,



Edward Schuessler
Regional Manager

ES/jmk

Enclosures (2)

cc: Jean Rellins, EPA CO
Allen Pearce, EPA Headquarters Project Officer
Arthur Glazer, PRC Program Manager
Doris Bean, PRC Financial Manager
Jeff Swano, PRC Project Manager

**EKCO HOUSEWARES, INC.
MASSILON, OHIO
CORRECTIVE ACTION OVERSIGHT AND TECHNICAL SUPPORT**

**AMENDMENT NO. 2
OPTION PERIOD 1
REVISED COST ESTIMATE**

Prepared for

**U.S. ENVIRONMENTAL PROTECTION AGENCY
Office of Solid Waste
Washington, DC 20460**

EPA Region	: 5
Site	: Ekco Housewares, Inc.
Contract No.	: 68-W4-0007
Work Assignment No.	: R05034
Date Prepared	: January 20, 1995
EPA Work Assignment Manager	: Sally Averill
Telephone No.	: 312/886-4439
Prepared by	: PRC Environmental Management, Inc.
PRC Project Manager	: Jeff Swano
Telephone No.	: 312/946-6469

Approved:



Edward Schuessler
Regional Manager

1.0 INTRODUCTION

PRC Environmental Management, Inc. (PRC), submitted a work plan for Work Assignment No. R05034, Contract No. 68-W4-0007, to the U.S. Environmental Protection Agency (EPA) on July 19, 1994. In response to Amendment No. 2 to the work assignment, which authorizes work in option period (OP) 1, PRC has prepared this revised cost estimate. The technical approach and all other elements of the approved work plan and subsequent amendments remain unchanged and are incorporated into this revised cost estimate by reference.

Section 2.0 of this revised cost estimate describes the amended statement of work (SOW); Section 3.0 presents the technical approach to completing the amended SOW; and Section 4.0 and Appendix A provide the revised cost estimate.

2.0 STATEMENT OF WORK

The SOW for this work assignment remains the same as the original SOW. All requirements of the original SOW are incorporated into this revised cost estimate by reference.

3.0 TECHNICAL APPROACH FOR AMENDMENT NO. 2 TASKS

The SOW and technical approach for this work assignment remain unchanged. The technical approach for Tasks 2 through 6 is described in the approved work plan dated July 19, 1994.

4.0 REVISED COST ESTIMATE

The revised work assignment cost estimate is presented in five tables in Appendix A. Table 1 summarizes the revised cost estimate. Table 2 presents the proposed staffing plan for OP 1. Tables A-1, A-2, and A-3 respectively detail the revised cost estimate, travel plan, and other direct costs for OP 1. The assumptions made in developing the revised cost estimate are described in Appendix A.

APPENDIX A
AMENDMENT NO. 2
OPTION PERIOD 1
REVISED COST ESTIMATE

Work Assignment No. R05034

(Seven Sheets)

CONFIDENTIAL BUSINESS INFORMATION

Contract No. 68-W4-0007
Work Assignment No. R05034

Amendment No. 2
January 20, 1995

**AMENDMENT NO. 2
OPTION PERIOD 1
REVISED COST ESTIMATE
Work Assignment No. R05034**

The work assignment revised cost estimate includes five tables. Table 1 summarizes the work assignment cost through this amendment, Table 2 shows the proposed staffing plan used to prepare the revised cost estimate, Table A-1 details the work assignment revised cost estimate, Table A-2 shows the revised PRC Environmental Management, Inc. (PRC), travel plan, and Table A-3 shows the revised other direct costs (ODC). Task-specific assumptions are described below.

Task 1 -- Prepare Revised Cost Estimate

For Task 1, the level-of-effort (LOE) hours include time to prepare the revised cost estimate. PRC estimates that 12 LOE hours will be needed.

Task 2 -- Perform Field Oversight

For Task 2, the scope of work (SOW) indicates that a total of five oversight trips will be made; none occurred during the base period (BP). Each trip will require one PRC staff person to work two 8-hour days. Using these assumptions, PRC estimates the time spent in the field will be 80 LOE hours. In addition, PRC estimates that 17 LOE hours per trip (for a total of 85 LOE hours) will be required to prepare for the trip, participate in conference calls during the field oversight, prepare trip reports, provide EPA with periodic updates during field activities, and travel. The total time required to complete this task is estimated to be 165 LOE hours.

The SOW indicates that four trips to Akron/Canton, Ohio, should originate from Cincinnati, Ohio, and that one trip should originate from Chicago, Illinois. At the time of this cost estimate's preparation, round-trip airfare was cheaper from Chicago (\$219, midweek, 7-day advance) than from Cincinnati (\$344, midweek, 7-day advance). As a result, all trips are planned to originate from Chicago. This was also the case for the BP; however, only three trips were budgeted in the approved work plan because only three were expected to occur during the BP. Because no travel occurred during the BP, the OP 1 travel estimate is higher.

ODCs associated with field oversight include \$1.80 per hour of field time for Level D field equipment. Level D field equipment includes personal protective equipment (PPE) such as Tyvek suits, rubber overboots, hardhats, goggles, and gloves. ODCs listed in Table A-3 as equipment costs include field logbooks, single-use cameras, and film development.

Task 3 -- Review Draft and Final Corrective Measures Implementation (CMI) Work Plans

For Task 3, the LOE hours estimated for this task are identical to those presented in the approved work plan because no activity occurred on this task during the BP. The total time required to complete this task is estimated to be 100 LOE hours.

CONFIDENTIAL BUSINESS INFORMATION

Task 4 -- Review Draft and Final CMI Reports

For Task 4, the LOE hours estimated for this task are identical to those presented in the approved work plan because no activity occurred on this task during the BP. The total time required to complete this task is estimated to be 75 LOE hours.

Task 5 -- Review Interim Measures (IM) Work Plans and Reports

For Task 5, PRC assumes that two IM work plans and one draft IM report will be reviewed during OP 1; one draft IM report and one final IM report were reviewed during the BP. Based on the LOE hours expended on review of the draft and final IM reports, PRC estimates that 50 LOE hours will be required for each OP 1 document review. Thus, the OP 1 estimate is higher than the BP estimate. The total time required to complete this task is estimated to be 150 LOE hours.

Task 6 -- Conduct Project Close-out

PRC does not anticipate completion of this work assignment before the end of OP 1 on September 30, 1996; therefore, no project close-out costs have been estimated.

CONFIDENTIAL BUSINESS INFORMATION

TABLE 1

REVISED COST ESTIMATE
Work Assignment No. R05034
(Effective Date: December 23, 1994)

<u>HOURS</u>	<u>ESTIMATED BP COST^a</u>	<u>AMENDMENT NO. 2</u>	<u>TOTAL</u>
<u>P-Level</u>			
P4	47	185	232
P3	4	39	43
P2	31	199	230
P1	1	73	74
T3	0	6	6
T2	1	0	1
<u>T1</u>	<u>0</u>	<u>0</u>	<u>0</u>
Total Professional Hours	84.0	502	586.0
<u>Total Clerical Hours</u>	<u>3.0</u>	<u>49</u>	<u>52.0</u>
<u>Total Hours</u>	<u>87.0</u>	<u>551</u>	<u>638.0</u>

DOLLARS

Direct Professional Labor	\$2,128	\$12,673	\$14,801
Direct Clerical Labor	45	606	651
Travel	0	2,405	2,405
PRC ODCs	134	1,543	1,677
Subcontractor Costs	0	0	0
<u>Indirect Costs</u>	<u>1,878</u>	<u>11,650</u>	<u>13,528</u>
<u>Subtotal Cost</u>	<u>\$4,185</u>	<u>\$28,877</u>	<u>\$33,062</u>
<u>Base Fee</u>	<u>\$118</u>	<u>\$746</u>	<u>\$864</u>
<u>Total Cost</u>	<u>\$4,303</u>	<u>\$29,623</u>	<u>\$33,926</u>

^a Estimated BP costs are costs invoiced through December 30, 1994. Final BP costs will be provided to EPA under separate cover.

^b The total work assignment cost includes the estimated BP costs and the costs estimated for this amendment.

CONFIDENTIAL BUSINESS INFORMATION

Contract No. 68-W4-0007
 Work Assignment No. R05034

Amendment No. 2
 January 20, 1995

TABLE A-1
WORK ASSIGNMENT REVISED COST ESTIMATE

SITE NAME: Ekco Housewares, Inc.

WORK ASSIGNMENT NO. R05034

TASK NAME	Prepare Revised Cost Est.	Perform Field Oversight	Review CMI Work Plans	Review CMI Reports	Review IM Work Plans and Reports	Conduct Project Close-out					
TASK NUMBER	TASK 1	TASK 2	TASK 3	TASK 4	TASK 5	TASK 6	TASK 7	TASK 8	TASK 9	TASK 10	TOTAL
Labor Cost	HR	HR	HR	HR	HR	HR	HR	HR	HR	HR	
PRC LABOR ESTIMATE											
P4	0	29	28	18	110	0	0	0	0	0	185
P3	0	17	6	6	10	0	0	0	0	0	39
P2	12	81	40	36	30	0	0	0	0	0	199
P1	0	32	26	15	0	0	0	0	0	0	73
T3	0	6	0	0	0	0	0	0	0	0	6
T2	0	0	0	0	0	0	0	0	0	0	0
T1	0	0	0	0	0	0	0	0	0	0	0
Clerical	1	20	8	8	12	0	0	0	0	0	49
TEAM SUB LABOR ESTIMATE											
Professional Hours											0
Clerical Hours											0
Total Professional Hours	12	165	100	75	150	0	0	0	0	0	502
Total Clerical Hours	1	20	8	8	12	0	0	0	0	0	49
Total PRC Professional Labor Cost	\$220	\$3,514	\$2,302	\$1,695	\$4,943	\$0	\$0	\$0	\$0	\$0	\$12,673
Total PRC Clerical Labor Cost	\$12	\$247	\$99	\$99	\$148	\$0	\$0	\$0	\$0	\$0	\$606
1. Total PRC Labor Cost	\$233	\$3,761	\$2,401	\$1,794	\$5,091	\$0	\$0	\$0	\$0	\$0	\$13,279
2. Total PRC Travel Cost (1)	\$0	\$2,405	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$2,405
3. Total PRC ODCs (2)	\$50	\$989	\$149	\$177	\$179	\$0	\$0	\$0	\$0	\$0	\$1,543
4. Team Sub Costs											\$0
5. Non-Team Sub Cost (3)											\$0
6. Indirect Costs (4)	\$203	\$3,427	\$2,075	\$1,554	\$4,392	\$0	\$0	\$0	\$0	\$0	\$11,650
Subtotal Cost	\$485	\$10,582	\$4,624	\$3,524	\$9,682	\$0	\$0	\$0	\$0	\$0	\$28,877
Base Fee	\$18	\$245	\$149	\$111	\$223	\$0	\$0	\$0	\$0	\$0	\$746
TOTAL COST	\$503	\$10,827	\$4,773	\$3,636	\$9,884	\$0	\$0	\$0	\$0	\$0	\$29,623

Notes:

- (1) See Table A-2 for PRC travel costs.
- (2) See Table A-3 for PRC ODCs.
- (3) Non-team subcontractors include expert witnesses, expert consultants, surveying and drilling firms, and so on.
- (4) Indirect costs include fringe benefit, overhead, and general administration costs.

CONFIDENTIAL BUSINESS INFORMATION

**TABLE 2
PROPOSED STAFFING PLAN**

STAFF	P-LEVEL	Prepare Revised Cost Est.	Perform Field Oversight	Review CMI Work Plans	Review CMI Reports	Review IM Work Plans and Reports	Conduct Project Close-out					TOTAL
		TASK 1 HR	TASK 2 HR	TASK 3 HR	TASK 4 HR	TASK 5 HR	TASK 6 HR	TASK 7 HR	TASK 8 HR	TASK 9 HR	TASK 10 HR	
Sr. Engineer or Scientist	P4		12	8	8	25						53
Manoj Mishra	P4		17	20	10	85						132
	P4											0
	P4											0
TOTAL P4 HOURS		0	29	28	18	110	0	0	0	0	0	185
Environmental Scientist	P3		17	6	6	10						39
	P3											0
	P3											0
	P3											0
TOTAL P3 HOURS		0	17	6	6	10	0	0	0	0	0	39
Jeff Swano	P2	8	55	34	34	12						143
Support Staff	P2	2	10	2	2	10						26
Environmental Scientist	P2	2	16	4		8						30
	P2											0
TOTAL P2 HOURS		12	81	40	36	30	0	0	0	0	0	199
Jennifer Force	P1		32	26	15							73
	P1											0
	P1											0
	P1											0
TOTAL P1 HOURS		0	32	26	15	0	0	0	0	0	0	73
Co-op Student	T3		6									6
	T3											0
TOTAL T3 HOURS		0	6	0	0	0	0	0	0	0	0	6
	T2											0
	T2											0
TOTAL T2 HOURS		0	0	0	0	0	0	0	0	0	0	0
TOTAL LOE HOURS		12	165	100	75	150	0	0	0	0	0	502
TOTAL CLERICAL HOURS		1	20	8	8	12						49
TOTAL HOURS		13	185	108	83	162	0	0	0	0	0	551

CONFIDENTIAL BUSINESS INFORMATION

**TABLE A-2
PRC TRAVEL PLAN**

Origin/Destination	Purpose	Task No.	No. of People	No. of Trips Per Person	No. of Days Per Person Per Trip	Round Trip Airfare (\$/trip/person)	Per Diem (\$/day/person)	Ground Trans/Misc (\$/day)	Est. Total Cost (\$)
		1							\$0
		1							\$0
		1							\$0
Total Travel For Task No. 1									\$0
Chicago, IL/Canton, OH	Field Oversight	2	1	5	2	\$219	\$76	\$55	\$2,405
		2							\$0
		2							\$0
Total Travel For Task No. 2									\$2,405
		3							\$0
		3							\$0
		3							\$0
Total Travel For Task No. 3									\$0
		4							\$0
		4							\$0
		4							\$0
Total Travel For Task No. 4									\$0
		5							\$0
		5							\$0
		5							\$0
Total Travel For Task No. 5									\$0
		6							\$0
		6							\$0
		6							\$0
Total Travel For Task No. 6									\$0
		7							\$0
		7							\$0
		7							\$0
Total Travel For Task No. 7									\$0
		8							\$0
		8							\$0
		8							\$0
Total Travel For Task No. 8									\$0
		9							\$0
		9							\$0
		9							\$0
Total Travel For Task No. 9									\$0
TOTAL TRAVEL									\$2,405

Notes:

- (1) The PRC team is required to follow the requirements of Subpart 31.2 of the Federal Acquisition Regulations (FAR) and federal travel regulations in incurring allowable travel costs under this contract and correspondingly must at all times seek and obtain the lowest rates, including government rates (when available), and observe subsistence ceilings.
- (2) Per diem is based on rates for lodging, meals, and incidental expenses stated in FAR 31.205-46(a)(3).
- (3) Ground transportation assumes \$55 per day for car rental plus miscellaneous expenses for gas, parking, and tolls or \$0.26 per mile if a personal car is used.

**TABLE A-3
OTHER DIRECT COSTS**

		TASK 1 Prepare Revised Cost Estimate		TASK 2 Perform Field Oversight		TASK 3 Review CMI Work Plans		TASK 4 Review CMI Reports		TASK 5 Review IM Work Plans and Reports	
Item	Unit Cost	No. of Units	Cost	No. of Units	Cost	No. of Units	Cost	No. of Units	Cost	No. of Units	Cost
Freight	\$10.00		\$0	5	\$50	2	\$20	1	\$10	5	\$50
Computer	\$3.60	10	\$36	38	\$137	15	\$54	35	\$126	15	\$54
Telephone	\$5.00	2	\$10	25	\$125	10	\$50	5	\$25	10	\$50
Copying	\$0.05	70	\$4	360	\$18	500	\$25	320	\$16	500	\$25
Shipping	\$75.00		\$0	5	\$375		\$0		\$0		\$0
Safety	\$1.80		\$0	80	\$144		\$0		\$0		\$0
Equipment	\$28.00		\$0	5	\$140		\$0		\$0		\$0
Laboratory			\$0		\$0		\$0		\$0		\$0
Other			\$0		\$0		\$0		\$0		\$0
Total			\$50		\$980		\$149		\$177		\$179

		TASK 6 Conduct Project Close-out		TASK 7		TASK 8		TASK 9		TASK 10	
Item	Unit Cost	No. of Units	Cost	No. of Units	Cost	No. of Units	Cost	No. of Units	Cost	No. of Units	Cost
Freight	\$10.00		\$0		\$0		\$0		\$0		\$0
Computer	\$3.60		\$0		\$0		\$0		\$0		\$0
Telephone	\$5.00		\$0		\$0		\$0		\$0		\$0
Copying	\$0.05		\$0		\$0		\$0		\$0		\$0
Shipping	\$75.00		\$0		\$0		\$0		\$0		\$0
Safety	\$1.80		\$0		\$0		\$0		\$0		\$0
Equipment			\$0		\$0		\$0		\$0		\$0
Laboratory			\$0		\$0		\$0		\$0		\$0
Other			\$0		\$0		\$0		\$0		\$0
Total			\$0		\$0		\$0		\$0		\$0



September 30, 1991

Ms. Sally Averill
United States Environmental Protection Agency
230 South Dearborn Street
Chicago, Illinois 60604

Re: TES X, R05031 - EKCO Housewares RFI
Field Activities Report: 9/17/91 - 9/19/91

Dear Ms. Averill:

Enclosed please find one copy of the field notes for the RFI/CMS oversight at the ECKO Housewares site in Massillion, Ohio for September 17 through September 19, 1991.

If you have any questions, please feel free to contact me at (312) 553-1400.

Sincerely,

METCALF & EDDY, INC

Thomas Lentzen
Regional Project Manager

Enclosure

cc: Fred Norling
File



September 27, 1991

Ms. Sally Averill
U.S. Environmental Protection Agency
Region V (5HR-12)
230 South Dearborn Street
Chicago, Illinois 60604

RE: TES X Work Assignment NO. R05031
EKCO Housewares RFI/CMS Oversight
Field Activities Report: 9-17-91 through 9-19-91

Dear Ms. Averill:

Enclosed is one copy of the field notes for the RFI/CMS oversight at the EKCO Housewares Site in Massillon, Ohio for the three day period of September 17, 1991 through September 19, 1991.

Personnel on-site during this three day period were Tom Cornuet, Dave Caruns, and Harold Byer of Roy F. Weston, Alan Hay, Dave Screcangost and Bill Young of Bowser Morner, and Jim Strayton and Steve Hulett of Metcalf & Eddy.

Activities by EKCO during the three day period consisted of ground water sampling, set-up for pump testing, and soil borings and sampling.

Per your instructions Metcalf & Eddy focused oversight activities on soil boring and sampling. Therefore, ground water sampling and pump test preparation were not observed.

All borings were completed using a Detrich D-25 skid rig, 3 1/4 hollow stem auger, and a two inch split-spoon sampler. All borings were sampled continuously to depth using the split-spoon and were screened for contamination using a HNu photo ionization detector. All analytical samples collected were sent to a laboratory for analysis of volatile organic compounds only.

On September 17, 1991, Bowser Morner and Weston personnel completed soil boring numbers SB-1 through SB-6. See Figure 1, for approximate locations. Soil boring numbers SB-1, SB-2, and SB-4 were completed to 12 feet, as specified in the RMI/CMS Work Plan. Soil boring numbers SB-3, SB-5 and SB-6 were completed to 7 feet, 6 feet, and 8 feet, respectively. Soil boring SB-3 was terminated due to auger refusal, and SB-5 and SB-6 were terminated upon encountering water.

On September 18, 1991, soil boring numbers SB-9, SB-10, and SB-11 were completed within the EKCO Housewares building. Total depth for each boring

Recycled Paper

was 12 feet, 10 feet, and 12 feet respectively. Soil boring SB-10 was terminated due to auger refusal.

On September 19, 1991, soil borings SB-7 and SB-8 were completed to a depth of 8 feet and 12 feet, respectively. Soil boring SB-8 was terminated due to auger refusal. All borings were backfilled with cuttings and grouted to the surface.


The highest levels of contamination detected with the HNu²¹ during bore hole screening occurred at soil boring locations SB-6, and SB-10. Detection levels of 20 + ppm were detected from 6 to 8 feet below grade in soil boring number SB-6. Soil boring SB-6 is located approximately 40 feet northwest of a large above ground storage tank containing TCE. Although the tank is presently surrounded by a concrete containment wall, the contamination may be due to past spillage. Detection levels of 20 + ppm were also detected from 8 to 10 feet below grade in soil boring SB-10. Soil boring SB-10 is located within the EKCO Housewares building. Weston personnel stated that the area surrounding soil boring SB-10 had been the site of a degreasing operation. All other boring locations showed relatively little contamination during screening with the HNu. Please refer to attached Table 1 for boring number, boring depth, sampling interval, and highest contamination levels detected within each boring.

The EKCO Housewares RFI/CMS Work Plan proposed 13 soil borings. Weston personnel were unable to complete two of the borings. Figure 1 shows the location of these uncompleted borings. Boring number UC-SC-A was to be located on the southwest side of the EKCO Housewares building. The boring was located directly under low powerlines, therefore completion of UC-SB-A would have jeopardized the health and safety of personnel on-site. Proposed soil boring UC-SB-B was to be located within the EKCO Housewares building, west of soil borings SB-10 and SB-9. Boring numbers SB-10 and SB-9 were both completed in a very narrow hall that did not leave room to install UC-SB-B.

The sampling and field procedures employed by the PRP's Consultant, as observed by Metcalf & Eddy, Inc., were consistent with U.S. EPA approved plans and protocols. If you have any questions or comments, please call me at (614) 890-5501.

Sincerely,

Metcalf & Eddy, Inc.




Steve A. Hulet
Contractor Project Manager

SAH/sac

Attachments

cc: TES X File

(Adapted from Ekco Housewares RFI
Roy F. Weston, 1991)



154-644a(r)

RFI SOIL BORING LOCATIONS (SEPTEMBER 1991)

Figure 1


TABLE 1
ECKO HOUSEWARES RFI SOIL BORINGS
(September 1991)

Date	Boring No.	Total Depth	VOA Sample Interval	Highest HNu Reading
9/17/91	SB-1	12 feet	2-4', 6-8', 10-12'	5.4 ppm 8-10'
	SB-2	12 feet	2-4', 6-8', 10-12'	0 ppm
	SB-3	7 feet	2-4', 6-8'	0 ppm
	SB-4	12 feet	2-4', 6-8', 10-12'	0.5 ppm 0-2'
	SB-5	6 feet	2-4', 4-6'	3.0 ppm 4-6'
	SB-6	8 feet	6-8'	20+ ppm 6-8'
9/18/91	SB-9	12 feet	2-4', 6-8', 10-12'	0.0 ppm
	SB-10	10 feet	0-2', 6-8', 8-10'	20+ ppm 8-10'
	SB-11	12 feet	2-4' 6-8', 10-12'	0.2 ppm 2-4', 8-10'
9/19/91	SB-7	6.3 feet	2-4', 6-8'	0.2 ppm 0-2'
	SB-8	12 feet	2-4', 6-8', 10-12'	0.0 ppm

DISTANCES FROM SIDE STAKES FOR CROSS-SECTIONING

Roadway of any Width. Side Slopes 1 1/2 to 1.

In the figure below: opposite 7 under "Cut or Fill" and under .3 read 11.0, the distance out from the side stake at left. Also, opposite 11 under "Cut or Fill" and under .1 read 16.7, the distance out from the side stake at right.



	0	.1	.2	.3	.4	.5	.6	.7	.8	.9	
Cut or Fill	Distance out from Side or Shoulder Stake										Cut or Fill
0	0.0	0.2	0.3	0.5	0.6	0.8	0.9	1.1	1.2	1.4	0
1	1.5	1.7	1.8	2.0	2.1	2.3	2.4	2.6	2.7	2.9	1
2	3.0	3.2	3.3	3.5	3.6	3.8	3.9	4.1	4.2	4.4	2
3	4.5	4.7	4.8	5.0	5.1	5.3	5.4	5.6	5.7	5.9	3
4	6.0	6.2	6.3	6.5	6.6	6.8	6.9	7.1	7.2	7.4	4
5	7.5	7.7	7.8	8.0	8.1	8.3	8.4	8.6	8.7	8.9	5
6	9.0	9.2	9.3	9.5	9.6	9.8	9.9	10.1	10.2	10.4	6
7	10.5	10.7	10.8	11.0	11.1	11.3	11.4	11.6	11.7	11.9	7
8	12.0	12.2	12.3	12.5	12.6	12.8	12.9	13.1	13.2	13.4	8
9	13.5	13.7	13.8	14.0	14.1	14.3	14.4	14.6	14.7	14.9	9
10	15.0	15.2	15.3	15.5	15.6	15.8	15.9	16.1	16.2	16.4	10
11	16.5	16.7	16.8	17.0	17.1	17.3	17.4	17.6	17.7	17.9	11
12	18.0	18.2	18.3	18.5	18.6	18.8	18.9	19.1	19.2	19.4	12
13	19.5	19.7	19.8	20.0	20.1	20.3	20.4	20.6	20.7	20.9	13
14	21.0	21.2	21.3	21.5	21.6	21.8	21.9	22.1	22.2	22.4	14
15	22.5	22.7	22.8	23.0	23.1	23.3	23.4	23.6	23.7	23.9	15
16	24.0	24.2	24.3	24.5	24.6	24.8	24.9	25.1	25.2	25.4	16
17	25.5	25.7	25.8	26.0	26.1	26.3	26.4	26.6	26.7	26.9	17
18	27.0	27.2	27.3	27.5	27.6	27.8	27.9	28.1	28.2	28.4	18
19	28.5	28.7	28.8	29.0	29.1	29.3	29.4	29.6	29.7	29.9	19
20	30.0	30.2	30.3	30.5	30.6	30.8	30.9	31.1	31.2	31.4	20
21	31.5	31.7	31.8	32.0	32.1	32.3	32.4	32.6	32.7	32.9	21
22	33.0	33.2	33.3	33.5	33.6	33.8	33.9	34.1	34.2	34.4	22
23	34.5	34.7	34.8	35.0	35.1	35.3	35.4	35.6	35.7	35.9	23
24	36.0	36.2	36.3	36.5	36.6	36.8	36.9	37.1	37.2	37.4	24
25	37.5	37.7	37.8	38.0	38.1	38.3	38.4	38.6	38.7	38.9	25
26	39.0	39.2	39.3	39.5	39.6	39.8	39.9	40.1	40.2	40.4	26
27	40.5	40.7	40.8	41.0	41.1	41.3	41.4	41.6	41.7	41.9	27
28	42.0	42.2	42.3	42.5	42.6	42.8	42.9	43.1	43.2	43.4	28
29	43.5	43.7	43.8	44.0	44.1	44.3	44.4	44.6	44.7	44.9	29
30	45.0	45.2	45.3	45.5	45.6	45.8	45.9	46.1	46.2	46.4	30
31	46.5	46.7	46.8	47.0	47.1	47.3	47.4	47.6	47.7	47.9	31
32	48.0	48.2	48.3	48.5	48.6	48.8	48.9	49.1	49.2	49.4	32
33	49.5	49.7	49.8	50.0	50.1	50.3	50.4	50.6	50.7	50.9	33
34	51.0	51.2	51.3	51.5	51.6	51.8	51.9	52.1	52.2	52.4	34
35	52.5	52.7	52.8	53.0	53.1	53.3	53.4	53.6	53.7	53.9	35
36	54.0	54.2	54.3	54.5	54.6	54.8	54.9	55.1	55.2	55.4	36
37	55.5	55.7	55.8	56.0	56.1	56.3	56.4	56.6	56.7	56.9	37
38	57.0	57.2	57.3	57.5	57.6	57.8	57.9	58.1	58.2	58.4	38
39	58.5	58.7	58.8	59.0	59.1	59.3	59.4	59.6	59.7	59.9	39
40	60.0	60.2	60.3	60.5	60.6	60.8	60.9	61.1	61.2	61.4	40

Peninsular Publishing Company
P.O. Box 5078 Tallahassee, FL 32314
(904) 576-4151

Log Book # 114

EXCO

Met Call + Eddy, Inc.
2800 Corporate Exch. Bldg.
Columbus, OH 43231

(614)-890-5501



"Rite in the Rain"

The paper in this book has been treated by an exclusive chemical waterproofing process. Wet or dry, even the hardest pencil will produce a clean, sharp mark.

1

9-17-91

0800 M&E arrival onsite

Dave Caruso

Andy

Pops stuck in Rwell
yesterday. R. 4 well.Weather: Clear, $\approx 64^{\circ}\text{F}$

Personnel onsite

Steve Hulitt - M&E

Jim Strayton - "

Dave Schoengast - BM

Alan Hays - "


Bull good - "

Tom Cornuet - Weston

Butch - "

Steve Hulitt
9-17-91

2

0830 Weston preparing to start
first soil boring.Clay Detrich D25 ~~Weld~~ rig

Bourser Mower drilling.

3" I.D. Auger 2" SS.

Sample at 2-4 ft 6-8 ft

10-12 ft. or at ↑ HNO₃ ready.Steve A. Hulitt
9-17-91

0845 Weston carbonyl H₂O.

0855 BM starts sandy -
1st spoon.
SB-1

0900 0-2 ft 12" recovery .2 PPM
8" dark brown - black
organic top soil. rich
blond sand, 3" dark
black silty soil some
brick-red, prob. fill
material.

Steve / Hubert
9-17-91

0905

2-4 ft 12" recovery 1.2 ppm

4" dark brown ^{to black} silty sand,
remains red from silty sandy
clay fill material
VOA samples taken 2-4 oz
Tars.

0910

4-6 ft 12" recovery 1.5 ppm
Same fill material.

0922

6-8 ft 2" recovery 4 ppm OVA
lt. brown sandy clay
silt, prob. natural
More clay than pre.
VOA samples taken

Steve / Hubert
9-17-91

5

0930

8-10 ft pull away 7 ppm. 001

12" lt brown silty clay

3" dark black silty clay

remains - gray brown

silty clay, more clay

lower spoon.

10 to 12 ft 12" recovery, 5.4 ppm

8 in lt brown gray silty

clay. 4" red gray silty

clay Fe₂O₃ staining.

VOA sample taken


Boing complete BM pull

augers.

Steve Smith
9-17-91

6

Boing #2



0-2 ft 16" recovery 0.0 ppm

coarse fill, limestone
soil, boulders

2-4 12" recovery 0.0 ppm

black soil, cinders, L.S.
fill material

VOA sample collected.

Steve Smith
9-17-91

7

1025 4-6 ft. 16' ucony 0.0 ppm
 dark black sandy
 fill, some small
 gravel,

1035 6-8 ft 8' ucony 0.0 ppm
 dark gray silt clay.
 VOA sample taken

1040 8-10 ft 12' ucony 0.0 ppm
 lt brown sandy silt
 clay, some gravel, FeO
 stain,
 Stuart Shult
 9-17-91

8

1045 10-12 ft 4.5' ucony 0.0 ppm
 lt brown sandy silt
 clay.
 VOA sample taken.

1055 Key correll

SB-#3

blot

100 ft.

0.2 ft 16' ucony 0.0 ppm
 gravel fill, some cinders

11:35

2-4 ft

6' ucony 0.0 ppm
 gravel fill some cinders
 VOA sample taken
 Stuart Shult
 9-17-91

4-6 12" recorg, 0.9 ppm
dark brown to black
silt. some sandstone
pebbles.

6-8 Refusal at 7 ft.
3" recorg. It from
clay. 900a sample
taken.

1150 BM angled down to
7 feet and will try
to pond another spoon.
Diller says he has
refusal from auger.
also.

thru 10' well
9-17-91

1155 BM tried to pond
another spoon and
still has refusal.
Bore complete at
7 ft.

1205 BM, M&E, W. go to
luck, will take a
long luck so diller
can find a room.

1340 M&E arriving back onsite
Weston not onsite
Shirley Smith
9-17-91

1420 Weston returns PBM

2-4 ft ⁶ 12% 0.0 ppm
Fill sample taken

1435 Weston BM start
to mob to SB-4

4-6 ft 16" recovery 0.0 ppm
cinder fill

1443 BM prepares to take
spoon. SB-4

6-8 ft full recovery 0.0 ppm
dark gray brown cinder
fill, some silty clay
VOA sample collected

1450 0-2 ft 12" recovery 0.5 ppm
6 inch cylinders, black
coarse gravel, fine gravel
with lt. brown silty clay.
"fill".

8-10 full recovery
Black to brown clay
cinders. "fill"


Steve J. Smith
9-17-91

Steve J. Smith
9-17-91

13

10-12 ft full way 0.0 PPM
 4" mostly fill, remainder
 dark gray to brown silty
 sandy clay.
 UOA sample collected.



SB-4



14

1525 Boring SB-4 complete
 BM pull augers +
 prepay to decon.

1600 BM + Weston set up on
 SB #5



Steve A. Smith
 9-17-91

15

1642 Weston & BM personnel
calling BM office to
try and get a bigger
rig to pull the pump
out of well #R-4

1620 BM starts pumping
1st spoon at SB-5

1630 0-2 ft. 16" recovery 0.0 ppm
gravel, cinder fill

1636 2-4 ft 16" recovery 0.0 ppm
clay, sandy silt, dark gray to
lt. brown. VOA collected
7-17-91

16

4-6 ft 5 ft 9 in to refusal 3 ppm
14 in recovery,

6 in gray brown sandy
clay, remainder FeO₂ red
sand med grained,
moist

VOA sample taken due to
high H₂S ready


6-8 ft refusal at 1 inch
1.2 ft recovery, cobble, shale
or siltstone, wet.

1700 SB-5 complete, BMM moving
rig & preparing for SB-6
7-17-91

17


18

SB-6




1715 0-2 ft 12 in recovery 0.9 ppm
 sandy gravel fill
 tan to dark gray.

1720 2-4 ft 0 recovery



1722 4-6 ft 0 recovery



BM pulls auger to
 figure out prob. Re pieces
 of tile ect so BM
 will continue.

Stan A. Dulitt
 9-17-91

Stan A. Dulitt
 9-17-91

19

1740 6-8 ft 12" recovery 20+ Huv
 4" coarse grained well
 sorted well rounded sand,
 remains gray shaly clay.
 Very wet, stop logging at
 W.T.

1800 M&E leave site Weston
 clean up well
 out at 0730

End of Day Report

Weston personnel are
 doing groundwater sample
 the A.D. Hilt
 9-17-91

20

as well as soil
 borings. M&E personnel
 is overing borings per
 Sally Averil - USEPA
 instructions. Weston personnel
 have completed 6 borings 2 through
 SB-6. The first 3 borings being
 on the North side of the
 building, #4 in the field by the
 levee and the last two
 on the south side of the
 building. Weston could not
 complete SB-7 due to
 a FCE tank and power
 lines.

Steve Hilt
 9-18-91

21

9-18-91

0725 M&E arrives onsite
Weston personnel
not onsite.

0735 BM personnel arrive
onsite

Weather: Cloudy and 68°F

Personnel onsite

Dave Schrecongost → BM

Alan Hay - BM

Bill Young - BM

Tom - Weston

Butch - "

Steve Dulitt - M&E

Steve Dulitt
9-18-91

22

0745 Weston personnel
arrive onsite. Weston
will do lounge in
the building today.

0815 Butch and remainder
of BM personnel arrive
onsite.

0830 Weston & BM decorating
and preparing to do
lounges.


0840 BM taking rig into
building.

Steve Dulitt
9-18-91

21
23

0915 Weston & BM move
rig into building.

Location



0920 BM & Weston having
trouble setting up rig,
lights too low.

Steve Whitte
9-18-91

24

0930 BM has taken wheel
off of top of rig.

0945 BM has set up rig
but are getting a
jack to take wheels
off of rig for stability.

1000 BM starts coring through
the concrete.

1007 BM completes coring
through the floor.
6 inches of concrete.
Steve Whitte
9-18-91

25

SB-9 7th down to date

1020 0-2^{ft} full recovery 0.0 H₂O
 Brown, silty clay, gravel
 full first 6 in core
 concrete.

2-4 ft full recovery 0.0 H₂O
 same (sampled)

4-6 full recovery 0.0 H₂O
 same &

1050 6-8 ft 15 in recovery, 0.0 ppm
 gray silty clay.
 Sample collected

Steve A. Zurbett
 9-18-91

26

1055 8-10 ft 20 in recovery 0.0 ppm
 4 in gray silty clay, 6"
 med grained tan
 sand, 10 in dense
 gray elastic clay.

10-12 ft 20 in recovery 0.0 ppm
 12 in gray dense
 elastic clay, remain
 dark gray to black
 silty clay, sampled

BM will throw cutty back
 in the hole since we
 had no hits and went
 to the surface

Steve A. Zurbett
 9-18-91

27

1115 Boring complete, BM will
grout hole, Move rig
to SB-10 and go to
lunch, will meet back
at \approx 1300 to 1315.

1250 M+E returns to site
& will go and look
for Weston & BM.

1315 Weston & BM can't be
found.

1330 Weston & BM still not onsite

Steve Klabach
7-18-91


28

1334 Weston returns to
site - we are waiting
on the drillers.

1335 BM onsite M+E, Weston
head for boring site.

1340 Arrive at SB-10
6 inches of concrete
has been corrod.

~~0-2 feet~~ ~~6 inches~~ concrete,



Steve Klabach
7-18-91

29

SW-10

1348 0-2 ft full recovery 6ppm
 6 in concrete, silty, sandy
 gravelly clay fill
 sample taken.

1350 2-4 ft full recovery, 0.0ppm
 same fill material.
 Sampled 0-2 feet so Hnd is actly
 not sandy 2-4 feet. up so may
 be questionable

1400 4-6 feet no recovery.

Stan / Schubert
 9-18-91

30

1410

6-8 ft 6" recovery 11ppm
 Dark brown sandy
 silty clay. Sample
 taken.

1430

8-10 ft 8 in recovery +20ppm
 Split spoon very bent,
 very hard to remove.
 Dark brown to black
 sandy clay. "Sample taken"
 S.S. visible in end of
 spoon.

1434

BM thinks he's on
 rock so is pulling
 augers.

Stan / Schubert
 9-18-91


31

log complete. Will
grout hole and move
to next location.

1500 Weston & BM decoupled
preparing to go to the
next log. SB-11

1530 M&E and Weston
heading back to
log.

SB-11



Stan Hult
9-18-91

32

1535 BM starts push 1st
spoon after coring through
≈ 8" concrete

SB-11

1545 0-2 ft full way 0.0000
8" concrete, remains
silty, clay, sandy,
gravel "fell". Very stiff.

2-4 ft

1550 BM having trouble
drilling, angle shifted
to ≈ 60° angle. tried
to shake up but failed.
Stan Hult
9-18-91

33

1553 BM got angers started &
proceeding.

1554 2-4 ft 12" recovery, .2 ppm

same fill
sample taken with
MS MSD sample

1604 4-6 ft 12" recovery, 0.0 ppm
dark brown silty clay,
soft and plastic.

1615 6-8 12" recovery 0.0 ppm
dark brown silty clay
soft & plastic
sample taken
J. H. H. 9-15-91

34

1617 8-10 12" recovery .2 ppm
same clay.

1620 10-12 full recovery 0.0 ppm
dark gray to black
plastic clay.
sample taken

1623 Drillers pull angers

Will pump test I-13
10 gal/min no drawdown
got 50 gal/min to try
to draw down.

50 gal/min got 2-800 gal
will be able to pump 2-6 hrs
J. H. H. 9-15-91

I 11. (57 I-2) should
be no prob with these
thru

1700 M&E offsite to call
Sally

Tried to call Sally
Aving - USEPA, couldn't
get through will call
in AM

End of Day

Weston continued to sample
wells and do borings.

Weston completed 3 borings

Weston 9-18-91

today inside the
building. Two borings
were completed around
P-10 and one on the
North side of the
building. The WP calls
for 3 borings around P-10
but there was not enough
room. CRM will start
setting up for a pump
test in the AM. at
I-13. Will bring in
two 8000 gal tankers
and will pump at 5 gal
a min. Will only allow
test to go for 24 hrs.
Weston 9-18-91

WP says will pay
for 8 hrs. I tried
to call Sally Buvil-
US-EPA and couldn't
reach her, so will
call in AM to update
& get direction. Brief
should be complete
by tomorrow.

Steve A. Smith

SM
9-18-91

39

40

9-19-91

0730 M&E arrives onsite

0733 BM arrives onsite, Weston
not onsite.

Temp: 52°F, cloudy

pump test and have
plenty of time^{SH}
containers volume.

0800 Weston still not arrived.

0820 D&M and BM
start to mobilize.

0804 Weston arrives onsite.

0847 BM & Weston heard
for next hour.


Tom said they checked the
pump last night and
they are pumping ≈ 30 gal/min.
They had plenty of
drawdown so they should
be able to do the shr.

0901 BM arrives at SB-7

Steve Smith
9-19-91Steve Smith
9-19-91

41

SB-7 location



V L L L L L L

RR

SB-7

.2 ppm

0910 0-2 ft 12" recovery
 6" Black silty cindery gravel
 clay. 6" Dark gray
 sandy silty clay.
 full "sampled" due
 to color anal. 2 ppm
 hit.

start 2nd hit
 9-19-91

42

0922 2-4 ft 12" recovery 0.0 ppm
 Under gravel, dark gray
 to black, limestone gravel
 "fill"

0925 4-6 ft 16" recovery 0.0 ppm
 6" L.S. gravel, "same", remainder
 dark brown silty sandy clay.
 last 1" weathered shale.

0942 6-8 ft Refusal at 6 ft 5"
 4" recovery, dark brown
 weathered clay shale.

BM will pull auger
 start 2nd hit
 9-19-91

43

Stop boy due to refusal.

10:00 Called Sally Averil - USER.

Told her that one of the boys inside the hatch could not be completed. We have a boy and one 5 of W-10 but couldn't get one to the west of W-10. Also told her we had a 20th pm 1045 hit at the water table at SB-6. She said they may want a cluster well there. Sally told me

Steve J. Smith
9-19-91

44

to stick around and see the last boy and then to leave.

I told her I will call her back later on.

1030 B.M. core through concrete at SB-8 0-12"

SB-8

0-2.5 ft

1 ft concrete, spalled 1 ft to 2.5 ft hard brown clay

Steve J. Smith
9-19-91

45

11:00 Auger to 2.5 ft and
get auger refusal.
prob. bedrock

but spoon refusal at 2 ft.
piece of slag in spoon.

11:05 BM will move the
hoist 5 ft to the east
& recover and start
a new hoist.

SB-86

0-2 ft 8 in recovery 0.0 ppm
1 ft asphalt & gravel

4 in under asphalt 1 in well

~~done~~ 8-19-91

46

sorted from sand 3 in
dark brown silty clay

~~2 ft~~

11:15 2-4 ft full recovery, 0.0 ppm
dark brown clay trace
of fine sand.
sample collected

11:20 4-6 ft 14 in recovery 0.0 ppm
6 in dark brown clay,
remainder clay, sand, some
gravel, FeO₂ staining, some
yellow staining red yellow
silty sandy clay.

Steve & Phil 8-19-91

47

1127 6-8 ft 3 in recovery
red brown clay, some
silt (sampled)

1130 8-10 ft 11 W.O. ppm
SS. wet ~~is~~ ^{is} 6" recovery,
3 inches ^{or more} clay, 5" silty
sandy gravel, red FeO₂
color, well rounded,
.25 - diameter


1138 10-12 8 in recovery
3 in brown clay prot. stuff.
1 shell abbe \approx 1.5 - diameter
remainder sandy silty
clay gravel, red brown.
Start Shill 7-19-91

48

sample collected.

1140 BM pull auger & prepare
to go to hole.

1210 SB-8 goiter
M & E preparing to
leave site.



9-19-91 *[Signature]*

End of Day

Weston completed pump
cables SB-7 and

SB-8. Talked to
Sally Arezil and
she said heard some
of the pumps were
complete. Tom

checked the pump
rate on the pump
Weston will use to
do the planned
aquifer test. The

Pump rate is ~ 30 gal/min
with 18000 gal
capacity, an

Steve Hunt 9-19-91

8 hr pump test
should be no
prob.

Steve Hunt

9-19-91



Metcalf & Eddy

July 16, 1991

Ms. Sally Averill
United States Environmental Protection Agency
230 South Dearborn Street
Chicago, Illinois 60604

**Re: TES X, R05031 - EKCO Housewares RFI
Field Activities Summary**

Dear Ms. Averill:

Enclosed please find one copy of the field notes from June 17 through June 27, 1991 and July 9 through July 10, 1991 oversight activities at the EKCO Housewares site.

If you have any questions, please feel free to contact me at (312) 553-1400.

Sincerely,

METCALF & EDDY, INC

Thomas Lentzen
Regional Project Manager

Enclosure

cc: Fred Norling
File

Recycled Paper



Metcalf & Eddy

July 11, 1991

Ms. Sally Averill
U.S. EPA, Region V
230 South Dearborn Street
Chicago, Illinois 60604

Re: TES X Work Assignment No. R05031
EKCO Housewares RFI Oversight
Field Activities Summary: 6/25-6/27/91 & 7/9-7/10/91

Dear Ms. Averill:

Enclosed is one copy of the field notes for the field oversight of activities conducted at the EKCO Housewares Site in Massillon, Ohio on the above indicated dates. In addition to myself, personnel on site included Pat Doran, David Cairns, and Harold Byer, Jr. of Roy F. Weston, Inc., and Dave Schrecengost and William Kessler of Bowser Morner.

Activities observed included the cable tool drilling of Interface W I-11 and the cable tool drilling and installation of Rock Well R-12. Well I-11 is located on the Carter Lumber property and Well R-12 is located on the Price Brothers property. David Cairns of Weston informed me that Well I-11 was set at 168'. Well R-12 has a total depth of 108.5 feet. It has a twenty-foot screen with an installed sand pack to 85.5 feet. A three-foot bentonite seal is above the sand pack and a neat grout mixture is above the bentonite seal. Bedrock was encountered at 65'. The 8-inch casing was left in the hole to ensure that the upper zone of water is cased off.

Planned activities for the balance of the month of July are installation of the remaining wells on the Price Brothers property. Development of the wells is also planned. To date, none of the wells have been developed.

If you have any questions regarding this report, please call me or James Strayton at (614) 890-5501.

Sincerely,

Andrew Campbell
Environmental Scientist

Enclosures

cc: T. Lentzen w/enclosures
J. Strayton w/enclosures
TES X File w/enclosures

102

6/25/91

6/25/91

103

1000 Arrival - Clear, sunny
will be hot - upper 80's


Diagram of S-11
installed 6/24/91

Personnel

A. Campbell	M/E
P. Dorn	Wetso
D. Schroengest	B/M
B. Kessler	B/M

1020 Rig set up at I-11

1030 25-27' spoon
silt & sand some
gravel - wet



Andre Campbell 6/25/91

Andre Campbell 6/25/91

104

6/25/91

1040 Driving casing at
I-11 located approx.
8' from S-11. - P. Dorn
informs me that they
encountered some silt
material in the first
few feet while drilling
these wells

1110 Split spoon from
30'-32' - large gravel/
cobbles - some sand/silt
welding next piece of casing
on

Anche Lykell 6/25/91

6/25/91

105

1130 Driving casing - down
to approximately 35'

1200 Lunch

1245 Tooling down

1310 Split spoon $\approx 35'-37'$
Sand & gravel - wet
some silt - continue
driving casing

1400 Sample from bailer
clean sand/gravel
welding on next piece

Anche Lykell 6/25/91

106

6/25/91

6/25/91

107

of 8" casing

1420 Resume advancing
casing and tooling
down -

1515 Barker bringing up
coarse sand & gravel \approx 8"
welding next piece
of 8" casing

1435 Casing down to
 \approx 45' bailing
now

1615 Casing down to 55'
split spoon from
55'-57' - gray silt/
clay - some sand

500 Casing to \approx 50' -
barker bringing up sand -
begin resume tooling -
hole to \approx 40'

1700 Split spoon from
60'-62' - hole
came off of spoon
assembly - trying to

Ande L. Smith 6/25/91

Ande L. Smith 6/25/91

108

6/28/91

Fish it out

1800

Finally got spoon
out. Made grappling
hook out of rebar
& snagged it. -
Depart site.

Activities for day:

Advance well at
I-11 to $\approx 60'$

Arch LPH
6/25/91

6/26/91

109

0730 Arrival - clear: warm
will be near 90° today

Personnel

L. Laphell

M? E

P. Doran

Western

D. Schreengost

B/M

W. Kessky

B/M

Planned Activities:

Continue with well

I-11

0800 Retaking split spoon
from 60'-62'

Arch LPH 6/26/91

110

6/26/91

moist sand & gravel -
will attach next piece
of 8" casing

0840 Resume driving 8"
casing

0925 I call Sally Averil
USIEPA to up date her
on activities - I will
stay on-site to
noon tomorrow - I'm not
to come next week -
will let her know
about the next week

note by hll 6/26/91

6/26/91

+15
111

0940 Split spec from
65'-67' - dry clay -
gray w/ some gravel

1000 Split spec ~~to~~ 70'-72'
dry gray clay w/ bigger
gravel - will
attach next piece of
8" casing.

1025 Advancing casing -
Butch Byer of Western
arrives on-site

1105 Split spec 75'-77'

note by hll 6/26/91

112

6/26/91

Same dry gray clay
+ gravel - continue
drilling down

1130 B/M working on
drill bit - it is
dull

1210 ~~Lunch~~ Lunch

1300 Attaching next piece
of 8" casing

1330 Advancing casing this
piece will take it to ≈ 88
Anchor bph 6/26/91

6/26/91

113

1415 Split spoon 80'-85'
Same dry gray clay
w/ some gravel - it
is very hot this afternoon

1430 Tooling rovers

1510 Split spoon 85'-87'
3" recovery - same
gray clay and gravel
drilling is very slow
when going through
this clay

545 Putting on next piece of 8"
Anchor bph 6/26/91

114

6/26/91

1645 Advancing casing
and tooling down -
casing at approx.
85'

1645 Split spoon
at 90'-92' no
recovery - bailer & tool
show that we are
still in the clay
driving casing again

1730 Split spoon 95'-97'
same gray dry clay
very hard driving
Andre G. Hall 6/26/91

6/26/91

115

1740 Resume tooling

1810 Depart Site

casing down to approx.
100'

Andre G. Hall 6/26/91

116

6/27/91

0730 Arrival hazy, hot,
humid - high to be
90°

Personnel

A. Campbell

MEE

P. Doran

Wesley

B. Kessler

B/M

0800 Preparing to develop
wells I-13, S-11, & I-9
today - B/M getting
equipment ready -
waiting on tanker to
hold development water

Andy Bohm 6/27/91

6/27/91

117

0845 Tanker at I-13 - Link
one to be developed -
B/M rounding up equip-
ment for pump.

0930 Setting up at
I-13 - water
level 20.75 from
TCE

0950 started pumping

005 First reading

Andy Bohm 6/27/91

118

6/27/91

6/27/91

119

0950

units

x10

Vol/Time

pH

SC

Temp cloudy

1020

Lowered pump to

150 ~~1005~~

6.9

105

14.5

cloudy

≈ 145' - within screen

450

1035

7.1

110

14.8

clear

interval

1040

Lowered pump to

≈ 148' - silted up the

pump - no water

1050

Remove pump to

clear silt

1100

Re insert pump into

well & try again

pump still not

working - remove it

Andre Lophel 6/27/91

Andre Lophel 6/27/91

120

6/27/91

1130 Pump has been
taken apart & clean
out again - will
put it ~~back~~ back
together and try again

1145 Pump is ~~in~~ re-
assembled & will be
~~be~~ tested in a bucket
- still doesn't work -
P. Doran of Western says
it must be burned
out - development
stops. - tanker is
sent on its way
Anche Lyell 6/27/91

6/27/91

121

1210 The activities for
the rest of the day
will consist of making
concrete pads for the
wells that have been
installed. Development of
the wells will be done at
a later date.

1230 Depart site

Anche Lyell
6/27/91

122

7/2/91-

In office

1410 I Call S. Averall
US RPA to get schedule
for next week. She
was not in - I left
a message on her
machine.

1410
LPH
7/2/91

7/3/91

123

1445 Called S. Averall

- I'm to go out
Tues & Wed. July 9 & 10
- will decide on the
rest of the month
later.

1445
LPH
7/3/91

124

7/9/91

7/9/91

125

1030 Arrival - clear & warm
high in mid 80's

S-12 has been installed
is 28' - I-11 went
to 173' before hitting
bedrock - well was set
at 168'

Personnel

A. Lephell M/R

J. Cairns Washen

D. Schreengast B/M

B. Kessler B/M

~~At~~ They will probably
go down another 40' or
so on this one - the
interface well will be
done here next.

1045 Drillers set up at
Price Bros. - Currently
working on R-12 was
I-12 but hit bedrock
at 65' & will be a
rock well

1100 B/M will be working
on the tool before
going any deeper

Andre Lephell 7/9/91

Andre Lephell 7/9/91

26	7/9/91	7/9/91	127
1200	Well down to 78'	1715	Down to $\approx 103'$ - last measurement was wrong probably 95' - bailer bringing up some brownish sand. - coarser
	Bailer bringing up dark shale		
1230	Lunch		
1310	Resume tooling R-12	1715 1740	Down to 108' 6" some sand for last 30' - some silt in this bailer - this will be total depth - will set well here
1500	Bailing - well down to 88' - shale/sandstone		
1615	Down to 100'		
	Bailer bringing up sand - brown tan sand water level is 28'	1830	Depart site
	Archie Lynch 7/9/91		Archie Lynch 7/9/91

128

7/10/91

0650 Arrived clear's warm
high in the 80's today

Personnel

A. Cephele

M & E

J. Cairns

Western

D. Schreengost Beaver Morn

B. Kessler

"

Planned Activities

Set well at R-12

A. Cephele 7/10/91

7/10/91

129

0700 B/M goes to Elco
to get well pipe

0745 B/M back with pipe
preparing to set well

0800 Begin installing 4"
stainless steel well
casing - 20' screen

0830 Casing in - begin to
install sand pack -
to 2 feet above screen

A. Cephele 7/10/91

150

7/10/91
R-12


7/10/91

131

0850 Installing bentonite
pellets for seal -
3' seal

0915 Bentonite installed - will
let seal set for a few
hours before installing
grout

0955 I call Sally Averill
and update her on
progress. I will
leave today - no one
schedule for next week -
will check about following



Arch by hll 7/10/91

Arch by hll 7/10/91

132

2/10/91

Week

1030 Beaver Moran taking
rig down - will decon
it prior to setting up
to drill Well I-12

1110 Rig down - won't
start - fuel pump
is shot - B/M will
have to get new one

1200 Depart site

John L. Phell
2/10/91

133



Metcalf & Eddy

June 27, 1991

Ms. Sally Averill
United States Environmental Protection Agency
230 South Dearborn Street
Chicago, Illinois 60604

**Re: TES X, R05031 - EKCO Housewares RFI
Field Activities Summary**

Dear Ms. Averill:

Enclosed please find one copy of the field notes from June 17 through June 20, 1991 oversight activities at the EKCO Housewares site.

If you have any questions, please feel free to contact me at (312) 427-7433.

Sincerely,

METCALF & EDDY, INC

Denise Murk
Environmental Scientist

Enclosure

cc: Fred Norling
File

Recycled Paper



June 24, 1991

Ms. Sally Averill
U.S. EPA, Region V
230 South Dearborn Street
Chicago, Illinois 60604

Re: TES X Work Assignment No. R05031
EKCO Housewares RFI
Field Activities Summary: 6/17 - 6/20/91

Dear Ms. Averill:

Enclosed is one copy of the field notes for the field oversight of activities conducted at the EKCO Housewares site in Massillon, Ohio. The dates of oversight were 6/17 - 6/20/91. In addition to myself, personnel on-site included Thomas Cornuet and Pat Doran of Roy F. Weston, Inc., and Dave Schrecengost and William Kessler of Bowser Morner.

Activities observed were cable tool drilling for Interface Well I-13 and installation of Well I-13. Well I-13 was originally numbered I-16. The number was changed as a result of a reduction in the number of wells to be installed in this area. Total depth of Well I-13 is 151 feet 3 inches. The well is screened from 151 feet 3 inches to 141 feet 3 inches. A sand pack was installed up to 137 feet. A 2-foot bentonite seal was installed at 137 feet and the natural sand and gravel formation was allowed to collapse around the well up to 108 feet. The remainder of the hole was filled with a neat grout mixture.

Work is scheduled to resume at the site on 6/24/91. Per our telephone conversation on 6/18/91, Metcalf & Eddy will provide oversight on 6/25 - 6/27/91.

If you have any questions regarding this report, please call me or Jim Strayton at (614) 890-5501

Sincerely,

Andrew Campbell

AC/sac

Enclosure

cc: T.Lentzen, w/enclosure
J.Strayton, w/enclosure
TES X File, w/enclosure

74 6/17/91

6/17/91

75

1100 Arrival - sunny/warm
high in mid 80s

Personnel:

A. Cepher M's E

T. Cornuet Western

S. Schreengost B/M

B. Kessler B/M

Activities for today:

Continue with F-13
current depth 85'

1130 Drilling started a little
before 1100 still in

the clay

Spencer 6/17/91

1150 B/M replacing rope
on cathead - B.
Kessler had to climb
to the top of the
mast to thread it
through - when they
tried to use the old
rope the splice
didn't hold so he
had to climb.

1230 Lunch

1300 Finishing up w/rope
will take split spoon

Arden Cepher 6/17/91

76

6/17/91

1330 Split spoon from
85'-87' - dry, gray
clay w/ some gravel

AG
23

1345 Repairing split in
8" casing - welding
patch on.

1410 Tooling again after
advancing casing to
≈ 90' - much easier
driving the casing
this time

Andy Spelt 6/17/91

6/17/91

71

1440 Split spoon from
≈ 90'-92' - no
recovery - but tool
bit shows we are
still in same clay
tooling on past casing
before putting next
piece on

1500 Welding next piece
of 8" casing on

1520 Begin driving casing -
this will bring TD to
≈ 90'.

Andy Spelt 6/17/91

1600 95'-97' split spoon
full recovery - some
gray clay - moist
w/ some sand

1625 Advancing casing - will
advance to $\approx 100'$

1645 100'-102' split spoon
gray clay very
runny with some
gravel

1715 Attaching next piece of
8" casing

Adm GPH/LL 6/17/91

1740

1870^{ft}

Advancing casing -
will bring TD to $\approx 110'$

Adm GPH/LL 6/17/91

80

6/18/91

0700 No work today -

Family emergency caused
Tom Cornuet to have
to leave site.

0900 I called Steve
Tacket - Western to find
out what's going on -
he informed me that
Pat Doran will be
coming out today -
don't know when

0930 See drillers at FKCO -
they are unloading well

Archie G. Hill 6/18/91

6/18/91

81

pipe & well derrick
trailers to shop

1015 I call S. Averill
to update her - leave
message

¹⁵
~~8~~ 1500 S. Averill calls
me - she wants me to
stay through Thursday
of this week - she would
be coming out - she
wants me here Tues. -
Thurs. next week.

1520 I talk to B. Kessler
W/M - will meet
Archie G. Hill 6/18/91

82

6/18/91

Pat Doran at 1600 -
 P. Doran has not checked
 in yet - will go to
 EKCC to meet there

1600 At decan area - will
 wait for P. Doran for a
 while.

1700 No one showed -
 Departs

~~Back 6/18/91~~

6/19/91

83

0650 Arrival - warm -
 clear - high in
 upper 80's

Personnel

A. Campbell	M. K
P. Doran	Wester
D. Schreengost	Bowser Morner
B. Kessler	"

0715 Begin advancing casing
 + tooling - casing
 depth $\approx 110'$

0800 Split spec 110' - 112' -
 sand/gravel w/ some clay
 6/19/91 Mike Galt

84

6/19/91

0830 Beginning to install
6" casing down hole
same procedure as
I-9

0915 6" casing cu. driving
casing & tooling resumes
going a little quicker
now that we're in
sand/gravel

0940 Split spoon $\approx 115'-117'$
sand/gravel w/ some
clay -

Andre G. Hill 6/19/91

6/19/91

85

1000 Bailer bringing
up gravel/pebbles
at $\approx 115'$ - attaching
next piece of 6" casing

1040 Split spoon $\approx 126'-128'$
 $\approx 125'-127'$
sand & gravel w/ some
clay

1050 Attaching next piece
of 6" casing - begin
tooling down - casing
is moving down as
tooling is being done

Andre G. Hill 6/19/91

86

6/19/91

1130 Split spoon 131'-133'
Sand & gravel - some
larger pebbles

1200 Split spoon 135'-137'
Hard-packed sand &
gravel

1220 Lunch

1305 Attaching next piece
of 6" casing will
take TD \approx 145'

John E. Ely 6/19/91

6/19/91

87

1345 Photo's 7 & 8 - set
up at I-13 6" casing
inside 8" casing

1410 Photo's 8 & 9 - emptying
bucket

Split spoon 140'-142'
Most sand & gravel -

1425 Advancing casing

1435 I call J. Strampton to
~~check~~ get clarification on
screen level, sand pack

John E. Ely 6/19/91

88

6/19/91

+ seal for well -
~~the~~ ^{the} sand I-9 had
 more sand pack than
 work plan called for - that
 was done to separate
 the formations - the sand/
 gravel from the clay -
 that is according to V.
 Cornuet of Western. I.
 Strayken doesn't feel that
~~that~~ it's a problem.

1455 At 145' - bailer
 bringing up bigger
 gravel

Andre Cophell 6/19/91

6/19/91

89

1510 ^{AC} ~~Attach~~ Attach next
 piece of 6" casing -
 should be last - will
 bring TD to $\approx 152'$

1545 Checking TD w/ tape
 measure - might be
 down deep enough
 Tape says 148'4" -
 going to bail some more -
 sands might be
 heaving into the hole

1615 TD - 149'6" ^{paid to} - will set
 well - will get additional

Andre Cophell 6/19/91

90

6/19/91

depth when the well is
set & the casing is
removed

1620 Split specn taken
 $\approx 150' - 152'$ - sand/gravel
 mostly clean


1630 B/M going to get
 4" pipe for well - will
 set 4" in tonight &
 finish up in the AM

1700 B/M back with well
 pipe
 Anchor to hull 6/19/91

6/19/91

91

1710 Photos 10:11 - installing
 4" well casing



Anchor to hull 6/19/91

92

6/19/91

1805

~~1835~~ Casing has been installed, however there is 15' sticking out of the hole - there should have only been 8'-10" it is obvious that sand has heaved up into the hole - the 4" casing will ~~be~~ have to be removed tomorrow, the well then will be bailed to remove the sand and the casing re-set

1830 Depart site.

Andre G. Bell 6/19/91

6/19/91

93

Activities for the day:

- Advanced 6" casing to depth of 150'
- Attempted to set 4" well casing

Andre G. Bell
6/19/91

94

6/20/91

6/20/91

95

0650 Arrival Clear? warr
 will be hot in 90's
 today

- set well

- Remove 6" & 8" casing

Personnel:

A. Campbell

M & E

P. Doran

Wesley

D. Schrecengost

Bowser Mover

B. Kessler

Bowser Mover

0730 B/m beginning to
 remove 4" well
 casing

0805

4" well casing has

been removed - bailing &

tooling
~~being~~
 is

will begin -

Planned Activities

- Remove 4" well casing

- Bail heaved sand from
 well

- re install 4" well casing

0835

Tooling & bailing

complete - TD in ~~the~~ ^{NC}

well measured at 151'3"

will install 4" casing again

Andre Gphed 6/20/91

Andre Gphed 6/20/91

96

6/20/91

0905 4" well casing installed

- sand pack will be

put in & then

8" & 6" casing removed &

well will be set

0915 Photo 12 installing

sand in annulus

0940 Photo 13 - casing

pulling set up - beginning

to pull 6" casing

0950 Photo 14 - 12' length

of 6" out

Back to work 6/20/91

6/20/91

97

1030 Beginning to remove
2nd piece of 6" casing1100 I called Sally
Averill - USFPA to
update her on activities
she was not in - left
message on her machine1135 Installing bentonite
pellets for seal - installing
sand pack at 137'1150 It is possible that the
bentonite pellets were

Back to work 6/20/91

98

6/20/91

poured in for fast and
have bridged - the
tape went 90 down
much past 13' - when
the water table is -
removing the 6" casing and
hopefully the plug will
come out or will fall
further into hole

1215 6" casing out to

≈ 110' - ~~to~~ bentonite
went down & formed in
sand above screen or
didn't and the formation

Archie G. Phill 6/20/91

6/20/91

99

collapsed and grout will
go in next

1230 Lunch

1330 Will continue removing
6" casing

1400⁰⁰ Casing out - bentonite
seal obviously dropped
~~to~~ down - tape stops
at 108'

1430 B/M preparing to pull
8" casing & grout
photo 15 - Top of 8" casing

Archie G. Phill 6/20/91

100

6/20/91

prior to pulling
photo 16 - 8" casing

pulling setup - will
see if it moves at all
and then add grout!
pull more & continue
the process

1450 Photo 17 - grout
mixing setup

1510 Using tremie pipe
to install grout down
the hole - photo 18
will start pulling up more

Archie Spill 6/20/91

6/20/91

101

8" casing now

1600 - Continuing the
process of ~~for~~ ^{the} tremie
installing grout w/ a
tremie pipe & then
removing the 8" casing
very slow

1630 Continuing to pull 8"
casing - depart site

Archie Spill 6/20/91



Metcalf & Eddy

June 19, 1991

Ms. Sally Averill
United States Environmental Protection Agency
230 South Dearborn Street
Chicago, Illinois 60604

**Re: TES X, R05031 - EKCO Housewares
Field Activities Summary**

Dear Ms. Averill:

Enclosed please find one copy of the field notes from field oversight activities conducted June 4-7, 1991 and June 11-12, 1991.

If you have any questions, please feel free to contact me at (312) 427-7433.

Sincerely,

METCALF & EDDY, INC

Denise Murk
Environmental Scientist

Enclosure

cc: Fred Norling
File

Recycled Paper



June 14, 1991

Ms. Sally Averill
U.S. EPA, Region V
230 South Dearborn Street
Chicago, Illinois 60604

Re: TES X Work Assignment No. R05031
EKCO Housewares RFI Oversight
Field Activities Summary 6/4-6/7/91 & 6/11-6/12/91

Dear Ms. Averill:

Enclosed is one copy of the field notes for the field oversight of activities conducted at the EKCO Housewares Site in Massillon, Ohio. The dates of oversight were 6/4-6/7/91 and 6/11-6/12/91. Personnel on-site were Thomas Cornuet and Harold Byers, Jr. of Roy F Weston, Inc., Dave Schrecengost, William Peterson, and William Kessler of Bowser Morner and Andrew Campbell of Metcalf & Eddy.


Activities observed were cable tool drilling for Interface Well I-9 and Interface Well I-13. Well I-9 was installed during this period, however, the installation was not observed. Information obtained from Thomas Cornuet of Weston showed that total depth of the well is 173 feet. This depth was considerably deeper than Weston anticipated prior to installation. The well is screened from 161.5 feet to 171.5 feet. A sand pack was installed from 150 feet to 161.5 feet with a natural sand pack from 130 feet to 150 feet. The amount of sand pack is inconsistent with the monitor well construction description contained in Section 4.1.1.4 of the RFI/CMS Work Plan dated May 1990. This section specifies a 2-4 foot sand pack above the top of the screen. A bentonite seal was installed from 120 feet to 130 feet and the remainder of the hole was filled with a neat grout mixture. A 2-foot bentonite seal is specified in Section 4.1.1.4 of the RFI/CMS Work Plan. As of 6/10/91, depth to water, taken from the top of the casing was 13.6 feet. The drilling at I-13 had reached a depth of 80 feet when operators ceased for the week on 6/12/91.

Due to an equipment (pump) problem, development of Well I-9 was not completed as planned. A new pump will be available next week and the well will be developed at that time.

Per our telephone conversation, Metcalf & Eddy will provide oversight beginning again on Monday June 17, 1991.

If you have any questions regarding this report, please call me or Jim Strayton at (614) 890-5501.

Sincerely,


Andrew Campbell
Environmental Scientist

AC/sac
Enclosures

cc: J. Strayton w/encl.
T. Lentzen w/encl.
TES X File w/encl.

TUESDAY 6/4/91

0700hrs: Depart Co's. for site.

0920hrs: M&E on-site. Sign in &
go find Western personnel.

Weather.

Sunny, high to reach mid 70's.
light winds from the North.

Personnel On-site:

Jim Strayton - M&E

Andy Campbell - "

Tom Cornuet Western

Dave B/M

WMA (Skeeter) Patterson B/M

Bill Kessler B/M

Anita Lybell 6/4/91

6/4/91

1000 No activity yet - JS/K

go to Helich in to

check in and return to

site - still waiting for

the rest of the drilling

crew to arrive - expect

them after 12:00 noon

1315 ^{AK} Drilling crew is

here & setting up

at Well #9 - should

be starting soon

1345 Begin cable tool for
Well #9 - 10 ft. backer

Anita Lybell 6/4/91

6/4/91

- Schedule is to work
10 days on then 4
days off -

1420 Collecting split spoon
5' - 7' - ~~log~~ for
logging cuttings

sand/gravel - brownish/orange
with larger pebbles

10'-12' split spoon to
log cuttings - hit water
at 10' - sand
below

Andre G. Hill
6/4/91

6/4/91

5' - 17' split spoon
to log cuttings
gray/brown sand and
gravel - more pebbles

20' - 22' split spoon to
log cuttings
coarser sand with gravel/
pebbles some grey clay

1600 Depart site to take
Straiter to airport

1700 Depart airport
end of day

Andre G. Hill 6/4/91

40.

6-4-91

Days Summary

Set up and began
cable tool drilling
at well #9

Spent
Able 6/1/91

6-5-91

41

0700 Arrival - clear/cool
high to be near
70° light N breeze

Personnel on-site

A. Cupbell - M's E

T. Cornuet - W's E

D. Schreengost - Boss/runner

B. Kessler "

W. Patterson "

Activities planned for
today - continue
with Well #9 - Current
depth is 42'

Able 6/5/91

42

6/5/91

0720 Welding 4th casing
on - 1-20' section +
3-10' sections

0810

42'-45.5' - bailer - mostly gravel
\$K Vary little sand
some pebbles - no spoon
at this depth

0825

45.5'-50' - bailer - larger
pebbles; cobbles and
gravel - to B/M pitting
(coarse sand) on next 10'
pipe

50'-55' - Sand from bailer
bailer 6/5/91

6/5/91

43

0910

55'-57' - bailer - fine sand
with trace of fine
gravel

0920

60'-62' - split spoon
medium and fine sand
with a clay lens
at approx 61.5'
B/M welding on next
pipe 10' - going much
faster with just sand
to go through

0950

Photos 1, 2 Kodak Gold 200
Pentax K1000 - bailing
cuttings at Well I-9 at
bailer 6/5/91

44

6/5/91

approximately 65'-66' AC
62' - still at 62'

1040 65'-67' split spoon
sand & gravel with
some clay - traces of
coal also

1130 70'-72' split spoon
coarse and medium
sand w/ gravel & some
clay - pebbles - welding
on next pipe - approx.
10'

1200 - pipe down to
75'
note 6/5/91

6/5/91

45

1215 Lunch

1300 Bore at site - will
bail out hole and
collect split spoon
no spoon - tooling down

1415 ~~70~~ 75'-77' split spoon
coarse sand and gravel
6"-7" recovery

1500 80'-82' split spoon
6"-8" recovery - grey
clay w/ gravel - clay

1520

~~1600~~
180

Going below casing with
Anker by hand 6/5/91

46

6/5/91

hit - see if bedrock
is close - just clay
now

1537 At ~~87~~ - installing
more casing #8

85-87' split spoon -
same grey clay - wetter
with more gravel - broke
the shoe on the split
spoon

1730 \approx 90' split spoon - gravel
cobbles - add, next
piece of casing
will split 6/5/91

6/5/91

47

1810 Casing down to
90' - shut down
rig - will finish tomorrow

1845 Depart site

DAYS Activities
Advanced well to \approx 90-95'
have not reached water table

hick
6/5/91

48

6/6/91

0700 Arrived - clear & cool
high will be in mid 20s

Personnel

A. Campbell	M & R
T. Cornett	WESTON
W. Patterson	Bowser/Morner
D. Schreengost	Bowser/Morner
W. Kessler	Bowser/Morner

Planned Activities:

Finish Well I-9
install well

Anders Lybeck
6/6/91

6/6/91

49

0730 Begin tooling well
I-9 at \approx 90'-95'

0830 - Casing down to
99 ft. - repairing
split in top casing -
welding it

0915 Split spool from
100' - 102' - sand/
gravel - full recovery

1010 Driving casing
backing - still in
sand & gravel
near Lybeck 6/6/91

52

6/6/91

1105 Still in Sand/gravel
at $\approx 108'$ - will
weld + start another
casing

1130 I call Sally
Averill, U.S. EPA to update
her on progress - she
was not in - I left
a message on her
machine

1200 Lunch

1310 At $\approx 115'$ - driving

casing
then taken 6/6/91

6/6/91

51

1413 Casing now down to
 $\approx 120'$ - welding
next length of casing
on - still in sand/
gravel

1515 Split spec from
125' - 127' fine to
medium sand w/ gravel
+ some clay

1550 There is concern that
it will be too
difficult to remove the
8" casing from AS

Anchor pulled 6/6/91

52

6/6/91

Current depth - 130' - so
 B/M is going to go get
 6" casing that will be
 inserted inside the 8" to
 reach total + then
 install well + remove
 casings - This will take
 a while as B/M has to
 go to their shop to
 get the 6" casing

1830 B/M returns to site
 w/ pipe - decans
 pipe + transports to
 I-9 location.

6/6/91

53

Will start up tomorrow

1945 Depart site

Activity Summary

- Tooled down to 130' -
 no bedrock - no
 well

Anch Gwell
 6/6/91

54

6/7/91

0645 Arrived - clear / cool
high near 80°

Personnel:

A. Layzell

Meib

T. Cornuet

Wester

J. Schreengost

Bower Merna

W. Patterson

Bower Merna

W. Kessler

Bower Merna

Today's Activities:

Took down to beachrock

& marked the well at

Well B-9

Arrive Layzell 6/7/91

6/7/91

55

0730 B/M beginning to
install 6" casing in
8" casing already in
hole to 130' - 6" casing
is screw type - this
process will make it
easier (hopefully) to
^{to} remove 8" casing

0750 Photos 3, 4, 5, 6 - BLM
installing 6" casing inside
8" casing

0830 6" casing installed

Arrive Layzell 6/7/91

56

6/2/91

bauling well & well
begin driving 6" casing
to bedrock

0930 Bailer going down
to 135'-136' - mostly
coarse sand w/ some
gravel

1015 Bottom of 6" casing
at approx 140' - bailer
is bringing up coarse
sand w/ some gravel

1025 Called S. Averill USKPA
to inform her of schedule

Andrews Hill 6/2/91

6/2/91

57

she was not in - left
message on her machine

1030 Bailer going to 140'
bringing up sand w/
more gravel

1130 6" casing now down
to 146' - bailer isn't
bringing up much - some
coarse sand

1140 split spoon 146'-148'
full recovery - fine sand -
sand & gravel - red sandstone
at 148'

Andrews Hill 6/2/91

58

6/7/91

1230

Bottom of 6" \approx ^{146'} 152'
will add another piece
of 6"

1245

Lunch

1345

Added another piece
of 6" casing - pounded
down \approx 152'

1415

Split spoon - 150'-152'
tight, packed sand/
gravel some sand stone

Hub Lytle
6/7/91

6/7/91

59

1510

Down to 152' - will
continue on - ~~2'~~

M.E. departs site
Sand & gravel w/ some
clay - 2" recovery

1520

Depart site

Activities for day
continued advancing hole for
Well I-9 - current depth
 \approx 152' - deeper than
originally thought

Hub Lytle
6/2/91

00

6/11/91

0930 Arrival - Warm? hazy
high near 80° - F8 storms
& rain expected

Personnel

A. Campbell	M: E
T. Cornuet	Western
D. Schrecongost	Bowser/Murree
W. Kessler	"

1000

Blm set up at well

I-13 at Ohio Water

Supply property - I

get on my date

from T. Cornuet

on I-9


And Campbell 6/11/91

6/11/91

6/

Bedrock was at
172' - casing was pulled
& well set on Sat-Sun

13.6
Depth to
water (6/10/91)
Toe



And Campbell 6/11/91

62

6/11/91

1030 - 01m split spooning
 from 25'-27' - this
 well will go to 150'
 and set well - this corresponds
 to depths from OUS
 wells in some area
 spoon - sand/gravel
 very stiff gravel/clay
 at the end of the
 spoon - 162 blows

1120 30'-32' split spoon
 sand/gravel with pebbles
 stiff/wet - orange/brown
 color sand
 Mike G. 6/11/91

6/11/91

63

1135 welded neck piece
 of 8" casing on -
 well take it to 39'

1200 driving casing

1215 Lunch

1300 Tooling continues at
 Well I-13

1345 Casing down to
 35' + tool to
 38'

split spoon 35'-37' - sand/
 gravel/gravel clay w/pebbles
 Mike G. 6/11/91

64

1/11/91

1400 No more driving
casing

1500 Casing + well down
to $\approx 39'$ 39'-41'
split spec - sand/grey
clay - very dry w/
some gravel - will
add the next 8" casing
pipe on now - then
~~has~~ has been some
light rain - starting
to hear thunder to the

1600 Casing down to 45'

John L. Phell 6/11/91

6/11/91

65

Split spec from 45'-97'
sand/grey clay with
gravel/pebbles

1615 Weston/B/M go to
AOM Co to get wire
+ pipe for ~~Sub~~ pump
that will be used to
develop I-9 tomorrow

1715 Back to site
casing down to ≈ 49 ft.
Sealing down

John L. Phell 6/11/91

66

6/4/91

1745 Split spoon 49'-51'
 Sand & gravel with
 a 5" grey clay lens
 in the middle of
 the spoon - will add
 another length of 8"
 casing - will take
 depth to 59'

1805 Next piece of 8"
 casing is welded on
 beginning to drive
 casing

Arch Bohill 6/11/91

6/11/91

67

1845 Depart site

Advances for clay:
 advanced Well I-13
 to \approx 55'

Arch Bohill
 6/11/91

68

6/12/91

0700 Arrival heavy cool
high to be in mid 70's
might rain

Personnel

A. Campbell - M.E.R.
T. Cornuet - Weston
D. Schreengost - Bowser Merner
W. Kessler - Bowser Merner

0715 - B/m set up at
I-13 driving casing &
tooling down - well
I-9 will be developed
later tooling

Archie Campbell

6/12/91

69

0800 Split spoon from
55'-57'

0840 Casing down to $\approx 59'$
Split spoon from
59'-61'

sand/gravel w/ grey clay
clay at bottom of
Spoon 12" recovery

Welding on next piece
of 8" casing

0915 Begin driving casing
this will take depth to
 $\approx 69'$

Archie Campbell 6/12/91

70

6/12/91

0940 I call Sally
Averill and update her
on progress - ~~she~~ schedule
for next week is 2
will be here Mon-Wed.
Sally will come up on
Wed. + stay through
Fri.

1000 Split spoon from
65'-67' - dry ~~at~~
grey clay with some
gravel - continue
tooling down

Ande L. Kelly
6/12/91

6/12/91

71

1015 ^{Harold} "Butch" Byers from
Western arrives on site

1030 Tooling is proceeding
slowly as the clay
lens continues

1050 Split spoon 69'-71'-
dry, grey clay w/ more
gravel - 12" recovery
welding next length of
8" casing on

1200 Split spoon 75'-77'-
Same dry, grey clay
Ande L. Kelly 6/12/91

72

6/12/91

1300 Casing down to $\approx 80'$
 split spear 80'-82'
 dry, gray clay - w/ gravel
 and some fine sand
 will add next length
 of 8" casing

1330 At Decen area, decannings
 pipe and equipment
 ready for developing well
 I-13

1430 Pump does not seem
 to be working very
 well not pumping
 in the lphell 6/12/91

6/12/91

73

much ≈ 5 gals/min
 will not develop
 I-9 today

1530 Depart site

Day's Summary:

Advance hole for well

I-13 to $\approx 80'$ - will
 start on this again Monday
 6/17/91

Archie Lyell
 6/12/91



Metcalf & Eddy

May 1, 1991

Ms. Sally Averill
U.S. Environmental Protection Agency
230 S. Dearborn Street
Chicago, Illinois 60604

**Re: TES X, R05031 - EKCO Housewares
Field Activities Report for Oversight of Packer**

Dear Sally:

Please find enclosed a summary of the field activities conducted during the period of 4/15/91 thru 4/17/91. Activities during this period included geophysical logging of bedrock wells R-1, R-2 and R-4 and packer testing well R-1 at EKCO Housewares.

A copy of the field log is attached for your use. Please feel free to contact me at (312)427-8752, or Jim Strayton at (614)890-5501 if you have any questions.

Sincerely,

METCALF & EDDY, INC.

Thomas Lentzen
Regional Project Manager

cc: F. Norling
Document Control

Recycled Paper



Metcalf & Eddy

April 25, 1991

Ms. Sally Averill
U.S. Environmental Protection Agency
Region V, 5HR-12
230 South Dearborn Street
Chicago, Illinois 60604

Subject: Field Activities Report for Oversight of Packer
Testing at EKCO Housewares; TES X Work
Assignment R05031

Dear Sally:

The enclosed submittal is a summary of the field activities conducted during the period of 4/15/91 thru 4/17/91. Activities during this period included geophysical logging of bedrock wells R-1, R-2, and R-4 and packer testing well R-1 at EKCO Housewares.

All activities conducted by the PRP contractor were according to approved plans and procedures. However, M&E has some concerns about the sample analysis and packer test data from Zone 3 in well R-1. During the initial stabilization period after the packers were inflated, the water level was fluctuating by at least 3 feet. It was almost a cyclic change in the water level with a periodicity of about two minutes. M&E and Weston's personnel thought a pump may have been cycling on and off. However, based on the problems with the packers' vent system we had on Wednesday, which gave similar fluctuations in the water level but on a greater scale, the data gathered during this test may be inaccurate because of a faulty packer system. M&E recommended that Weston consider [REDACTED] if time permitted. The second concern M&E has is that the samples collected for analysis from this zone will have erroneously low levels of VOC's. This is because the yield from this zone was about 1 gpm, and the pump was designed to pump at 24 gpm. This resulted in the pump heating the water up to about 10 degrees Celsius above its true temperature. This change in temperature may have resulted in the volatilization of some of the contaminants. Therefore, the sample analyses from this zone should be considered qualitative at best.

A copy of the field log is attached for your use. Please call me if you have any questions or comments.

Sincerely,

James P. Strayton
Contractor Project Manager

cc: TES X File

4/15/91 Monday

0730 hrs: To Massillon

1000 hrs: On site. Check in not

plant. Weston folks are not
here yet. Will call Sally to
confirm the start date.

Personnel On-site

J. Sweeney - MIE

Paul Lantry - Weston

Tom Carver - "

John Elstner - Earth Data, Inc.

Ted Turnbull - " "

Weather

55°F, rainy, sometimes heavy.

high 10 reach mid 60's.

JS

Earth Data, Inc. is doing the
geophysics and logging of the holes.

1100 hrs: Initial setup of site R-1

Begin setting up logging equipment

at R-1. Move to R-2 to pull

pump.

1145 hrs: Finish pulling pump at R-2,

begin logging R-1, move to R-4

and remove pump there.

1215 hrs: Complete removing pump
from R-4. Continue logging R-1

JS

Activities Scheduled for the remainder
of today include: ~~Gamma~~^{UPR} logging
Gamma logging R-2 & R-4, and
finishing R-1.

Butch Byer on-site at 1245hrs.

1330hrs: Complete logging hole.
Used Gamma & resistivity as well as
well profile. Interpret log w/ Paul
Landry. Paul decides to test 3 intervals
- the three cleanest sandstone
zones.

1345hrs: Set up decon pad, then
take 15 min lunch break.

Joe P. Ste

Wellbore begin steam cleaning
Powers & remaining equipment.

The new A.H.T. project mgr arrives
on-site at 1400hrs.

1415hrs: Butch Byer & Monty
go to meet w/ adjacent property
owners to gain site access for
RFI drilling.

1435hrs: Begin setting up R-2
to log it.

1445hrs: Begin logging R-2 w/
Caliper. TD of boring log is
179'. We could only get the
Joe P. Ste

probe to 162' deep. The hole is silted in from ~150' to TD. Working to get caliper runs fully extended in the bottom of the hole.

1520 hrs: Complete caliper log. Setup to run gamma and resistivity log.

1530 hrs: Begin running resistivity log. Log 'Butch' Byrd & Monty are here from their meetings.

1605 hrs: Complete runs. Ran this hole twice. There is some difference in the log between wells R-1 & R-2. Paul is re-evaluating his permeability zones for R-1 based on the new info.

Jack P. Stang

1620 hrs: Begin down of logging probes. Get ready to log well R-4.

1630 hrs: Begin ^{set-up for} logging holes ^{at} R-4.

1700 hrs: Begin running caliper ^{into} & resistivity probe into well to get a log. No caliper on this hole because no permeability testing is planned for it.

1725 hrs: Complete logging R-4. Begin cleaning up & shut down.

1815 hrs: Off-site

Jack P. Stang

Summary of Today's Activities

- Mobs to site.
- Log wells R-1, R-2, & R-4 with Γ & resistivity.
- Log wells R-1 & R-2 with caliper.
- Set-up for pacifier testing at R-1.

Planned Activities For Tomorrow:

- Pacifier test R-1 at a minimum of 3 intervals.
- Pacifier test R-2 (time permitted)

James P. Stump
4/15/91

Tuesday 4/16/91

0710hrs: J.S. on-site. No one on site. J.S. leaves to get breakfast.

0745hrs: J.S. on-site.

0750hrs: Weston on-site.

0820hrs: EARTH DATA folks on-site

Personnel On-site:

J. Strayton - mgr
P. Lanning - Weston
T. Cornuet - "
J. Elser - Earth Data
Ted. Turnbull - " "

James P. Stump

Today's Weather

Currently overcast, cool (55°F), light wind from west. High to reach mid 60's, w/ sunshine.

Drillers begin setting up at R-1 to begin packer test. Pressure transducers are set in MW's: L-2 (shallow, laguna well); R-5 (near creek); R-2; I-2 (interface well); R-4

R-1: Zone 1 102' to TD

Using a Hermit 2000 Data Logger w/ 8 port capacity

Butch Byer & Monty on-site @ 0740

Jan P. Shum

Pre Pumping Water Levels (TAC)

L-2: 16.39'

R-5: 25.06

R-2: 30.39

I-2: ~~35.15~~ 24.29

R-4: 13'11" (13.916)

1021 has: Run calibration test on Observation wells. Need to replace DATA logger in well I-2.

Water levels in R-1 w/ packer inflated are beginning to stabilize.

42.80' bgl - above packer

49.4' bgl - below packer

bottom of top packer is at 102' bgl.

Jan P. Shum

R-1

upper: 42.69'

lower: 49.36'

1105 hrs: Start pacier test on
bare 1. @ 3 gm - 3' dd

1106 hrs: increase to 4 gm - 3' dd

1107 hrs: increase to 5 gm - 4' dd

1112 hrs: " " 9 gm - 7' dd

1120 hrs: increase to 13 gm - 9' dd

T.C. checks temp, pH & conductivity
of water. pH: 7.4, T(°C) 13,
and (61°F).

Photos:

#1: Setting up data logger
at R-5. 0905

Taken by J.P.S. Witness: Tom Cornvet

Photo #2: 9:25 hrs

Photo #3: Pacier test setup at
R-1. Witness: T. Cornvet
1020 hrs.

Photo #4: Heart setup for R-1.
Witness: T. Cornvet

1110 hrs:

J.P.S.

18

1139 hrs: 22 volumes pumped.

T.C. check water parameters.

pH: 7.3

T: 13°C

Cond: 600 μ mhos1141 hrs: increase pumping rate to 16 gpm
 \Rightarrow 9.88' dd

1151 hrs: increase Q to 24 gpm

 \Rightarrow 214' dd. No Δ in ∇ above
packer.

1203 hrs: sample for parameters

T: 13°C

pH: 7.4

Cond: 555

for P. Shum

19

1205 hrs: Q = 24 gpm
 ϕ = 13.6' dd

1215 hrs: 11 volumes

pH: 7.5

T: 13°C

Cond: 590

Will collect 1st sample for
VOA's.

1222 hrs:

pH: 7.5

T: 13°C

Cond: 580

1225 hrs: Collect 1st VOA's sample
from sample point. 12.5 volumes
surge
for P. Shum

1235 hrs: Photo of T.C. checking
out storage tank for purge
water.

1245 hrs: Shut off pump after sampling

62.76 } second VOA set.

52.71

51.75

51.65

51.61

51.56

51.46

Recovery at shut off
(15 sec. intervals)

Total purged: 18.9 well/volumes;
1944 gals, 100 mins total pumping

Joe P. Stringer

90% recovery in ~ 10 minutes.
Will wait a minimum of 15 mins
before ending the first test.

Deplate paciers & end test @ 1300 hrs:
Download data from R-1 transducers
logger. Prepare to change piezo
depth.

3 dPS
R-1 Zone ~~1~~ will be from 61-73'
bgl. R-1 Zone 2 will dPS be
tested tomorrow. It is from
78-98' bgl.

Static water level at 43.06

Joe P. Stringer

1500 hrs: To plate both pacers.
Data logger activated w/ transducers
above, between, & below pacers.

1523 hrs: R-1 Zone 3 test

▽ Above 47.12'

▽ (m) Between 41.21'

▽ (B) below 48.55'

Note: stable above & below pacers.
middle zone is variable. Head
varies up to 3' w/in a 1-minute
period. May be effects of plant
wells.

San-A Theistyne curve on the

Jan P. Strang

real time data plot. looks like
a pump was turned on & then off
recovery to a stable level of
43.08'.

1542 hrs

42.06' A Start

43.08' m

48.51' B

Some leakage along bottom pacer may
be occurring. Saw about a 1' drop in
the lower zone's head.

Getting about 0.8 gpm pumping
rate. $SC = 0.1 \text{ gpm/ft}$
Will try to increase to $\sim 1.5 \text{ gpm}$
Jan P. Strang

1552 hrs: Increase rate to
1.2 gpm.

Q is at ~ 1.12 gpm.

S ≈ 11 ft. & increasing.

T: 17.5°C @ 160/hrs

pH: 7.3

SC: 860

20 min/Volume. Will pump for
at least 60 mins.

1615 hrs: Q is down to 0.8 gpm
will increase it.

Computer program appears to
lock up so we are not getting updated
readings from the transducer.
Just. Stang

John Etstuen went to get some
drainies & will have to fix the
program upon his return. He^{VP}
will continue to pump at ~ 1 gpm.

1618 hrs: 1st set of VOC's collected

1630 hrs: Call Sally Aversall. Tell
her what is going on. She said
OK. Finish up today & tomorrow
morning.

1700 hrs: sample for parameters.

pH: 7.4

T: 16.5°C

3 Volumes pumped

Cond: 875

Water Temp is high. Maybe due
to pump flow

to the low flow rate heating up
the pump.

1722 hrs: Sample for parameters.
T₂: 16.0 °C

pH: 7.6

Cond: 850 μ mhos

1724 hrs: Collect 2nd set of VOA's.

We are still seeing a fluctuation in
the water level in this zone. Also
have some variations in Q.

1730 hrs: Prepare for recovery
curve & shutoff of pumps.

J. P. Stuyt

A 42.28

M 52.26

B 49.56

} AT pump shutoff

Need to recover to 44.0' for 90%
recovery. Recovers to 46' fairly
rapidly then get a leveling of the
curve.

JPS
40% recovery at 1750 1753 hrs.
Stop test. Tom C. will let JPS the
Hoamst run over night to get
background recovery.

J. P. Stuyt

Begin cleaning up & preparing
to stop for the day.

1830hrs: Off-site.

Today's Activities:

- Packer test (pumping) Zone 1
#3 in MW R-1. Zone 1
is from 102' - T.D.; Zone 3 is
from 61' - 73' bgl.

Planned Activities for Tomorrow:

- Packer Test (pumping) Zone 2
in MW R-1 from 78-98' bgl.
- Set up AT R-2 for next packer
test.

James P. Shantz 4/16/91

WEDNESDAY 4/17/91

0730hrs: J.S. on-site. Luleston
on-site.

0820hrs: Drillers on-site.

Personnel On-site

J. STRAYTON - MSE
P. LANDRY - WESTON
T. CORNUET - "
J. ELSTNER - GARTH DATA, Inc.
T. TURNBULL - " "

Weather: Overcast, 58°F, light
drizzle. Forecast is for showers
during the day, high to reach 65°F.

James P. Shantz

Planner Activities for today:

- Pacrex test "zone 2" in well RZ-1;
- Demos from RZ-1, steam clean equipment;
- Set-up at RZ-2 & Pacrex test zone 1.

0830 hrs: Earth Data begins pulling pacrex out of RZ-1 to adjust pacrex spacing for the zone 2 test.

0940 hrs

T.C. arranges to have yesterday's pumped H₂O put into the air stripper system.

James P. Stanton

Weston & J.S. discuss placement of pacrex for RZ-2. Discussion focuses on using the pacrex test to determine the connection between the bedrock & outwash aquifers. This can be accomplished by keeping a transducer in I-2 and pumping & packing off the interface contact and pumping a 38' zone of interbedded shales and sandstones, with a bottom pacrex.

1104 hrs: Prepare to inflate pacrex. Pre-inflation water levels

A - 43.12

M - 43.08

B - 43.12

James R. Stanton

Pressure interval for zone 2
is 78.75' to 98.02'. Top
pressure at 200psi, bottom pressure
at 230psi.

0.432 psi \propto hydrostatic depth $\times 1.3$ safety
factor + 80psi (initial inflation to expand
pressure). Pressure diameter is 5.5"
uninflated.

1112hrs: 8 mins after pressure is inflated.

∇ A: 42.99'

~~JDS~~
 ∇ M: 36.55'

∇ B: 49.80'

Filled pipe up. Apparently there is
a leak in the check valve because
the water in the pressure zone
has risen.

rose to within 7' of the surface.

We will turn on the pump for a

short while to evacuate the
pipe line & clean the check valve.

We will reconnect the transducers
after the pump is shut off. The

∇ should return to $\sim 36.55'$ depth.

1150hrs: Problem w/ a vent line in

the pressure system is affecting

the ∇ down the pressure. They

will pull the pressure & try to

repair them. Then they will try
to test it again.

May also pressure test the top
10' of the 12" well.

James R. King

Well R-2 packer test zones

back in the packer system.

will be:

Zone 1: 87' to T.D.

Zone 2: 50' to 83'

Zone 3: Check seating of well casing 50' to TOC

Today's Activities:

- Packer TEST ZONE 2 AND maybe "ZONE 4" (the casing seal)
- Deion & Hub to R-2 for packer testing.

The water level (according to the transducer reading) was fluctuating upwards of 10'.

James P. Stumpf

4/17/91

1230 hrs: JPS off-site. Packers are being deflated & the pressure lines will be inspected. The fluctuations in the Δ in the zone 3 interval.

During yesterday's test may have been the result of this same

James P. Stumpf



Metcalf & Eddy

Received 3/26/91

March 26, 1991

Ms. Sally Averill
United States Environmental Protection Agency
230 South Dearborn Street
Chicago, Illinois 60604

**Re: TES X, R05031 - EKCO Housewares
Field Activities Report: March 20, 1991**

Dear Ms. Averill:

Enclosed is one copy of the field notes for the RFI oversight activities at the EKCO Housewares site in Massillon, Ohio for Wednesday, March 20, 1991.

Personnel on-site during this period were Harold Byer and Tim Farrell of Roy F. Weston, Inc.; Jeff Burman of EKCO Housewares; 2-two man crews from Midwest Tank Testing Company; and Barry Nelson of Metcalf & Eddy.

Activities during this period consisted of testing the integrity of four underground storage tanks (USTs) located on the west side of the plant between the rear of the processing building and the railroad tracks. Midwest Tank Testing of Columbus, Ohio, used the "Acufit" system to evaluate the USTs. Because two of the tanks are normally empty, water was hauled in and used to fill the tanks for the test. The remaining two tanks contained processing mixtures presently used by the facility. The tanks were filled to the top by EKCO personnel under Midwest's direction.

Results of the tests indicated that all four USTs were tight with no leaks. It was initially thought that one of the process tanks was leaking slightly, but Midwest determined that it was due to temperature differences between the product in the tank and the product added to fill the tank. There was no loss of product volume, but instead an end leak in the testing system caused by the temperature differential. After the temperature equilibrated, the test was run in excess of one hour with no leaks detected.

If you have any questions, please feel free to contact either Jim Strayton at (614) 890-5501 or me at (312) 427-8752.

Sincerely,

METCALF & EDDY, INC

Denise Murk
Environmental Scientist


cc: Fred Norling

Recycled Paper

DISTANCES FROM SIDE STAKES FOR CROSS-SECTIONING

Roadway of any Width, Side Slopes 1 1/2 to 1.

In the figure below: opposite 7 under "Cut or Fill" and under .3 read 11.0, the distance out from the side stake at left. Also, opposite 11 under "Cut or Fill" and under .1 read 16.7, the distance out from the side stake at right.



	0	.1	.2	.3	.4	.5	.6	.7	.8	.9	
Cut or Fill	Distance out from Side or Shoulder Stake										Cut or Fill
0	0.0	0.2	0.3	0.5	0.6	0.8	0.9	1.1	1.2	1.4	0
1	1.5	1.7	1.8	2.0	2.1	2.3	2.4	2.6	2.7	2.9	1
2	3.0	3.2	3.3	3.5	3.6	3.8	3.9	4.1	4.2	4.4	2
3	4.5	4.7	4.8	5.0	5.1	5.3	5.4	5.6	5.7	5.9	3
4	6.0	6.2	6.3	6.5	6.6	6.8	6.9	7.1	7.2	7.4	4
5	7.5	7.7	7.8	8.0	8.1	8.3	8.4	8.6	8.7	8.9	5
6	9.0	9.2	9.3	9.5	9.6	9.8	9.9	10.1	10.2	10.4	6
7	10.5	10.7	10.8	11.0	11.1	11.3	11.4	11.6	11.7	11.9	7
8	12.0	12.2	12.3	12.5	12.6	12.8	12.9	13.1	13.2	13.4	8
9	13.5	13.7	13.8	14.0	14.1	14.3	14.4	14.6	14.7	14.9	9
10	15.0	15.2	15.3	15.5	15.6	15.8	15.9	16.1	16.2	16.4	10
11	16.5	16.7	16.8	17.0	17.1	17.3	17.4	17.6	17.7	17.9	11
12	18.0	18.2	18.3	18.5	18.6	18.8	18.9	19.1	19.2	19.4	12
13	19.5	19.7	19.8	20.0	20.1	20.3	20.4	20.6	20.7	20.9	13
14	21.0	21.2	21.3	21.5	21.6	21.8	21.9	22.1	22.2	22.4	14
15	22.5	22.7	22.8	23.0	23.1	23.3	23.4	23.6	23.7	23.9	15
16	24.0	24.2	24.3	24.5	24.6	24.8	24.9	25.1	25.2	25.4	16
17	25.5	25.7	25.8	26.0	26.1	26.3	26.4	26.6	26.7	26.9	17
18	27.0	27.2	27.3	27.5	27.6	27.8	27.9	28.1	28.2	28.4	18
19	28.5	28.7	28.8	29.0	29.1	29.3	29.4	29.6	29.7	29.9	19
20	30.0	30.2	30.3	30.5	30.6	30.8	30.9	31.1	31.2	31.4	20
21	31.5	31.7	31.8	32.0	32.1	32.3	32.4	32.6	32.7	32.9	21
22	33.0	33.2	33.3	33.5	33.6	33.8	33.9	34.1	34.2	34.4	22
23	34.5	34.7	34.8	35.0	35.1	35.3	35.4	35.6	35.7	35.9	23
24	36.0	36.2	36.3	36.5	36.6	36.8	36.9	37.1	37.2	37.4	24
25	37.5	37.7	37.8	38.0	38.1	38.3	38.4	38.6	38.7	38.9	25
26	39.0	39.2	39.3	39.5	39.6	39.8	39.9	40.1	40.2	40.4	26
27	40.5	40.7	40.8	41.0	41.1	41.3	41.4	41.6	41.7	41.9	27
28	42.0	42.2	42.3	42.5	42.6	42.8	42.9	43.1	43.2	43.4	28
29	43.5	43.7	43.8	44.0	44.1	44.3	44.4	44.6	44.7	44.9	29
30	45.0	45.2	45.3	45.5	45.6	45.8	45.9	46.1	46.2	46.4	30
31	46.5	46.7	46.8	47.0	47.1	47.3	47.4	47.6	47.7	47.9	31
32	48.0	48.2	48.3	48.5	48.6	48.8	48.9	49.1	49.2	49.4	32
33	49.5	49.7	49.8	50.0	50.1	50.3	50.4	50.6	50.7	50.9	33
34	51.0	51.2	51.3	51.5	51.6	51.8	51.9	52.1	52.2	52.4	34
35	52.5	52.7	52.8	53.0	53.1	53.3	53.4	53.6	53.7	53.9	35
36	54.0	54.2	54.3	54.5	54.6	54.8	54.9	55.1	55.2	55.4	36
37	55.5	55.7	55.8	56.0	56.1	56.3	56.4	56.6	56.7	56.9	37
38	57.0	57.2	57.3	57.5	57.6	57.8	57.9	58.1	58.2	58.4	38
39	58.5	58.7	58.8	59.0	59.1	59.3	59.4	59.6	59.7	59.9	39
40	60.0	60.2	60.3	60.5	60.6	60.8	60.9	61.1	61.2	61.4	40

Peninsular Publishing Company
P.O. Box 5078 Tallahassee, FL 32314
(904) 576-4151

Barry R. Nelson
Geologist
Metcalf & Eddy, Inc.



An Air & Water Technologies Company

2800 Corporate Exchange Drive, Suite 250
Columbus, Ohio 43231
(614) 890-5501 FAX (614) 890-7421



"Rite in the Rain"

The paper in this book has been treated by an exclusive chemical waterproofing process. Wet or dry, even the hardest pencil will produce a clean, sharp mark.

Stark Ambulance

(216) 837-9818

Massillon Community
Hospital

(216) 832-8761

Fire

(216) 833-1051

Police

(216) 830-1735

Sally Averill
U.S. EPA RPM

(312) 886-4439

Wednesday March 20, 1991

weather: Sunny, breezy,
50° F, high to reach
65 today.

Personnel Onsite:

Barry Nelson M:E

Harold Byer Jr. Weston

Tim Farrell

~~Barry~~ Jeff Burman EXCO

2-2 man crews. < Midwest
Midwest

Midwest Tank Testing Co.
Columbus, OH (614) 224-4560

1015 Arrive onsite. B. Nelson met and discussed daily plans w/ Weston employees. They are using an "Akufit" system to test the tanks.

1030 Begin testing tanks. Weston expects to be done entirely this afternoon.

1148 Still running tests. So far the tanks appear tight according to Midwest.

PHOTO 1: IBTF, toluene, etc. mix tank w/ test apparatus

PHOTO 2 Tank is filled w/ H₂O because it hasn't been used yet. Both photos 1 & 2 are taken at rear of building next to RR tracks.

PHOTO 3 Overview PHOTO. Computer is inside Midwest Van.

1155 Midwest has 2 vans (4 people) doing 2 tanks each per run.

PHOTO 4 Second Midwest Van testing add'l 2 tanks.

1240 Stopped test on water-filled tanks. Both were ok.

1428 All tanks are ok except solvent tank closest to the factory entrance.

The volume is steady but temperature of the product they added to top off the tank was higher so there is some end leak of the testing system. We have to wait for system to equilibrate.

1540 End test on final solvent tank - results are ok. Weston has been given draft printouts of results and will submit them with the report in a few weeks.

PHOTO5

"After" photo of #1

1615 B. Nelson offsite - travel back to Columbus.

Summary:

All tanks (4), tested by Midwest Tank Testing were found to be tight with no apparent leaks. The data will accompany the report to be submitted in a few weeks.

Barry R. Nelson
3-20-91