

Toda of Van US Mail

September 19, 2016

United States Environmental Protection Agency
Region II
Emergency and Remedial Response Division
Diamond Alkali Superfund Site
290 Broadway, 19th Floor, Room W-20
New York, NY 10007-1866
Attention: Ms. Elizabeth Butler, Remedial Project Manager

Re: Monthly Progress Report No. 321
Diamond Alkali Superfund Site
Newark, New Jersey
Work Period: August 2016

Dear Ms. Butler:

On behalf of Occidental Chemical Corporation, submited herewith is one (1) copy of Monthly Progress Report No. 321 for work performed during August 2016 at the Diamond Alkali Superfund Site in Newark, New Jersey. This progress report has been prepared pursuant with Section XIV.A of the Consent Decree between United States of America, The State of New Jersey, and Occidental Chemical Corporation, Civil Action No. 89-5064 (JWB) (United States District Court for the District of New Jersey).

Please call me at 732/579-7586 if you have any questions regarding this matter.

Sincerely,

Brian Mikucki

On behalf of Occidental Chemical Corporation (as successor to Diamond Shamrock Chemicals Company)

Enclosures

# 1c: Chief, New Jersey Superfund Branch

Attention: Mr. Jay Nickerson

Office of Regional Counsel
United States Environmental Protection Agency
Region II
290 Broadway, 17th Floor
New York, NY 10007-1866
Attention: Diamond Alkali Site Attorney

3c: New Jersey Department of Environmental Protecti on
Bureau of Case Management, Site Remediation Program
Mail Code 401-05F
P.O. Box 420
Trenton, NJ 08625-0420

# MONTHLY PROGRESS REPORT NO. 321 DIAMOND ALKALI SUPERFUND SITE NEWARK, NEW JERSEY WORK PERIOD: August 2016

Page 1 of 3

# (1) Work Performed:

- (a) Tierra Solutions, Inc. (Tierra) performed operation and maintenance (O&M) activities at the Diamond Alkali Superfund Site (the Site) in acc ordance with the United States Environmental Protection Agency- (USEPA) approved *Operation and Maintenance Plan* (O&M Plan, Attachment G of the *Final Modified (100%) Remedial Design Report*).
- (b) Inspection and monitoring activities, as required by Sections 10 through 12 in the O&M Plan, were conducted at the Site on August 11, 2016. A checklist of the inspection and monitoring activities performed at the Site during August 2016 is included in Appendix A to this report.
- (c) Tierra submitted the July 2016 Monthly Report and D ischarge Monitoring Report to the USEPA on August 18, 2016.
- (d) Continued to operate the Groundwater Withdrawal Sys tem (GWWS) and Groundwater Treatment System (GWTS).
- (e) Effluent and process samples were collected as required. The GWTS began direct discharge to the Passaic River during the month of April 2014.

# (2) Potential and/or Actual Noncompliances or Problems Encountered:

(a) During evaluation of EW-9 well flow restriction it was determined that the piping from EW-9 to the common header is blocked with scale/sediment.

### (3) Corrective Actions:

(a) Evaluate corrective measures to restore/repair piping from EW-9 to common header.

# (4) Final Results of Sampling or Testing:

- (a) Methane gas monitoring results for August 2016 are reported in Appendix B.
- (b) Groundwater level measurements for August 2016 are reported in Appendix B.
- (c) Validated effluent analytical results for August 2016 are reported in Appendix B.

# MONTHLY PROGRESS REPORT NO. 321 DIAMOND ALKALI SUPERFUND SITE NEWARK, NEW JERSEY

**WORK PERIOD: August 2016** 

Page 2 of 3

# (5) Future Work Scheduled:

- (a) Continue to operate and monitor the GWWS, GWTS, and sand layer drainage collection system.
- (b) Inspection and monitoring activities will be perfor med at the Site in accordance with Sections 10 through 12 in the O&M Plan.
- (c) Effluent and process samples will continue to be collected, as required.
- (d) Treated effluent from the GWTS will continue to be discharged to the Passaic River.

## (6) Work Completion Estimates, Delays, and Mitigati on Actions:

- (a) Work Completion Estimates:
  - i. Mobilization / Site preparation 100% complete
  - ii. Slurry wall construction 100% complete
  - iii. Floodwall construction 100% complete
  - iv. Demolition of Structures 100% complete
  - v. Handling of shipping containers 100% complete
  - vi. Stabilization of drum and tank contents 100% complete
  - vii. Underground conduit sealing 100% complete
  - viii. Placement of secured materials construction 100% complete
  - ix. Groundwater withdrawal system 100% complete
  - x. Groundwater treatment system -100% complete
  - xi. Surficial Cap 100% complete
  - xii. Attainment of Hydraulic Gradient 100% complete

# MONTHLY PROGRESS REPORT NO. 321 DIAMOND ALKALI SUPERFUND SITE NEWARK, NEW JERSEY

**WORK PERIOD: August 2016** 

Page 3 of 3

- xiii. Demobilization 100% complete
- xiv. Final Report for Remedial Construction 100% complete
- xv. USEPA Approval of Final Report for Remedial Construction 100% complete
- xvi. Preparation of REWP 100% complete
- xvii. USEPA Approval of QAPP for the Groundwater Quality Monitoring Program 100% complete
- xviii. USEPA Approval of REWP 100% complete
- xix. USEPA Approval of Revisions to SAMP and QAPP Associ ated with the Operations and Maintenance Plan 100% complete
- xx. Preparation of RER 100% complete
- xxi. USEPA Approval of RER 0% complete
- (b) Delays and Mitigation Actions None.

Appendix A

### Monthly Inspection Checklist Diamond Alkali Superfund Site Newark, New Jersey

Date: 8/11/2016 Representative: Ryan Adair

	Description	Yes	No	Actions	Comments
1	Floodwall, curbwall, and fencing along curbwall intact?	Х		No maintenance required	None
2	Perimeter and interior drains open and functional?	Х		No maintenance required	None
3	Gabions intact?	х		No maintenance required	None
4	Perimeter fence intact?	Х		No maintenance required	None
5	Entry gates intact?	х		No maintenance required	None
6	Paved and gravel roadways intact?	х		No maintenance required	None
7	Piezometers and gas vents intact?	х		No maintenance required	None
8	Surficial cap surface intact and no signs of significant ponding?	х		No maintenance required	None
9	Extraction well chambers and interior piping intact?	Х		No maintenance required	None
10	Secondary containment intact for Tank T-1?	Х		No maintenance required	None
11	Tanks T-1 and T-8 and associated aboveground piping intact?	Х		No maintenance required	None
12	Stormwater management controls operating properly?	х		No maintenance required	None
13	Sand Layer Drainage Collection System- Trench drains & Weirs	х		No maintenance required	None
14	Sand Layer Drainage Collection System- Aboveground piping (floodwall & to GWTP)	х		No maintenance required	None
15	Bubbler system operating properly for effluent tank?	NA		No maintenance required	Frac tanks are no longer in use for storage of treated effluent
16	Effluent tanks locked appropriately?	х		No maintenance required	None
17	Exterior of groundwater treatment system building intact?	х		No maintenance required	None
18	Interior of groundwater treatment system building intact?	х		No maintenance required	None
19	Secondary containment inside the groundwater treatment system building intact?	х		No maintenance required	None
20	Floor sealant inside the groundwater treatment system building intact?	х		No maintenance required	None
21	Sump pumps inside the groundwater treatment system building operating properly?	х		No maintenance required	None
22	Containers stored in the residual storage area intact?	х		No maintenance required	None
23	Groundwater measurements taken for piezometers and extraction wells?	х		No maintenance required	Collected on 08/11/16
24	Groundwater measurements taken from vibrating wire piezometers?	NA		No maintenance required	No Longer Collect vibrating Wire data
25	Gas vents monitored for the presence of methane gas (inspect monthly)?	х		No maintenance required	Collected on 08/11/16
26	Automated security system functioning properly (inspect monthly)?	х		No maintenance required	None
27	Floodwall visually observed with no observations of cracking, deterioration nor damage?	Х		No maintenance required	As observed from the site

# Monthly Inspection of Interior Rooms Inside the Groundwater Treatment Building Diamond Alkali Superfund Site Newark, New Jersey

### 1. Residual Storage Area

No issues observed, no maintenance required.

Odor Check: Normal Conditions

### 2 Laboratory

No issues observed, no maintenance required.

Odor Check: Normal Conditions

### 3. Sludge Room

No issues observed, no maintenance required.

Odor Check: Normal Conditions

### 4. Bathroom

No issues observed, no maintenance required.

Odor Check: Normal Conditions

#### 5. Locker Room

No issues observed, no maintenance required.

Odor Check: Normal Conditions

#### 6. Decontamination Area

No issues observed, no maintenance required.

Odor Check: Normal Conditions

# 7. Control Room/Office/Hallway

No issues observed, no maintenance required.

**Odor Check**: Normal Conditions

### 8. Process Area

No issues observed, no maintenance required.

Odor Check: Normal Conditions

No issues observed, no maintenance required.

Date: 8/11/16 Personnel: Ryan Adair

Appendix B

# Methane Gas Monitoring Summary Diamond Alkali Superfund Site Newark, New Jersey

# August 2016

Cas Vant	Location		CGI Reading				Reading (p	PID Reading (ppm)	
Gas Vent			H2S	LEL	OXY	Initial	1min 2 n	nin	Initial
GV-1	NW corner- along adjacent property 0.0		0.0	0.0	20.9	0.0	NM	NM	0.0
GV-2	NW corner- along Passaic River		0.0	0.0	20.9	0.0	NM	NM	0.0
GV-3	Along Passaic River- center of lot	0.0	0.0	0.0	20.9	0.0	NM	NM	0.0
GV-4	NE corner		0.0	0.0	20.9	0.0	NM	NM	0.0
GV-5	W property line- center		0.0	0.0	20.9	0.0	NM	NM	0.0
GV-6	Top of cap- NW end		0.0	0.0	20.9	35.1	16.2	0.0	0.0
GV-7	Top of cap- center	0.0	0.0	0.0	20.9	66.1	28.3	0.6	0.0
GV-8	Top of cap- E end		0.0	0.0	20.9	0.0	NM	NM	0.0
GV-9	Corner of GWTP and T-8		0.0	0.0	20.9	0.0	NM	NM	0.0
GV-10	Behind T-8	0.0	0.0	0.0	20.9	0.0	NM	NM	0.0
GV-11	Between T-8 and T-1	0.0	0.0	0.0	20.9	0.0	NM	NM	0.0
GV-12	SW property line- W corner	0.0	0.0	0.0	20.9	0.0	NM	NM	0.0
GV-13	SW property line- center		0.0	0.0	20.9	0.0	NM	NM	0.0
GV-14	SE corner of GWTP	0.0	0.0	0.0	20.9	0.0	NM	NM	0.0

### Notes:

- 1. Combustible Gas Indicator (CGI) and Photoionization Detector (PID) was a MultiRae Plus from US Environmental
- 2. Flame Ionization Detector (FID) was a Photovac MicroFID from US Environmental
- 3. FID readings were not required at 1 minute and 2 minutes after if the presence of gas was not detected initially.
- 4. Methane gas monitoring performed on Aug 11, 2016.

### Diamond Alkali Superfund Site Newark, New Jersey

### Summary of Groundwater Levels in Piezometers Aug-16

	Well ID	GCP 1-1	GCP 2-1	GCP 3-1	GCP 4-1	GCP 5-1	GCP 6-1	GCP 7-1	GCP 8-1	GCP 9-1
8/31/2009	9 TOIC Elevation*	14.14	15.72	13.86	12.90	12.86	14.17	13.84	13.76	15.07
Depth t	o Water (ft btoc)	12.54	14.38	11.71	9.57	9.55	10.59	10.64	10.58	12.33
Т	otal Depth	23.94	27.59	24.36	13.78	12.71	15.20	13.92	14.65	16.03
Monitoring Date	Monitoring Time	Groundwater	Elevations							
8/11/2016	13:15 - 14:00	1.60	1.34	2.15	3.33	3.31	3.58	3.20	3.18	2.74

	Well ID	GCP 1-2	GCP 3-2	GCP 4-2	GCP 5-2	GCP 6-2	GCP 7-2	GCP 8-2	GCP 9-2
8/31/2009	9 TOIC Elevation*	14.06	13.78	12.38	12.91	13.37	13.55	12.62	11.98
Depth t	o Water (ft btoc)	12.12	11.77	9.20	8.05	11.52	9.95	9.23	7.95
To	otal Depth	43.62	43.67	13.69	12.63	43.55	14.36	13.00	13.10
Monitoring Date	Monitoring Time	Groundwater I	Groundwater Elevations						
8/11/2016	13:15 - 14:00	1.94	2.01	3.18	4.86	1.85	3.60	3.39	4.03

	Well ID	GCP 6-3	GCP 8-3	IP-1	IP-2	IP-3	IP-4	IP-5	IP-6
8/31/2009	TOIC Elevation*	13.24	12.96					23.17	22.65
Depth to	o Water (ft btoc)	8.97	11.10	0.00	0.00	0.00	0.00	20.19	19.69
To	otal Depth	14.22	40.80	na	na	na	na	24.00	23.98
Monitoring Date	Monitoring Time	Groundwater	Elevations						
8/11/2016	13:15 - 14:00	4.27	1.86	0.00	0.00	0.00	0.00	2.98	2.96

Notes:

\* - TOIC is refrenced to final PVC riser pipe elevations surveyed on August 31, 2009 by DPK Consulting Elevations refer to groundwater levels in monitoring wells and piezometer based on NGVD 29 in feet above mean sea level (ft-amsl).

The depths of GCP 6-2 and GCP 6-3 differ from the design drawings. GCP 6-2 is screened in the glaciofluvial sand and GCP 6-3 is screened in fill material.

<sup>&</sup>quot;-" means no reading.

<sup>&</sup>quot;na" - not applicable. These four points are Vibrating Wire Piezometers and are sealed in place beneath the cap layers.

<sup>&</sup>quot;btoc" - Below Top of Casing

# AUGUST 2016 SUPPLEMENTAL TABLE FOR MONTHLY DISCHARGE MONITORING REPORT DIAMOND ALKALI SUPERFUND SITE NEWARK, NEW JERSEY

	Damil		Sample ID:	W-TSI- <del>ETT</del> -080116	WTSI-ETF-DUP-080116	TB-080116-698R
	Femil	Limitation	Sample Date:	8/1/2016	8/1/2016	8/1/2016
Constituent	Monthly	Daily	SDGNumber:	USTER698R	LISTER698R	USTER698R
			Units	FISIEROSOR	LISIETOSOK	TISHEW090K
Total Suspended Solids(TSS)	Avg. 30	Max 50		10 U	10 U	
		40	mg/l	1.0 U	1.0 U	-
Total Organic Carbon (TOC)	 10	40 15	mg/l	5.0 W	1.0 U 5.0 W	_
Petroleum Hydrocarbons		6 - 9	mg/I SU	7.60	7.60	_
pH 2.4,6-Trichlorophenol	 445			7.60 5.0 U	7.60 5.0 W	_
, , ,	115	260 135	μg/l	5.0 U	5.0 W	=
2-Chlorophenol	35	125	µg/l			-
2,4-Dichlorophenol Phenol	23	150	µg/I	5.0 U	5.0 W	_
	23	40	µg/I	23 U	23 W	-
1,2,4-Trichlorobenzene	45	90	μg/I	5.0 U	5.0 U	5.0 U
Hexachlorobenzene	22	40	μg/I	22 U	22 W	-
1,2-Dichlorobenzene	40	110	μg/I	5.0 U	5.0 U	5.0 U
1,3-Dichlorobenzene	25	35	μg/I	5.0 U	5.0 U	5.0 U
1,4-Dichlorobenzene	18	45	μg/I 	5.0 U	5.0 U	5.0 U
Fluoranthene		16	μg/I 	10 U	10 W	_
Naphthalene	35	105	μg/I 	5.0 U	5.0 W	_
Phenanthrene	35	105	μg/I 	5.0 U	5.0 W	_
Benzene	21	57	μg/I	5.0 U	5.0 U	5.0 U
Chlorobenzene	23	45	μg/I	5.0 U	5.0 U	5.0 U
1,2-Dichloroethane	30	85	μg/I	5.0 U	5.0 U	5.0 U
1,1,1-Trichloroethane	25	65	μg/I	5.0 U	5.0 U	5.0 U
1,1-Dichloroethane	25	65	μg/I	5.0 U	5.0 U	5.0 U
Chloroform	20	40	μg/I	5.0 U	5.0 U	5.0 U
1,2-Dichloroethene (Total)	25	65	μg/I	5 U	5 U	-
trans-1,2-Dichloroethene	25	65	μg/I	5.0 U	5.0 U	5.0 U
Ethylbenzene	-	430	μg/I	5.0 U	5.0 U	5.0 U
Toluene	18	35	μg/I	5.0 U	5.0 U	5.0 U
Trichloroethene	25	65	μg/I	5.0 U	5.0 U	5.0 U
Vinyl Chloride	25	65	μg/I	5.0 U	5.0 U	5.0 U
4,4-DDT		0.34	μg/I	0.34 U	0.34 U	-
4,4-DDE		14	μg/I	0.35 U	0.35 U	_
Endosulfan I	32	90	μg/I	0.05 U	0.05 U	_
2,4-D	1,500	3,300	μg/I	11 W	11 W	_
2,4-DB	17	25	μg/I	16 W	16 W	_
Dinoseb (DNBP)	420	790	μg/I	1.6 W	1.6 W	-
Dioxin (2,3,7,8-TCDD)		0.000081	μg/I	0.000081 U	0.000081 U	-
Total Recoverable Antimony	200	305	μg/I	60 U	60 U	=
Total Recoverable Arsenic	50	115	μg/I	10 U	10 U	_
Total Recoverable Beryllium	-	8.6	μg/I	8.6 U	8.6 U	_
Total Recoverable Cadmium	-	31	μg/I	31 U	31 U	_
Hexavalent Chromium	-	66	μg/I	66 U	66 U	_
Trivalent Chromium	-	44	μg/I	44 U	44 U	_
Total Recoverable Copper	-	62	μg/I	62 U	62 U	_
Total Recoverable Lead		18	μg/I	18 U	18 U	_
Total Recoverable Mercury	-	3.4	μg/I	3.4 U	3.4 U	_
Total Recoverable Nickel		73	μg/I	73 U	73 U	_
Total Recoverable Silver		69	μg/I	69 U	69 U	_
Total Recoverable Zinc	-	47	μg/I	47 U	47 U	_
Total Cyanide	-	78	μg/I	78 U	78 U	_
посмененностью участностью посмененностью посменен	ektri ektronyektri ektronyektri ektronyektri ektronyektri Bidukten el kalutura el kalutura el kalutura el kalutura el	necessarie de la composition della composition d		TERRITORI MOTE POTETTI MOTE POT		rumas katuratan katu Kahiran di Kahiran katuratan katurat katurat

mg/I-Milligrams/liter

µg/I - Micrograms/liter SU - Standard units

<sup>--</sup> Not analyzed or not applicable

U-Constituent was not detected above the associated detection limit

W-The material was analyzed for, but was not detected. The sample quantitation limit is an estimated quantity.

Trivalent Chromium Concentration is calculated based on the total and hexavalent chromium results.

Appendix C

# SUMMARY FOR THE SUBMISSION TO THE COURT MONTHLY PROGRESS REPORT NO. 321 DIAMOND ALKALI SUPERFUND SITE NEWARK, NEW JERSEY

WORK PERIOD: August 2016

Page 1 of 3

# (1) Work Performed:

- (a) Tierra Solutions, Inc. (Tierra) performed operation and maintenance (O&M) activities at the Diamond Alkali Superfund Site (the Site) in acc ordance with the United States Environmental Protection Agency- (USEPA) approved *Operation and Maintenance Plan* (O&M Plan, Attachment G of the *Final Modified (100%) Remedial Design Report*).
- (b) Inspection and monitoring activities, as required by Sections 10 through 12 in the O&M Plan, were conducted at the Site on August 11, 2016. A checklist of the inspection and monitoring activities performed at the Site during August 2016 is included in Appendix A to this report.
- (c) Tierra submitted the July 2016 Monthly Report and D ischarge Monitoring Report to the USEPA on August 18, 2016.
- (d) Continued to operate the Groundwater Withdrawal Sys tem (GWWS) and Groundwater Treatment System (GWTS).
- (e) Effluent and process samples were collected as required. The GWTS began direct discharge to the Passaic River during the month of April 2014.

# (2) Potential and/or Actual Noncompliances or Problems Encountered:

(a) During evaluation of EW-9 well flow restriction it was determined that the piping from EW-9 to the common header is blocked with scale/sediment.

### (3) Corrective Actions:

(a) Evaluate corrective measures to restore/repair piping from EW-9 to common header.

### (4) Final Results of Sampling or Testing:

- (a) Methane gas monitoring results for August 2016 are reported in Appendix B.
- (b) Groundwater level measurements for August 2016 are reported in Appendix B.
- (c) Validated effluent analytical results for August 2016 are reported in Appendix B.

# SUMMARY FOR THE SUBMISSION TO THE COURT MONTHLY PROGRESS REPORT NO. 321 DIAMOND ALKALI SUPERFUND SITE

# NEWARK, NEW JERSEY WORK PERIOD: August 2016

Page 2 of 3

# (5) <u>Future Work Scheduled</u>:

- (a) Continue to operate and monitor the GWWS, GWTS, and sand layer drainage collection system.
- (b) Inspection and monitoring activities will be perfor med at the Site in accordance with Sections 10 through 12 in the O&M Plan.
- (c) Effluent and process samples will continue to be collected, as required.
- (d) Treated effluent from the GWTS will continue to be discharged to the Passaic River.

## (6) Work Completion Estimates, Delays, and Mitigati on Actions:

- (a) Work Completion Estimates:
  - i. Mobilization / Site preparation 100% complete
  - ii. Slurry wall construction 100% complete
  - iii. Floodwall construction 100% complete
  - iv. Demolition of Structures 100% complete
  - v. Handling of shipping containers 100% complete
  - vi. Stabilization of drum and tank contents 100% complete
  - vii. Underground conduit sealing 100% complete
  - viii. Placement of secured materials construction 100% complete
  - ix. Groundwater withdrawal system 100% complete
  - x. Groundwater treatment system -100% complete
  - xi. Surficial Cap 100% complete
  - xii. Attainment of Hydraulic Gradient 100% complete

# SUMMARY FOR THE SUBMISSION TO THE COURT MONTHLY PROGRESS REPORT NO. 321 DIAMOND ALKALI SUPERFUND SITE NEWARK, NEW JERSEY

WORK PERIOD: August 2016

		Page 3 of 3
	xiii.	Demobilization – 100% complete
	xiv.	Final Report for Remedial Construction – 100% complete
	XV.	USEPA Approval of Final Report for Remedial Construction – 100% complete
	xvi.	Preparation of REWP – 100% complete
	xvii.	USEPA Approval of QAPP for the Groundwater Quality Monitoring Program 100% complete
	xviii.	USEPA Approval of REWP – 100% complete
	xix.	USEPA Approval of Revisions to SAMP and QAPP Associ Operations and Maintenance Plan – 100% complete
	XX.	Preparation of RER – 100% complete
	xxi.	USEPA Approval of RER – 0% complete
(b)	Delays	s and Mitigation Actions – None.