

To: Daly, Eric[Daly.Eric@epa.gov]
Cc: Chris Cooper[pastorchris.niagarafalls@aol.com]
From: Mark Olenick
Sent: Wed 6/28/2017 11:55:38 AM
Subject: Re: Niagara Falls Boulevard Site

Yes a question of a timetable, last year when we discussed the project you were anticipating finishing this summer or fall is that still on target or is there a possibility of it going into next year? We are not trying to rush you we just want to have an idea of the planned project completion date, we have a new Pastor here and I wanted to update him (he is cc'd on this email). One other thing Eric, we will be taking down the light posts in that parking lot, one of our ministries is selling them for a fund raiser. They should not interfere with you at all, the posts are on the opposite side of the parking lot but if you have any concerns please call me (716-579-2871).

Thanks for the info.
markO

On Sun, Jun 25, 2017 at 2:14 PM, Daly, Eric <Daly.Eric@epa.gov> wrote:

Hi Mark:

Below is the most recent report. I will send out an up to date report this upcoming week. As of now, I do not know my next step. I proposed to my management about excavating the parking lot between the bowling alley and GNBC next month but I have yet to receive funding for that. Do you have any specific questions or concerns?

Niagara Falls Boulevard Site-OSC Daly/OSC Pellegrino

From April 29, 2017 through June 8, 2017 the following tasks/events occurred:

From February 13, 2017 through March 23, 2017, the construction subcontractor performed the rebuild of GNBC Office Area. These activities included concrete cuts, plumbing, carpentry, electrical, HVAC, tiling, carpet installation and painting. OSC Lisichenko has been working with Guardian personnel to ensure minor construction tasks are completed during this time range. As of the date of this report, there are a few minor tasks pending for completion but overall the GNBC Office Area is complete.

The trees that were located in Area 5 were gamma scanned and sampled. All data collected indicated no significant difference in comparison to background readings. During this time range, some trees were removed off-site for use by a local farmer. The majority of the trees are still located in Area 5.

On May 03, 2017, \$215,000.00 was authorized in mitigation funding to bring the total mitigation ceiling to \$2,600,000.00.

From May 08, 2017 through May 12, 2017, EPA and Weston excavated 20 sample pits which included two background sample excavations. From these sample pits, 86 slag/soil samples were collected at various depths.

From May 08, 2017 through June 06, 2017, Weston Technician analyzed the 86 at the NFB Site lab trailer via the HPGe.

Response Actions to Date:

To date, approximately 107 tons of material has been removed from the GNBC Front Office Area and approximately 4,442.07 tons of material (which includes the low concentration/background material) has been excavated from Area 5.

All of the material from the GNBC Office Area has been shipped off site to US Ecology in Michigan.

Approximately, 3,706.74 tons of material from Area 5 has been shipped off site to US Ecology in Michigan.

Anticipated Activities:

Completion of GNBC Office Area reconstruction punch list.

Select slag/soil samples will be send to a certified laboratory based on HPGe field analysis data.

Pump rainwater from Area 5, complete gamma scan and sampling from remainder of Area 5 and backfill (June 8th through June 16th, 2017).

Transport and dispose the remaining staged material from Area 5 (June 12th through June 16th, 2017).

Excavation, gamma survey, post excavation sampling, backfill and asphalt of Area 2 (Parking lot between Rapids Bowling Alley and GNBC). This work is anticipated to be performed towards the end of July/early August 2017.

USEPA has been coordinating with NYS, Niagara County, and local representatives throughout the assessment/removal process.

Personnel On-Site:

OSC Daly
OSC Lisichenko

EPA ERT Health Physicist Lyndsey Nguyen

Weston: One Lead and One Technician
Guardian: RM, Two Operators, FCA

From: Mark Olenick [mailto:mjo1232@gmail.com]
Sent: Friday, June 23, 2017 4:21 PM
To: Daly, Eric <Daly.Eric@epa.gov>
Cc: Chris Cooper <pastorchris.niagarafalls@aol.com>
Subject: Re: Niagara Falls Boulevard Site

Eric, can we meet sometime soon to find out your time schedule for this project?

Thanks.
Mark olenick

On Apr 28, 2017 7:59 PM, "Daly, Eric" <Daly.Eric@epa.gov> wrote:

Good Evening:

I wanted to provide an update with our upcoming plans with Niagara Falls Boulevard (NFB) site.

Please remember, you can always visit the website at your leisure: [Niagara Falls Boulevard Site EPA Website](#)

Our plan is to perform assessment work in the Niagara County area during the time range of May 8th through May 19th, 2017.

Niagara Falls Boulevard (starting the week of May 8th)

- Perform soil/rock/slag sampling at specific locations (Preliminary sampling point figure attached).
- Analyze these samples via the on-site HPGe located in the instrument trailer at NFB Site.
- Determine samples to send to analytical lab based on HPGe sample results.

Please let know if you have any questions.

Regards,

Eric M. Daly
On-Scene Coordinator/Radiological Response Specialist
US Environmental Protection Agency- Region II

ERRD/RPB/PPS
2890 Woodbridge Avenue
Edison, NJ 08837
daly.eric@epa.gov
[908-420-1707](tel:908-420-1707)

"We must, indeed, all hang together, or assuredly we shall all hang separately", Benjamin Franklin