

To: Seter, David[Seter.David@epa.gov]; John Batchelder[jbatchelder@envirosolve.com]
Cc: McMillan, John[John.McMillan@CBIFederalServices.com]; Isham, Julian[Julian.Isham@cbi.com]; Jeryl Gardner[JGARDNER@ndep.nv.gov]; Bassett, Penelope (Brown & Caldwell)[PBassett@brwnald.com]; Chuck Zimmerman[CZimmerman@brwnald.com]
From: Oman, Jack
Sent: Wed 5/25/2016 6:44:14 PM
Subject: RE: Yerington OU-4a field schedule

Dave,

Below is the current planned schedule for the OU-4a field work. I copied this from another email, hopefully the formatting comes out on your end. When CBI has an idea of when they plan to visit the site please let me know as I'm trying to coordinate visitors. The work areas/exclusion zone for these drilling locations will be fairly small and I want to make sure that the B&C crews have enough room to perform the work safely without too many distractions.

Thanks,

-jack

The current plan for OU-4 field work implementation is as follows:

Dates	Activity	Comment
5/24 – 6/1	Construct drill pads for VZC-3 and VZC-8	In progress
6/6 – 6/7	Yellow Jacket Drilling to mobilize equipment to Site and complete on-site training and equipment staging	
6/8 – 6/12 (4-5 days to complete)	Drill and collect soil characterization samples at 4 VZC locations	Monitoring equipment will not be installed at this time
6/13 – mid/late July (completion ~7/15 to 7/28 time frame)	Drill & collect soil and GW geochem samples at 30 GC locations	Soil sampling is done by the geologist and drill crew. GW sampling is done by a separate sampler a day or more after the drilling is complete and the temp well installed. After sampling is complete, temp wells will be pulled and boreholes abandoned by drill crew.

Late July – Re-drill VZC locations and install TDR and Installation depths to be

early August lysimeter monitoring equipment.
(~ 10 days
to complete)
End of July Field work complete
to mid-
August

determined based on results of
initial characterization
sampling.

Drilling work shifts will be 10-on/4-off, Tuesday thru the following Thursday as follows:

- Shift 1: 6/7 – 6/16
- Shift 2: 6/21 – 6/30
- Shift 3: 7/6 – 7/15
- Shift 4: 7/19 – 7/28
- Shift 5: TBD

GW sampling will only be done Sunday through Thursday

-----Original Message-----

From: Seter, David [mailto:Seter.David@epa.gov]
Sent: Tuesday, May 24, 2016 4:47 PM
To: Oman, Jack; John Batchelder
Cc: McMillan, John; Isham, Julian
Subject: FW: Yerington OU-4a field schedule

Jack,

I'm forwarding a question from CB&I on the schedule for OU4a field work as we would like to plan a couple of days of oversight.

I know it's been stormy recently so I don't know whether that's affected the mobilization date.

I'm copying John McMillan of CB&I on this email.

Thanks,

David A. Seter, P.E.

Remedial Project Manager

USEPA Region 9

Superfund Division (SFD-8-2)

75 Hawthorne Street

San Francisco, CA 94105

415-972-3250

-----Original Message-----

From: McMillan, John [<mailto:John.McMillan@CBIFederalServices.com>]

Sent: Friday, May 20, 2016 8:56 AM

To: Seter, David <Seter.David@epa.gov>

Cc: Isham, Julian C. - (CBI) <Julian.Isham@cbi.com>

Subject: FW: Yerington OU-4a field schedule

With the postponement of the June 7 public meeting, the only item we have on the schedule for that week is the beginning of the OU-4 field work. Do you have any other details on schedule/sequence of that field work at this time?

-----Original Message-----

From: Seter, David [<mailto:Seter.David@epa.gov>]

Sent: Monday, April 25, 2016 8:38 AM

To: McMillan, John

Subject: FW: Yerington OU-4a field schedule

John,

This is a brief heads up so your team can start checking schedules for when a good time would be to do oversight of OU4 field work.

Thanks,

Dave

From: Oman, Jack [Jack.Oman@bp.com]

Sent: Friday, April 22, 2016 12:14 PM

To: Seter, David; Jeryl Gardner

Cc: Rodriguez, Dante; John Batchelder; Chuck Zimmerman

Subject: Yerington OU-4a field schedule

Dave and Jeryl,

Following up on our conversation earlier this week, I have the following details regarding the planned field schedule for the OU-4a drilling. The two VLT drill pads will be built by the end of May and the drill rig will mob to the site on June 6th. Drilling will begin after that beginning with the vadose zone locations and then the pond interior locations.

Please let me know if you have any questions or need additional information.

Thanks,

-jack

Jack Oman

Project Manager

Atlantic Richfield Company

4 Centerpointe Drive

La Palma, CA 90623-1066

(657) 529-4581 office

(714) 670-5195 fax

(714) 330-1706 mobile

jack.oman@bp.com