

Message

---

**From:** Repine, Damon [RepineDL@cdmsmith.com]  
**Sent:** 7/15/2016 4:26:07 PM  
**To:** Cirian, Mike [Cirian.Mike@epa.gov]  
**CC:** Repine, Damon [RepineDL@cdmsmith.com]  
**Subject:** CFAC 357 budget update meeting

Good morning Mike,  
Please see the following summary of topics we discussed on July 13, 2016.

Current budget  
Cost incurred through 7/09/16 is \$52 700 leaving \$19,339.68 remaining.  
PLOE hours incurred is 456 hours leaving 86 hours remaining.

Schedule  
CDM Smith will provide onsite technical review in Columbia Falls on July 15.  
Continue to provide onsite technical reviews as directed and approved by you for the following tasks:  
    Ongoing well installation and development of wells  
    Collection of surface water samples by Roux in late August.  
    Collection of groundwater samples by Roux in September. If EPA has a desire to collect duplicate samples additional scope and budget will be required to complete this action.

Action items for EPA.  
Authorize additional 75 PLOE hours to be add to current WA 357 in the form of a WAF revision 2 totaling 618 PLOE hours.  
Inquire with Roux if the internal QC audit was completed.

Thank you,  
Damon

**Damon L. Repine, CSP**  
Libby Asbestos Project Site Manager  
CDM Smith | 60 Port Blvd, Suite 201, Libby, MT 59923  
P: 406.293.8595, x23 | M: 406.293.1374 | F: 406.293.8901  
[repinedl@cdmsmith.com](mailto:repinedl@cdmsmith.com) | [cdmsmith.com](http://cdmsmith.com)