

## **Vranka and Ekstrom Biweekly Meeting Notes – 1/19/16**

### **Anaconda – 302, 320, and 341**

- 302** –Met with ADLC on Friday. ADLC reports that settlement meetings went well the past week. Discussed whether to expand area-specific land management plans in scope to become O&M plans. Will discuss with ARCO on Wednesday.
- 320** - Scheduling internal meeting to review annual vegetation monitoring report comments. Discussed upcoming Community Soils OU RA sampling, and the process for EPA/DEQ to approve letters of no action and individual site work plans, prior to submittal of DSRs that provide necessary data validation.
- 341** –Last week, Stuart Jennings met with NRD and their contractors and FWP to begin scoping a conceptual site work plan to complete remaining remedial actions at Mount Haggin WMA.

### **Barker - 325**

- Provided Roger with electronic copy of final Block P Mill Tailings Tech Memo.
- DEQ will review RI draft after we finish incorporating EPA changes.
- Will present status of FS evaluation to agency management this month (as soon as it gets of calendar).
- EPA/DEQ ARARs are now scheduled for January. The aggressive FS schedule depends on them.
- Roger is meeting this week with Doe Run to discuss water management.

### **Butte – 349 and 350**

- Continued work on SW TI and 2008-13 SW Characterization reports.
- Assisting with review of NRDP proposals, BMP evaluations, and data management plans.

### **Tenmile**

#### **307**

- 1 week of funding left. We will shut down work activities this week if additional funding has not been received. We have been told that Tillman and Jodi are both working to get \$150K added to the work assignment.
- Design activities: 5 sites in Minnehaha drainage, National Ext. passive treatment system (on hold), Basin Creek Reclamation projects, Luttrell upgrades and treatment alternatives analysis report (scheduled to start at the end of January), and Rimini adit source control investigation (on hold).

#### **312**

- Down to ~1000 hours LOE, which should last until mid-February. We need a new WAF and SOW to start preparing a new WP for 2016. Dollars will get us to mid-summer 2016 and complete the current Landmark yard remediation (but not the haul of the staged wastes to Luttrell).
- Over the winter at Landmark we will complete negotiations for replacement trees, continue to negotiate with City for access across city property near WTP for our waste haul, and finalize a change order with North Wind (about \$5-10,000) to cover additional cost of installing pipe in the irrigation ditch near the house.
- Most of the National Extension/Bunker Hill priority mines completion report is done. Still need final as-built survey files and final data validation summaries.
- Preparing 2015 4th quarter and final annual RA cost summary reports. They should go to EPA next week.

### **Rocker – 353**

- Flowmeter appears to be working. We will do a quick site visit soon.
- We plan to have another meeting late Jan/early Feb to discuss the preliminary results of the phase 2 sampling as well as discuss the continued sampling of well RH-44 and data gaps.
- Reviewing the 4th quarter O&M report.

### **CFAC – 357**

- Need a little more scope to use the TA funding for the new WA. Mike has started to complete the paperwork for the WAF to produce a work plan.
- Attended meeting with RPM and Glencore to discuss deliverable schedule as outlined in the AOC. Everyone agreed to having a biweekly status meeting starting January 21<sup>st</sup>. CDM Smith will attend.

### **Other**

- DES is out and proposals are due January 29, 2016 (10-day extension).