NERT / NDEP / EPA BI-WEEKLY PROGRESS REPORTING

July 18, 2018

	CRITICAL PATH ITEMS	
NERT		AECOM
Tuscany access complete HOORAY!		

GW-11	GWETS STATUS FBR	IX	LIFT STATIONS / WELL FIELDS
Hybrid (EQ)Volume 34.5 MGW/W +0.1 MG	Condition normal.	• Condition normal (~180 GPM)	Lift Stations normal.
AP-5 TREATMENT	more than 1,500,700 gallons decanted from process tanks; more th		cess tanks; more than RT will continue the with the

SUNRISE MOUNTAIN	WEIR I) HISTORIC LATERAL	(STATUS OUTFALL	CENTRAL PLANT
 Current Flow: 2,181 GPM (Prior Week: 3,109 GPM) Wk Avg Flow: 2,202 GPM (Prior Week: 2,155 GPM) Current ClO4 Conc: 1.0 ppm (Prior Week: 1.0 ppm) Wk ClO4 Avg Conc: 1.0 ppm (Prior Week: 1.0 ppm) 	The pump station is off and in standby mode following Las Vegas Paving's completion of dewatering activities at the Historic Lateral Weir.	 Current Flow: ~4,900gpm (batch mode) Wk Avg Flow: ~2,300gpm In compliance 	 Condition normal ~239 trucks of solids shipped to date. Decant procedure to reduce off-site trucking of solids conducted 2/15, 2/20 – 3/9, 3/21 – 3/23, 3/26 – 3/29, 4/4, 4/9 – 4/13, 4/17 – 4/20, 5/14-5/16, 5/30, and 6/4.

	NERT REMEDIAL INVESTIGATION STATUS			
FASK Community Involvement	All reviews / approvals complete for updated FAQ. Updates to the Fact Sheet and cover letter in progress.	UP-NEXT NDEP review of updated Fact Sheet and cover letter. Mailing of final cover letter, updated FAQ, and 2018 Fact Sheet anticipated to take place in 3 rd Quarter.	SCHEDULE Ongoing	
Soils Investigation (Unit 4/5)	All 20 vertical wells completed, developed, and sampled. All four angle borings complete. Third mobilization field work complete.	Data evaluation and reporting.	-	
Phase 3 RI Investigation	Access to Tuscany property obtained on 7/11. Drilling of soil borings for the Soil Background Concentration Study complete. Installation of Downgradient Study Area wells complete: 9 of 10 located completed; One location could not be installed as refusal (bedrock) was encountered at a depth of 2.5 feet bgs.	Drilling in Tuscany and sampling of 7 remaining Phase 3 RI wells is scheduled to begin 7/30.	Ongoing	
Treatability Study: SWF GWB	The third injection event was completed on 6/30.	Performance groundwater monitoring and data evaluation.	Wk 86/90 92%	

^{*} **BOLD** items indicate tasks to be discussed

		ESTIGATION STATUS	
TASK Treatability Study: IWF In-Situ (Cr)	NDEP comments on Results Report received 4/6/18; Results report Revision 1 submitted on 6/22/18. Additional groundwater sampling performed 7/9/18.	UP-NEXT Submittal of report addendum.	99%
Treatability Study: <u>VER</u>	Field efforts complete. Study report submitted on 7/12/18.	Address any comments on report.	99%
Pilot Study: Las Vegas Wash Bioremediation	Biological survey, Phase 1 drilling, and well development complete on COH property. Phase 1 drilling on Clark County property is complete and aquifer testing is underway.	Complete Phase 1 field activities; Present Phase 1 findings and proposed Phase 2 details to all parties.	Wk 16/20 85% (Ph 1 field)
Treatability Study: Galleria Road ZVI	Phase 1 field investigation complete (includes geophysical survey, soil borings, groundwater wells, aquifer testing and NMR logging). Phase 1 bench testing at UNLV is in progress; final phase of batch tests being performed prior to development of column tests.	Present Phase 1 findings and proposed Phase 2 details to all parties.	Wk 16/40 50% (Ph 1 field and bench)
Treatability Study: Galleria Road In-Situ Bioelectrochemical	Bench-scale study implementation in progress. Hydrogen generation for different membranes determined; batch tests are continuing, and column test design has commenced.	Complete bench-scale study.	Wk 10/40 15%
Treatability Study: Galleria Road Bioremediation	All Phase 1 field work has been completed.	Present Phase 1 findings and proposed Phase 2 details to all parties.	99% (Ph 1 field)
Treatability Study: Unit 4 Source Area	Bench scale study underway. Mod 1 for Bench Study approved on 7/6/18. Eight extraction/injection wells, 2 monitoring wells, and 6 geotechnical borings completed in basement. Well development and nuclear magnetic resonance (NMR) logging completed.	Approve Phase 1 budget; Complete Phase 1 activities; Present Phase 1 findings and proposed Phase 2 details to all parties.	Wk 9/36 35% (Ph 1 field)
GW Modeling – Phase 6	Phase 6 model preparation in progress.	Submittal of Phase 6 model revisions to incorporate Phase 5 comments and new RI data. Schedule Stakeholder Roundtable.	Wk 49/100 39%
Operations Area Baseline HRA	Submitted revised COPC/DU Report on 11/15/17; NDEP approved on 12/27/17. Trust provided comments on Neptune's soil background tech memo on 2/7/18. Preparation of OU-1/OU-2 Soil Gas/Groundwater BHRA Work Plan and OU-1 Soil BHRA in progress.	Submittal of OU-1/OU-2 Soil Gas/Groundwater BHRA Work Plan in July; Submittal of OU-1 Soil BHRA in February 2019.	Wk 25/20 97% (for OU- 1/OU-2 Work Plan)
Phase 2 Remedial Investigation Modifications	Approved Modification Requests 1 - 11 Submitted Modification Request 12 (Parcel E Investigation)	<u>In Progress</u>	Ongoing

^{*} **BOLD** items indicate tasks to be discussed

	NERT REMEDIAL INVESTIG		
	CURRENT STATUS	UP-NEXT	SCHOOLE
Phase 3 Remedial Investigation Modifications	Approved Modification Requests 1 - 3 Submitted	<u>In Progress</u> 	Ongoing

TASK	NDEP DOWNGRADIENT CURRENT STATUS	INVESTIGATION STATUS UP-NEXT	SCHEDUCE
AECOM TASK 151 SW Investigation	All surface water related field work has been completed.	Surface water data evaluation and preparation of the SW Technical Memo – due to NDEP 8/16/18	TBD
AECOM TASK 170 GW Investigation	9 of 10 Downgradient Study Area wells installed. The 10 th well, along with well development and sampling to be completed by 7/20/18. Perform bimonthly well gauging of transducerequipped wells. NERT review of Tech Memo summarizing 2017 transducer data.	Data evaluation and preparation of Technical Memo.	TBD

TASC.	GWETS / CO CURRENT STATUS	P PROJECTS UP-NEXT	5831501015
AP-5 Closure	Pond residual solids and cemented/calcified material transfer to be completed this week. Conducted offsite and on-site liner cutting tests.	Begin liner and berm removal.	Ongoing
Pipeline Easements	Title search complete. Approx. 75% of pipeline appears to have significant easement issues.	NERT to determine strategy and budget for continuation of the project.	70%
AP Area Soil Flushing Treatability Study	Field efforts complete. Data evaluation and report preparation in progress	Submittal Results Report.	Wk 89/91 97%

OTHER ENVIRONMENTAL PROJECTS TASK CURRENT STATUS UP-NEXT SCHEDUL			
TIMET UIC Compliance	CURRENT STATUS Conceptual treatment plan approved; Ongoing discussion with ETI regarding system configuration and proposal.	UP-NEXT Finalize vendor proposals; Present details to NDEP/EPA. Begin dialogue with TIMET and NDEP regarding permitting.	Ongoing
Parcels Risk Assessment	 Parcel C, D, and G HRA Report, Revision 1 dated 11/3/17 approved by NDEP 1/19/17. Parcel H HRA Report, Revision 1 and RTCs submitted to NDEP on 2/12/18; approved by NDEP 3/22/18. Parcel F HRA Report dated 12/16/17 approved by NDEP 2/1/18 with minor comments to be addressed. Submitted RTCs and corrected pages on 2/27/18; Approved by NDEP with prior letter dated 2/1/18. 	Submittal of the NFA requests for Parcels C, D, F, G and H.	Ongoing

^{*} **BOLD** items indicate tasks to be discussed

TASK	OTHER ENVIRONMENTAL P CURRENT STATUS	ROJECTS UP=NEXT	5,41,130,010
	 Submitted March 2013 Soil Gas Sampling revised DVSR/EDD and RTCs on 12/20/17. Second round of comments received on 2/5/18. Submitted revised DVSR/EDD, Revision 2 and RTCs on 2/28/18. NDEP approved on 3/5/18. 		
	 Revised Parcel F DVSR/EDD and RTCs submitted to NDEP on 2/13/18; approved by NDEP 3/22/18. Development of the NFA requests for Parcels C, D, F, G, and H in progress 		

TASK*	TRUST ADM CURRENT STATUS	INISTRATION UP-NEXT	Seklebule
Budget Status	2018 budget approved.	-	Ongoing
Stakeholder Relations	Finalization of specifics for upcoming Stakeholder Roundtable.	Align on response to MWD/CAP Phase 3 letter.	Ongoing
Tronox LTCA Projects	10 active projects; 0 project approval pending.		Ongoing
BWC / BEC Negotiations	 In Progress LS#2 easement amendment Phase 3 access agreement 	To Be Discussed Corrective easements for pipelines	Ongoing
Chlorine Line	Preparing agreement for Olin's removal of a portion (Units 1 & 2) of pipeline	Partial pipeline removal.	Ongoing
Easement for Parcel E (+ Western Slice)	NERT provided comments re: Henderson GW, LLC draft easement on 9/21; additional comments were received; call with Henderson GW, LLC to discuss comments on 6/5.	Henderson GW to respond to questions raised during 6/5 call.	Ongoing
Perchlorate Reimbursement	Payment of \$7,858,684.17 (100%) received on 6/25/18.	Preparation of Seventh payment demand	Ongoing
AIG Claims	46-B claim submitted on 4/18 for \$112,976.30 and AIG's questions were answered. 47-B submitted on 6/22 for \$86,275.01. All 2017 invoices submitted.	Submittal of 2018 invoices.	Ongoing
Tronox Lease Assignment	Compliance audits complete; Awaiting Tronox approval on data gap work plan.	Preparation of cost estimate.	TBD
Financial Reporting	Q1 and May monthly report distributed.	Distribution of June monthly report.	Ongoing

^{*} **BOLD** items indicate tasks to be discussed