


8/20/18 Update			Previously Disclosed, Media Reports, Continued Public Interest Records Requests
	TOPIC	TIMELINE & ACTIONS	
Tetratech/EC Fraud	Navy work plans for redoing fraudulent work	– including soil and interior building materials scans	
	<ul style="list-style-type: none">Parcel G is City’s top priority	Navy received comments on their Parcel G Removal Site Evaluation Work Plan from three agencies: USEPA; DTSC/CDPH combined; and SFDPH; and two community groups: Greenaction/GGU EJLC and Our City San Francisco. Navy placed statement about their next steps on the webpage under Timely Topics.	
		Navy plans to resolve all comments and gain Regulatory Agencies’ approval and then proceed with work.	
	<ul style="list-style-type: none">Parcel D-2, UC-1, UC-2, UC-3 and then subsequent parcels	Work plan issuance TBD - subsequent to approval of universal protocols embedded in Parcel G Work Plan.	
	CA DPH Radiological Health Branch (RHB), as expert, to evaluate Parcel A		
		Work Plan, FAQ, etc. posted on CDPH RHB website on 7/6. Work started July 16. CDPH posts weekly updates on web. Update for week ending Aug 10 attached. To date, all analyzed results indicate naturally occurring radiation. Some measurements will, as explained to residents, take several weeks to analyze before they can be summarized in reports.	
		July 5 and 26 RHB meetings with Parcel A residents went well. CDPH demonstrated instruments and steps taken for further analysis when needed. Artist representative also attended.	
	Unsubstantiated worker allegations (Bert Bowers and attorney David Anton)		
	<ul style="list-style-type: none">Navy Parcel A background samples for radiation in manholes; high uncertainty of sample results	Investigation in progress by Navy and USEPA; plans to resolve asap.	
	<ul style="list-style-type: none">Dump trucks from Navy Parcel E-2 work (contaminated area) and on the same day dump trucks also observed on the FivePoint stockpiles. No pictures to substantiate the claims.	Investigations in progress by Navy (E-2) and Five Point (their stockpiles on A and D-2); plans to resolve asap.	
	Building 606, SFPD Crime Lab		
	<ul style="list-style-type: none">Various SFPD employee H&S concerns expressed (e.g. naturally occurring asbestos, dust, radiation, drinking water quality) for past decade - addressed by DPH-OSH industrial hygienists (IH) – ongoing assistance.	On this property, SFPD is a lessee of OCII, who is a lessee of Navy. DPH-OSH and Amy have done multiple presentations in the last fifteen years for SFPD employees on site. (Kevin Milani is assigned IH). Q&A session held with employees on 7/27. New tests initiated by IH to address expressed employee concerns.	
	<ul style="list-style-type: none">Former issue of unauthorized sewage release (underground adjacent to Crime Lab)	Special vault with pumping system now in place to resolve past issue. Making you aware of this now resolved issue. SFDPH responded to SF Chronicle inquiries specific to this.	
	<ul style="list-style-type: none">SF Examiner story August 17	Describing some of new IH tests mentioned above	
	September 8 - Bus Tours – sign-up links will be sent to email lists and posted on Navy webpage in August.		

- See attached Navy HPNS Fieldwork Tracking and Document Tracking Sheets for ongoing Navy work
- Amy to stay informed with 2nd and 4th Tuesday Navy phone calls and monthly group meetings



KAREN L. SMITH, MD, MPH
Director and State Public Health Officer

State of California—Health and Human Services Agency
California Department of Public Health



EDMUND G. BROWN JR.
Governor

August 10, 2018

The SF Shipyard HOA
c/o 11 Innes Court
San Francisco, CA 94124

**Hunters Point Naval Shipyard Parcel A-1, Radiation Health and Safety Scanning
Survey: Progress Update #4**

For the week of August 6, the CDPH Radiological Health Branch (RHB) conducted Walkover Scanning Surveys in 12 survey units, located along and around Hill Drive and the hill side areas on Hill Drive. Of these 12 survey units, 5 are complete and the remainder are in various stages of completion. Nine anomalies, slightly above background, were detected in this week's surveys, and all were determined to be potassium-40, the same naturally occurring substance detected last week. These findings are not unusual for a neighborhood scan and do not pose a hazard to people or the environment (about 0.01% of potassium found in nature, including in plants, animals and our bodies, is potassium-40). In total, approximately 25% of the walkover survey area has been completed.

In addition, RHB has completed the street scanning with the Towed Array RS 700. As indicated in previous updates, Towed Array RS 700 staff is now concentrating on data analysis. Preliminary analysis indicates that some anomalies were detected by this instrument as well, and that they were also all derived from naturally occurring radioactive isotopes. Further data analysis will be conducted in the coming weeks to confirm these findings.



CDPH greatly appreciates residents' assistance to facilitate this survey effort.

As always, questions or comments about this project can be sent to:
RHBHuntersPointParcelAScan@cdph.ca.gov

Sincerely,

A handwritten signature in black ink, appearing to read "Mark Starr", with a stylized flourish extending from the end.

Mark Starr, DVM, MPVM, DACVPM
Deputy Director for Environmental Health
California Department of Public Health

Hunters Point Naval Shipyard Fieldwork Tracking Sheet August 2018

Item	Project and Points of Contact	August	September	October	Contact Info
CERCLA Parcel Fieldwork					
Basewide					
1	Radiological Support	General Basewide Support	General Basewide Support	General Basewide Support	leslie.howard@navy.mil
	RPM: Leslie Howard				(619) 524-5903
	PM: Lisa Bercik, APTIM				
2	Transportation & Disposal	None	None	None	leslie.howard@navy.mil
	RPM: Leslie Howard				(619) 524-5903
	PM: Don Clause, Arcadis				
3	Groundwater Monitoring Program	Mobilize in Late August	Groundwater Sampling	None	leo.m.larson.ctr@navy.mil
	RPM: Leo Larson				(619) 524-5257
	PM: Erin Hunter, Trevet				
Parcel B-1					
1	IR-10 SVE System	SVE O&M and Optimization	SVE O&M and Optimization	SVE O&M and Optimization	christopher.ota.ctr@navy.mil
	RPM: Chris Ota				(619) 524-5853
	PM: John Sourial, Innovex/ERRG				
Parcel B-2					
1	IR-26 Groundwater Study	None	Sampling Event	None	leslie.howard@navy.mil
	RPM: Leslie Howard				(619) 524-5903
	PM: Curtis Moss, KMEA				
Parcel C					
1	Remedial Action - RU-C1, C2, C4, and C5	SVE System/Oversight	SVE System/Oversight	SVE System/Oversight	christopher.ota.ctr@navy.mil
	RPM: Chris Ota				(619) 524-5853
	PM: Mitra Fattahipour, Insight				
2	Petroleum Hydrocarbon Corrective Action	Soil Boring Installation/Soil and Groundwater Sampling	Soil Boring Installation/Soil and Groundwater Sampling	None	sharon.ohannessian.ctr@navy.mil
	RPM: Sharon Ohannessian				(202) 685-1627
	PM: Philip Stearns, AMEC Foster Wheeler				
Parcel D-1					
1	Durable Cover	Begin Site Prep for Phase II Durable Cover Installation	Begin Phase II Durable Cover Installation	Begin Phase II Durable Cover Installation	leslie.howard@navy.mil
	RPM: Leslie Howard				(619) 524-5903
	PM: Lisa Bercik, APTIM				
Parcel E					
1	Petroleum Hydrocarbon Corrective Action	Soil Boring & Monitoring Well Installation/Sampling	Soil Boring & Monitoring Well Installation/Sampling	Soil Boring & Monitoring Well Installation/SamplingEx cavation	sharon.ohannessian.ctr@navy.mil
	RPM: Sharon Ohannessian				(202) 685-1627
	PM: Philip Stearns, AMEC Foster Wheeler				
Parcel E-2					
1	Revetment, Upland Slurry Wall, Grading	Site grading, onsite consolidation, shoreline revetment, upland slurry wall	RSY Pad Deconstruction	None	leslie.howard@navy.mil
	RPM: Leslie Howard				(619) 524-5903
	PM: Nels Johnson, APTIM				
2	Protective Liner, Wetlands, and LG Control System	None	None	Project Kick-Off Meeting	leslie.howard@navy.mil
	RPM: Leslie Howard				(619) 524-5903
	PM: Lou Ehrhard, KEMRON				

Document prepared by Navy for monthly Base Closure Team meetings

**Hunters Point Naval Shipyard
Document Tracking Sheet
August 2018**

		DRAFT					RTCs		DRAFT FINAL		FINAL			
Item	Document Title & Information	Draft to Agencies	Agency Comments					RTCs to Agencies	Draft Final to Agencies	Final to Agencies		Comments		
			Date Due	USEPA	DTSC	WATER BOARD	CITY OF SF							
CERCLA, Petroleum, and Radiological Reports														
All														
1	Five-Year Review	07/09/18	✓	09/07/18					TBD		10/23/18		11/23/18	FFA Document; 60-day review period
	RPM: Stephen Banister													
	PM: Doug Bielskis, Innovex-ERRG													
Parcel B-1														
1	FOST (Excluding IR-10)	Revised Draft 5/9/17	✓	05/26/17	✓	✓	✓	✓	05/08/17	✓	NA		10/17/18	
	RPM: Paul Stoick													
	PM: NA													
Parcel B-2														
1	O&M Report	04/06/18	✓	05/21/18	✓	✓	✓	✓	06/11/18	✓	NA		07/13/18	✓
	RPM: Sharon Ohannessian													
	PM: John Sourial, ERRG													
Parcel C														
1	RAWP - Building 253/211	04/27/18	✓	07/11/18					TBD		NA		08/27/18	FFA Document
	RPM: Chris Ota													
	PM: Brett Womack, Gilbane													
2	RAWP - Historical District	07/09/18	✓	08/24/18					TBD		NA		10/08/18	FFA Document
	RPM: Leslie Howard													
	PM: Lisa Bercik, Aptim													
Parcel D-1														
1	Rad RACR - Phase II	08/31/17	✓	11/17/17	✓	✓		✓	01/11/18	✓	01/29/18	✓	09/11/18	FFA Document
	RPM: Hamide Kayaci													
	PM: Ed Palser, Gilbane													
2	Final Status Survey - Former NRDL	08/31/17	✓	11/17/17	✓	✓		✓	01/11/18	✓	01/29/18	✓	TBD	
	RPM: Hamide Kayaci													
	PM: Ed Palser, Gilbane													
3	Final Status Survey - Ship Berths 14, 21, 22, and 29	08/31/17	✓	11/17/17	✓	✓		✓	01/11/18	✓	01/29/18	✓	TBD	
	RPM: Hamide Kayaci													
	PM: Ed Palser, Gilbane													
4	RAWP - Durable Cover Phase II	01/26/18	✓	04/02/18	✓	✓	✓	✓	06/14/18	✓	06/14/18	✓	07/16/18	✓
	RPM: Leslie Howard													
	PM: Lisa Bercik, Aptim													
Parcel E														
1	Execution Plan - SS/SD Removal Action	09/05/18		10/22/18					TBD		NA		12/06/18	
	RPM: Stephen Banister													
	PM: Philip Sterns, AMEC FW													
2	LUC RD	05/31/18	✓	07/15/18					TBD		08/30/18		10/01/18	FFA Document
	RPM: Paul Stoick													
	PM: CES, Doug Bielskis													
3	RAMP	10/01/18		11/16/18					TBD		12/31/18		01/31/19	FFA Document
	RPM: Paul Stoick													
	PM: CES, Doug Bielskis													
4	Petroleum Work Plan, Addendum 1	11/07/17	✓	03/01/18			✓	✓	04/25/18	✓	NA		06/20/18	✓
	RPM: Sharon Ohannessian													
	PM: Philip Sterns, AMEC FW													
5	RAWP - Excavation, SVE, and GW Treatment	12/03/18		01/18/19					TBD		03/05/19		04/05/19	FFA Document
	RPM: Paul Stoick													
	PM: Tim Kemper, Aptim													
6	RAWP - IR03, Shoreline Const., Soil Cover, and Rad Scans	12/03/18		01/18/19					TBD		03/05/19		04/05/19	FFA Document
	RPM: Paul Stoick													
	PM: Brett Womack, Gilbane													

Document prepared by Navy for monthly Base Closure Team meetings

Hunters Point Naval Shipyard Document Tracking Sheet August 2018

		DRAFT						RTCs		DRAFT FINAL		FINAL			
Item	Document Title & Information	Draft to Agencies	Agency Comments					RTCs to Agencies	Draft Final to Agencies	Final to Agencies		Comments			
			Date Due	USEPA	DTSC	WATER BOARD	CITY OF SF								
Parcel E-2															
1	RACR - Hot Spot Removal and Slurry Wall	11/29/17	✓	01/29/18				✓	02/26/18	✓	03/16/18	✓	06/22/18	✓	FFA Document
	RPM: Leslie Howard PM: Brett Womack, Gilbane														
2	RAWP - Protective Liner, Wetlands, and LG Control System	02/16/18	✓	04/03/18	✓			✓	TBD		08/13/18		09/13/18		FFA Document
	RPM: Leslie Howard PM: Lou Ehrhard, KEMRON														
3	RACR - Revetment, Upland Slurry Wall, and Grading	11/26/18		01/01/19					TBD		02/25/19		03/28/19		FFA Document
	RPM: Leslie Howard PM: Nels Johnson, Aptim														
Parcel F															
1	Radiological Characterization Surveys Work Plan (Piers/Pens)	02/27/18	✓	05/21/18	✓	✓			TBD		07/19/18	✓	09/14/18		FFA Document; Revised Final
	RPM: Leslie Howard PM: Lisa Berdik, Aptim														
2	Bathymetric Survey and Former Parcel B Piers Investigation Report	07/09/18	✓	08/09/18					TBD		09/24/18		10/25/18		FFA Document
	RPM: Sharon Ohannessian PM: Mitra Fattahipour, ECC														
3	Record of Decision	08/13/18		09/28/18					TBD		11/13/18		12/14/18		FFA Document
	RPM: Sharon Ohannessian PM: Mitra Fattahipour, ECC														
4	Finger Piers Characterization Surveys Report	11/29/18		01/14/19					TBD		NA		02/28/19		FFA Document
	RPM: Leslie Howard PM: Lisa Berdik, Aptim														
Parcel G															
1	FOST	06/15/14	✓	07/18/14	✓	✓	✓	✓	NA		NA		10/19/18		Revised Draft - 6/30/17
	RPM: Paul Stoick PM: NA														
Parcel UC-3															
1	RACR	12/19/17	✓	04/02/18	✓			✓	TBD		06/07/18	✓	07/31/18	✓	FFA Document
	RPM: Stephen Banister PM: Brett Womack, Gilbane														
2	O&M Plan	12/19/17	✓	04/02/18	✓			✓	TBD		06/07/18	✓	07/31/18	✓	
	RPM: Stephen Banister PM: Brett Womack, Gilbane														
3	FOST	11/13/18		12/13/18					TBD		NA		03/07/19		
	RPM: Stephen Banister PM: John Sourial, Innovex-ERRG														

✓ Production or review of document is complete. LUC = Land use control

X Received notification of no comments or comments deferred to other agency.

DTS = Department of Toxic Substances Control

USEPA = U.S. Environmental Protection Agency

FS = Feasibility study

FSS = Final status survey

Report titles highlighted in yellow have a requested expedited review period.

Report titles highlighted in blue are currently under regulatory review.

NA = Not applicable

PM = Project manager

PP = Proposed plan

RACR = Remedial action completion report

RAWP = Remedial action work plan

TBD = To Be Determined

FFA = Federal Facilities Agreement (i.e. refers to number of days in review period)

Report titles highlighted in gray have been finalized.

Document prepared by Navy for monthly Base Closure Team meetings