

# City and County of San Francisco

# Department of Public Health



Mark Farrell  
Mayor

Barbara A. Garcia, MPA  
Director of Health

Tomás J. Aragón, MD, DrPH  
Health Officer

June 18, 2018

Malia Cohen  
District 10 Supervisor  
City Hall  
1 Dr. Carlton B. Goodlett Place, Room 244  
San Francisco, Ca 94102-4689

Subject: SFDPH Hunters Point Naval Shipyard (HPNS) weekly update

Dear Sup. Cohen,

Attached is our first brief weekly update regarding activities at the HPNS.

Ms. Amy Brownell, the SFDPH environmental engineer, compiles the update and it is reviewed by myself and Ms. Stephanie Cushing, Director, Environmental Health.

If you have technical inquiries, please send them directly to Ms. Brownell so that she can integrate a draft response into the weekly update.

Please provide feedback on how we can improve our weekly update.

If you have any other questions or concerns, please contact Director Garcia or me.

Thank for your commitment to protecting the public's health.

Sincerely,

A handwritten signature in black ink that reads "Tomás Aragón". The signature is fluid and cursive, with the first name "Tomás" and last name "Aragón" clearly distinguishable.

Tomás J. Aragón, MD, DrPH  
Health Officer, City & County of San Francisco  
Director, Population Health Division  
San Francisco Department of Public Health  
Mobile: 415-787-2583 or 415-515-5734  
Email: tomas.aragon@sfdph.org

cc: Barbara Garcia, Director of Health, SFDPH  
Rachael Kagan, Communications Director, SFDPH  
Angeles Herrera, Assistant Director, US EPA, SF Bay Area

6/18/18 Update			
	TOPIC	TIMELINE & ACTIONS	
<b>TetrattechEC Fraud</b>	<b>Navy must issue work plans for redoing fraudulent work – including soil and interior building materials scans</b>		
	<ul style="list-style-type: none"> <li>Parcel G is City's top priority</li> </ul>	Parcel G Work Plan and Fact Sheet issued Friday 6/15/18.	
		Public & Regulatory Agencies 60 day comment period.	
		Navy to resolve all comments and gain Regulatory Agencies' approval and then proceed with work.	
	<ul style="list-style-type: none"> <li>Parcel D-2, UC-1, UC-2, UC-3 and then subsequent parcels</li> </ul>	Work plan issuance TBD -subsequent to approval of universal protocols embedded in Parcel G Work Plan.	
	<b>CA DPH Radiological Health Branch (RHB), as expert, to evaluate Parcel A</b>		
		CDPH RHB will conduct this work in July 2018	
	<b>Unsubstantiated worker allegations (Bert Bowers and attorney David Anton):</b>		
	<ul style="list-style-type: none"> <li>Navy Parcel A background samples for radiation in manholes; high uncertainty of sample results</li> </ul>	Investigation in progress by Navy and USEPA; plans to resolve asap.	
	<ul style="list-style-type: none"> <li>Dump trucks from Navy Parcel E-2 work (contaminated area) and on the same day dump trucks also observed on the FivePoint stockpiles. No pictures to substantiate the claims.</li> </ul>	Investigations in progress by Navy (E-2) and Five Point (their stockpiles on A and D-2); plans to resolve asap.	
	<b>Building 606, SFPD Crime Lab on Navy property</b>		
	<ul style="list-style-type: none"> <li>Various SFPD employee H&amp;S concerns expressed (e.g. naturally occurring asbestos, dust, radiation) for past decade - addressed by DPH-OSH industrial hygienists (IH) – ongoing assistance. Kevin Melani is the current IH from OSH.</li> </ul>	On this property, SFPD is a lessee of OCII, who is a lessee of Navy.  DPH-OSH and Amy have done multiple presentations in the last fifteen years for SFPD employees on site.	<b>In Progress Requests from News Media</b>
	<ul style="list-style-type: none"> <li>Former issue of unauthorized sewage release (underground adjacent to Crime Lab)</li> </ul>	Special vault with pumping system now in place to resolve past issue. Making you aware of this now resolved issue.	
	<b>Parcel D-1 Bollards</b>		
	USEPA requesting either: a) complete paint and rust removal on bollards, or b) complete removal of bollards, or c) more sampling and risk calculations	As part of the overall Navy restoration process, ongoing EPA comments and Navy response-to-comments. Please contact Amy if interested in details.	

- See attached Navy HPNS Fieldwork Tracking and Document Tracking Sheets for ongoing Navy work
- Amy to stay informed with 2nd and 4th Tuesday Navy phone calls and monthly group meetings

**Hunters Point Naval Shipyard  
Fieldwork Tracking Sheet  
June 2018**

Item	Project and Points of Contact	June	July	August	Contact Info
CERCLA Parcel Fieldwork					
Basewide					
1	Radiological Support	General Basewide Support	General Basewide Support	General Basewide Support	<a href="mailto:leslie.howard@navy.mil">leslie.howard@navy.mil</a>
	RPM: Leslie Howard				(619) 524-5903
	PM: Lisa Bercik, APTIM				
2	Transportation & Disposal	None	None	None	<a href="mailto:leslie.howard@navy.mil">leslie.howard@navy.mil</a>
	RPM: Leslie Howard				(619) 524-5903
	PM: Don Clause, Arcadis				
3	Groundwater Monitoring Program	None	None	None	<a href="mailto:leo.m.larson.ctr@navy.mil">leo.m.larson.ctr@navy.mil</a>
	RPM: Leo Larson				(619) 524-5257
	PM: Erin Hunter, Trevet				
Parcel B-1					
1	IR-10 SVE System	SVE O&M and Optimization	SVE O&M and Optimization	SVE O&M and Optimization	<a href="mailto:christopher.ota.ctr@navy.mil">christopher.ota.ctr@navy.mil</a>
	RPM: Chris Ota				(619) 524-5853
	PM: John Sourial, Innovex/ERRG				
Parcel B-2					
1	IR-26 Groundwater Study	Groundwater Sampling	None	None	<a href="mailto:leslie.howard@navy.mil">leslie.howard@navy.mil</a>
	RPM: Leslie Howard				(619) 524-5903
	PM: Curtis Moss, KMEA				
Parcel C					
1	Remedial Action - RU-C1, C2, C4, and C5	Phase I Soil/Groundwater Characterization	Phase I Soil/Groundwater Characterization	SVE System/Oversight	<a href="mailto:christopher.ota.ctr@navy.mil">christopher.ota.ctr@navy.mil</a>
	RPM: Chris Ota				(619) 524-5853
	PM: Mitra Fattahipour, Insight				
2	Petroleum Hydrocarbon Corrective Action	TBD	TBD	TBD	<a href="mailto:sharon.ohannessian.ctr@navy.mil">sharon.ohannessian.ctr@navy.mil</a>
	RPM: Sharon Ohannessian				(202) 685-1627
	PM: Philip Stearns, AMEC Foster Wheeler				
Parcel D-1					
1	Durable Cover	O&M	Begin Site Prep for Phase II Durable Cover Installation	Begin Site Prep for Phase II Durable Cover Installation	<a href="mailto:leslie.howard@navy.mil">leslie.howard@navy.mil</a>
	RPM: Leslie Howard				(619) 524-5903
	PM: Lisa Bercik, APTIM				
Parcel E-2					
1	Hot Spot Excavations/Slurry Wall	None	None	None	<a href="mailto:Hamide.Kayaci@navy.mil">Hamide.Kayaci@navy.mil</a>
	RPM: Hamide Kayaci				(619) 524-5274
	PM: Brett Womack, Gilbane				
2	Revetment, Upland Slurry Wall, Grading	Site grading, onsite consolidation, shoreline revetment, upland slurry wall	Site grading, onsite consolidation, shoreline revetment, upland slurry wall	Site grading, onsite consolidation, shoreline revetment, upland slurry wall	<a href="mailto:Hamide.Kayaci@navy.mil">Hamide.Kayaci@navy.mil</a>
	RPM: Hamide Kayaci				(619) 524-5274
	PM: Nels Johnson, APTIM				

# Hunters Point Naval Shipyard Document Tracking Sheet June 2018

			DRAFT					RTCs		DRAFT FINAL		FINAL				
Item	Document Title & Information		Draft to Agencies	Agency Comments					RTCs to Agencies	Draft Final to Agencies	Final to Agencies		Comments			
				Date Due	USEPA	DTSC	WATER BOARD	CITY OF SF								
CERCLA, Petroleum, and Radiological Reports																
All																
1	Five-Year Review		06/20/18		08/06/18					TBD		09/21/18	10/22/18		FFA Document	
	RPM: Stephen Banister															
	PM: Doug Bielskis, Innovex-ERRG															
Parcel B-1																
1	FOST (Excluding IR-10)		Revised Draft 5/9/17	✓	05/26/17	✓	✓	✓	✓	05/08/17	✓	NA	10/17/18			
	RPM: Paul Stoick															
	PM: NA															
Parcel B-2																
1	Petroleum Closeout Report		06/27/18		08/13/18					TBD		NA	09/27/18			
	RPM: Sharon Ohannessian															
	PM: Philip Sterns, AMEC FW															
2	O&M Report		04/06/18	✓	05/21/18			✓	✓	TBD		NA	07/05/18			
	RPM: Sharon Ohannessian															
	PM: John Sourial, ERRG															
Parcel C																
1	RAWP - Building 253/211		04/27/18	✓	07/11/18					TBD		NA	08/27/18		FFA Document	
	RPM: Chris Ota															
	PM: Brett Womack, Gilbone															
2	RAWP - Historical District		07/31/18		09/14/18					TBD		NA	11/01/18		FFA Document	
	RPM: Leslie Howard															
	PM: Lisa Bercik, Aptim															
Parcel D-1																
1	Rad RACR - Phase II		08/31/17	✓	11/17/17	✓	✓		✓	01/11/18	✓	01/29/18	✓	06/12/18	FFA Document	
	RPM: Hamide Kayaci															
	PM: Ed Palser, Gilbone															
2	Final Status Survey - Former NRDL		08/31/17	✓	11/17/17	✓	✓		✓	01/11/18	✓	01/29/18	✓	TBD		
	RPM: Hamide Kayaci															
	PM: Ed Palser, Gilbone															
3	Final Status Survey - Ship Berths 14, 21, 22, and 29		08/31/17	✓	11/17/17	✓	✓		✓	01/11/18	✓	01/29/18	✓	TBD		
	RPM: Hamide Kayaci															
	PM: Ed Palser, Gilbone															
4	RAWP - Durable Cover Phase II		01/26/18	✓	04/02/18	✓	✓	✓	✓	06/14/18		06/14/18	07/16/18	FFA Document		
	RPM: Leslie Howard															
	PM: Lisa Bercik, Aptim															
5	LUC RD		07/13/18		08/28/18					TBD		10/15/18	11/16/18	FFA Document		
	RPM: Hamide Kayaci															
	PM: TBD															
Parcel E																
1	Remedial Design		01/13/17	✓	03/30/17	✓	✓	✓	✓	02/26/18	✓	03/30/18	✓	05/21/18	✓	FFA Document
	RPM: Paul Stoick															
	PM: CES, Doug Bielskis															
2	Execution Plan - SS/SD Removal Action		07/17/18		09/03/18					TBD		NA		10/18/18		FFA Document
	RPM: Stephen Banister															
	PM: Philip Sterns, AMEC FW															
3	LUC RD		05/31/18	✓	07/15/18					TBD		08/30/18		10/01/18		FFA Document
	RPM: Paul Stoick															
	PM: CES, Doug Bielskis															
4	RAMP		07/31/18		09/17/18					TBD		11/01/18		12/03/18		FFA Document
	RPM: Paul Stoick															
	PM: CES, Doug Bielskis															
5	Petroleum Work Plan		11/07/17	✓	03/01/18			✓	✓	04/25/18	✓	NA		06/22/18		
	RPM: Sharon Ohannessian															
	PM: Philip Sterns, AMEC FW															

# Hunters Point Naval Shipyard Document Tracking Sheet June 2018

			DRAFT					RTCs		DRAFT FINAL		FINAL				
Item	Document Title & Information		Draft to Agencies	Agency Comments				RTCs to Agencies		Draft Final to Agencies		Final to Agencies		Comments		
				Date Due	USEPA	DTSC	WATER BOARD								CITY OF SF	
6	RAWP - Excavation, SVE, and GW Treatment		07/25/18	09/10/18					TBD	10/26/18	11/26/18		FFA Document			
	RPM: Paul Stoick															
	PM: Tim Kemper, Aptim															
7	RAWP - IR03, Shoreline Const., Soil Cover, and Rad Scans		07/25/18	09/10/18					TBD	10/26/18	11/26/18		FFA Document			
	RPM: Paul Stoick															
	PM: Brett Womack, Gilbone															
Parcel E-2																
1	RACR - Hot Spot Removal and Slurry Wall		11/29/17	✓	01/29/18				✓	02/26/18	✓	03/16/18	✓	06/22/18		FFA Document
	RPM: Hamide Kayaci															
	PM: Brett Womack, Gilbone															
2	RAWP - Protective Liner, Wetlands, and LG Control System		02/16/18	✓	04/03/18	✓			✓	TBD		06/29/18		07/30/18		FFA Document
	RPM: Hamide Kayaci															
	PM: Lou Ehrhard, KEMRON															
Parcel F																
1	Radiological Characterization Surveys Work Plan (Piers/Pens)		02/27/18	✓	05/21/18	✓				TBD		NA		07/05/18		FFA Document; 59-day extension request by EPA
	RPM: Leslie Howard															
	PM: Lisa Bercik, Aptim															
2	Bathymetric Survey and Former Parcel B Piers Investigation Report		07/09/18		08/09/18					TBD		09/24/18		10/25/18		FFA Document
	RPM: Sharon Ohannessian															
	PM: Mitra Fattahipour, ECC															
3	Record of Decision		07/02/18		08/17/18					TBD		10/21/18		11/02/18		FFA Document
	RPM: Sharon Ohannessian															
	PM: Mitra Fattahipour, ECC															
Parcel G																
1	FOST		06/15/14	✓	07/18/14	✓	✓	✓	✓	NA		NA		10/19/18		Revised Draft - 6/30/17
	RPM: Paul Stoick															
	PM: NA															
Parcel UC-3																
1	RACR		12/19/17	✓	04/02/18	✓			✓	TBD		06/07/18	✓	08/21/18		FFA Document
	RPM: Stephen Banister															
	PM: Brett Womack, Gilbone															
2	O&M Plan		12/19/17	✓	04/02/18	✓			✓	TBD		06/07/18	✓	08/21/18		
	RPM: Stephen Banister															
	PM: Brett Womack, Gilbone															

✓ Production or review of document is complete. LUC = Land use control

X Received notification of no comments or comments deferred to other agency.

DTSC = Department of Toxic Substances Control

USEPA = U.S. Environmental Protection Agency

FS = Feasibility study

FSS = Final status survey

Report titles highlighted in yellow have a requested expedited review period.

Report titles highlighted in blue are currently under regulatory review.

NA = Not applicable

PM = Project manager

PP = Proposed plan

RACR = Remedial action completion report

RAWP = Remedial action work plan

TBD = To Be Determined

Report titles highlighted in gray have been finalized.