


10/22/18 Update			Previously Disclosed, Media Reports, Continued Public Interest Records Requests
	TOPIC	TIMELINE & ACTIONS	
Tetratotech Fraud Recovery	Navy work plans for redoing fraudulent work	– including soil and interior building materials scans	
	<ul style="list-style-type: none"> Parcel G is City's top priority 	Navy issued a Response to Comments document on 10/11/18. Navy plans to issue the Draft Final Parcel G Removal Site Evaluation Work Plan on 10/26/18.	
	<ul style="list-style-type: none"> Parcel D-2, UC-1, UC-2, UC-3 and then subsequent parcels 	Work plan issuance TBD - subsequent to approval of universal protocols embedded in Parcel G Work Plan.	
	<ul style="list-style-type: none"> Community Meetings 	10/15/18 BOS Land Use Committee included presentations by Navy, DTSC, CDPH, EPA & SFDPH. Navy scheduled to attend HPS CAC Environment & Reuse subcommittee on November 7.	
	CA DPH Radiological Health Branch (RHB), as expert, to evaluate Parcel A		
	<ul style="list-style-type: none"> Weekly CDPH activities 	<ul style="list-style-type: none"> CDPH continued with their scans of Parcel A-1. Update for the week of October 8 attached. A-1 work is nearly complete. All data analysis of thousands of data points from towed array (i.e. streets) is done - No concerns noted. Brief summary of the Parcel A-1 work to be issued soon. Parcel A-1 Full Summary Report with all data analysis sheets expected by the end of November. Scans of Parcel A-2, as a separate new project, to begin 10/22. Work Plan posted and input being accepted. CDPH presented at 10/15 BOS Land Use Committee. 	
	<ul style="list-style-type: none"> Meetings with Parcel A residents 	<ul style="list-style-type: none"> July 5, 26, Sept 6 and 19 RHB meetings with Parcel A residents went well. Artist representative also attended. CDPH agreed to analyze dust samples from inside homes – procedures to be worked out soon. Residents also asked about possible ground floor scanning – CDPH committed to get back to them. Next HOA meeting tentatively scheduled for December 6. 	
	Building 606, SFPD Crime Lab		
	<ul style="list-style-type: none"> SF Chronicle continued interest 		

- See attached Navy HPNS Fieldwork Tracking and Document Tracking Sheets for ongoing Navy work
- Amy to stay informed with 2nd and 4th Tuesday Navy phone calls and monthly group meetings



KAREN L. SMITH, MD, MPH
Director and State Public Health Officer

State of California—Health and Human Services Agency
California Department of Public Health



EDMUND G. BROWN JR.
Governor

October 12, 2018

The SF Shipyard HOA
c/o 11 Innes Court
San Francisco, CA 94124

**Hunters Point Naval Shipyard Parcel A-1, Radiation Health and Safety Scanning
Survey: Progress Update #12**

For the week of October 8, the CDPH Radiological Health Branch continued the walkover survey scanning of the construction area, bounded by Kirkwood Avenue, Jerrold Avenues, and Friddell Street. No anomaly was detected during this week's scan. In total, approximately 97% of the walkover survey area has been scanned. The developer is relocating construction materials to enable completion of the scan of this last remaining area.

Additionally, staff completed the data analysis from the Towed Array RS 700 that was used to scan streets, paved areas, or other outdoor flat surfaces. In total, the Towed Array RS 700 detected 49 anomalies, and all 49 were found to be potassium-40, a naturally occurring substance that does not pose a hazard to people or the environment.

The fieldwork for Parcel A-1 is nearly complete and our staff will now focus on preparing the final survey report for completion in late fall. CDPH staff are also preparing to begin scanning Parcel A-2, an open undeveloped area west of Parcel A-1.

Similar to the A-1 scan, CDPH has prepared a work plan for the A-2 scan as well as a summary document and a FAQ. These documents are posted on our website: <https://www.cdph.ca.gov/Programs/CEH/DRSEM/Pages/RHB-Environment/Hunters-Point-Naval-Shipyard-Parcel-A-1-Survey.aspx/#>. While CDPH plans to begin the A-2 scan on October 22, 2018, we will accept and consider your input throughout the project. Any input can be sent to the email address indicated below.



CDPH appreciates residents' assistance to facilitate this survey effort. As always, questions or comments about this project or the upcoming A-2 scanning can be sent to: RHBHuntersPointParcelAScan@cdph.ca.gov

Sincerely,

A handwritten signature in black ink, appearing to read "Mark Starr", with a stylized flourish extending from the end.

Mark Starr, DVM, MPVM, DACVPM
Deputy Director for Environmental Health
California Department of Public Health

Hunters Point Naval Shipyard Fieldwork Tracking Sheet October 2018

Item	Project and Points of Contact	October	November	December	Contact Info
CERCLA Parcel Fieldwork					
Basewide					
1	Radiological Support	General Basewide Support	General Basewide Support	General Basewide Support	leslie.howard@navy.mil
	RPM: Leslie Howard				{619} 524-5903
	PM: Lisa Bercik, APTIM				
2	Transportation & Disposal	Mobilization	Mobilization	None	leslie.howard@navy.mil
	RPM: Leslie Howard				{619} 524-5903
	PM: Don Clause, Arcadis				
3	Groundwater Monitoring Program	None	None	None	leo.m.larson.ctr@navy.mil
	RPM: Leo Larson				{619} 524-5257
	PM: Erin Hunter, Trevet				
Parcel B-1					
1	IR-10 SVE System	SVE O&M and Optimization	SVE O&M and Optimization	SVE O&M and Optimization	christopher.ota.ctr@navy.mil
	RPM: Chris Ota				{619} 524-5853
	PM: John Sourial, Innovex/ERRG				
Parcel B-2					
1	IR-26 Groundwater Study	None	None	One Day of Groundwater Sampling	samantha.l.knolle@navy.mil
	RPM: Samantha Knolle				{619} 524-5795
	PM: Curtis Moss, KMEA				
Parcel C					
1	Remedial Action - RU-C1, C2, C4, and C5	SVE System/Oversight	SVE System/Oversight	SVE System/Oversight	christopher.ota.ctr@navy.mil
	RPM: Chris Ota				{619} 524-5853
	PM: Mitra Fattahipour, Insight				
2	Petroleum Hydrocarbon Corrective Action	Soil Boring Installation/Soil and Groundwater Sampling	Soil Boring Installation/Soil and Groundwater Sampling	Soil Boring Installation/Soil and Groundwater Sampling	sharon.ohannessian.ctr@navy.mil
	RPM: Sharon Ohannessian				{202} 685-1627
	PM: Philip Stearns, AMEC Foster Wheeler				
Parcel D-1					
1	Durable Cover	Phase II Durable Cover Installation	Phase II Durable Cover Installation	Demob	samantha.l.knolle@navy.mil
	RPM: Samantha Knolle				{619} 524-5795
	PM: Lisa Bercik, APTIM				
Parcel E					
1	Petroleum Hydrocarbon Corrective Action	Soil Boring & Monitoring Well Installation/Sampling	Soil Boring & Monitoring Well Installation/Sampling	Soil Boring & Monitoring Well Installation/SamplingE xcavation	sharon.ohannessian.ctr@navy.mil
	RPM: Sharon Ohannessian				{202} 685-1627
	PM: Philip Stearns, AMEC Foster Wheeler				
Parcel E-2					
1	Revetment, Upland Slurry Wall, Grading	Site grading, onsite consolidation, shoreline revetment, upland slurry wall	None	None	leslie.howard@navy.mil
	RPM: Leslie Howard				{619} 524-5903
	PM: Nels Johnson, APTIM				
2	Protective Liner, Wetlands, and LG Control System	Project Kick-Off Meeting	Pre-construction activities; mobilization; utility surveys; import clean fill	Pre-construction activities; mobilization; utility surveys; import clean fill	leslie.howard@navy.mil
	RPM: Leslie Howard				{619} 524-5903
	PM: Lou Ehrhard, KEMRON				

Document prepared by Navy for monthly Base Closure Team meetings

**Hunters Point Naval Shipyard
Document Tracking Sheet
October 2018**

		DRAFT							RTCs		DRAFT FINAL		FINAL			
Item	Document Title & Information	Draft to Agencies	Agency Comments						RTCs to Agencies	Draft Final to Agencies	Final to Agencies	Comments				
			Date Due	USEPA	DTSC	WATER BOARD	CITY OF SF									
CERCLA, Petroleum, and Radiological Reports																
All																
1	Five-Year Review RPM: Stephen Banister PM: Doug Bielskis, Innovex-ERRG	07/09/18	✓	09/14/18			✓	✓	TBD		10/30/18		11/30/18		FFA Document	
Parcel C																
1	RAWP - Building 253/211 RPM: Chris Ota PM: Brett Womack, Gilbane	04/27/18	✓	07/11/18				✓	TBD		10/26/18		11/26/18		FFA Document	
2	RAWP - Historical District RPM: Leslie Howard PM: Lisa Bercik, Aptim	07/09/18	✓	09/26/18	✓	✓			TBD		NA		11/10/18		FFA Document	
Parcel D-1																
1	Rad RACR - Phase II RPM: Danielle Janda PM: Ed Palser, Gilbane	08/31/17	✓	11/17/17	✓	✓		✓	01/11/18	✓	01/29/18	✓	11/09/18		FFA Document	
2	Final Status Survey - Former NRDL RPM: Leslie Howard PM: Ed Palser, Gilbane	08/31/17	✓	11/17/17	✓	✓		✓	01/11/18	✓	01/29/18	✓	TBD			
3	Final Status Survey - Ship Berths 14, 21, 22, and 29 RPM: Leslie Howard PM: Ed Palser, Gilbane	08/31/17	✓	11/17/17	✓	✓		✓	01/11/18	✓	01/29/18	✓	TBD			
4	RACR - Phase II Durable Cover RPM: Liz Roddy PM: Lisa Bercik, Aptim	12/18/18		02/04/19					03/21/19		03/21/19		04/22/19		FFA Document	
Parcel E																
1	Execution Plan - SS/SD Removal Action RPM: Stephen Banister PM: Philip Sterns, AMEC FW	10/09/18		11/26/18					TBD		NA		01/10/19		FFA Document	
2	LUC RD RPM: Paul Stoick PM: CES, Doug Bielskis	05/31/18	✓	07/15/18				✓	09/20/18	✓	09/20/18	✓	10/22/18		FFA Document	
3	RAMP RPM: Paul Stoick PM: CES, Doug Bielskis	10/19/18		12/04/18					TBD		01/18/19		02/18/19		FFA Document	
4	RAWP - Excavation, SVE, and GW Treatment RPM: Paul Stoick PM: Tim Kemper, Aptim	12/03/18		01/18/19					TBD		03/05/19		04/05/19		FFA Document	
5	RAWP - IR02 Northwest and Durable Cover RPM: Paul Stoick PM: Tim Kemper, Aptim	11/28/18		01/14/19					TBD		03/01/19		04/02/19		FFA Document	
6	RAWP - IR03, Shoreline Const., Soil Cover, and Rad Scans RPM: Paul Stoick PM: Brett Womack, Gilbane	12/03/18		01/18/19					TBD		03/05/19		04/05/19		FFA Document	
Parcel E-2																
1	RAWP - Protective Liner, Wetlands, and LG Control System RPM: Leslie Howard PM: Lou Ehrhard, KEMRON	02/16/18	✓	04/03/18	✓			✓	09/21/18	✓	10/05/18		11/05/18		FFA Document	
2	RACR - Revetment, Upland Slurry Wall, and Grading RPM: Leslie Howard PM: Nels Johnson, Aptim	11/26/18		01/01/19					TBD		02/25/19		03/28/19		FFA Document	

Document prepared by Navy for monthly Base Closure Team meetings

**Hunters Point Naval Shipyard
Document Tracking Sheet
October 2018**

		DRAFT					RTCs		DRAFT FINAL		FINAL			
Item	Document Title & Information	Draft to Agencies	Agency Comments					RTCs to Agencies	Draft Final to Agencies	Final to Agencies		Comments		
			Date Due	USEPA	DTSC	WATER BOARD	CITY OF SF							
Parcel F														
1	Radiological Characterization Surveys Work Plan (Piers/Pens)	02/27/18	✓	05/21/18	✓	✓		07/19/18	✓	07/19/18	✓	10/25/18		FFA Document; Issuing Revised Final
	RPM: Liz Roddy													
	PM: Lisa Bercik, Aptim													
2	Bathymetric Survey and Former Parcel B Piers Investigation Report	07/09/18	✓	08/09/18	✓	✓	✓	09/24/18	✓	09/24/18	✓	10/25/18		FFA Document
	RPM: Sharon Ohannessian													
	PM: Mitra Fattahipour, ECC													
3	Record of Decision	08/13/18	✓	10/29/18				TBD		12/17/18		01/18/19		FFA Document; EPA 30-day Extension
	RPM: Sharon Ohannessian													
	PM: Mitra Fattahipour, ECC													

✓ Production or review of document is complete. LUC = Land use control

X Received notification of no comments or comments deferred to other agency. NA = Not applicable
PM = Project manager

DTSC = Department of Toxic Substances Control PP = Proposed plan

USEPA = U.S. Environmental Protection Agency RACR = Remedial action completion report

FS = Feasibility study RAWP = Remedial action work plan

FSS = Final status survey TBD = To Be Determined

Report titles highlighted in yellow have a requested expedited review period.

FFA = Federal Facilities Agreement (i.e. refers to number of days in review period)

Report titles highlighted in blue are currently under regulatory review.

Report titles highlighted in gray have been finalized.

Document prepared by Navy for monthly Base Closure Team meetings