Message

From: Rossi, Debra [/O=EXCHANGELABS/OU=EXCHANGE ADMINISTRATIVE GROUP

(FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=F1AA8EE0AD5E41C5B1D296767097F89E-DROSSI]

Sent: 2/25/2019 3:27:25 PM

To: Harris, Michael [Michael.Harris@newcastlede.gov]; John Andrade [jandrade@pgslegal.com]
CC: Michael Ruth [mcrrai@gmail.com]; Susanna Mays [susanna@TrustSC.com]; Miller, Theresa

[theresa_miller@golder.com]

Subject: RE: [EXTERNAL] ACL Work Plan for Additional Investigation - project schedule, etc.

Mike and John,

EPA approves the project schedule with changes noted in red below.

Debbie

Debra Rossi Remedial Project Manager DE, VA, WV Remedial Branch (3HS23) EPA Region 3 1650 Arch Street Philadelphia, PA 19103 (215) 814-3228 rossi.debra@epa.gov

From: Harris, Michael < Michael. Harris@newcastlede.gov>

Sent: Wednesday, February 13, 2019 2:52 PM

To: Rossi, Debra <Rossi.Debra@epa.gov>; John Andrade <jandrade@pgslegal.com>

Cc: Michele Ruth <mcrrai@gmail.com>; Susanna Mays <susanna@TrustSC.com>; Miller, Theresa

<theresa miller@golder.com>

Subject: RE: [EXTERNAL] ACL Work Plan for Additional Investigation - project schedule, etc.

Debbie,

On behalf of New Castle County and the Army Creek Private Settlors, and in response to your request, please see the revised work plan schedule as follows:

Updated Work Plan Schedule

The following is a listing of the anticipated schedule to complete this work. Please note this these time periods are contingent on USEPA review, response times, and approval and driller availability. Also, monitoring events will be synchronized with the routine ACL and DS&G semi-annual monitoring events.

- Western Lobe Well Installation and Development April-May 2019
- Quarterly Sampling Events late May 2019; July 2019; October 2019; January 2020
- PFAS Sampling Event late May 2019
- First Quarterly Event and Well Installation Report late September 2019
- PFAS Source Evaluation Report November 2019 October 2019
- Subsequent sampling data submitted with ACL semi-annual and annual monitoring reports in January 2020 October 2019 and July April 2020

Final Report with Updated CSM – July April 2020

Please let us know if you have any questions or concerns,

Thanks,

Mike

Please make note of my new email address Michael. Harris@newcastlede.gov

Michael D. Harris Stormwater & Environmental Programs Manager New Castle County 302.395.5806



New Castle County

From: Rossi, Debra < Rossi. Debra@epa.gov > Sent: Wednesday, February 06, 2019 9:04 AM

To: Harris, Michael < Michael. Harris@newcastlede.gov>; John Andrade < jandrade@pgslegal.com>

Cc: Michele Ruth <mcrrai@gmail.com>; Susanna Mays <susanna@TrustSC.com>

Subject: [EXTERNAL] ACL Work Plan for Additional Investigation - project schedule, etc.

John and Mike,

The schedule in the excerpt, below, from the Work Plan for Additional Investigation needs to be updated. Please provide an updated schedule for EPA review and approval by February 13, 2019. EPA is currently reviewing the proposed "3X purging" procedure for selected monitoring wells. After EPA completes its review of this proposal and the revised project schedule, I will notify you of any additional EPA comments, or EPA approval/conditional approval of the Work Plan. As I discussed with John and Michele during the Site inspection yesterday, monthly progress reporting should be resumed during implementation of the Work Plan. This reporting requirement should be included in the revised Work Plan.

SCHEDULE

The following is a listing of the anticipated schedule to complete this work. Please note this these time periods are contingent on USEPA review, response times, and approval and driller availability. Also, monitoring events will be synchronized with the routine ACL and DS&G semi-annual monitoring events.

- Western Lobe Well Installation and Development May/June 2018
- Quarterly Sampling Events July 2018; October 2018; January 2019; April 2019
- PFAS Sampling Event October 2018
- First Quarterly Event and Well Installation Report October 2018
- PFAS Source Evaluation Report January 2019
- Subsequent sampling data submitted with ACL semi-annual and annual monitoring reports in January 2019 and July 2019.
- Final Report with Updated CSM July 2019

Thank you. If you have any questions, please feel free to contact me.

Debbie

Debra Rossi Remedial Project Manager DE, VA, WV Remedial Branch (3HS23) EPA Region 3 1650 Arch Street Philadelphia, PA 19103 (215) 814-3228 rossi.debra@epa.gov