



July 7, 2017

Chief, Environmental Enforcement Section  
Environment and Natural Resources Division  
U.S. Department of Justice  
601 D Street NW  
Washington, D.C. 20004  
Re: DOJ No. 90-5-1-1-10157

RE: Civil Action No. 1:15-CV-00291-WWC: Paxton Creek Interceptor Rehabilitation Schedule Impacts/Delays

Dear Ms. Flickinger:

This letter is to inform the Department of Justice of project impacts that will delay Capital Region Water's (CRW) completion of work covered under our Partial Consent Decree. Specifically, the first phase of interceptor rehabilitation work identified in Paragraph 31.a (Paxton Creek Interceptor) has an established date for completion of construction by December 31, 2017.

Following the completion of intensive cleaning of CRW's interceptor system, it was discovered that a substantial number of pipe defects had been obscured from view by sediment deposition during the initial assessment in 2014. The 2014 assessment by RedZone Robotics formed the basis of the project limits and Partial Consent Decree work schedule.

Attached, please find a May 3, 2017 technical memo from CDM Smith detailing the additional findings and revised post-cleaning recommendations. In short, the Paxton Creek Interceptor rehabilitation length was increased by 46%, and the estimated construction cost has increased from \$3.7MM to over \$12MM.

CRW has advertised the project for construction, and the anticipated construction schedule is between October 2017 and December 2018 (schedule attached).

The work in the Paxton Creek Interceptor is the first phase of a multi-year interceptor system rehabilitation program. CRW has incorporated the expanded post-cleaning findings into the subsequent phases of the program, and though the completion of the first phase will be delayed, the overall program will be completed on schedule. We have already initiated the design of the Phase 2 Improvements (Asylum Run and Front Street Interceptors) and plan to advertise those projects for construction later this year.

Capital Region Water | Administrative Offices  
212 Locust Street, Suite 500 Harrisburg, PA 17101 | 1-888-510-0606  
[www.capitalregionwater.com](http://www.capitalregionwater.com)



RE: Civil Action No. 1:15-cv-00291-WWC:  
Paxton Creek Interceptor Rehabilitation  
Schedule Impacts/Delays  
July 7, 2017  
Page 2 of 2

This matter was discussed during our last technical issues meeting with EPA and PADEP on May 23, 2017, and we wanted to document officially now that we have a firm schedule. CRW appreciates the support and understanding of DOJ, EPA and PADEP as we continue to work diligently to address decades of deferred maintenance, while planning long-term water quality improvements.

Please contact me directly to discuss any question or concerns you may have.

Sincerely yours,

A handwritten signature in cursive script, appearing to read "Dave W. Stewart".

Dave W. Stewart, P.E., BCEE  
Director of Engineering

cc: Deane Bartlett, EPA Region III  
Steve Maslowski, EPA Region III  
Nels Taber, PADEP SCRO  
Maria Bebenek, PADEP SCRO  
Shannon M Gority, P.E., CEO, CRW  
Claire Maulhardt, P.L.A., CRW  
Steven Hann, Esq.  
John Aldrich, P.E., D.WRE, CDM Smith



## Memorandum

To: David W. Stewart, P.E., BCEE

From: Marc Lehmann, P.E.  
Randall Henne, P.E., BCEE  
John Schroeder, P.E., BCEE

Date: May 3, 2017

Subject: Capital Region Water Interceptor Cleaning and Rehab Improvements Update

### Background

During 2014, CRW contracted with Redzone Robotics to inspect all of the interceptors in the combined and separate sanitary sewer system. In February 2015, CDM Smith reviewed the inspection results and developed recommendations for additional cleaning (primarily based on sonar data), further inspection, and anticipated rehabilitation requirements of the interceptors based upon the CCTV data and laser profiling data. The proposed dates and priorities for cleaning and interceptor rehabilitation were incorporated in the partial consent decree.

In 2015, CDM Smith developed plans and specifications for the interceptor cleaning project, which was bid during September and October 2015. The contract was awarded to Terra Contracting in January 2016 with a contract end date of December 31, 2016. Terra began cleaning activities in late June 2016, and completed the work in early March 2017. A total of 35,700 linear feet (LF) of interceptor were cleaned and approximately 1,500 cubic yards (1,800 tons) of debris were removed. Summaries of the footage that were cleaned and inspected are presented in Table 1.

As the cleaning contractor completed its cleaning operations, they inspected each section of the interceptor with sonar and CCTV. CDM Smith reviewed the post-cleaning inspection results to reassess the proposed interceptor rehabilitation scope, budget, and schedule that was originally estimated in the February 2015 memorandum. An updated discussion, mapping, cost estimates, and prioritization of improvements is provided herein.

### Post-Cleaning Inspection Results

The post-cleaning inspections provided higher quality video and additional pan and tilt video with more detail, that enabled us to better evaluate the existing conditions. In some cases, this resulted

**Table 1: Interceptor Cleaning Summary**

Diameter (inches)	Front Street Interceptor (LF)	Hemlock Street Interceptor (LF)	Paxton Creek Interceptor (LF)	Paxton Creek Relief Interceptor (LF)	Spring Creek Interceptor (LF)	Total (LF)
18				213		213
24		1,143				1,143
30	3,203		363			3,565
36				66		66
42			76			76
48				6,033		6,033
60			2,209			2,209
34 X 32					655	655
39 X 36	4,494					4,494
42 X 42	4,276					4,276
48 X 59			7,266			7,266
60 X 72			5,739			5,739
<b>Total</b>	<b>11,973</b>	<b>1,143</b>	<b>15,651</b>	<b>6,312</b>	<b>655</b>	<b>35,734</b>

in modifying or expanding the scope of the proposed improvements for sewer and manhole rehabilitation.

The primary reasons for the additional recommended rehabilitation areas are:

- There were naming and coding inconsistencies with the RedZone data. With more updated CRW GIS information the cleaning contractor was able to provide more accurate asset condition information.
- The video from the RedZone data was the result of a "fish eye" lens. This can distort the view of sewer defect. When the cleaning was performed, different equipment was used and allowed the contractor to pan and tilt the camera to get a better perspective of each sewer defect.
- The data submissions from RedZone were difficult to navigate. There were seven submittals delivered at different times that were not always complete and included data from other submittals. Exports of condition assessment information from the ICOM3 database that RedZone utilized did not necessarily correlate with the PDF sonar and laser reports.

Overall, additional areas were recommended for rehabilitation within the Paxton Creek Interceptor and the Front Street Interceptor, as summarized below.

### **Paxton Creek Interceptor**

In 2015, CDM Smith recommended approximately 8,800 linear feet (LF) of the Paxton Creek Interceptor for rehabilitation or replacement with a recommended completion date of the end of 2017. After reviewing the more detailed post-cleaning inspection results, CDM Smith determined that several additional sections of Paxton Creek Interceptor will also require rehabilitation that increased the rehabilitation length by about 46%, which are detailed in a separate memorandum.

Additionally, the dimensions of the pipe were updated based on the post-cleaning inspections. In several pipes this increased the pipe cross section from 48-in by 59-in to 60-in by 72-in.

### **Front Street Interceptor**

The preliminary scope of improvements for Front Street Interceptor Sewer was divided into two phases:

- Phase 1: 1,933 LF of 30-inch circular pipe
- Phase 2: 8,248 LF of 30-inch to 40-inch non-circular pipe

A portion of the Front Street Interceptor RedZone data was not available at the time of the 2015 recommendations; and now after review of this data it is recommended that the following be incorporated in the scope of Phase 1 listed above.

- Phase 1.1 (new in 2017): 2,400 LF of 36-inch high by 30-inch wide semi rectangular pipe

This section of the Front Street Interceptor experiences full-length corrosion as seen from the protruding surface aggregate as well as some root intrusion, which is shown in Figure 1.




Figure 1: Surface aggregate protruding along  
Phase 1.1 Front Street Interceptor Sewer

David W. Stewart, P.E., BCEE

May 3, 2017

Page 4

### Interceptor Rehabilitation Mapping

The enclosed *2015 vs. 2017 Interceptor Sewer Comparison* map illustrates the locations of:

- Large Diameter Interceptor Cleaning Project (completed in early 2017)
- 2015 rehabilitation/replacement recommendations
- Additional Paxton Creek Rehabilitation recommendations
- Additional Front Street Interceptor Rehabilitation recommendations.

The map also depicts the start and stopping points of cleaning, rehabilitation, and replacement recommendations, as well as the changes in diameter that were not known in 2015.

### Interceptor Improvements Cost Estimates


The conceptual level construction cost estimates presented in the February 2015 memorandum were focused on the rehabilitation. A contingency of 25% was recommended to be added to the rehabilitation construction cost estimates. The extent of bypass pumping was not known. These initial estimates also did not include engineering costs.

Throughout the course of the rehabilitation design for the Paxton Creek Interceptor, CDM Smith has been developing detailed construction costs for the alternatives and other items including bypass pumping, mobilization/demobilization and traffic control. In particular, the bypass pumping costs will be significant due to the number of CSO regulators and the complexity of their connections.

Throughout the rehabilitation designs we will be considering alternative bids with different technologies. For example, on some of these unique shaped pipes and smaller interceptors (30" x 36" rectangular with low flow channel), it may be best to line with CIPP and accept that there may be some interior wrinkles after it is cured but still maximize capacity and be fully structural.


Tables 2, 3, 4, and 5 provide a detailed comparison of the proposed rehabilitation scope, schedule and construction costs for each interceptor versus the initial 2015 estimates. For the Paxton Creek Interceptor project we have provided estimates with and without the siphons included.

Document Path: P:\432098 Capital Region Water\97509 CSO LTCP Phase1A\2017 Recommendations Update Memo\GIS\2015 vs. 2017 Figure.mxd



0 1,000 2,000 4,000 Feet

Mapping derived from data provided by Dauphin County, Capital Region Water, and the City of Harrisburg.



### Legend

- Interceptor Sewer
- 2015 Rehab
- 2015 Replace
- 2015 Cleaning
- 2017 Added Rehab

**2015 vs 2017 Interceptor Sewer Comparison**  
Capital Region Water  
Harrisburg, Pennsylvania





TABLE 2: PATTON CREEK INTERCEPTION

Updated Construction Cost Estimate & Schedule (February 2015)									
Pipe Rehabilitation			Initial Construction Cost Estimate & Schedule (February 2015)				Updated Construction Cost Estimate, Schedule, & Approach (May 2017)		
Previous MH ID's	New Manhole ID's	Pipe Size (In)	Approximate Length (ft)	Cost per Foot	Cost Estimate	Construction Completion Date	Rehab Priority	Rehab Technology	Comments
PC1 20-108, PC1 22-78, PC1 24-78A, PC1 25-106, PC1 26A-78B, PC1 28B-82, PC1 28A-82A	5384H-000327 to 5384H-000325; 5384H-000429 to 5384H-000427; 5384H-000438 to 5384H-000432; 5384H-000429 to 5384H-000427; 5384H-000429 to 5384H-000427; 5384H-000429 to 5384H-000427; 5384H-000429 to 5384H-000427	48" h x 58" w precast polyethylene to 48" h x 72" w to 48" h x 72" w to 48" h x 72" w to 48" h x 72" w to 48" h x 72" w to 48" h x 72" w	8,737	\$ 400	\$ 3,495,000	12/31/2017			Several pipe segments are actually 50" x 72" based on updated information. There is a transition at pipe size between 5384H-000429 and 5384H-000418
PC1 72A-PC1 71	5384H-000422 to 5384H-000423	48" h x 58" w precast	91	\$ 1,067	\$ 100,000				Initial approach involved open cut rehabilitation but internal evaluation has been selected based on post-cleaning inspection results
Manhole Rehabilitation									Indicates existing manholes to grade or replacement
PC1 13-20, PC1 15B-21	5384H-000420 to 5384H-000417; 5384H-000420 to 5384H-000415	48" h x 58" w precast	8,429	---	\$ 100,000				Added to scope based on post-cleaning inspection condition assessment
Pipe Rehabilitation (Added)						10/31/2018	3		
PC1 28-71	5384H-000427 to 5384H-000426	Final 30" Sphero							Pre-cast cleaning contractor was only able to complete post-cleaning inspection one of the manholes due to an obstruction. Cleaning and inspection is proposed for the remaining manholes
PC1 28A-91, PC1 22A-91	5384H-000422 to 5384H-000414; 5384H-000414 to 5384H-000417	60" h x 72" w, precast							Final inspection one side of the section and was incomplete which side was incomplete. Pre-cast cleaning contractor after cleaning, rehabilitation may add be an option and could reduce the cost to \$152,000 to \$182,300.
PC1 91 to 91A	5384H-000418 to 5384H-000423	42" h x 60" w, precast							Added to scope based on post-cleaning inspection condition assessment
Added Rehabilitation Scope Subtotal									Added to scope based on post-cleaning inspection condition assessment. Change in scope under the final bid.
Revised Rehabilitation Scope Subtotal									
Auxiliary Work Items: cleaning, pre/post inspection, reinstatement connections, internal joint repairs, chemical grouting									
Bypass Pumping									
Rehab Modification / Demos.									
Traffic Control									
Contingency (10%)									
Total Option of Probable Construction Cost with Signoffs									
Total Option of Probable Construction Cost without Signoffs									

0806 3: ASYLUM SEEKER

Pipe Rehabilitation			Initial Construction Cost Estimate & Estimate (February 2016)				Updated Construction Cost Estimate, Schedule, & Approach (May 2017)					
Previous Mfr ID#	New Manhole ID#	Pipe Size (in)	Approximate Lengths (ft)	Cost per Foot	Cost Estimate	Construction Completion Date	Approximate Length (ft)	Cost per Foot	Cost Estimate	Construction Completion Date	Rehab Priority	Rehab Technology
44111101017	55244-00209 to 55244-05645	24"	2,504	\$ 200	\$ 501,800	12/31/2018	2,504	\$ 200	\$ 501,800	12/31/2018	2	CIP
		Rehabilitation Subtotal	2,504		\$ 501,800		2,504		\$ 501,800			
Bypass Pumping									\$ 50,000			
Borehole Bore Piling / Borehole									\$ 50,000			
Traffic Control									\$ 11,000			
Contingency (5%)									\$ 766,000			
Total Upkeep of Probable Construction Cost									\$ 1,300,800			

3

3

3

3

3


3

TABLE 4: FRONT STREET INTERCEPT														
Pipe Rehabilitation				Initial Construction Cost Estimate & Schedule (February 2016)					Updated Construction Cost Estimate, Schedule, & Approach (May 2017)					
Previous MH IDs	New Manhole IDs	Pipe Size (in)	Approximate Length (ft)	Cost per Foot	Cost Estimate	Construction Completion Date	Approximate Length (ft)	Cost per Foot	Cost Estimate	Construction Completion Date	Rehab Priority	Rehab Technology	Comments	
151.9 to 113	55MH-000234 to 55MH-000235	30" Circular	1,133	\$ 250	\$ 483,250	12/31/2018	1,933	\$ 250	\$ 483,250	12/31/2018	2	CIPP		
151.30-127	55MH-000236 to 55MH-000244	30" Circular	8,248	\$ 390	\$ 3,217,320	12/31/2020	8,248	\$ 390	\$ 3,217,320	12/31/2020	3	Concrete Spray-on/Groutplacement		
151.12-125A	55MH-000245 to 55MH-000307	30" to 40" NC												
151.75-53	55MH-000225 to 55MH-000318													
Rehabilitation														
151.12 to 21	55MH-000624 to 55MH-000608	36" to 30" w/ rest and low flow V			Not included in initial scope		2,400	\$ 500	\$ 1,200,000	12/31/2018	2	CIPP or Hand Spray	Added in scope based on additional field site data	
Bypass Pumping							13,581		\$ 4,385,000					
Rehab Mobilization / Demob.									\$ 2,800,000					
Traffic Control									\$ 425,000					
Contingency (15%)									\$ 50,000					
									\$ 1,800,000					
									\$ 9,400,000					

TABLE 5: SPRINGS CREEK INTERCEPT														
Pipe Rehabilitation				Initial Construction Cost Estimate & Schedule (February 2016)				Updated Construction Cost Estimate, Schedule, & Approach (May 2017)						
Previous MH IDs	New Manhole IDs	Pipe Size (in)	Approximate Length (ft)	Cost per Foot	Cost Estimate	Construction Completion Date	Approximate Length (ft)	Cost per Foot	Cost Estimate	Construction Completion Date	Rehab Priority	Rehab Technology		
SC122 to 43 C or "44" per GIS	55MH-003005	24" - 36" G & V-C	5,117	\$ 250	\$ 1,279,250	6/30/2023	5,117	\$ 250	\$ 1,279,250	6/30/2023	4	Concrete Spray-on/Groutplacement		
Manhole Rehabilitation					\$ 52,000				\$ 267,684					
Rehabilitation Subtotal			5,117	\$ 3,210,000			5,117		\$ 1,326,000					
Bypass Pumping									\$ 500,000					
Rehab Mobilization / Demob.									\$ 135,000					
Traffic Control									\$ 20,000					
Contingency (15%)									\$ 469,684					
Total of Probable Construction Cost									\$ 3,500,000	Total of Probable Construction Cost				\$ 3,500,000



# CRW PCI Sewer Rehab - Proposed Schedule



Project: P01crhbsched3.mpp	Task	Project Summary	Inactive Milestone	Manual Summary Rollup	Deadline
Date: Thu 7/6/17	Split	External Tasks	Inactive Summary	Manual Summary	Progress
	Milestone	External Milestone	Manual Task	Start-only	Manual Progress
	Summary	Inactive Task	Duration-only	Finish-only	

