

Message

From: Tim Bodell [tbodell@hopiuc.com]
Sent: 4/29/2020 4:32:05 PM
To: Ho, Karly [ho.karly@epa.gov]; Tsai, Yun-Jui [Tsai.Yun-Jui@epa.gov]; Rapicavoli, Emmanuelle [Rapicavoli.Emmanuelle@epa.gov]
CC: Carroll Onsaie [consae@hopitelecom.com]; Bruce Talawyma [BTalawyma@hopi.nsn.us]; Timothy Nuvangyaoma [TNuvangyaoma@hopi.nsn.us]; VanVleet, Joshua (IHS/PHX) [joshua.vanvleet@ihs.gov]; Carter, James (IHS/PHX) [James.Carter2@ihs.gov]; Litofsky, Alexandra (IHS/PHX) [Alexandra.Litofsky@ihs.gov]
Subject: HAMP Milestone Update
Attachments: Hopi FY20 DWTSA Draft Ranking Letter.PDF

Dear Ms. Karly Ho,

In response to the DWTSA letter of February 13, 2020, Hopi Utilities Corporation reports the HAMP is on scope, schedule and budget including the milestones:

- A. IHS-Hopi CPO Clearance (Completed October 2019)
- B. 30% Design Report (Completed March 2020)
- C. IHS FONSI Amendment (Scheduled for completion June 2020)

Milestones potentially impacted by Covid-19 pandemic include:

- a) Re-scheduling of additional public outreach meetings.
- b) Poly-ethylene pipe resin material costs are historically tied to petroleum refinery production and surpluses. We pray the pipe fabrication resin costs are stabilized by early 2021.

All other project activities including onsite utility location, surveying and potholing required for the next phase of design continue this month with safe distancing and PPE practices.

I know the Hopi Tribe and Village Public Water Systems appreciate EPA's FY 2020 DWTSA \$2.7 Million contribution required to keep HAMP on schedule.

May peace and health be with you and EPA R9 Drinking Water Program team.

Gratefully,

Tim

Timothy Bodell, P.E.

Hopi Utilities Corporation
6 E. Aspen Avenue #220
Flagstaff, Arizona 86001

Phone +01.928. 566. 2777