
4/8/2015	
	L




07/05/17 (JSD): RTC entry has already been made in SDWIS to show return to compliance with the arsenic MCL. 05/05/17 (JSD): As of first quarter of 2017, the water system has been returned to compliance since the RAA value is below 10 ug/L. The two new wells produce water that complies with the arsenic MCL. 02/06/17 (JSD): Interim approval to use the newly drilled wells (Well 03 and 04) was given on June 7, 2016. The RAA value for the 4th quarter is 9.9 ug/L. After one more quarter of RAA below the MCL, the water system will be returned to compliance (expected after March 2017). 11/09/16 (JSD): P84 construction funding project has been completed. Project completion documents are under preparation by DFA. Two new wells are successfully running. The water system is expected to be in compliance with the arsenic MCL after the 4th quarter of 2016. 08/03/16 (JSD): Construction project is over 90% complete. Interim apporval to use the newly drilled Wells 03 and 04 was given on June 7, 2016. Expected to achieve full compliance with the arsenic MCL in the 4th quarter of 2016. 04/28/16 (JSD): Construction project is about 75% complete. 01/19/16 (JSD): Construction of the project is in progress; about 25% completed. 10/05/15 (JSD): First bidding of the project was not successful. The project was rebid on 9/29/15; waiting for a decision on the second bidding. 5/29/15 (JSD): P84 construction funding agreement executed on April 8, 2015 with a completion deadline of 3 years. P84 construction funding application received; plan to issue construction funding agreement before end of Feb. 2015.


4/1/2017	drilled new well	yes

Tehachapi-19	1500521


Boulder Canyon Water Association	28	24


COMMUNITY	No





Yes	Yes








4/30/2018	No


No	N/A- Water System Inactivated . Now Hungry Gulch Water
	System (1500436)


STATE		


















11.09.17 (JSD): Boulder canyon is now part of Hungry Gulch MWC and should be removed from the arsenic tracking list. Boulder Canyon wells are now part of Hungry Gulch MWC (System No. 1500436). 08/07/17 (JSD): Construction funding agreement has been executed with a project completion date of Nov. 1, 2019. 07/05/17 (JSD): Construction funding agreement just got issued; DFA to provide more details. 05/05/17 (JSD): Same updates as the previous quarter; some delay in issuance of construciton funding agreement. 02/06/17 (JSD): same update as the fourth quarter of 2016. 12/12/2016- Construction application is being processed. 11/09/16 (JSD): P84 planning prject has been completed. The water system is in the process of completing a construction funding application. 08/03/16 (JSD): Planning project is essentially complete. The water system is working on filing the construction funding applicaton via FAAST. Environmental Review Unit of SWRCB is working on addressing the comments received on the environmental documents. 04/28/16 (JSD): Plans and specs are almost final. CEQA and NEPA documents being completed. Project completion deadline is 06/30/16. 01/19/16 (JSD): The funding agreement has been amended to extend the project completion date to 6/30/2016 and to provide some additional P84 funding. Additional time and funding required to address environmental review required by CEQA and NEPA. 10/05/15 (JSD): The funding agreement was amended to extend the project completion date to 12/31/15. $\,\,$ 90% plans and specs were received on 9/30/15 and waiting for review by DDW. 5/29/15 (JSD): Preliminary design report for the project approved in May 2015. Plans and specs for a new well and blending treatment to be developed with a project completion deadline of 08/11/15. 2/13/15 (JSD): P84 planning project in progress with a completion deadline of August 11, 2015, per amendment issued in Dec. 2014.


6/30/2017	Consolidation to Hungry Gulch	yes

Monterey LPA-57	2700612
·	


Laguna Seca WC	162	57


COMMUNITY	No





Yes	Yes








3/31/2018	No


No	1Q/2018<10 ug/L


TATE


















5/14/2018- system has been RTC'd.2/12/2018 - RAA still meets compliance - continue to monitor - will RTC if next quarterly RAA still meets standards - 12/1/2017-The last two quarterly RAA meet compliance so system has not yet submitted a POU plan. The LPA wasn't going to RTC them until there were four quarterly RAAs that met compliance, but LPA can do so now if EPA wants. 11/8/2017 - last two RAA's were 10 ug/L or under. System will continue to monitor to determine if RAA will stay at 10 ug/L or under. After 4 quarters, if RAA does not exceed MCL again, system will be RTC'd. 5/5/2017-wants to insall POU -6/27/2016: SPCA WS- they said they were having difficulty with the regional sewer plant taking the waste so they are installing drying beds. 11/3/2015-Waiting to see if nearby system with installed treatment can resolve waste discharge issue


7/10/2017	RAA < MCL - Natural Causes	Yes

Sacramento LPA-64	3400332
Sacramento LPA-04	5400552


OXBOW MARINA	90	200


COMMUNITY	No





Yes	Yes





7/1/2018	No

No	OX violation because of consolidation

ATE	

No			

N/A			
	***************************************	 ***************************************	

N/A	

N/A		

7/26/2011	Yes

12/8/2015	

1/31/2017	Consolidation
	L


7/28/17- water system consolidated with Cal American water- Isleton on 7/18/17. System is no longer regulated by LPA. 5/1/17- water system connection was pushed back to July 2017 due to flooding. 1/19/17: water system is anticiapted to connect to larger utility at the end of February 2017.12/7/2016: Water system installed transmission line and anticpiate to install laternal lines and connect individual unit by Jan 2017. 6/9/2016: Water system is in contract with larger utility to connect in October 2016. 11/30/2015-LPA was planning on revising compliance orders with a RTC date of 11/16/2016. Constructing line to consolidate or be a consecutive system with a larger system. Construction for new line to larger water system will being in fall 2016.


7/18/2017	Consolidation with Cal American.	Yes

Visalia-12	1502620


Pond MWC	48	16


COMMUNITY	No








No	Yes
















Yes		















2/18-Pond installed all the POU devices - DDW reterned them to compliance on 9/15/17. 5/17-On 3/7/17 DFA
finalized and executed the CAA funding agreement. On 3/29/17 the Division approved the POU Treatment Strategy,
O&M Program, Monitoring Program, and Recordkeeping, Reporting & Compliance Documents and authorized the
nstallation of all proposed POU devices. The Water System is in the process of installing all of the POU devices and
once installed will begin water quality sampling. 12/16-installed 4 of the 16 POU devices. Plan to install POU devices
and return to compliance. 9/6/2016: The office hearing was conducted in Bakersfield on 10/1/15 and the system
submitted a CAP which we received a revised and updated CAP on 10/8/15. The system was informally approved for
CAA funds for the POU project. The system is still waiting on the formal agreement from DFA, but given approval to
pegin incurring expenses. The POU pilot devices (3 different types) were installed this last Monday on 8/29/16. 6/16 -
XX. 10/15-Had CAP meeting 9/15, system submitted CAP. System planning on piloting POU for installation at all 16 SC


9/15/2017	POU's installed	Yes

Tehachapi-19	1500485


Antelope Valley Mobile Estates	49	28


COMMUNITY	No






Yes	Yes








No specified date	No

No	3Q/2017: Well 02 (001)- 9 μg/L





















11.09.17 (JSD): This system was returned to compliance (RTC) as of 09/30/2017 since the RAA values for arsenic have been below $10\,\mathrm{ug/L}$ for several years. $\,$ Also, the $\,$ CO for hexavalent chroimum was rescinded due to invalidation of the MCL. The water system is still part of the Rosamond CSD reginal consolidation project. DDW staff provided comments on the updated plans and specs for the regional project to GEI on October 20, 2017. Updated plans and specs are awaited. 08/07/17 (JSD): Updated plans received on July 20, 2017; they are under review by DDW. Updated specs are awaited. 07/05/17 (JSD): Per recent email communication with the engineer (GEI Consultants), the revised plans and specs will be submitted for review before July 15, 2017. 05/05/17 (JSD): DDW completed review of the draft plans and specs for the regional consolidation project and provided comments on February 21, 2017. As of 5/5/17, updated plans and specs have not been received. 02/06/17 (JSD): Revised plans and specs for the regional consolidation project have been received; they are under review by the DDW staff with a goal to complete review by 02/15/17, 11/09/16 (JSD): draft plans and specs have been received and are under review by the District Office. Deadline for completion of the planning project is 12/31/16. A conf. call was held on 11/08/16 to go over the pending items to complete the planning project. 08/03/16 (JSD): Per email communication in July 2016 with GEI consultants, draft plans and specs are under preparation and will be soon submitted to DDW for review. Project completion deadline is 12/31/16 for the P84 planning project. 04/28/16 (JSD): Review of draft plans and specs on hold since they are incomplete. Draft PDR3A was apported by letter dated December 1, 2015. Test Well Completion report was approved by letter dated April 13, 2016. Amendment to Funding Agreement to extend the planning project completion date to December 31, 2016, issued to Rosamond CSD on April 25, 2016; waiting for RCSD to return the signed amendment to the State Board. 01/19/16 (JSD): Draft plans and specs for the consolidation project received on Dec. 31, 2015; the District office plans to complete review of the plans by early February 2016. Project time extension to July 2016 is under consideration by DFA. 10/05/15 (JSD): Rosamond CSD has completed drilling of a test well to address its hexavalent chromium problem; water quality results of the test well are awaited. Draft PDR of the design of consolidation pipeline of small systems has been received and is under review by the DDW. Deadline for completion of the planning project is January 22, 2016. Part of Rosamond CSD Regional Consolidation P84/SRF Planning Project.


9/30/2017	RAA values for arsenic have been below 10 ug/L for several quarters.	yes

Widdera LPA-30 200041	Madera LPA-50	2000641
	Madera LPA-50	2000641


ALMADEN - MADERA	60	3


NTNC	No





yes	Yes








4/28/2020	No


No	2Q/2017 - 11.2 (AVERAGE SAMPLE) (Well#3)


PRIVATE		


















02/12/2018: Water system physically disconnected the well from the potable well. In the process of repiping and using the well for wash down and irrigation. 11/08/2017 The system has removed Well #3 from the potable distribution line and will be plumbing it for wash down/irrigation only. They are back in compliance after the physical separation is completed. (Scheduled to be done before 12/31/2017). 10/26/2017:Water system RTC. 8/7/2017 Water system submitted a response in regards to complying with all of the directives of the compliance order on May 5, 2017 5/4/2017 NEW Compliance Order issued and sent to water system 4/26/2017


10/26/2017	Disconnect Well #3 from distribution, will use for irrigation.	No

Yolo LPA-87	5700652


Yolo Fliers Club	410	3


NTNC	No






Yes	Yes








1/1/2016	No


No	3Q2017 - 5.99





















10/30/2017: Well 02 is still being tested monthly for determining compliance by RAA. Current RAA for raw water at Well 02 is < MCL. If Well 02 is consistently below the arsenic MCL, the treatment system will not be necessary for compliance. The treatment system installed in 2016 has been off and on bypass mode since December 2016. YCEH will issue a permit amendment for the water system. 6/28/2017: Well 02 has been tested on a monthly basis effective October 2016 for determining compliance by RAA. Current RAA for raw water at Well 02 is < MCL. If Well 02 is consistently below the arsenic MCL, the treatment system will not be necessary for compliance. The treatment system installed in 2016 has been off and on bypass mode since December 2016. YCEH will issue a permit amendment for the water system. 5/4/2017: The water sytem is still operating on by-pass mode of the treatment system, Well 02 current RAA is in compliance with Arsenic MCL. System operator may propose partial treatment and blending if the RAA for Well 02 goes above the arsenic MCL. The water system will apply for permit amendment for addition of new well and possible treatment. 2/28/17: No status change from previous update. 2/1/2017: The arsenic levels in Well 02 and post treatment are being monitored monthly to determine both Raw and Treated water RAAs for compliance with the Arsenic MCL. Arsenic levels in both the raw (Well 02) and treated water have fluctuated above and below the MCL since initial testing began in August 2016. Since Well 02's installation and connection to the water system, the treatment process has been unreliably effective, with intermittent treatment failure. Because of this, the water system is currently under monthly public notification, which is updated to reflect the current levels of arsenic from monthly testing results and the status of the treatment system operation as reported by the Operator. The Operator is working with Culligan to determine why the treatment system may be failing intermittently. YCEH is waiting for a final assessment of the treatment system from the Operator and Culligan pending their findings. The system is currently operating on by-pass mode from the treatment system. The raw water results (Well 02) for the month of December showed arsenic levels at 9.1 mg/L. 12/22/2016: The Yolo Fliers Club $\,$ treatment system has not yet been RTC. Since the installation of treatment earlier this year, Well 01 failed and Well 02 was installed. The arsenic levels in Well 02 and post treatment are being monitored monthly to determine both Raw and Treated water RAAs for compliance with the Arsenic MCL. Arsenic levels in both the raw (Well 02) and treated water have fluctuated above and below the MCL since initial testing began in August 2016. $\,$ Since Well 02's installation and connection to the water system, the treatment process has been unreliably effective, with intermittent treatment failure. Because of this, the water system is currently under monthly public notification, which is updated to reflect the current levels of arsenic from monthly


11/27/2017	RAA < MCL - New Source	Yes

Fresno-23	1000369


Zonneveld Dairy	141	34


COMMUNITY	No






Yes	Yes





	Not Specified	Yes
١		


Yes	4Q2016 - Cedar System- 0.0*
	4Q2016 - Cerini System- 0.0*
	*includes 4 quarters of POU ND results.





No


11/4/2011


4/17/2013	5/17/2016












12/31/2017	2 consecutive QRAA <mcl< th=""></mcl<>


Yes

Tulare-24	5403054


PFFJ, LLC	87	11


NTNC	No






Yes	Yes








3/9/2018	Yes

Yes	W1 2Q 2017 RAA = 62 W1 3Q 2017 RAA = 57.5 W1 4Q 2017
	RAA = 57.5 W4 2Q 2017 RAA = 58 W4 3Q2017 RAA = 68 W4
	\$Q2017 RAA = 70 current treated sampling = ND





















2/1/18- System has been RTC'd. Permit will be issused 1Q 2018. POUs produce water well below the MCL (last samples all ND). 11/8/17- POUs are installed. Results show the units do not always produce water below the arsenic MCL. The system is working to modify/replace/add equipment to ensure compliance. Timeframe for the POU permit is that it will be issued within 3 months. It could be sooner. They are ironing out some of the operations- DE is waiting for the data to show the configuration is working. 7/31/17: POUS are installed and in use. Initial sampling has been performed on all devices; the system continues to conduct sampling for arsenic at the POU locations. Sampling shows arsenic at ~7-10 ppb. The system continues to sample weekly to demonstrate effective reduction. Next step will be to issue permit. 6/30/17 - The POU/POE strategy is to treat only drinking locations. Only 3 service connections (2 offices w/ POU and 1 home w/ POE) serve drinking water. The other 8 connections are only process water. PFFJ is a massive pig farming operation; drinking water is a tiny fraction of the water they produce. The first samples show the POU/POE devices are effective, even with the high raw water concentrations. At this point, PFFJ is not pursueing an additional treatment option as the ratio of process water to drinking water makes centralized treatment infeasible. 5/1/2017- Water system is completing installation of third (of three) POU/POE devices. Water system has submitted draft treatment strategy. 1/13/17- Water system is still moving forward with POU/POE. Install should begin 2Q 2017. 10/26/16 - Water system is moving forward selecting POU/POE. 8/1/16: Water system has proposed POU/POE. System has hired a consultant to identify and select units/locations and to develop the POU/POE plan inclduing operation. 4/27/16: Working with water system on timeline to begin construction. Water system bringing in consultant/operator. 1/11/16: CO issued Q1 2015. CAP identified POU as the preferred alternative. System is exploring POU vs. POE and costs. 9/21/2015: CAP identifies POU/POE as the preferred alternative. CO issued Q1 2015.


12/31/2017	POU Treatment	Yes

Contra Costa LPA-37	0707602


Beacon West	45	17


COMMUNITY	No





Yes	Yes






12/16/2016	No

No	4Q2017 - 28.0

RIVATE	



N/A		

N/A	

N/A		

N/A	Yes

N/A	

N/A	Consolidation


2/12/18: The Beacon West Water Sytem has consolidated with the Diablo Water District. Sytem Returned to
Compliance and updated in SDWIS. Water Supply permit to be inactivated upon written request from owner.
11/29/17: Diablo Water District has completed the extension of water main to Beacon West and currently conduicting
disinfection and sampling of the main. The Beacon West System should be supplied by Diablo Water District by the end
of 2017 and the permit will be inactivated and system returned to complinace. 8/2/17: Diablo Water District has
completed the Environmental Review for the consolidation project and plans to proceed in the next 2 months.
6/15/2017: Diablo Water District is the consolidating system which also currently owns the Beacon West Water System.
Diablo Water District will fund the consolidation. 5/4/17: Water Systems will consolidate with another PWS and is in
the process of obtaining necessary easements and approval from LAFCO. 8/3/16: Water system is evaluating potential
consolidation with another PWS. 6/24/2016: Construction will be able to completed by the end of the year. 4/29/16-
LPA Received New Well Project SRF 14C107 Plans and Specifications for Review. Water System is soliciting contract
bids for well construction. 1/29/16- LPA Received New Well Project SRF 14C107 Plans and Specifications for Review.
Water System is soliciting contract bids.


1/1/2018	Consolidation with another Public Water System	Yes

Tehachapi-19	CA1503664


Soledad Mountain Project Water System	51	4


NTNC	No






Yes	Yes








12/31/2016	Bottled water is being provided


The water system is in the process of	4Q/2017: Ar POU (1503664-003;004;005;006;007)= <2.0 ug/L.
installing POU treatment; a POU	RTC (See "RTC Systems")
treatment pilot study was recently	
completed.	
•	





















05/14/18 (JSD): The water system has returned to compliance with the arsenic MCL and a new permit has been issued to the water system. 03/06/18 (JSD): POU devices have been operating and successfully removing arsenic under an interim approval letter. Since four quarters of 2017 show results below the arsenic MCL, the water system has been returned to compliance. Permit will be finalized soon for issuance. 11/27/2017: Per comments in the arsenic spreadsheet, POU devices have already been installed and operating. Plan to issue permit soon. No plan to issue any further enforcement. 11.09.17 (JSD): Testing in progress after making some changes in the POU devices. DDW will issue a permit afeterwards. 08/07/17 (JSD): POU devices continue to operate under interim approval. Permit for POU devices is on hold due to further follow-up on some POU devices showing high HPCs, due to low usage. Waiting for corrective actions by the water system to change some components and retesting. 07/05/17(JSD): THE POU devices continue to operate under interim approval. Permit was delayed pending evaluation of bacteriological quality of the water from the POU devices and is expected to be issued in July 2017. 05/05/17 (JSD): POU arsenic treatment is installed and operating. DDW is in the process of issuing a domestic water supply permit. The system is expected to return to compliance after second quarter of 2017. 02/06/17 (JSD): The POU arsenic treatment units have been installed and operational. DDW is in the process of permitting the facilities. After second quarter of 2017, the water system is expected to be in compliance. 11/09/2016 (JSD): Self funded POU treatment being installed, following completion of a POU treatment pilot study. Expected compliance date is end of 2016.


1/1/2018	POU Treatment

Monterey LPA-57	2700702
,	
	


Prunedale MWC	252	84


COMMUNITY	No






Yes	Yes








1/10/2015	No
ļ	


No	4Q/2017<10





















2/12/18 - Plant continuing to run well - RTC on 2/13/2018 in SDWIS - 12/1/2017-LPA will if November samples continue
to meet compliance. They have had so many issues that LPA does not want to RTC them too soon. However, they have
finished the upgrades (replaced a lot of valves/pumps) and have standby equipment so plant is much improved.
11/8/2017 - treatment had another operational failure due to storage tank failure and valve replacements . System is
operational again and will be RTC'd af next month if samples continue to show treatmetn is working. System has also
ordered backup equipment for all pumps. 5/5/2017-had issue after major February storm- March samples good. If
May ok, BWO will be lifted. 1/31/2017-treatment plant under 10 ppb since July 2016- changes in coagulant feed and
backwash seem to be successful. 5/11/16-April finished water was 32 ppb so plant is still having issues with
maintenance. 3/7/2016:they are tweaking their treatment process (updating software to better control backwashes
and just added a coagulant feed. The new compliance date is June 30, 2016. If the upgrades don't work, then we will
send another compliance order (or citation). 1/29/15- added chemical feed and upgrading software/controls to
improve backwash- next few months will indicate if successful. 12/1/2015-Will work with engineer to determine why
it's not working. 11/3/2015-treatment plant not working to drinking water standards was working for a few months,
but started failing again.


2/13/2018	Treatment plant operating in compliance	Yes

Yolo LPA-87	5700514


Bogle Winery	40	3


NTNC	No






Yes	Yes








1/31/2017	Yes

No	1Q2018 - 5.2 (POST TREATMENT), 14 (WELL 01), 3.85 (WELL 02
,,,,	4Q2017 - 13.05 (WELL 01), 4.67 (WELL 02), 7.77 (POST
	TREATMENT) 3Q2017 - 12.4 (WELL 01), 4.64 (WELL 02), 8.64
	(POST TREATMENT) / 2Q/2017 - 11.64 (Well 01)





















 $5/9/2018\,$ RAA from post-treatment sampling is consistently below the MCL. Will advise the system to lift public notification. The system has returned to compliance. 2/2/2018: Permit for Well 2 and Blending Treatment for Arsenic was issued in 2017. LPA will continue to monitor post-blending Arsenic levels for 1Q2018 before removing public notification requirement. 11/27/2017: Bogle's well has been online since August and we are working to issue them a permit, but we are waiting on them to submit required docs. We were going to monitor their monthly post-blending AS samples for 6 months (till Feb) to make sure their levels are OK. When that is complete, we will allow them to lift public notification. 10/30/2017: Permit amendment approved 8/15/2017. Well 02 has been added to the water system. Two individual post-treatment samples from August and September 2017 exceed MCL, and current average >50% MCL. System to continue Public Notification as we monitor samples for 6 months. 6/28/2017: Permit amendment applicaiton recieved for Well 02, currently under review. Well 02 under initial sampling requirements for Title 22 analyses. Connect of Well 02 to water system on hold pending approval of blending as treatment plans and calculations by YCEH. Initial arsenic sampling for Well 02 < 50% MCL. 5/4/2017: Connection of Well 02 to water system pending final construction. Water system is to submit permit amendment applicaiton and blending technical report, specifications and initial water sampling results for Well 02 for review and approval prior to connection to the water system. Required documents to be submitted by 5/19/2017. 2/28/17: Connection of Well 02 to distribution system postponed due to weather. Water sytem may request extension to CAP connection deadline of 4/30/2017. Water system is undergoing permit amendment process. Water quality results to be submitted for Well 02. 11/4/16: Corrective Action Plan submitted 9/2/16 in response to Compliance Order CC0001190. Well 02 was installed 9/16/16 pending final inspection; blending proposal to be submitted to YCEH by 11/30/16. 8/8/2016: A new compliance order was issued in July 2016. Water system will submit a new Corrective Action Plan by 8/31/2016. 6/28/2016: LPA will be issuing the water system a new compliance order by 7/1/2016. Water system was RTC due to a misunderstanding that bottled water was an acceptable long term solution. Sanitary survey was conducted , a new compliance order will be issued by the end of May 2016.


3/12/2018	RAA <mcl -="" causes<="" natural="" th=""><th>Yes</th></mcl>	Yes

Madera LPA-50	2000150


Liberty High School	1,340	15


NTNC	Yes






No	Yes








12/31/2018	No

No	2Q/2017 - 81.38 (AVERAGE SAMPLE) West Well





















/7/2017 High arsenic source continues to be offline and the consolidation project is still an ongoing project.
/04/2017 Source continues to be offline. Water system is still looking to connect to MD#10 water system. 2/6/2017:
iberty high is not providing bottled water as the well is offline, therefore their current water is potable and not
xceeding any chemical constituents. 10/31/2016 No status change from previous update 9/13/2016: after discussion
with DE and EPA, we will be RTCing this system after we get the date when the system physically removed the source
rom the distribution system. 9/8/2016: Liberty High School has 2 sources. The North Well (LPA source 2000150-001)
nd the West Well (LPA source 2000150-002). The water system is utilizing the North Well to supply the water system
ince that source does not exceed the arsenic MCL. 8/3/2016 Water System considering consolidation with nearby
vater systems, i.e. MD 10 & Valley Teen Ranch.


3/15/2018	Consolidation	Yes

Riverside LPA-63	3303092


Mecca Arco Travel Center	47	4


NTNC	No






Yes	Yes







12/15/2017	No
	The state of the s
	Transferred to the state of the
	Literature


No	1Q/2018 RAA = 24 ug/L






















3/19/2018	Installed Treatment. Treatment is operational. Sample results are below the MCL. DE said OK to RTC.	Yes

Madera LPA-50	2000619
Merced-11	2400206


COLD SPRING GRANITE CO RAYMOND	43	5
	204	
Joseph Gallo Cheese	304	3


NTNC	No
NTNC	No
	5





yes	Yes








4/29/2019	No


No	4Q/2017 - 14 (AVERAGE Well# 3)
	1Q/2018 - Well 3 (003) is INACTIVE as of 1Q2018.3Q/2017 -
	Well 3 (003)RAA 11.5 ug/l; no 4Q Arsenic sample


PRIVATE		


















05/10/2018 System completed pilot study in March and system RTC. System is back to RTC. 02/18/2018: Water system installed POU and are currently piloting. Water sytsem will be brought back into compliance once pilot study is over and approved. 11/27/2017: deadline for the POU pilot plan - The operation and maintenance plan has been approved and the water system will be installing the unit prior to 12/31/2017. The water system has chosen an approved POU from the SWRCB list. 11/08/2017 Engineering firm submitted O&M for review and returned for further udpate and corrections. The units are schedule to be pilot and installed by 1st quarter 2018. 8/7/2017 Engineering firm is still working on a POU pilot plan to be submitted by the water system. 6/30/2017: System chose an engineered copmany and will be submitting plans, specs, and calcualtion for approval. Once approved, the POU will be pilot. 05/04/2017 Water system contracted an engineer to assist with treatment options for Arsenic. 10/31/2016 No status change from previous update 9/8/2016: You are correct, this compliance order is a duplicate that was issued when the 3rd well exceeded the RAA for arsenic. The correct comply by date is 5/3/2019. I will amend the compliance order to include all 3 sources that exceed the arsenic MCL. Wendy has corrected the master spreadsheet. The water system has corresponded back to Madera County indicating they will comply with the directives of the compliance order. They are currently looking at POU as a possible treatment. 8/3/2016 Compliance Order is active because water system decided to keep wells active. Public Notification Provided. Change of Operator. In contact with new operator and he has hired someone to prepare a conceptual plan for obtaining compliance. 4-28-2016 1Q2016 16; OVER THE MCL RAA, NEW COMPLIANCE ORDER ISSUED FOR WELL3. 1-15-2016 Well 1 has been inactivated from the water system. The new well was supposed to bring the system back into compliance however the New Well 3 hypothetically best case scenario for the RAA is 10.4 ug/L even if the next quarterly Arsenic sample is 0 ug/L. So far results are as follows: 2Q2015 9.6 ug/L; 3Q2015 17; 4Q2015 15 5/24/2018: This system was returned to compliance in May 2018 because the system inactivated Well No. 2 and 3 which exceeded the arsenic MCL and is only using Well No. 4 which produces water below the arsenic MCL.


WELL #2 & 3 Inactivated

Monterey LPA-57	2701959


Tierra Vista MWC	57	19


COMMUNITY	No






Yes	Yes








3/31/2018	No


No	1Q/2018<10 ug/L





















5/14/2018-system RTC'd- 2/12/18- Treatment working well and monthly fnished water samples meet compliance.
Need monitoring program in place for determining filter exhaustion and it was determined pressure differential is not
an accurate indicator. Will most likely increase lab samples. System submitted updated proposal on 2/8/18 that needs
to be reviewed. 1/12/2018 - The 3rd quarter 2018 RAA from the well is 10.75 ppb. The system has installed an Isolux
filter for arsenic and has sampled to show it works. I'm working with operator to finalize monitoring plan and I expect
to return system to compliance by the end of the month.11/8/17- last 3 months of treated samples met standards. will
RTC - 5/5/2017-still going through start-up-had to replace a valve.1/31/2017-treatment installed and start-up began in
Jan 2017. 6/27/2016: they want to use Isolex and have hired engineer to design plans. Self funding.
rain 2017. Of 27/2010. Citely Walle to use isoten and have fill ou engineer to design plants. Sell full allig.


5/10/2018	Treatment is working correctly and is below the MCL.	Yes

Yolo LPA-87	5700778


Yolo County Central Landfill	40	3


NTNC	No






Yes	Yes








RTC 6/1/2018 - Treatment system repaired	No

	202010 11 25 (Well 01) F 0 (Deat Treatment) 202010 10 7
Yes	3Q2018 11.25 (Well 01),5.8 (Post Treatment) ;2Q2018 10.7
	(Well 01), 7.3 (POST TREATMENT)1Q2018 10.4 (WELL 01), 9.73
	(POST TREATMENT); - 4Q2017 - 10.6 (WELL 01), 7.6 (POST
	TREATMENT); 3Q2017 10.56 (WELL 01), 7.33 (POST
	TREATMENT) / 2Q2017 – 10.125 (WELL 01)/ 2Q2017 - 6.92
	(Post Treatment in distribution system, average of all non, POL
	distribution samples submitted)
	l .





















8/1/2018 Arsenic treatment system repaired in May 2018. Post Treatment Arsenic levels 0 ug/L for 6/1/2018. 5/9/2018: Post-treatment Arsenic levels for 1Q2017 approaching MCL, treatment resins need to be replaced. Citation issued in April 2018 for treatment failure. Post-treatment Arsenic levels for 4Q2017 continue to show that treatment is not working effectively. System will post public notification and plans to replace the treatment resins in Feb-Mar 2018. 11/27/2017: LPA doesn't feel comfortable RTC them based on some of the treatment effluent results. They seem a little too close to MCL and are showing an upward trend. 10/30/2017: Water samples results received for source (quarterly) and post-treatment (monthly). RAA for distribution samples < MCL. System operating on full treatment mode with no blending. 6/29/2017: Water sample results recieved for January-June 2017 sampling. RAA for distribution samples is < MCL. System is still operating on full treatment mode with no blending. 5/4/2017: Water system is operating on full treatment mode with no blending. No sample results recieved arsenic monitoring during 1Q2017, M&R citaiton issued to water system on 4/24/17. 2/28/2017: Permit Amendment issued 2/16/17. RTC pending based on RAA of treated water. $\,$ 2/1/2017: Treatment was installed in September 2016. Water system is blending raw water with treated water to meet water demand for facility. Water analyses post treatment for 3Q2016 and 4Q2016 show levels < 50% MCL. Final blended water levels of Arsenic are not below the MCL. The water system is currently under public notification and has three POU devices which are installed on a temporary basis for MCL compliance. Sampling post POUs show levels of arsenic < 50% MCL. 5/5/2016: EPA had a conversation with the LPA to discuss a possible issuance of a NOV, but as time went on the water sytem submitted water quality data for the past year and has proposed to install treatment by 6/30/2016. EPA will follow-up with the LPA for a status update. 8/8/2016: Water system requested a 60 day extension for implementaion of the treatment plan for contracting and funding reasons. New deadline for treatment implementation is 8/31/2016. 4/18/2016-A letter of commitment was received in April, 2016 with implementation of the treatment plan by 7/1/2016. 2/2016- Engineering report received with proposal to use activated alumina absorptive media. $\,$ 12/7/2015-The system has not RTC, but is expected to provide a treatment proposal that will include coagulation and filtration. $\,$ 11/2015-Temporary proposal approved for reverse osmosis POU treatment. 3/10/2015: System is not moving forward with directives that are in the last compliance order. We are asking EPA to go forward in doing enforcement.


6/1/2018	Compliance Achieved	yes	Yes

Madera LPA-50	2000534


Leisure Acres	45	24


COMMUNITY	No





No	Yes





6/30/2018	No

No	2Q/2018 - 9.8 (Well 1) (AVERAGE)


SRF	 	


yes		


/12/2016	

8/12/2016	

3/1/2017		








Water system is in the planning phase for a treatment device. System is in and out of compliance as quarterly RAA is under or slightly over the MCL. An investigative cycle test was completed and the results indicated that the system is under the MCL, therefore DFA removed funding application. LPA will return system back to compliance if 2nd quarter 2018 is under the MCL. So it is possible that the water system will be back into compliance by June 2018. 02/12/2018: Water system has been approved for funding and working on an inteirm soultion. LPA is working with TA. 11/08/2017 No Status Change 8/7/2017 Funding project is moving forward, the system is very close to securing funds. 6/30/2017:
under the MCL, therefore DFA removed funding applicaiton. LPA will return system back to compliance if 2nd quarter 2018 is under the MCL. So it is possible that the water system will be back into compliance by June 2018. 02/12/2018: Water system has been approved for funding and working on an inteirm soultion. LPA is working with TA. 11/08/2017 No Status Change 8/7/2017 Funding project is moving forward, the system is very close to securing funds. 6/30/2017:
2018 is under the MCL. So it is possible that the water system will be back into compliance by June 2018. 02/12/2018: Water system has been approved for funding and working on an inteirm soultion. LPA is working with TA. 11/08/2017 No Status Change 8/7/2017 Funding project is moving forward, the system is very close to securing funds. 6/30/2017:
Water system has been approved for funding and working on an inteirm soultion. LPA is working with TA. 11/08/2017 No Status Change 8/7/2017 Funding project is moving forward, the system is very close to securing funds . 6/30/2017:
No Status Change 8/7/2017 Funding project is moving forward, the system is very close to securing funds. 6/30/2017:
Construction application has been submitted quality and approval OF/OA/2017 No atotus above from providing undete
Construction application has been submitted, waiting on approval. 05/04/2017 No status change from previous update
12/8/16- County is supposed to submit a construction app by 3/1/17 and agreement would be expected to be issued by
1/1/18. 10/31/2016 No status change from previous update 8/02/2016 Third Quarter under MCL for Arsenic. Water
System submitted documents as requested and updated their Planning Application. 4/28/2016 2nd quarter under 10
ug/L since 2009 Board to meet in May; collecting docs now for funding. 1/15/2016 1st quarter under 10 ug/L since
2009. 12/8/2015-LPA asked the DE about the whether it is possible to provide bottled water. Income survey complete.
Deemed only Disadvantaged.


7/31/2018	RAA under MCL	Yes

Contra Costa LPA-37	0707615


Doubletree Ranch HOA	49	18


COMMUNITY	No






Yes	Yes








4/30/2018	No

Yes	2Q2018 - 1 ug/L (Treated Sample Average)

























8/1/2018	Treatment Installed	Yes

Fresno-23	1000072


Shaver Lake Pt. No. 2	210	93


COMMUNITY	No






No	Yes








12/31/2017	No




PRIVATE	

















8/14/2018. System returned to compliance. 5/21/18: DDW issued a permit amendment for arsenic treatemnt on April, 19, 2018. 2/12/2018: DDW conducted an inspection of the arsenic treatment plant on January 29, 2018. DDW is awaiting submittal of the operations plan for the treatment plant and initial sample results from the treatment plant effluent before returning the system back to compliance. 11/27/2017: Delivery of the AdEdge arsenic treatment system is expected to arrive 11/29/2017. The system should be ready for testing in the next 2-3 weeks (weather permitting, this system is in the mountains).11/6/17: The water system is moving forward with installing centralized $\,$ treatment. 8/7/17: No update at this time. 6/15/17: DDW has approved treatment process schematic diagrams and facility layouts for the proposed centralized treatment system. DDW provided permitting requirements to the system via a letter dated 2/16/2017 and provided a status update following approval of the recent submittals. Installation should take place this summer, depending on access to the site (snow). 4/27/17 – Water System continues with plumbing and electrical improvements necessary to add arsenic treatment. 2/6/17 update: $\,$ AdEdge arsenic removal system selected $\,$ for centralized treatment based on vendor evaluation of O&M costs. Water Sysem proposes installation by end of 3rd Q 2017. 11/7/16 update: No change in status. 8/16/16 update: WS continuing proposed arsenic sampling study. 6/14/2016: Data is being obtained for 4th Q 2015. During 1st Q 2016, the operator found Wells 2&3 electrical controls had been damaged, and hence wells were inoperable. Samples could not be collected, and no $\mathsf{M/R}$ violation will be issued since the wells were inoperable. We have been advised that samples have been collected for the 2nd Q 2016, and results are pending. 1stQ2016 reslt for Well 1 was ND, potentially due to the pumping status of the well. Specifically, the operator is studying the possibility that the arsenic concentration reduces with pumping. Schedule:

May - July 2016: Arsenic Sampling Study (testing arsenic during pumping cycle to evaluate changes in concentration) August: Treatment design pending results of study will entail either a blending tank & controls or AdEdge Filtration Treatment.


December 2016: Compliance via installation of equipment (treatment or blending tanks)


OLD UPDATES: Water system evaluating alternatives. NOT using state funding. 9/17/15 update: System procuring experienced engineering services to propose alternatives for centralized vs. POU treatment. 12/15/15 CAP presented at office meeting. DDW comments sent to ws via letter dated 12/17/15. Proposal is to work with P&P Engr Consulting to evaluate alternatives. 5/4/16 update: met with water system & consultant on 4/4/16 to discuss CAP compliance and

Fresno-23	1000584


True Organic Products	42	1


NTNC	No






No	Yes








12/31/2016	No

No	1Q2017 (Well 1) - 12.6
	2Q2017 (Well 1) - 12, 3Q2017 (Well 1) - 11.5, 4Q2017 (well 1) -
	11.8, 1Q2018 (well 1) 14, 1Q2018 (Well 1) 12 2Q2018 (Well 1) 1
	and and and and the control of a state of a control of a

























8/15/2018	Yes

Sonoma-18	4900643


Mount Weske Estates Mutual Water Company	0	0


COMMUNITY	No






No	No








6/1/2016	No

Yes	Q2/2018 - 17




















10/23/2018: No longer a PWS.

7/23/2018: No change.

5/2/2018: Down to 3 connections - waiting on proof of disconnection to inactivate PWS.

2/5/2018: Water system plans to dissolve, and they will provide proof that the inactivate connections are served to fall under our connection threshold. No Arsenic levels data post-POU

11/6/2017: Pilot had not been conducted in April-June as indicated in approved procedures, Water system is evaluating if they will inactivate due to having <15 conn and <25 pop. Informed they must work towards complying until they are not longer under our jursitiction. Anticipate the system making the decision on inactivation by Q1 2018.

8/1/2017: No change in status from previous update.

6/15/17: Permit to be issued August 2017. No need to reissue CO. 5/2/17: POU Permit app nearly complete pilot study in progress, site visit completed, permit should be issued by end of Q2 or early Q3

1/17/17: POU permit in process, working with system to finalize application. A site visit will be scheduled this quarter.


10/26/2016: POU permit application has been reviewed, waiting for system to submit additional and updated documents to complete the application.

7/25/16: Water system has submitted permit application to add POU treatment. Application is in process of being reviewed.

6/16/2016: Water system is not on track with CO. New projected RTC date is July 1, 2017. 4/20/16- The system continues to work on the permit checklist items and follow the directives of the CO. 1/11/2016 - Sent a permit checklist for POU treatment on 10/30/15. System requested an extension to 4/1/16 to submit the items on permit checklist. The system has been submitting quarterly progress reports and PN as directed in the CO.

9/22/15 - System is evaluating how to implement a POU project.


6/30/2015 - Compliance order issued 5/29/2015.




Stanislaus LPA-80	5000484


United Pallet	45	5


NTNC	No






Yes	Yes








5/18/2018	Yes

No	N/A

























9/24/2018	Consolidated into city of ceres	Yes

04 - San Francisco	4800561
L	


Snug Harbor Resort	32	160


С	No





Yes	Yes








Compliance Order RTC Date was 4/10/2018; After	No
treatment system was installed in May, District	
anticipates RTC after Q3-2018 sample from	
treated effluent.	


No	Q3-2018 RAA = 9 ug/L Note: Monthly
	samples have been <4ppb at treated eflluent (4800561-005)
	since July. RAA was calculated using 2 quarters raw well data
	and 2 quarters of treated effluent data.





















11/6/2018: Monthly samples from the treated effluent have been less than 4 ppb since June 2018. System has RTC. 6/6/2018: First regulatory compliance sample from treated effluent (PS CODE 4800561-005) was <DLR for arsenic. District will await two consecutive quarters of <DLR results prior to formally placing system as RTC. 5/21/2018: The contractor will be starting up full scale testing of the adsorptive media treatment system to remove arsenic for these two sources the week of 5/21/2018. 3/21/2018: Owner and contract operator submitted treatment design proposal to District, for use of Metsorb HMRG titanium oxide adsorptive media in lead/lag operating vessels to remove arsenic from both wells. Similar designs proposed by contract operator have had prior success and have been permitted in the SF and Sonoma Districts. The SF District is currently reviewing the treatment design. 2/3/2018: Owner contracts new certified operator (Bud Johnson of CalAqua, Inc.), highly experienced in operating small arsenic treatment systems throughout Napa-Solano-Yolo-Sonoma counties. Owner and certified operator are currently reevaluating treatment options. SF District intends to hold off on additional enforcement and fines for the time being, as long as significant progress is being made towards compliance. Obvious that system will not meet the compliance deadline of April $oldsymbol{1},$ 2018. 1/10/2018: Owner pays fine and responds to the Citation. 12/28/2017: Citation (No. 02 04 17C 014 4800561 02\$) with fine of \$1,000 issued to Owner for failing to comply with compliance order directives, specifically for failing to provide a quarterly progress report and failing to meet deadlines in Division approved Compliance Plan. 7/31/2017: System sent a late, brief status report stating no progress. System has not completed a treatment system design. District is preparing further enforcement action. 6/15/2017: Submittal of the treatment design selection is due on July 10, 2017, along with their 2nd Quarter 2017 Progress Report. $\,$ We have reiterated to the owner that the State Board will not extend the compliance deadline date of 4/10/2018 and that failure to proceed in accordance with the approved compliance plan may result in a citation and possible fines. 5/1/2017: System submitted quarterly progress report. Did not meet May 1st deadline for completing design of treatment system in accordance with corrective action plan. System cited winter flooding impacts and consultant delays in selecting appropriate filter as reasons for not meeting design deadline. 1/13/2017: An acceptable corrective action plan received October 10, 2016. Next plan milestones: 2/1/2017 to select treatment vendor and media, 5/1/2017 to complete treatment design, installation completed by 1/1/2018. Proposed schedule is consistent with the March 2015 order requiring RTC by 4/1/2018. 9/2/2016: Letter stating we did not receive a corrective action plan was sent 7/19/2016. Next action will be: either we receive a viable plan or take further enforcement action 10/10/2016.


10/1/2018	Effectively treating arsenic with adsorptive media in lead/lag vessels to less than 4ppb measured in treated effluent (4800561-005) in all monthly samples collected since treatment was installed June 2018.	Yes

Madera LPA-50	2000550

MD 6 Lake Shore	130	45


COMMUNITY	No





Yes	Yes

1502567	





6/30/2018	Yes

No	3Q/2018 -81.5 (LOWER WELL)(AVERAGE), 3Q/2018 - 101.5
	(UPPER WELL)(AVERAGE)

fter 36 months of planning FA the project has not met its FA nilestones and is requesting another 18 months of planning	


Yes			






3/30/2015	 	 	

3/1/2017	yes






11/05/2018 Water system population survey conducted concluded the water system does not meet the definition of a community water system and will be reclassified as a Transient Non Community Water system. As a result of the reclassification, they are back in compliance as their testing requirements are limited and Arsenic is not required. 7/30/2018 Enforcements were turned over to SWRCB DDW. A citation was sent to the water system on 7/13/2018 by SWRCB-DDW. A survey has been sent to homeowners to determine the occupancy of the homes connected to the system. The purpose of the survey is to determine if the system is a CWS or a TNC water system. 05/10/82018Monthly meeting held on March 12, 2018 with the water system representative following up on action items and prop 218. MD #6 Evoqua proposal was not submitted for DDW review prior to meeting, so no other comments were provided. Madera County Public Work to go to the BOS for prop 2018 "notice of intent". Present via phone was also EPA, enforcement. 02/12/2018: Met with the home owner representative on 02/05/2018 with SWRCB, and MCPW to discuss compliance and the path forward. A compliance meeting is scheduled with EPA on 02/14/2018 to discussed compliance. 11/27/2017 A meeting was held with DFA, SWRCB-DDW, Madera County Districts, and homeowners on October 18th to discuss how the water systems will move forward. The homeowners are to create a Board and report to Districts, then they will need to inform Districts on how they will move forward. 8/7/2017 Funding is being re-evaluated based on income eligibility. The system will need to pursue alternate funding sources, or self-fund treatment to come into compliance. 5/04/2017 Additional documentation is required from water system residents. Self Certification of Household Income & Occupancy needed to determine elegibility of the residents for Emergency Bottle Water Funding. The construction application for Phase 2 was submitted to the state April 3, 2017 1/3/2017-A public hearing for consolidation took place on November 16, 2016. The public hearing included District Engineer Kassy Chauhan and Madera County Public Works. 10/31/2016 No status change from previous update 9/8/2016: The specific time frame for consolidation is still not set. There is a State project to consolidate MD#6, MD#7, and Bass Lake Water Company. The proposal is to consolidate and construct a regional treatment plant for all combined systems instead constructing three small treatment systems. The feasibility study has been approved. Project is moving forward, and an extended 18 months for planning is not a concern since a lot of these homes are seasonal homes during the summer. **8/02/2016** No status change from previous update. **4/28/2016** No status change from previous update. 3/10/2016: Bottled water is being served to anyone that resides in their homes year round. The homes are vacation homes and not all residents reside there more than 6 months out of the year. The system is close


11/2/2018	non community water system reclassification	Yes

Fresno-23	1000071


Lakeview Improvement Assoc	64	160


COMMUNITY	No





Yes	Yes







7/1/2017	No


No	4Q2016 - (1000071-001) - 23.8	
	4Q2016 - (1000071-002) - 25.8	
	Sampled twice during second qtr of 2017 4/30/2017	
	(1000071-001) - 24 6/4/2017 - (1000071-001 - 16 2Q2017 (1000071-001) - 18.5, 3Q2017 (1000071-001) - 15.8, 4Q2017 (1000071-001) - 19.5, 2Q2017 (1000071-002) - 29.5, 3Q2017 (1000071-002) 31, 4Q2017 (1000071-002) - 29, 2Q2018 (1000071-001) 12, 1Q2018 (1000071-002) 11. 2Q1018 (1000071-001) 3.6, 2Q2108 (1000071-002) 11.	


PRIVATE		


1	No















11/13/2018 This system has been reclassifed as a transient water system and was issued a permit on October 8, 2018 for the change in status. The system has been returned to compliance. 8/10/18: Same as previous. 5/21/2018: **Issuance of a permit is pending.** 2/12/2018: POU's have been installed in all the residences and all POU's have been sampled. DDW is awaiting a response from the water system's consultant on a few questions before returning the water system back to compliance. 11/27/2017: The compliance order was amended with a deadline of December 31, 2017. 11/6/17 - No update at this time, the installation of POUs is still projected to be completed by the end of 2017. 8/7/17 - DDW met with the enginering consultant on July 11, 2017 to discuss progress. Project is proceeding for the installaion of POU devices. It is anticipated that installation of the POUs will be completed by the end of 2017. 4/27/17 -No status change from previous update 2/6/17 update: POU pilot study completed; Pure Blue H20 selected as POU for systemwide installation. DDW waiting for permit application and POU plans prior to approval to conduct installations. 11/7/16 update: DDW developing response for re-evaluation of PWS classification; 8/16/16 update: Citation with rescindable fines issued 5/16/16. CAP submitted by WS on 6/24/16. Fines rescinded on 6/27/16. WS is requesting reevaluation of their PWS classification as a CWS (mostly seasonal usage second homes).OLD UPDATES: Water system evaluating alternatives. NOT using state funding. 9/17/15 update: System consultant contacted DDW on 8/28/15inquiring about POU piloting for compliance. Provided POU Guidance; 11/4/15 Sent letter advising WS of past due deadlines related to CAP submittal. 5/4/16 update: draft Citation with rescindable fines prepared for failure to comply with Order.


10/8/2018	water system reclassification	Yes

Tehachapi-19	CA1510002


Boron Community Services District	2500	599


COMMUNITY	No





Yes	Yes







3/9/2018	No

No	3Q2018: Blend Station (004)-43 μg/L, Well 15 (002)-77 ug/L


SRF		
JIII		


No			






ktension pending	








11/06/18 (JSD): As of 4th quarter of 2018, Boron CSD is on 100% AVEK water. The switch to AVEK water started on 9/28/18. Sampling conducted in October 2018, from the distirbution system shows arsenic level below the MCL. Boron CSD is in compliance with the Arsenic MCL as of 4th quarter of 2018. Boron CSD has submitted a permit amendment application to make its high arsenic well standby. 08/20/18 (JSD): 05/14/18 (JSD): Boron CSD working on the water rates to be able to afford 100% AVEK water, deadline to switch to 100% AVEK water is October $1,\,2018.$ Boron CSD only serves one school in the area, Boron High School. DDW and DFA are working to approve funding for bottled water for the school until the school starts receiving water that complies with the arsenic MCL. 03/06/18 (JSD): A conf. call was held with the water system, DFA and consulting engineer to discuss the option of switching to 100%AVEK water which complies with the arsenic standard. Water rates will need to be increased to switch to 100% AVEK water. To allow the water system's board to evaluate the current water rate and to go thru the rate increase, deadline to achieve compliance has been extended to October 1, 2018. Per CO, the RTC deadline is 3/9/2018. Due to delay in completing the SRF planning project, it is unlikely that this system will achieve compliance by the RTC deadline. Check with DFA on the project progress. 11.09.17 (JSD): No signficant update from the previous update. 08/07/17 (JSD): Authorization given by Boron CSD to evaluate lowering the arsenic level in Well 15 by sealing off certain water producing zones and evaluate arsenic compliance by combination of blending Well 15 and/or 100% AVEK water. 05/05/17 (JSD): Scope of the funding project is being amended to allow evaluation of blending with AVEK water, reducing arsenic level in existing wells by sealing off zones with high arsenic. $\,$ 02/06/17 (JSD): Draft test well completion report received in Jan. 2017. The test well shows arsenic > MCL. 12/12/2016- Test well drilling delays. Project is expected to complete in 2017. 11/09/16 (JSD): Drilling of the test well is in progress and is expected to be completed before end of 2016. 08/03/16 (JSD): Updated draft of the plans and specs for the test well received on 7/28/16; expected to bid the test well in Sep. 2016. 04/28/16 (JSD): Boron CSD is in the process of signing agreement with the property owner to drill a test well and also working on the plans and specs for the test well. 01/19/16 (JSD): plans and specs for the test well are under preparation. Also searching for a location for drilling a test well; discussions with property owners underway. 10/05/15 (JSD): Waiting for test well to be drilled. 5/29/15 (JSD): PER approved in February 2015; waiting for test well plans and specs. Funding agreement will need to be extended to a new project completion deadline in 2016. SRF planning agreement issued with a completion deadline of July 27, 2015.


44/2/2046	
11/2/2018	yes

Tehachapi-19	CA1502724


Quail Valley Water District-Eastside System	60	23


COMMUNITY	No





Yes	Yes







4/30/2018	No


No	3Q2018: Well 02 (002)-Not on List μg/L		


P84		

No	 	










12/8/2015	




11/06/18 (JSD): As of 4th quarter of 2018, the water system has been inactivated. QVWD-Eastside System (1502724) is now part of the QVWD-Westside System (1503226) and recieve water that complies with the arsenic MCL. 08/20/18 (JSD): As of second quarter of 2018, the water system has returned to compliance with the arsenic MCL, as documented in letter dated 06/25/18 from DDW. Well 02-Pretoria was inactivated. A permit amendment application dated 08/17/18 received from QVWD for consolidation of the QVWD-Eastside System (1502724) with the QVWD-Westside System (1503226). 05/14/18 (JSD): QVWD-Eastside is now receiving water (complies with the arsenic MCL) from the QVWD-Westside thru the intertie with the Westside system. Test well drilling for the Westside system is in progress. 03/06/18 (JSD): The pipeline project for connecting the QVWD-Westside System and QVWD-Eastside System has just been completed. The pipeline is going thru testing at this time. In the future, water from the Westside System will soon start flowing to the Eastside system. Westside System has water that complies with the arsenic standard. Eastside system will be kept active for sometime until a new well is drilled on the westside and there is enough water available to supply to both systems. A contract for the drilling the well on the westside has already been issued. 11/27/2017: system is on target to meet RTC date of 4/30/2018. Not pursuing any interim funding for bottled water. 11.09.17 (JSD): Contract for starting construciton of Phase 2 of the project has recently been awarded. This phase includes the new well. Connections to the new pipelines are in the process of being completed. 08/07/17 (JSD): Pipeline installation phase is almost complete. Bidding for the second phase (drilling of a new well) is in progress. 05/05/17 (JSD): Pipeline installation in progress to consolidate QVWD-East and QVWD-West. 02/06/17 (JSD): Construction work is in progress. 11/09/16 (JSD): After bidding, first phase (consolidation pipeline work) of the construction contract has been awarded. A pre-con meeting between QVWD and contractor was held on October 26, 2106. Construction work is expected to start shortly. 08/03/16 (JSD): The project is being bid in phases. The first phase of bidding is the consolidation pipeline between QVWD-Eastsdie and QVWD-Westside and the bid openiing date is August 11, 2016. Bidding for the new well, storage tanks and treatment plant will be done later. 04/28/16 (JSD): Some final revisions to plans and specs being made to get the project ready for bidding in May 2016. 01/19/16 (JSD); Construction funding agreement has been issued with a completion deadline of 12/08/2018. Project kick off meeting was held in January 2016. Next step is bidding. 10/05/15 (JSD): It is expected that construction funding agreement will be issued before 10/31/2015. 5/29/15 (JSD): Technical clearance of the District sent to DFA on 05/06/15; waiting for issuance of P84 construction funding agreement. P84 planning project completed in June 2014; P84 construction


6/25/2018	Well 02-Pretoria inactivated; consolidation with QVWD-Westside System (1503226)	Yes

Tehachapi-19	CA1502744


60th Street Association Water System	44	9


COMMUNITY	No





Yes	Yes





4/30/2021	No

No	3Q2018:Well 01 (001)-11 μg/L

