Riverside Ag Park Weekly Update September 21<sup>st</sup>, 2015

## Update August 30th through September 17th 2015

- 1. August 30, 2015 Thirty nine grid sample locations located by a licensed surveyor.
- September 1, 2015 DTSC collected (and maintained custody of) soil samples from surface to 3 inches below grade from the 39 surveyed grid locations across the site. Sampling was observed by EPA staff and consultant to the property owner. Co-located samples were collected by EPA at an approximate rate of 50%.
- 3. September 2-4, 2015 DTSC collected (and maintained custody of) soil samples from multiple depths below ground surface including:
  - a. Five locations at depths of two, five and eight feet bgs
  - b. Three locations at two, five, eight, 15 and 20 feet bgs.
  - c. For the groundwater well locations, soil samples were taken at depths of two, five, eight, 10, 15, 20 and 24 feet bgs in one well and two, five, eight, 10, 15, 20, 25, 30 and 35 feet bgs in the other well.
  - d. It should be noted that five deep soil boring locations were added in the field due to accessibility issues with the drill rig. Soil samples were delivered to DTSCs contract laboratory on September 2 and September 8, 2015.
- 4. All additional boring locations were surveyed on September 10, 2015.
- 5. September 10, 2015 –Newly installed wells (MW-6R and MW-7R) were developed in preparation for sampling.
- 6. September 15, 2015 DTSC was onsite to collect groundwater samples, however, weather and surface conditions were unsafe, due to heavy rain, and field activities were cancelled.
- 7. September 15, 2015 Internal call with DTSC FUDS coordinator regarding US Army Corps of Engineers evaluation of Camp Anza.
- 8. September 15, 2015 FRA placed sandbags along Crest Avenue.
- 9. September 17, 2015 Laboratory report for samples sent to laboratory on September 2, 2015 received by DTSC.

## Planned Activities – Week of September 21st, 2015

1. DTSC is expecting laboratory results for samples collected on September 8, 2015.

- 2. DTSC is expecting electronic deliverables from the laboratory in order to develop tables and figures for ease of evaluation.
- 3. DTSC is expecting laboratory results for samples collected by EPA.
- 4. Upon receipt of final data for all soil samples collected, DTSC will conduct a data evaluation and continue to collaborate with EPA.
- 5. September 22, 2015 FRA will replace sandbags at the Ag Park as required by the City of Riverside. Equipment may include a skip loader, backhoe, a pickup truck, and/or a front-end loader, and possibly a water truck, if needed, for dust control.
- 6. September 24, 2015 Proposed rescheduled date for groundwater sampling.

## Planned Activities - Next Four Weeks

- 1. Continued discussion with DTSC FUDS group regarding former Camp Anza.
- 2. Discussion with Army Corps of Engineers regarding former Camp Anza.
- 3. Discussion with Regional Water Quality Control Board regarding former Camp Anza.
- 4. Discussion with City of Riverside regarding former Camp Anza.
- 5. Establish date that the final data report will be available for public review.