

July 31, 2020

Ms. Jacqueline Dendy Grants Project Officer U.S. Environmental Protection Agency, Region IV 61 Forsyth Street, S.W. Atlanta, GA 30303-8960

RE: SCDHEC PA/SI Cooperative Agreement #V-00D93019-0

Quarterly Progress Report

Third Quarter Federal FY2020 (April 2020 – June 2020)

Dear Ms. Dendy:

Attached please find FY2020 PA/SI Cooperative Agreement accomplishments and expenses through June 30, 2020. Most of the projects and estimated deadlines have been adversely affected by the State of South Carolina's response to the COVID-19 pandemic; however, we continue to schedule fieldwork, including reconnaissance and sampling activities. The sites and activities in the Cooperative Agreement are being reorganized in consultation with our Region 4 counterparts. We are confident we will be able to fulfill all agreed upon commitments, with a slightly altered workload.

## Reports Due 3rd Quarter:

Site Name	Activity	Submittal Date
Pacific Guano	Site Reassessment	6/30/2020
Oneita	PA Checklist	6/36/2020

Rhodes Cleaners was targeted as a June 2020 submittal, but the site was submitted early in April 2020.

## **Upcoming Sampling Events:**

Site Name	Activity	Est. Sampling Date
Lake Conestee Phase l	Site Investigation	8/5/2020
Galey and Lord Sludge Fields Phase 3	Site Investigation 2	8/19/2020
Lake Conestee Phase II	Site Investigation	8/26/2020
Galey and Lord Sludge Fields Phase 4	Site Investigation 2	9/16/2020
Lake Conestee Phase III	Site Investigation	9/23/2020

Third Quarter Federal FY2020 SCDHEC PA/SI Cooperative Agreement July 31, 2020 Page 2

If you should have any questions or comments, please contact me at (803) 898-0802 or colerb@dhec.sc.gov.

Sincerely,

Robert Cole, Manager

Federal and State Site Assessment Section
Division of Site Assessment, Remediation and Revitalization

Bureau of Land & Waste Management

cc: Don Siron, ABC, BLWM, w/enc

G. Ken Taylor, Director, SARR, w/enc Angie Jones, Manager, SARR w/enc

Nathan Cox, Budgets & Financial Planning, w/enc

Alayna Famble, EPA, w/enc Meredith Clark, EPA, w/enc Glenn Adams, EPA, w/enc Third Quarter Federal FY2020 SCDHEC PA/SI Cooperative Agreement July 31, 2020 Page 3

## SCDHEC FY2019/2020 Workload Revised July 2020

SITENAME	Project Mar	Report Type	Recon	CAPP		Ciratt D. e	Craft Scotter			
Pontiac Bombing Range	Kadar	PA - Full	-	-	-	-	12/20/2019			
Former 60 Minute Cleaner	Bair	PA Checklist	-	-	-	-	12/20/2019			
International Knife and Saw	Ethridge	EPCS	12/6/2019	-	-	3/27/2020	5/5/2020			
Crystal Cleaners	Bair	EPCS	12/6/2019	12/27/2019	1/10/2020	2/10/2020	4/7/2020			
Rhodes Cleaners	Bair	PA Checklist	4/17/2020	-	-	6/8/2020	4/8/2020			
Former 60 Minute Cleaner	Bair	SI			7/22/2020	8/31/2020				
Pacific Guano	Kadar	Site Reassessment	-		-	6/30/2020	6/30/2020			
Lake Conestee - Phase I (Lake and Reedy)	Williams	SI Start			8/5/2020		Final Rpt 2021			
Lake Conestee - Phase II (Tributaries)	Wilson				8/26/2020		Final Rpt 2021			
Lake Conestee - Phase III (Tributaries)	Ethridge				9/23/2020		Final Rpt 2021			
Galey and Lord Sludge Fields Wells - Phase I	Williams	SI2 Start			3/4/2020		Final Rpt 2021			
Galey and Lord Sludge Fields Wells - Phase II	Williams/Wilson				7/8/2020		Final Rpt 2021			
Galey and Lord Sludge Fields Wells - Phase III	Williams/Wilson				8/19/2020		Final Rpt 2021			
Galey and Lord Sludge Fields Wells - Phase IV	Williams/Wilson				9/16/2020		Final Rpt 2021			
Oneita	Ethridge	PA Checklist		-	-	6/30/2020	6/30/2020			
Cash LF	Wilson	PA Checkllist		-	-	8/31/2020				
Cardinal Chemical	Kadar	Site Reassessment			7/15/2020	8/31/2020				
Rhodes Cleaners	Bair	SI Start					Final Rpt 2021			
Draft Dates		PA - Full = Preliminary Assessment - Full Report								
Draft Date Change		EPCS = Pre-CERCLA Screening with Sampling								
Completed		SI = Site Investigation								
Draft Report Submitted		ESI - Expanded Site In	vestigation			ESI - Expanded Site Investigation				

PA/SI Program	CA #V-00D9301	9-0	:			:		
	Grant Period: 1	0/01/2019 - 9/3	10/2021					
	Total	FFY'20	FFY'20	FFY'20	FFY'20	FFY'20	Grant -	
	EPA	Oct 19 -	Jan 20 -	Apr 20 -	Jul 20 -	Oct 19 -	to- Date	
	Amount	Dec 19	Mar 20	Jun 20	Sep 20	Sep 20	Total	Balance
Budget Category	To Date	Exp	Exp	Exp	Exp	Total	Expended	Remaining
Salaries	231,204	38,966.70	38,187.12	38,187.12		115,340.94	115,340.94	115,863.35
Fringe Benefits	102,701	16,239.22	16,628.06	16,619.31		49,486.59	49,486.59	53,214.12
Travel (Inc Gasoline)	15,743	225.00	2,793.22	156.90		3,175.12	3,175.12	12,568.24
Equipment	50,703	-	-	-		-	-	50,702.84
Supplies	40,920	1,805.76	7,981.49	222.33		10,009.58	10,009.58	30,910.44
Contractual	8,138	97.06	217.14	261.32		575.52	575.52	7,561.98
Other/Fixed		-	1,119.28	-		1,119.28	1,119.28	(1,119.28
Other/EA Div Rate	42,408	6,819.21	6,682.74	6,682.74		20,184.69	20,184.69	22,223.33
Total Direct Charges	491,817	64,152.95	73,609.05	62,129.72	-	199,891.72	199,891.72	291,925.01
Indirect Costs	49,685	6,791.88	6,656.10	6,656.10		20,104.08	20,104.08	29,581.19
Total EPA Amount	541,502	70,944.83	80,265.15	68,785.82	-	219,995.80	219,995.80	321,506.20
Draws by State Fiscal Year:								
FY20 Oct - Jun	217,510.00							
Total Expenditures	219,995.80	:	:			: :		
DHEC CASH BALANCE	(2,485.80)							
						: :		
Note:		· · · · · · · · · · · · · · · · · · ·						
Insurance Reimbursement of			her/Fixed			; ;		
expenditures lowering from \$	61750.56 to \$111	9.28.						