

Parcel G HPNS Weekly Progress Report Meeting Agenda

May 25th, 2020

Conference Call

Call-in: 1-866-715-1957

Passcode: 6162227#

1:00 – 1:30pm

Weekly Progress Reports Recap:

- Remobilization efforts have begun as of April 28th and will continue through by May 24th, 2021.
- May 24th – 28th: equipment and instrument set up, site inspections, radiological processing and/or excavations to occur late in the week.

Topics to Discuss:

1. Field Work Remobilization
2. Sr-90 Results
3. Miscellaneous
 - a. June 1st Meeting
 - b. Parcel G aggregate import this week

Current Week and Two Week Look Ahead*

Parcel G Remedial Action

Former Hunters Point Naval Shipyard, San Francisco, CA

Contract N62473-17-D-0006 CTO N6247318F5065

5/24/2021 Monday	5/25/2021 Tuesday	5/26/2021 Wednesday	5/27/2021 Thursday	5/28/2021 Friday	5/29/2021 Saturday	5/30/2021 Sunday
<ul style="list-style-type: none"> • Site training for new personnel • Refresher training for returning personnel • Instrument set up • Equipment inspections/incoming scans 	<ul style="list-style-type: none"> • Instrument set up • Equipment inspections/incoming scans • EPA Site Visit • DTSC Site Visit 	<ul style="list-style-type: none"> • Instrument set up • Equipment inspections/incoming scans • EPA Site Visit 	<ul style="list-style-type: none"> • Instrument set up • Equipment inspections/incoming scans • Excavation of TUs 77, 79, 97, 100, 101 • Radiological Surveys • RSY Pad Soil Sampling • Import rock • Backfill TU 98 • Air Sampling and Dust Monitoring • EPA Site Visit • CDPH Site Visit 	<ul style="list-style-type: none"> • Instrument set up • Equipment inspections/incoming scans • Excavation of TUs 77, 79, 97, 100, 101 • Radiological Surveys • RSY Pad Soil Sampling • Import rock • Backfill TU 98 • Air Sampling and Dust Monitoring • EPA Site Visit 	No fieldwork	No fieldwork
5/31/2021 Monday	6/1/2021 Tuesday	6/2/2021 Wednesday	6/3/2021 Thursday	6/4/2021 Friday	6/5/2021 Saturday	6/6/2021 Sunday
<ul style="list-style-type: none"> • No fieldwork (Memorial Day) 	<ul style="list-style-type: none"> • Maintenance of BMPs • H Street Detour • Asphalt/Concrete Removal • RSY pad construction • Excavation of TUs 77, 79, 97, 100, 101 • Radiological Surveys • RSY Pad Soil Sampling • Import rock • Backfill TU 98, 107, 108, 153 • Air Sampling and Dust Monitoring • EPA Site Visit 	<ul style="list-style-type: none"> • Maintenance of BMPs • H Street Detour • Asphalt/Concrete Removal • RSY pad construction • Excavation of TUs 77, 79, 97, 100, 101 • Radiological Surveys • RSY Pad Soil Sampling • Import rock • Backfill TU 98 • Air Sampling and Dust Monitoring • EPA Site Visit • DTSC Site Visit 	<ul style="list-style-type: none"> • Maintenance of BMPs • H Street Detour • Asphalt/Concrete Removal • RSY pad construction • Excavation of TUs 77, 79, 97, 100, 101 • Radiological Surveys • RSY Pad Soil Sampling • Import rock • Backfill TU 98 • Air Sampling and Dust Monitoring • EPA Site Visit • CDPH Site Visit 	<ul style="list-style-type: none"> • Maintenance of BMPs • H Street Detour • Asphalt/Concrete Removal • RSY pad construction • Excavation of TUs 77, 79, 97, 100, 101 • Radiological Surveys • RSY Pad Soil Sampling • Import rock • Backfill TU 98 • Air Sampling and Dust Monitoring • EPA Site Visit 	No fieldwork	No fieldwork
6/7/2021 Monday	6/8/2021 Tuesday	6/9/2021 Wednesday	6/10/2021 Thursday	6/11/2021 Friday	6/12/2021 Saturday	6/13/2021 Sunday
<ul style="list-style-type: none"> • Maintenance of BMPs • H Street Detour • Asphalt/Concrete Removal • RSY pad construction • Excavation of TUs 77, 79, 97, 100, 101 • Radiological Surveys • RSY Pad Soil Sampling • Import rock • Backfill TU 98, 107, 108, 153 • Air Sampling and Dust Monitoring • EPA Site Visit 	<ul style="list-style-type: none"> • Maintenance of BMPs • H Street Detour • Asphalt/Concrete Removal • RSY pad construction • Excavation of TUs 77, 79, 97, 100, 101 • Radiological Surveys • RSY Pad Soil Sampling • Import rock • Backfill TU 98, 107, 108, 153 • Air Sampling and Dust Monitoring • EPA Site Visit • DTSC Site Visit 	<ul style="list-style-type: none"> • Maintenance of BMPs • H Street Detour • Asphalt/Concrete Removal • RSY pad construction • Excavation of TUs 77, 79, 97, 100, 101 • Radiological Surveys • RSY Pad Soil Sampling • Import rock • Backfill TU 98 • Air Sampling and Dust Monitoring • EPA Site Visit 	<ul style="list-style-type: none"> • Maintenance of BMPs • H Street Detour • Asphalt/Concrete Removal • RSY pad construction • Excavation of TUs 77, 79, 97, 100, 101 • Radiological Surveys • RSY Pad Soil Sampling • Import rock • Backfill TU 98 • Air Sampling and Dust Monitoring • EPA Site Visit • CDPH Site Visit 	<ul style="list-style-type: none"> • Maintenance of BMPs • H Street Detour • Asphalt/Concrete Removal • RSY pad construction • Excavation of TUs 77, 79, 97, 100, 101 • Radiological Surveys • RSY Pad Soil Sampling • Import rock • Backfill TU 98 • Air Sampling and Dust Monitoring • EPA Site Visit 	No fieldwork	No fieldwork

*Subject to change based on field conditions. Schedule changes will be communicated to the agencies, and will not preclude work from proceeding.