

## **AMERICAN ZINC PRODUCTS – RUTHERFORD COUNTY**

### **WEEKLY ENVIRONMENTAL ACTIVITY REPORT 11/07/2021**

#### **1. PLANNED ACTIVITIES**

##### **1.1. SITE EVALUATION**

- 1.1.1 Sample results for soil in roll-off boxes received.
- 1.1.2 Sampling of soils below new process tanks still on track for for week of November 9<sup>th</sup>.
- 1.1.3 Also sampling and sediment mapping of UT-1 and fourth round of UT-4 sampling completed. Added dissolved analytical parameters
- 1.1.4 Installation of wells and further borings west of process ponds still scheduled for November 29<sup>th</sup>.
- 1.1.5 Contracting for LIDAR survey of entire plant to obtain good topographic data.
- 1.1.6 Other (correspondence, inquiries, Q & A, etc.) – nothing to report.

##### **1.2. REMEDATION**

- 1.2.1. Liquid recovery system:
  - Liquid recovery systems pumped during week of November 1<sup>st</sup>. See attachment 2 for results.
- 1.2.2. Soil remediation:
  - Further soil remediation, pending outcome of drilling campaign.
- 1.2.3. Pond repair work:
  - All pond repair work complete. Repairs of holes in liners to facilitate sampling to be performed on an ongoing basis.
- 1.2.4. UT- 4 metal removal from liquid:
  - Planning underway for installation of trial Zinc-B-gone unit.

#### **2. PROGRESS AGAINST PLAN**

See attachment 1 (Action tracker) for details

#### **3. GENERAL**

AOC in circulation with EPA/AZP attorneys.

#### **4. ATTACHMENTS**

- 1. Action tracker
- 2. AZP UT-4 sample analyses.
- 3. Sampling and analytical results – liquid recovery systems.