

AMERICAN ZINC PRODUCTS – RUTHERFORD COUNTY

WEEKLY ENVIRONMENTAL ACTIVITY REPORT 10/18/2021

1. PLANNED ACTIVITIES

1.1. SITE EVALUATION

- 1.1.1 Reports and deliverables completed – Data from soil boring and ravine sampling, conducted on September 28th, received and distributed.
- 1.1.2 Sampling Conducted and Data Received – Third round of ravine 4 sampling planned for 10/19.
- 1.1.3 Plans for additional sampling and/or changes to existing plans – SAP and QAPP transmitted. Sonic driller confirmed for November 29th.
- 1.1.4 Other (correspondence, inquiries, Q & A, etc.) – nothing to report

1.2. REMEDIATION

1.2.1. Liquid recovery system:

Liquid recovery systems now installed in both the maintenance and raffinate ponds, with the installation in the depleted solution pond to be performed during the week of October 18th.

1.2.2. Soil remediation:

- Accessible soil removal completed in the raffinate and depleted solution ponds, ahead of the original schedule.
- The removal of bedding material from the maintenance pond is planned for the week of October 18th, pending the following:
 - Weather. Forecast appears mostly dry.
 - Sample profiling. In progress, but some analytical data still outstanding.
 - Logistics.

2. PROGRESS AGAINST PLAN

See attachment 1 (Action tracker) for details

3. GENERAL

Nothing to report.

4. ATTACHMENTS

- 1. Action tracker