

## **AMERICAN ZINC PRODUCTS – RUTHERFORD COUNTY**

### **WEEKLY ENVIRONMENTAL ACTIVITY REPORT 27/12/2021**

#### **1. PLANNED ACTIVITIES**

##### **1.1. SITE EVALUATION**

- 1.1.1 Results received from soil boring installation (Attachment 4). Development and sampling of MW-03 was completed and results received, as shown in Attachment 5. Attachment 2 provides the liquid recovery lab report.
- 1.1.2 Analysis of samples beneath all three liners of the west storm pond awaited.
- 1.1.3 Resampling of UT-1 was completed (12/14). Analyses received. Summary table in preparation.
- 1.1.4 Other (correspondence, inquiries, Q & A, etc.) – nothing to report.

##### **1.2. REMEDIATION**

- 1.2.1. Liquid recovery system:  
Latest log included in Attachment 2
- 1.2.2. Soil remediation:
  - Further soil remediation, pending outcome of drilling campaign.
- 1.2.3. Pond repair/inspection work:
  - Nothing to report.
- 1.2.4. UT- 4 metal removal from liquid:
  - Zinc-B-gone trial unit installed and being bypassed, until permitting issue is resolved.

#### **2. PROGRESS AGAINST PLAN**

See attachment 1 (Action tracker) for details

#### **3. GENERAL**

Final draft of AOC in circulation with AZP.

#### **4. ATTACHMENTS**

- 1. Action tracker
- 2. Liquid recovery system pumping log.
- 3. Development well locations.
- 4. Well soil sample analyses – table.
- 5. Well (MW-03) liquid results – lab report.