

Message

From: Wagner, Christine [/O=EXCHANGELABS/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=12068C1889924ECF96F692831F0C77D4-CWAGNE02]
Sent: 3/31/2021 5:07:38 PM
To: McLaughlin, Don [McLaughlin.Don@epa.gov]
Subject: Re: Shiloh Church Road Unified Command Update

Thanks

I really need some help with the drum area. I'll fill you in when you get to Site

Thanks
Chris

On Mar 30, 2021, at 6:27 PM, McLaughlin, Don <McLaughlin.Don@epa.gov> wrote:

Hey Chris-

Thanks for the update! Also, I put in travel to be down at Shiloh to work all day Wednesday through Friday (driving down Tuesday night and back Friday after working on site) April 14th-16th. Hope that's ok with you, and you can get some things done with 3 full days away from constant site presence!

Thanks-
Don

Don McLaughlin
Federal On-Scene Coordinator
EPA Region 3
215-316-0280

From: Wagner, Christine <Wagner.Christine@epa.gov>
Sent: Tuesday, March 30, 2021 6:10 PM
To: Steve Dishman (srd@co.halifax.va.us) <srd@co.halifax.va.us>; Ray Earp (Ray.Earp@vdm.virginia.gov) <Ray.Earp@vdm.virginia.gov>; lauren.pillow@deq.virginia.gov; Bill, Briana <briana.bill@vdh.virginia.gov>
Cc: Harris, Devlin (DEQ) <devlin.harris@deq.virginia.gov>; McLaughlin, Don <McLaughlin.Don@epa.gov>; McCauley, Joanna <McCauley.Joanna@epa.gov>
Subject: Shiloh Church Road Unified Command Update

Happy Spring Unified Command Members,

Well, it's great to finally get out of the rain! Here is an update on Site activities

Property #1: Post-excavation results indicate that all excavation must reach native clay in order to achieve our cleanup goals for PCBs. Approximately 75% of excavation is complete, and approximately 50% of the excavated areas are now cleared and completed. Most importantly, the areas along the south and east ends of the Site, which were the most contaminated portions of this property, are complete. We are currently excavating in the southwest area, which should take about two weeks if we have good weather. The photo above is taken from the east side of the property facing

the mixing/staging area. The orange you see in the foreground is the former mound area, which is now complete.

Property #2: The north side of Property #2 is complete. Treatment and excavation are ongoing on the south side of this property. The second photo above shows disposal from the south side of Property 2.

Property #3: Removal of battery casings began. Battery casings are loaded into a 30 cubic yard rolloff. The disposal company then swaps out a full rolloff for an empty rolloff. Filling a rolloff takes approximately one full work day. Right now we are only receiving a rolloff every two weeks. However, this process will continue until the pile is removed.

Radiation: Radiation debris is still out there. Total items to date: 650

The crew will be offsite for spring break from Thursday 3/31-Monday 4/5.
Please call me at 804-337-3049 if you have any questions or concerns

Happy Easter!
Chris

*Christine Wagner
Federal On-Scene Coordinator
EPA Region III
804-337-3049*