Page 29

February 15, 2019

PROGRESS REPORT THROUGH 31 JANUARY 2019

Site Name: Pristine

Project Number: 1453-038-00-10 0003AP

Vehicle: SSP&A SSID: 0556

EPA CERCLA ID: OHD076773712 RPM: David Linnear

Work Performed:

No activity.

Completion (1 May 2017 through January 31, 2018):

% of Scope: 100% % of Obligated Funds: 100% % of Approved Funds: 100%

Remaining Funding:

Obligated Funds \$99,049.44
Funds Used \$99,047.44
Remaining Funds \$2.00
Non-obligated Funds Remaining \$42,170.00

Anticipated Delays or Issues:

New funds are required to continue advancing scope of work, and a quote was submitted on January 17, 2018 to address additional needs at the site (TDM dated January 7, 2018).

Forecasts of Potential New Tasks or Additional Hours/Costs:

None.

Personnel Changes:

None.

Page 30 February 15, 2019

PROGRESS REPORT THROUGH 31 JANUARY 2019

Contract Task #	Project Task #	Task	Work to be Completed	Estimated Completion / Delivery Date	Deliverabl e*
2.A.1	4 and 8	Mapping Hydraulic Gradients	Hydraulic gradient analysis Technical Memo: Use the mapping tools developed in Phase I, for mapping of new of water level maps, as required, that better incorporate localized data such as the various pumping conditions of the two localized municipal drinking water extraction systems, the river, the buried bedrock channel, apparent eastward flow conditions in along the eastern boundary of the landfill, the depth of leachate and other site specific conditions.	60 days from receipt of data. 60 days from request.	Technical Memo; Web map
			Web-based Map: Provide results of new analysis in the existing Web-based GIS tool developed in Phase I		
2.A.2	3	Optimizing Groundwat er Monitoring Networks:	Technical Memo on resolving data gaps: Review RP's plan to resolve the data gap delineated in Phase I.	60 days from request.	Technical Memo
2.A.3	1,5,6,7	Evaluating Remedy Effectivene ss and Remedial Progress:	Technical Memo on updated modeling and status of remedy progress: Review any recent hydrogeologic studies and monitoring reports and a confirmation or an updating of the site conceptual hydrogeologic model and status of remedy progress if needed. 7) If requested by EPA, use the existing groundwater flow models updated in Phase I as required to be to determine remedy performance and evaluate the RP's proposed augmentation of the Site's remedy draft Technical Memo on areas of capture final Technical Memo on areas of capture: Determine expected temporal (separate & combined) areas of capture for the current two localized municipal drinking water extraction systems based on the RP proposed augmentation of the Site's remedy draft Technical Memo on MNA expected performance final Technical Memo on MNA expected performance: Determine expected performance of Monitored Natural Attenuation (MNA) as a remedy based on RP proposed augmentation of the Site's remedy	Draft: 75 days after receiving data Final: 30 days after receiving comments	Technical Memos
2.A.4	2	Optimizing Remedial Actions:	Technical Memo detailing the analysis methods and results of the analysis. Electronic files of results as described in Task description. Analyze the RP proposed augmentation of the Site's remedy to determine effects on groundwater contaminate conditions nature and extent and determine changes over-time and determine 3D plume stability.	Draft: 75 days after receiving data Final: 30 days after receiving comments	Technical Memo

Page 31 February 15, 2019

PROGRESS REPORT THROUGH 31 JANUARY 2019

2.A.5.1	Option al 1	Review and Comment of EPA Region 5 Reports	Technical Memos on review of 4 periodic groundwater monitoring reports: Review four periodic groundwater monitoring reports that RPs are required to submit throughout the year.	60 days from request.	Techical Memos
2.A.5.2	Option al 2	Review and Comment of EPA Region 5 Reports	Evaluate one RP report that includes Remedy Effectiveness and Remedial Progress detailing the analysis methods and results of the analysis: Provide comprehensive detailed written report on the review of one additional RP developed Remedy Effectiveness and Remedial Progress report that may be submitted including reviewing the results of RP's analysis of the proposed augmentation of the Site's remedy.	Draft Report due 75 days from request Final Report within 30 days of receipt of comments.	Report

Page 32 February 15, 2019

PROGRESS REPORT THROUGH 31 JANUARY 2019

Monthly Administrative Status:

Status of Funding or Requests for Quotes	Pristine: New funds are required to continue advancing scope of work.
	A Quote was submitted on January 17, 2018 to fulfill the requirements of Technical Memorandum (TDM) dated January 7, 2018 for the Pristine site.
Other Administrative Comments	Quality Assurance Project Plan (QAPP) Draft A submitted on the date requested by Contract Officer (30 May, 2014).
Status of Contract Modifications	Option Period 2 Modifications received: Mod 059 received on 9/26/2018 003AP Pristine, \$10,000 funded, Approved \$52,170, total funding approved is \$141,219.44 Period of performance is 5/1/2014 to 4/30/2019
	Ex. 4 CBI Mod 056 received on 03/26/2018
	3AP Pristine: deobligation of 0.56, total amount changed to \$89,049.44
	Ex. 4 CBI