

To: Hoppe, Michael[Hoppe.Michael@epa.gov]; Vaughn, Stephanie[Vaughn.Stephanie@epa.gov]
Cc: Gary.Foster@CH2M.com[Gary.Foster@CH2M.com]; George.Hicks@CH2M.com[George.Hicks@CH2M.com]; John Rolfe[jrolfe@demaximis.com]; Willard Potter[otto@demaximis.com]; Robert Law[rlaw@demaximis.com]
From: Stan Kaczmarek
Sent: Wed 10/30/2013 12:18:54 PM
Subject: Revised Schedule

Mike and Stephanie, following is the current capping schedule issued by Great Lakes this morning:

Capping Mobilization - 32 days, Thu 10/3/13 to Fri 11/8/13

- [] Notice to Proceed Capping Thu 10/3/13
- [] Capping Project Quality Plan (14 days) Fri 10/4/13 to Mon 10/21/13
- [] Dredge Unit Mods (11 days) Mon 10/14/13 to Fri 10/25/13
- [] Installation of Spreader Barge (21 days) Mon 10/7/13 to Wed 10/30/13
- [] Capping Unit Transported to Site (2 days) Tue 11/5/13 to Wed 11/6/13
- [] Testing of Equipment and positioning (2 days) Thu 11/7/13 to Fri 11/8/13
- [] Anchor Placement (1 day) Thu 11/7/13 to Thu 11/7/13

Capping Activities 172 days Tue 6/18/13 Wed 1/15/14

- [] Sand and Activated Carbon Placement (20 days) Fri 11/8/13 to Thu 12/5/13
- [] Purchase Order AC Material (0 days) Tue 6/18/13 to Tue 6/18/13
- [] Geotextile / Armor Placement (17 days) Fri 12/6/13 to Sat 12/28/13
- [] Habitat Placement Layer (8 days) Mon 12/30/13 to Fri 1/10/14
- [] Notification Post Work Survey (1 day) Fri 1/3/14 to Sat 1/4/14
- [] Post Work Survey (3 days) Mon 1/13/14 to Wed 1/15/14
- [] Float in Capping (4 days) Sat 1/11/14 to Wed 1/15/14

Stan Kaczmarek, PE
de maximis, inc.
186 Center Street, Suite 290
Clinton, NJ 08809
(O) (908) 735-9315
(C) (973) 978-9621