ADDENDUM
TO THE
REPORT OF FIELD ACTIVITIES
FOR THE
PAINT SLUDGE REMOVAL PROGRAM
RINGWOOD MINES/LANDFILL SITE
RINGWOOD, NEW JERSEY

Prepared for:

FORD INTERNATIONAL SERVICES, INC.
DEARBORN, MICHIGAN

Prepared by:

WOODWARD-CLYDE CONSULTANTS
201 WILLOWBROOK BOULEVARD
WAYNE, NJ 07470

DATE OF ADDENDUM: FEBRUARY 1989

DATE OF REPORT: SEPTEMBER 1988

84C40844

200052

ATTACHMENT I SCHEDULE

	October, 1988	A.	backfilling of former sludge location A; and
,			hydroseeding of former sludge locations A, B, C and D.
	November, 1988	A.	significant on-site activities did not occur.
	December, 1988	A.	post restoration topographic surveying of former sludge locations A, B, C and D; and
		В.	additional post-excavation sampling within location B at and near sample point B-1 (sampling required by the Record of Decision).
	January, 1989	Α.	significant on-site activities did not occur
	February, 1989	Α.	completion of activities associated with the Paint Sludge Removal Program.

Note:

The "Report of Field Activities for the Paint Sludge Removal Program", dated September 1988, indicated that hydroseeding and post restoration topographic surveying occurred during September 1988. Those activities actually occurred during October and December 1988, respectively, as indicated in this attachment.

ATTACHMENT II POST-RESTORATION TOPOGRAPHIC SURVEYS

ATTACHMENT III QUANTITIES

A total of 4970 tons or approximately 3067 cubic yards of backfill was imported to the size. By area, the backfill total was distributed as follows:

Location As

1909 tons (approximately 1178 cubic yards)

Location B:

835 tons (approximately 515 cubic yards)

Location C:

1150 tons (approximately 710 cubic yards)

Location Da

1076 tons (approximately 664 cubic yards)