



Carter H. Strickland, Jr.
Commissioner

Kathryn Mallon, P.E.
Deputy Commissioner
Bureau of Engineering
Design & Construction
kmallon@dep.nyc.gov

96-05 Horace Harding
Expressway
Corona, NY 11368
T: (718) 595-6183
F: (718) 595-5999

November 14, 2013

Gary Kline, P.E.
Bureau of Water Compliance
New York City Municipal Compliance Section
New York State Department of Environmental Conservation
625 Broadway, 4th Floor
Albany, NY 12233-3506

Dear Mr. Kline:

As NYSDEC is aware the NYCDEP is close to completing the upgrade of the Gowanus Canal Flushing Tunnel pumping system. We anticipate activating the first of the three pumps on or about December 16th 2013. The remaining pumps will be activated starting in March 2014.

As requested and agreed to on the September 17th 2013 conference call with your office enclosed please find the Flushing Tunnel Start-up Plan designed to address the scouring and redistribution of sediment from the head end of the Canal upon activation of the pumping system.

Please let me know if you have any questions or comments.

Sincerely,

A handwritten signature in blue ink that reads 'Kathryn Mallon'.

Kathryn Mallon

c: Kevin. F. Donnelly, Assistant Commissioner, BEDC
Kevin Clarke, Portfolio Manager, BEDC
Vincent Sapienza, Deputy Commissioner, BWT
Angela Licata, Deputy Commissioner, BEPA
Eileen Mahoney, Director, BEPA
John Rousakis, General Counsel, BLA
Marcella Eckels, Deputy General Counsel, BLA

Copies:

Brian Carr
EPA Region 2
290 Broadway
New York, NY 10007

Christos Tsiamis
EPA Region 2
290 Broadway, 20th Floor
New York, NY 10007

Gowanus Flushing System – Start-up Plan

The Gowanus Canal flushing tunnel system was originally constructed by New York City in 1911 to flush water between the head end of the Canal and Buttermilk Channel at the west end of Brooklyn. The original flushing system incorporated a single propeller pump located at the Gowanus Facilities site and a 12-foot diameter, 6,070 linear-foot, brick tunnel connecting the head of the Canal to Buttermilk Channel. The system became inoperable in the late 1960s. In March 1999, DEP reactivated the system with the installation of a new, single propeller pump designed to flush water from Buttermilk Channel to the head end of the Canal. Although reactivated, the single pump system had reduced capacity and lacked redundancy. Subsequently, the system experienced degradation due to corrosion, resulting in periodic lengthy system shutdowns for repairs. Additionally, during low tide conditions, the flushing water flow would stop due to inadequate submergence of the propeller. The system remained in operation until 2010, when the current upgrade began. The estimated average daily flow range for this system was 0 mgd (at low tide) to 195 mgd (at high tide), with an average flow of approximately 154 mgd.

Through the Gowanus Facilities Upgrade project, DEP is in the process of upgrading the single pump system to a three pump system, which is intended to provide additional capacity, provide needed redundancy to maintain operation with one or two pumps out of service for maintenance or repairs, and allow for continuous operation through the tidal cycle. The projected flow range for the upgraded system is 175 mgd (at low tide) to 250 mgd (at high tide), with an average flow of approximately 215 mgd. The upgraded system will incorporate variable frequency drives that will allow the pump speed and flow rate to be adjusted according to the tides.

Bathymetric surveys performed prior to the flushing system shutdown (2009) and one year after the shutdown (2011) have revealed that sedimentation has occurred in some areas of the Canal, with significant build-up of approximately 12-feet of sediment in the immediate vicinity of the flushing tunnel outlet into the Canal.

The results of a CFD modeling analysis and related assessments (HDR-HydroQual, 2013) indicate that reactivation of the flushing system to its full capacity could scour approximately 1,000 cubic yards of sediment from a 6,500 square foot area in the vicinity of the tunnel outlet. Additionally, it is estimated that most of the material that would be potentially displaced over time would deposit in the upper / middle reaches of the Canal, with up to 10 percent of this material, consisting of the finest grain-

size material, potentially being transported as suspended load to the mouth of the Canal into Gowanus Bay. At a reduced flow rate of approximately 100 mgd, the same assessments estimate that approximately 56 cubic yards of sediment could be displaced from the area in the vicinity of the tunnel outlet. The data from sediment samples collected from the scour zone indicates that contaminant concentrations are within the existing range of concentrations for surface sediments within the Canal. Any displaced material will eventually be dredged / removed as required by EPA's Record of Decision for the canal.

In wet weather, CSO Outfall 034 (located at the head of the Canal) can discharge additional flows to the Canal. Historically, the peak hourly flow rates from this outfall have been estimated to be up to 324 mgd, for a potential maximum total inflow to the Canal of approximately 575 mgd. Typically, sediments in the Canal tend to redistribute themselves spatially. Significant constrictions of flow, such as that which could be caused by the presence of barges or other fixed barriers, could also contribute to localized scouring and redistribution of sediments.


DEP accordingly proposes to implement the following start-up procedure, which is intended to mitigate the transport of sediments downstream from the head end of the Canal:

1. A system of two turbidity curtains will be installed within the upper 800-foot section of the Canal, as shown on the attached drawings. Each turbidity curtain will consist of woven, permeable geotextile panels suspended from a floating boom. The permeable panels will be provided in varying heights to accommodate the profile of the bottom of the Canal. A total of three sets of permeable panels will be available in varying heights to allow modifications to the system (i.e., installing longer panels), if necessary, during start-up of the flushing system. The shortest set of panels will be installed initially, with the intent of minimizing contact between the panels and the bottom of the Canal to limit disturbance of the sediments. The individual panels will not be tied together, allowing flow to pass between panels to minimize the velocity passing under the panels during higher flow conditions. The turbidity curtain system will be monitored and maintained by the contractor and will remain in-place throughout the duration of the start-up.
2. Start-up of the flushing system will occur in phases. In Phase 1, one new Flushing Pump will be installed and placed into operation by December 16, 2013. The initial flow rate will be approximately 50 mgd and will be gradually increased by increasing the pump speed via the

variable frequency drive to approximately 100 mgd over several days, during which time DEP will be monitoring the Canal to identify visible evidence of sediment transport. The intent is for the pump to be at its full speed flow rate of 100 mgd by December 20, 2013, and to operate at this flow rate for approximately weeks until the next phase of the start-up. Visual monitoring will take place upstream and downstream of the turbidity curtains along the upper end of the Canal from the ends of Degraw and Sackett Streets, as well as from the Union and Carroll Street bridges. If necessary to mitigate significant observed sediment transport during this phase, the pump speed and flow rate will be reduced temporarily until a reduction in sediment transport is confirmed by visual monitoring.

3. Phase 2 of the start-up is scheduled to begin in early March 2014, at which point the second and third pumps will have been installed and will be ready to operate. Initially, the second pump will be placed into operation and the maximum flow will increase gradually to approximately 200 mgd. Similar to Phase 1, DEP will continue to monitor the Canal to observe for evidence of sediment transport and can reduce the flow rate as necessary through a reduction in pump speed on a temporary basis to mitigate the distribution of sediment down the Canal. After approximately one week with two pumps in operation, the third pump will be activated, which will result in a maximum flow rate of approximately 250 mgd.
4. With the full system in operation, the turbidity curtains and visual monitoring of the Canal will remain in place for approximately one month, or until no observable sediment transport downstream from the head end of the Canal is evident, at which point the turbidity curtains will be removed and disposed of off-site, and the flushing system will remain in full, automatic operation.

DEP's intention in deploying the turbidity curtains is to help control sediment transport during the flushing system start-up. However, recognizing that the presence of the turbidity curtains could contribute to localized scouring during wet weather periods, DEP has designed the system to allow individual panels to flex to allow flow to pass between and below them, thereby minimizing scouring velocities under the panels. In addition, DEP intends to limit the duration during which the turbidity curtains are deployed to the duration of the flushing system start-up, which will minimize the number of wet weather events that may occur while the system is in place.



<div> <div> </div> <div> <div>CITY OF NEW YORK</div> <div>DEPARTMENT OF ENVIRONMENTAL PROTECTION</div> <div>BUREAU OF ENGINEERING DESIGN AND CONSTRUCTION</div> <div>UNIFORM WATER AND WASTE INFRASTRUCTURE AND SUPPORT</div> <div>CAPITAL PROJECT WP-169 CITY WIDE CSO FACILITIES</div> </div> </div>		<div> <div> <div>CONTRACT NO. CSO-CC-G</div> <div>CONINGS FACILITIES UPGRADE</div> </div> <div> <div>FLUSHING TUNNEL PUMPING SYSTEM</div> <div>SEDIMENT CONTROL PLANS</div> <div>MECHANICAL</div> </div> </div>		<div> <div>DATE</div> <div>NOV. 2013</div> </div>
<div> <div> </div> <div> <div>DESIGNED BY</div> <div>DR. VIKAS BARTIJECCI</div> <div>CONSULTING ENGINEER</div> <div>REGISTERED PROFESSIONAL ENGINEER</div> <div>NO. 00000000000000000000</div> </div> </div>		<div> <div> <div>APPROVED FOR THE CITY OF NEW YORK</div> <div>DESIGN UNIT, P.E. Executive Project Manager</div> <div>REVIEW: ELIABE, P.E. Chief-Designer of Transportation</div> <div>AND WATER INFRASTRUCTURE</div> </div> </div>		<div> <div>SHEET</div> <div>XX</div> <div>OF</div> <div>XX</div> </div>
<div> <div> </div> <div> <div>DESIGNED BY</div> <div>DR. VIKAS BARTIJECCI</div> <div>CONSULTING ENGINEER</div> <div>REGISTERED PROFESSIONAL ENGINEER</div> <div>NO. 00000000000000000000</div> </div> </div>		<div> <div> <div>SCALE</div> <div>1" = 30'</div> </div> </div>		<div> <div>DWG. NO.</div> <div>M49A</div> </div>
<div> <div> </div> <div> <div>DESIGNED BY</div> <div>DR. VIKAS BARTIJECCI</div> <div>CONSULTING ENGINEER</div> <div>REGISTERED PROFESSIONAL ENGINEER</div> <div>NO. 00000000000000000000</div> </div> </div>		<div> <div> <div>SCALE</div> <div>1" = 30'</div> </div> </div>		<div> <div>NO.</div> <div>11/7/2013</div> </div>
<div> <div> </div> <div> <div>DESIGNED BY</div> <div>DR. VIKAS BARTIJECCI</div> <div>CONSULTING ENGINEER</div> <div>REGISTERED PROFESSIONAL ENGINEER</div> <div>NO. 00000000000000000000</div> </div> </div>		<div> <div> <div>SCALE</div> <div>1" = 30'</div> </div> </div>		<div> <div>DATE</div> <div>11/4/2013</div> </div>
<div> <div> </div> <div> <div>DESIGNED BY</div> <div>DR. VIKAS BARTIJECCI</div> <div>CONSULTING ENGINEER</div> <div>REGISTERED PROFESSIONAL ENGINEER</div> <div>NO. 00000000000000000000</div> </div> </div>		<div> <div> <div>SCALE</div> <div>1" = 30'</div> </div> </div>		<div> <div>REVISION</div> <div>BY</div> </div>

