



PFAS Update

Doug Paquette and Vinnie Racaniello IAG Conference Call January 6, 2022



@BrookhavenLab

Groundwater Protection Group, Environmental Protection Division


Temporary Well PFC-GP-146

Installed 11/22/21 near Dormitory Building 170

Sample Depth (BLS)	PFOS (ng/L)	PFOA (ng/L)
46-50	149	6.66
50-54	181	2.69
58-62	5,590D	36
58-62 (DUP)	5,760D	41
66-70	8.94	0.96J
74-78	0.74J	1.01J
82-86	2.13U	1.17J
90-94	1.99U	1.99U

BD: Blind Duplicate Sample





Temporary Wells SW Area

2 of 5 planned temporary wells have been installed

PFC-GP-170	(ng/L)	(ng/L)
Sample Depth (BLS)	PFOS	PFOA
82'-86'	7.68	8.77
86'-90'	7.6	9.8
90'-94'	9.58	6.59
90'-94' (BD)	7.29	5.59
94'-98'	3.23	3.46
106'-110'	0.88J	0.72J
118'-122'	1.87U	1.87U
130'-134'	1.86U	1.86U


PFOA (ng/L) PFOS (ng/L) Sample Depth (BLS)

PFC-GP-174


BD: Blind Duplicate Sample



80-84	2.04J	0.88J
90-94	7.3	2.76
100-104	7.17	1.55J
110-114	2.01U	0.84J
120-124	1.23J	2.85
130-134	2.03U	2.03U
140-144	2.12U	2.12U



Time Critical Removal Action (TCRA) PFAS Treatment Systems – Current Status





Next Steps

- Install additional temporary wells
 - Parking lot area near Building 170
 - SW section of BNL
 - BNL will reach out to SCWA to discuss results
- Continue construction work for the two treatment systems
 - Install remaining extraction wells and monitoring wells
 - Install piping, electric and communications
 - Complete work on the carbon vessels/treatment system buildings

Most construction work is expected to be completed by Spring 2022



