

INTERMOUNTAIN GENERATING STATION - UNIT 1

Acceptance Test Trunkline Data - June 22-28, 1986

Test Point	3	4	5	6	7	8
Load (Mw)	871.73	791.47	596.57	860.18	778.63	590.65
Throttle Flow (kpph)	6,322.4	5,640.4	4,076.4	6,231.6	5,547.8	4,056.4
Throttle Pressure	2,421.4	2,412.9	2,401.5	2,377.7	2,388.7	2,394.0
Boiler Feed Pumps						
Discharge Pressure	2,929.6	2,839.9	2,673.6	2,865.5	2,808.0	2,658.3
Dischage Flow (kpph)	6,334.8	5,660.3	4,088.5	6,254.3	5,575.7	4,074.5
Feedwater Heaters						
#8 TTD	-0.8	-2.7	-5.3	-1.7	-3.2	-5.7
#8 DCA	9.2	7.5	4.8	8.3	7.2	4.6
#7 TTD	0.0	-1.0	-2.3	-0.6	-1.4	-2.7
#7 DCA	7.5	6.5	4.5	7.1	6.6	4.6
#6 TTD	-1.9	-2.9	-4.9	-2.5	-3.1	-4.8
#6 DCA	8.2	7.2	5.3	7.7	6.7	5.3
#4 TTD	-0.1	-0.5	-1.1	-0.3	-0.3	-1.1
#4 DCA	6.7	6.5	5.7	6.6	7.0	6.0
#3 TTD	-0.3	-0.6	-1.3	-0.2	-0.5	-1.4
#3 DCA	8.5	8.1	6.8	8.6	8.2	6.6
#2 TTD	1.6	1.4	1.1	1.6	1.6	1.3
#2 DCA	7.1	6.7	4.3	6.1	6.3	4.3
#1 TTD	8.8	6.5	4.5	5.1	8.6	4.3
#1 DCA	4.5	4.2	1.6	4.6	3.8	3.0
BFP net injection (pph)	74,604	77,188	83,556	77,130	80,047	83,850

IP7006699