

U2 HP Turbine Upgrade Acceptance Test Results Summary

	Acceptance Tests		Confirmation Tests		Average	Guarantee	Pre-Upgrade
	Test 7	Test 8	Test 9	Test 10			
HP Turbine Efficiency (%)	92.85	92.83	92.72	92.80	92.80	92.20	83.48
	92.84 (Δ 0.08)		92.76		+ 0.6%		
HP Turbine Wheel Power (Mw)	302.9	304.5	300.4	304.4	303.02	299.0	259.4
	303.7 (Δ 1.4)		302.3		+ 4.0mw		
Throttle Flow (kpph)	7,074	7,078	7,063	7,070	7,071	6,900	6,412
	7076 (Δ 9.5)		7066.5		171 kpph		
IP Turbine Efficiency (%)	92.01	92.06	92.17	91.05	91.82		91.23
Net Turbine Cycle Heat Rate (Btu/kwh)	7,701	7,636	7,671	7,676	7,671	7,683	7,807
Gross Power (Mw)	989.4	989.5	987.8	988.2	988.7	973.2	875.3

Notes:

All tests conducted at turbine throttle valves wide-open.

Tests 7 & 8 conducted by PGT with test instrumentation. Refer to the Thermal Performance Test Results on Intermountain Power Project (IPP) Unit #2 Turbine Cycle test report (April 2002) for additional information.

Tests 9, 10 & upgrade tested using station instrumentation corrected to test instruments readings.

HP turbine efficiency - PGT test uncertainty $\pm 0.346\%$, enthalpy drop efficiency calculated with inlet conditions measured before stop valves, exhaust measured after balance gland leakage flow mix.

HP turbine wheel power - PGT test uncertainty $\pm 2.508\%$, throttle flow corrected to design conditions (2412.2 psia, 1000°).

Throttle flow - PGT test uncertainty $\pm 2.510\%$, corrected to design throttle conditions (2412.2 psia, 1000°).

IP turbine efficiency - Enthalpy drop efficiency calculated with inlet conditions measured before combined reheat valves and exhaust measured at LP-A turbine inlet (PGT), 14th stage extraction (Station).

Net turbine cycle heat rate - PGT test uncertainty $\pm 2.554\%$, test heat rate was adjusted to PGT test values and corrected to design throttle & reheat conditions, design turbine back-pressure, and contract cycle using station pepse model.

Gross power - PGT test uncertainty $\pm 0.459\%$, station measurement corrected to PGT test measurements and corrected to design throttle & reheat conditions, design turbine back-pressure, 6.9% reheat pressure drop, and contract cycle using station pepse model.

IP7011074