

Tune and perform diagnostics testing on the burners and overfire air system. Balance secondary air flows on OFA system. Monitor boiler conditions for maximum capacity during turbine tests.

April 4<sup>th</sup> or 5<sup>th</sup> weeks- boiler acceptance testing  
Final acceptance testing of the boiler is targeted for the 4<sup>th</sup> or 5<sup>th</sup> weeks following Unit 1 startup. One of the primary reasons for the delay is not to interfere with the turbine acceptance testing, plus allows the boiler and waterwalls to season and foul up to normal operating conditions.

At this time, we haven't had an opportunity to interface with Babcock Power Inc. (BPI) to determine their plans for burner and overfire air system tuning, balancing and testing.

If there are any questions, please contact Jerry Hintze at ext. 6460 or Aaron Nissen at ext. 6482.

AEN:jmg  
Attachments