



Salt River

JUN 03 1980

SFUND RECORDS CTR  
2390602

# PIMA-MARICOPA INDIAN COMMUNITY

ROUTE 1, BOX 216 / SCOTTSDALE, ARIZONA 85256 / PHONE 949-7234

IN REPLY REFER TO: Administration

May 29, 1980

Dr. Lynn Wallace  
Phoenix Indian Health Service  
801 East Indian School Road  
Phoenix, AZ 85014

Dear Dr. Wallace:

Attached please find a preliminary schedule for accomplishing the various recommendations made by SCS Engineers in their final report on the assessment of the Tri Cities Landfill.

Some adjustments in planned completion dates may be required as more details are worked out in conjunction with your office and others. However, we intend to move forward as rapidly as possible commensurate with availability of funding for some of the more costly items. We will work closely with your office to assure that we make steady progress towards the completion of the major and most critical recommendations in a timely manner.

The assistance of the Indian Health Service in assuring that we will operate a good landfill is appreciated by this Community. We will keep you advised on our progress on a periodic basis and you are authorized to keep other interested agencies advised on the actions we are taking. If you need further information, please contact us.


Sincerely yours,

Herschel Andrews, President

1j

cc: Public Works  
Landfill  
Planning & Land Management

Centennial of the  
SALT RIVER INDIAN RESERVATION  
June 14, 1870 June 14, 1970



SALT RIVER PIMA-MARICOPA  
INDIAN COMMUNITY

LANDFILL IMPROVEMENT PROGRAM

<u>Actions</u>	<u>Start Date Estimate</u>	<u>Completion Date Estimate</u>
<u>Install 1 methane and 2 water monitor wells:</u>	May 30, 1980	August 1, 1980
<u>Develop Monitor Program:</u>	June 15, 1980	August 5, 1980
(Water) Quarterly Cycle	(Monitoring may be conducted sooner and will be keyed to completion of the well drilling.)	
. Major Cations and Anions		
. Iron and Manganese		
. Electrical Conductivity, PH and TDS		
. Total Nitrogen		
. Boron, Flouride and Arsenic		
. Disolved Organic Carbons		
. Water Levels		
(Methane)		
. Daily, 1st Week		
. Weekly, 1st Month		
. Monthly Thereafter		
<u>Improve Security:</u>		
Hire Second Guard		Completed
Repair Fencing	June 5, 1980	July 15, 1980
Add Fencing as Needed	June 15, 1980	July 15, 1980
Post Signs	July 1, 1980	July 30, 1980
<u>Research Fill Permit Requirement:</u>	June 15, 1980	July 15, 1980
Apply for Permit if Needed		
<u>Reconstruct Berm:</u>	June 1, 1980	December 15, 1980
<u>Prepare Base Map:</u>	June 1, 1980	June 30, 1980

<u>Actions</u>	<u>Start Date</u> <u>Estimate</u>	<u>Completion Date</u> <u>Estimate</u>
<u>Develop Site Master Plan:</u>		
Identify Consultant	June 1, 1980	June 30, 1980
Arrange for Funding	June 15, 1980	July 15, 1980
Employ Consultants		July 15, 1980
Prepare Plan	July 15, 1980	December 15, 1980
<u>Final Cover Soils:</u>		
Identify Sources	June 15, 1980	July 15, 1980
Final Cover	Phased	Continuous
<u>Channelization:</u>		
Engineering and Hydrological Studies	To be included with channelization efforts.	
<u>Reduce Liquid Waste Disposal:</u>	On-going	December 1, 1980
<u>Identify Alternate Sites:</u>	August 15, 1980	December 1, 1980