



Kelly Thomas
Environmental Scientist

June 20, 2016

Mr. Jeffrey Kimble
On-Scene Coordinator
U.S. Environmental Protection Agency Region 5
9311 Groh Road
Grosse Ile, Michigan 48318

**Subject: Draft Removal Report –Michner Plating Mechanic Street Removal
EPA Contract No. EP-S5-13-01
Technical Direction Document No. S05-0001-1508-202
Document Tracking No. 0705**

Dear Mr. Kimble:

Tetra Tech, Inc. (Tetra Tech) is submitting the draft removal report for the Michner Plating Mechanic Street site. This report summarizes removal action activities conducted from August 2015 through April 2016. If you have any questions regarding this report, please call me at (313) 574-3176.

Sincerely,

A handwritten signature in cursive script that reads 'Kelly D. Thomas'.

Kelly Thomas
Environmental Scientist

Enclosure

cc: Kevin Scott, Tetra Tech Program Manager
TDD File

Tetra Tech, Inc.
25213 Dequindre Road, Madison Heights, Michigan
Tel 248.721.8001 | Fax 248.399.0021
www.tetrattech.com

**DRAFT REMOVAL REPORT
MICHNER PLATING MECHANIC STREET SITE
JACKSON, JACKSON COUNTY, MICHIGAN**

Prepared for

U.S. Environmental Protection Agency
Emergency Response Branch
Region 5
9311 Groh Road
Grosse Ile, MI 48318

Submitted by

Tetra Tech, Inc.
25213 Dequindre Road
Madison Heights, MI 48071

EPA Contract No. EP-S5-13-01

Technical Direction Document No. S05-0001-1508-202
Document Tracking No. 0705

June 20, 2016

Prepared by



Kelly Thomas
Environmental Scientist

Approved by



John Dirgo
START QC Reviewer

CONTENTS

<u>Section</u>	<u>Page</u>
1.0 INTRODUCTION.....	1
2.0 SITE BACKGROUND	2
2.1 SITE LOCATION.....	2
2.2 SITE DESCRIPTION	2
2.3 SITE HISTORY	3
3.0 REMOVAL ACTION ACTIVITIES	4
3.1 INITIAL SITE SETUP	4
3.2 WASTE MATERIAL SAMPLING.....	5
3.3 BENCH TESTING AND WASTE CONSOLIDATION	6
3.4 TRANSPORT AND DISPOSAL	7
3.4.1 Repackaged Drums and Other Containers.....	8
3.4.2 Roll-off Dumpsters	8
3.4.3 Empty Containers	9
3.4.4 Waste Pit Liquids.....	9
4.0 AIR MONITORING	9
5.0 EFFECTIVENESS OF REMOVAL ACTIVITIES	10
6.0 CONCLUSIONS.....	11
REFERENCES	13

Appendix

A	Site Figures
B	Waste Manifest Table
C	Photographic Documentation Log
D	START Field Notes

1.0 INTRODUCTION

The U.S. Environmental Protection Agency (EPA) tasked Tetra Tech, Inc. (Tetra Tech) to provide oversight and technical support for removal action activities at the Michner Plating Mechanic Street Site in Jackson, Jackson County, Michigan. This work was assigned under Superfund Technical Assessment and Response Team (START) Contract No. EP-S5-13-01, Technical Direction Document (TDD) No. S05-0001-1508-202. Specifically, EPA tasked Tetra Tech to perform the following activities:

- Provide written and photographic documentation of site conditions and activities
- Manage site files and information
- Provide information needed to prepare EPA Pollution Reports (POLREP)
- Provide technical support to the EPA On-Scene Coordinator (OSC)
- Collaborate with the U.S. Coast Guard (USCG) Atlantic Strike Team to provide real-time air monitoring to document the levels of hydrogen sulfide (H₂S), carbon monoxide (CO), flammable vapors (percent lower explosive limit [LEL]), volatile organic compounds (VOCs), and hydrogen cyanide (HCN) in the ambient air within the site buildings and around the perimeter
- Perform oversight of activities conducted by the Emergency and Rapid Response Services (ERRS) contractor, which included:
 - Developing site support documents
 - Setting up a command post, contamination reduction zone (CRZ), and exclusion zone (EZ)
 - Staging drums and containers, sampling, and conducting hazard categorization and waste bulking
 - Conducting off-site transport and disposal of waste materials
- Develop a report summarizing removal activities
- Track costs related to oversight and report preparation

These activities were performed as part of an EPA time-critical removal for the Michner Plating Mechanic Street Site. The purpose of the removal was to mitigate any imminent and substantial threats to public health, welfare, and the environment posed by the presence of uncontrolled hazardous substances at the site. In addition, EPA conducted air monitoring during removal activities to ensure the safety of on-site workers and to ensure—through engineering and site controls—that potential fugitive emissions did not migrate off site, adversely affecting neighboring residential and commercial areas.

This report documents removal activities that took place at the Michner Plating Mechanic Street Site from August 2015 through April 2016. Specifically, this report discusses the site's location, background, and history in Section 2.0; summarizes removal action activities in Section 3.0; provides air monitoring results

in Section 4.0; and describes the effectiveness of the removal activities and presents conclusions in Sections 5.0 and 6.0. References cited in the report are listed after the text.

In addition, Appendix A includes site figures (Figures 1 and 2); Appendix B includes a waste manifest table; Appendix C is the photographic documentation log; and Appendix D provides written documentation of site activities in START's field notes.

2.0 SITE BACKGROUND

This section describes the site's location, presents a site description, and summarizes the history of the site.

2.1 SITE LOCATION

The Michner Plating Mechanic Street Site is located at 520 North Mechanic Street, Jackson, Jackson County, Michigan (Figure 1). The geographic coordinates of the site are 42°15'15.1128'' North and 84°24'21.9240'' West. The site is located within a mixed commercial and residential area and is bounded to the north by a commercial property; to the east by North Mechanic Street with commercial properties beyond; to the south by West Trail Street with commercial properties beyond; and to the west by a railroad and the Grand River. Residences are located approximately 250 feet east of site. Figure 2 in Appendix A presents an aerial photograph of the site and labels general site features.

2.2 SITE DESCRIPTION

The site comprises approximately 4 acres and contains two buildings and two garages totaling 137,000 square feet that were constructed between 1930 and 1940. The site was historically occupied by Michner Plating Company, which ran various processes, including dacromet and powder coating and nickel, chromium, and zinc plating. The main building is located in the northern portion of the site and previously contained four main plating areas. The plating lines have been removed, and the vats associated with the plating lines were located throughout the building. The southern building contained three stories, a basement, and a sub-basement. The site is no longer active, and plating operations ceased around 2007.

During the removal activities, one of the garages in the central portion of the site was used for personal protective equipment (PPE) storage and as a break area. Hazard categorization (HazCat) activities were initially conducted in the EPA HazCat trailer, which was staged in the central portion of the site, with additional sample storage located in the second garage. The EPA HazCat trailer was mobilized to another EPA Region 5 removal site on October 2, 2015, and hazard categorization and sample storage were

relocated to the southeastern portion of the main building. The southern portion of the main building was used as a decontamination area and CRZ. The remaining portions of the main building and the entire southern building were identified as exclusion zones.

Personnel accessed the site from the asphalt parking lot in the central portion of the site. Overnight security was on site during non-working hours from August until December 2015. After December 2015, access doors were locked or boarded up during non-working hours.

2.3 SITE HISTORY

The site was occupied by a plating shop from approximately 1936 until 2007. The main plating operations occurred in the northern building and included dacromet, powder coating and nickel, chromium, and zinc plating. The southern building was used for offices. At the start of the removal activities, a portion of the southern building was occupied by Salco, a welding business that was leasing part of the site and was active at the time the property was seized through foreclosure. Salco vacated the building at the start of the removal activities.

On June 2 and 3, 2015, EPA and Tetra Tech START mobilized to the site to conduct a site assessment to document site conditions, inventory drums and containers, and collect samples. Tetra Tech START identified approximately 1,100 drums, vats, totes, and other containers located in the northern building, and approximately 100 additional containers located in the southern building. Labels on the containers indicated the potential presence of hydrogen peroxide, acetic acid, hydrochloric acid, chromic acid, sulfuric acid, sodium hydroxide, barium carbonate, zinc cyanide, nickel chloride, cadmium powder, and other chemicals. Many of the containers showed signs of corrosion and deterioration caused by water that had leaked through the building's damaged roof. The doors and walls of the northern building were not secure, and evidence of trespassing was observed throughout the building. Additionally, evidence was observed indicating that some waste materials and equipment, including plating lines and scrap metal, had been removed from the building.

Tetra Tech START collected eight waste samples from containers and two samples of sludge material from the floor in the northern building during the site assessment. Analytical results identified the presence of metals, cyanide, acids, ignitable wastes, reactive wastes (including water reactive compounds), and other chemicals, with pH as low as 0.4 standard units (S.U.), flashpoint as low as 71.9 °F, and hazardous concentrations of cadmium (up to 51,700 milligrams per kilogram [mg/kg]), chromium (up to 259,900 mg/kg), lead (up to 18.2 mg/kg), mercury (up to 10.4 mg/kg), and silver (up to 16.6 mg/kg).

The wastes at the site were determined to pose a potential threat of release and a substantial threat to public health or welfare or the environment based on the uncontrolled site access and the proximity of the site to sensitive receptors (including residences and waterways). EPA concluded that a time-critical removal action was warranted at the site to mitigate threats to public health, welfare, and the environment (Tetra Tech 2015a).

3.0 REMOVAL ACTION ACTIVITIES

On-site removal activities began on August 25, 2015, and were completed in April 2016. Prior to the start of the removal action, the ERRS contractor developed a site-specific health and safety plan (HASP) (Lata-Kemrom 2015), which was reviewed by the EPA OSC, Tetra Tech START, and USCG. The HASP detailed site hazards (including site-related contaminants of concern), air monitoring requirements, action levels during work activities, and health and safety protocols for each task to be performed at the site. The HASP also described proper PPE to be used on a task-by-task basis, as well as emergency procedures related to on-site work. Two amendments to the HASP were submitted to EPA as additional hazards were identified. Each HASP amendment was reviewed by the EPA OSC and Tetra Tech START prior to implementation.

Tetra Tech START developed the site-specific Emergency Contingency Plan (ECP) dated September 2, 2015 (Tetra Tech 2015b), and Air Monitoring Plan (AMP) dated September 8, 2015 (Tetra Tech 2015c). The ECP identified additional emergency procedures related to on-site work activities, medical emergencies, fire, or explosion, and local contacts in case of emergency. The AMP identified site-related contaminants of concern, air monitoring equipment, and techniques that were used by Tetra Tech START and USCG Atlantic Strike Team. Once approved, the plans were implemented throughout the removal, and activities were conducted under the direction of the on-site EPA OSC and the ERRS removal manager (RM). Tetra Tech START personnel photographed and documented site activities in a logbook in accordance with Tetra Tech Standard Operating Procedure (SOP) No. 024, “Recording Notes in Field Logbooks” (Tetra Tech 2014), and Tetra Tech’s QAPP for START (Tetra Tech 2015d).

The following sections discuss activities completed as part of this removal action.

3.1 INITIAL SITE SETUP

On August 25, 2015, EPA, Tetra Tech START, and ERRS personnel mobilized to the site to initiate the removal action. USCG members mobilized to the site on August 31. Between August 25 and August 28, 2015, the crew completed activities to demarcate the EZ, CRZ, command post, and decontamination area. These activities included clearing debris (wood pallets, trash, and empty drums) from the central parking area and the northern building.

The EZ included all areas where removal activities would occur, including the entire southern building and the northern portions of the northern building. The CRZ and decontamination area were set up in the southern portion of the northern building and contained receptacles for the disposal of PPE and sampling materials used during removal activities. A command post was set up in the central parking area. The command post housed trailers, support supplies, and personal vehicles. The ERRS contractor set up four office trailers, one for the EPA OSC and USCG, one for EPA support staff and Tetra Tech START, and two for ERRS personnel and overnight security. The ERRS contractor procured a local electrician to initially connect power for the trailers using a large, on-site diesel generator. On October 2, 2015, the office trailers were connected to Consumers Energy power lines.

3.2 WASTE MATERIAL SAMPLING

Beginning on September 1, 2015, the crew gathered drums and containers located throughout the site and staged them in the central rooms of the northern building for sampling. Additional containers, including pits, large vats, and aboveground storage tanks (ASTs), were located throughout the site and could not be moved into the staging area, so they were sampled in place. ERRS crew members completed inventory logs for each container, which included a description of the physical characteristics of the container (type, size, and condition), contents (color, state, and clarity), and any additional relevant information (including labels and markings on the container). The crew assigned each container a unique identification number, which was recorded on the container, the inventory log, and the sample jar. Tetra Tech START photographed each container as it was sampled.

Liquid samples were collected using disposable drum thieves. If stratified layers were present, the thickness and characteristics of each layer were noted on the container inventory log, and each layer was placed into separate 4-ounce sample jars. Solid and sludge samples were collected using disposable scoops and placed directly into sample jars. Some containers were open or so deteriorated that the contents were exposed; however, others required unfastening the collar, opening the bung hole, or using a drum deheader (a device similar to a large can opener) to open. The ERRS crew opened and sampled each container in Level B PPE because of the unknown contents.

The ERRS crew collected a total of 1,033 samples from drums, totes, buckets, and bags; 15 samples from pits; 12 samples from ASTs; and 73 samples from plastic and steel vats.

All samples underwent field categorization to assess hazardous characteristics and to determine the compatibility for waste consolidation. Samples underwent field categorization to classify the wastes based on flammability, water and hexane solubility, pH, and the presence of halogens, oxidizers, cyanide, and

sulfide in the materials. Flammability was assessed by applying fire to a cotton swab soaked in the material. A Bielschmied test was conducted with the flammability test to determine the presence of halogenated organic hydrocarbons. The Bielschmied test was conducted by applying the unknown liquid or solid to a copper ring, and then applying fire. A blue or green flame would indicate the presence of halogenated organic hydrocarbons. Water and hexane solubility tests were completed by attempting to mix the unknown liquid or solid in water or hexane.

The pH test was completed by applying the material to a sheet of pH paper. The oxidizer test was completed using potassium iodide paper. A small amount of acid (2 or 3 drops) was used to wet the paper, and then the sample was touched to the paper. A color change to black, blue, or purple indicated the material is an oxidizer. The cyanide test was completed by adding a small amount of the material to approximately 5 milliliters (mL) of ferrous ammonium citrate solution in a test tube. Approximately 5 mL of ferrous ammonium sulfate was then added to the test tube with 3 to 5 drops of acid. A color change to blue indicated the presence of cyanide. The sulfide test was completed by applying a drop of the unknown material to a piece of wet lead acetate paper. A color change to brown, black, or silver indicated the presence of reactive sulfide.

Hazard categorization tests identified waste streams including neutral solids and liquids, flammable liquids, oxidizing solids, alkaline solids and liquids, cyanide solids and liquids, and acidic liquids. Based on the results of the hazard categorization, the ERRS chemist sorted the containers into groups of compatible materials for waste bulking.

3.3 BENCH TESTING AND WASTE CONSOLIDATION

On September 23, the ERRS chemist initiated bench-scale compatibility tests using the sampled materials. The purpose of the bench-scale testing was to ensure that no incompatibilities existed in the waste streams before large-scale waste bulking. Bench-scale testing was completed by taking a portion of sample from each container in the waste stream and combining it in an open bucket to observe for reactions or other signs of incompatibilities.

Once a waste stream was identified and bench testing showed no signs of incompatibility, the crew began large-scale waste consolidation. As a result of the large number of samples, bench-scale compatibility testing was initiated before all the hazard categorization had been completed. As additional samples were categorized, the materials were added to the appropriate waste stream if bench testing had already been completed.

Beginning on October 2, the crew consolidated and repackaged waste materials into new drums, totes, and cubic yard boxes based on the results of hazard categorization and bench-scale compatibility tests. Because the original containers were deteriorated, none were deemed fit for shipment, and all waste materials on site were transferred to new containers. Most of the waste consolidation activities were completed in the central and northern rooms in the northern building. Liquids were transferred using hand pumps and electric pumps. Solids and sludge were transferred using a combination of shovels, axes, a jackhammer, mini excavator, and skid steer.

As a result of the age of some of the waste materials, many of the containers held very hard solid materials that could not be removed from the original container to be repackaged. When these materials were encountered, the crew placed the entire container into overpacks. Additionally, in light of the highly toxic nature of the materials, a total of 21 containers with cyanide pillows/bricks, hydrogen peroxide, reactive sulfides, metal slag, or sodium dithionite were placed directly into separate overpacks without attempting to open and repackage them.

Wastes from approximately 40 containers with nonhazardous neutral solid materials were transferred and consolidated directly in a poly-lined roll-off dumpster using a mini excavator and skid steer, and wastes from approximately 50 containers with neutral solids with hazardous concentrations of metals were transferred and consolidated in a separate poly-lined roll-off dumpster.

After the waste was consolidated, the ERRS chemist collected a sample from each waste stream to be submitted for laboratory analysis. The samples were submitted to an ERRS-procured laboratory and were analyzed for waste characterization parameters. Based on the analytical results from the off-site laboratory, the wastes were categorized into Department of Transportation (DOT) Hazard Classes and assigned appropriate Resource Conservation and Recovery Act (RCRA) waste codes for transport and disposal.

Approximately 200 smaller containers (less than 5 gallons each) were also identified at the site. Most of the containers were labeled, with the contents identified as acids, bases, pH indicator liquids, or paints. Minimal hazard categorization was completed for these smaller containers, and the materials were added directly into repackaged containers with the appropriate waste streams.

3.4 TRANSPORT AND DISPOSAL

Between November 18, 2015, and April 14, 2016, waste materials were transported off site for disposal at various waste facilities. Details of the various disposal methods are provided below, and a table listing the disposal locations, amounts, and manifest numbers is located in Appendix B.

3.4.1 Repackaged Drums and Other Containers

Most of the waste materials on site were transported off site after they had been consolidated and repackaged in new drums, totes, and cubic yard boxes. Approximately 11,500 pounds of waste cyanide (including zinc and sodium cyanides); 90 gallons of waste flammable liquids; and 35 pounds of waste flammable aerosols were transported off site for disposal at Ross Incineration Services located at 36790 Giles Road, Grafton, Ohio.

Approximately 275 gallons of waste multiphase liquid; 30 gallons of waste motor oil; 250 gallons of waste sulfuric acid; 250 gallons of waste nitric acid; 3,800 gallons of waste flammable liquids; 8,500 gallons of waste corrosive liquids (including acidic, toxic, and flammable liquids); and 9,000 pounds of hazardous waste solids and 1,600 gallons of hazardous waste liquids (with hazardous concentrations of metals) were transported off site for disposal at Petro-Chem Processing Group, LLC, located at 421 Lycaste Street, Detroit, Michigan.

Approximately 70,000 pounds of waste alkaline solids; 60 pounds of waste toxic solids; 300 gallons of waste hypochlorite solutions; 70 gallons of waste hydrogen peroxide; 1,200 pounds of waste carbon black; 2,400 gallons of waste corrosive liquids (including acidic and basic liquids); 500 pounds of waste corrosive solids (basic); and 65,000 pounds of hazardous waste solids and 1,830 gallons of hazardous waste liquids (with hazardous concentrations of metals) were transported off site for disposal at EQ Detroit, located at 1923 Frederick Street, Detroit, Michigan.

Approximately 100 pounds of waste sodium dithionite, a water reactive chemical, was transported off site for disposal at Heritage Environmental Services located at 7901 West Morris Street, Indianapolis, Indiana.

Approximately 2,600 gallons of waste corrosive liquid and 16,500 pounds of waste corrosive solid (basic) was transported off site for disposal at Michigan Disposal Waste Treatment located at 49350 North I-94 Service Drive, Belleville, Michigan.

3.4.2 Roll-off Dumpsters

As a result of the large amount of material in the waste streams, some nonhazardous and hazardous neutral waste solids were not repackaged into new drums; however, the waste streams were transferred and consolidated directly into separate roll-off dumpsters. Approximately 40 containers with 11.64 tons of nonhazardous neutral waste solids were consolidated in a roll-off dumpster, which was transported off site on February 26, 2016, for disposal at C&C Landfill located at 14800 P Drive North, Marshall, Michigan.

Additionally, a roll-off dumpster with approximately 20 tons of hazardous waste solids with hazardous concentrations of metals was transported off site for disposal at EQ Detroit on March 17, 2016.

3.4.3 Empty Containers

After the wastes had been repackaged, empty drums and other containers were cut or crushed. The containers had small amounts of residual waste material and were disposed of as hazardous waste. A total of seven roll-off dumpsters containing approximately 140 cubic yards of empty drums and debris were transported off site between November 18, 2015, and March 17, 2016. The roll-off dumpsters were transported for disposal at Michigan Disposal Waste Treatment in Belleville, Michigan.

3.4.4 Waste Pit Liquids

On March 9 and 10, 2016, pit water was pumped out of pits P001 through P005 directly into vacuum trucks. Approximately 13,300 gallons of waste pit water was pumped out of pits P002 through P004 and was transported for disposal at Disposal Recycling Technologies, Inc., located at 8847 Lyndon Street, Detroit, Michigan; approximately 6,400 gallons of waste tank water was pumped out of pit P005 and was transported off site for disposal at EQ Detroit; and approximately 4,200 gallons of hazardous waste liquid was pumped out of pit P001 and was transported for disposal at Michigan Disposal Waste Treatment in Belleville, Michigan.

Additionally, on April 13, 2016, the crew pumped waste corrosive liquid from several totes and pits directly into a vacuum truck. Approximately 2,200 gallons of waste corrosive liquid (basic) was pumped out of the containers and transported off site for disposal at Waste Management – Vickery Environmental, located at 3956 State Route 412, Vickery, Ohio.

4.0 AIR MONITORING

Real-time air monitoring was carried out by Tetra Tech START and USCG Atlantic Strike Team during all activities, as described in the Tetra Tech AMP. START and USCG used a combination of MultiRAEs, AreaRAEs, and ERRS' HCN personal monitors to assess air quality during container sampling and waste consolidation. Three AreaRAEs were deployed at the northern building's exits and in the CRZ. A fourth AreaRAE was initially staged at the southern exit of the southern building while crews were moving and sampling containers in the building. After these activities were completed in the southern building, the AreaRAE was moved and deployed in the work area of the northern building. One USCG or Tetra Tech START member also conducted air monitoring in the exclusion zone with a MultiRAE during all ERRS crew activities to ensure the safety of workers.

Concentrations of VOCs, HCN, H₂S, and LEL did not exceed the site action levels at the building's exits and in the CRZ throughout the removal activities. Carbon monoxide was detected several times throughout the removal activities at concentrations above the action level in the CRZ; the higher CO concentrations were associated with site equipment. After each exceedance, activities ceased to allow for proper ventilation to mitigate the buildup of CO, and scrubbers were installed on equipment exhausts.

Concentrations of VOCs and HCN were detected in the work zone several times during container sampling. All sampling activities were conducted in Level B PPE based on the unknown nature of the wastes on site; therefore, no change to PPE levels was required during sampling activities. Waste consolidation was initially conducted in Level C PPE. However, VOCs were detected several times above the site action level of 50 parts per million (ppm) during consolidation of the flammable materials waste stream. The exceedances were generally sustained for less than 5 minutes and dissipated after the initial opening of each waste container. However, when the elevated level was sustained for greater than 5 minutes, the crew upgraded to Level B PPE to consolidate this waste stream. Additionally, HCN was detected above the site action level of 4.7 ppm during consolidation of the acidic liquid waste stream and the cyanide solids waste stream. After consultation between the EPA OSC, ERRS RM, Tetra Tech START, and USCG, the crew members upgraded to Level B PPE during consolidation and transfer of these waste streams. The action levels were not exceeded during consolidation of the other waste streams, and the remaining consolidation activities were conducted in Level C PPE.

USCG deployed a DataRAM 4000 outside the exclusion zone to collect background particulate readings for 3 days between August 31 and September 2, 2016. The maximum recorded particulate dust reading did not exceed the action level set by EPA, and no visible dust was observed. No additional particulate monitoring was conducted during the removal action.

5.0 EFFECTIVENESS OF REMOVAL ACTIVITIES

The time-critical removal action successfully addressed immediate hazards identified at the site and mitigated imminent and substantial threats to human health and the environment posed by uncontrolled hazardous waste at the site.

Several additional potential sources of waste were not addressed in this time-critical removal and will remain at the site. These sources include:

- Buried chromium waste that was reportedly covered over with concrete pavement in the central parking area

- A former diesel underground storage tank (UST) located in the western portion of the northern building that was reportedly filled with chromium waste
- Three pole-mounted electrical transformers in the central parking area potentially containing polychlorinated biphenyl (PCB) fluid
- Floor sludge in the central room of the northern building underneath large steel vats that could not be moved during the removal activities
- Sludge and residual liquid at the bottom of pits, tanks, and vats.

Additionally, the concrete floors and other structures inside the building likely contain extensive contamination. Damaged concrete floors in the central and eastern portions of the building are also a potential source of soil or groundwater contamination, which was not investigated as a part of this removal action. One tank containing approximately 2,000 gallons of nonhazardous sand will also remain on site.

Coordination between the EPA OSC and the State of Michigan and EPA Remedial Branch to initiate further investigation is ongoing.

6.0 CONCLUSIONS

The immediate risk to public health or the environment from direct contact or exposure to potentially uncontrolled hazardous and non-hazardous waste liquids and solids from the site has been eliminated through collection, identification, and proper disposal of wastes identified at the Michner Plating Mechanic Street site.

The scope of work for this removal action was to remove, transport, and dispose potentially uncontrolled hazardous waste at EPA-approved disposal facilities in accordance with EPA Off-site Rule (40 Code of Federal Regulations [CFR] Part 300.440) and to take any necessary response actions to address the release or threatened release of a hazardous substance, pollutant, or contaminant that EPA determined may pose an imminent and substantial endangerment to public health or the environment.

Approximate quantities of waste removed from the site included:

- 11,500 pounds of waste cyanide (including zinc and sodium cyanides)
- 3,900 gallons of waste flammable liquids
- 35 pounds of waste flammable aerosols
- 275 gallons of waste multiphase liquid
- 30 gallons of waste motor oil

- 250 gallons of waste sulfuric acid
- 250 gallons of waste nitric acid
- 14,700 gallons of waste corrosive liquids (including acidic, basic, toxic, and flammable liquids)
- 17,000 pounds of waste corrosive solid
- 75,000 pounds of hazardous waste solids
- 6,700 gallons of hazardous waste liquids
- 70,000 pounds of waste alkaline solids
- 60 pounds of waste toxic solids
- 300 gallons of waste hypochlorite solutions
- 70 gallons of waste hydrogen peroxide
- 1,200 pounds of waste carbon black
- 100 pounds of waste sodium dithionite
- 11.64 tons of nonhazardous neutral solids
- 140 cubic yards of empty drums and debris
- 13,300 gallons of waste pit water
- 6,400 gallons of waste tank water.

REFERENCES

Lata-Kemron. 2015. "Health and Safety Plan for the Michner Plating Mechanic Street Site." August.

Tetra Tech, Inc. 2014. "Recording Notes in Field Logbooks." Standard Operating Procedure (SOP) No. 024. Revision No. 2. November.


Tetra Tech, Inc. 2015a. "Site Assessment Report for Michner Plating Mechanic Street Site." August

Tetra Tech, Inc. 2015b. "Emergency Contingency Plan for Michner Plating Mechanic Street Site." September.

Tetra Tech, Inc. 2015c. "Air Monitoring Plan for Michner Plating Mechanic Street Site." September.

Tetra Tech, Inc. 2015d. "Quality Assurance Project Plan (QAPP) for Superfund Technical Assessment and Response Team (START)." December.

APPENDIX A
SITE FIGURES



Reference Map



Source: USGS 7.5-Minute Topographic Quadrangle Map:
Jackson North, MI 1976


Michner Plating Mechanic Street Site
506-520 Mechanic Street
Jackson, Jackson County, Michigan

Figure 1
Site Location Map



Prepared For: EPA

Prepared By: Tetra Tech, Inc.



APPENDIX B
WASTE MANIFEST TABLE

Waste Manifest Table
Michner Plating Mechanic Street Removal

Date	Waste stream	Medium	Quantity	Units	Manifest #	Disposal
11/18/15	Hazardous Waste Solid (Empty containers & debris)	Solid	20	cubic yards	015269770	Michigan Disposal Waste Treatment
11/18/15	Hazardous Waste Solid (Empty containers & debris)	Solid	20	cubic yards	015269771	Michigan Disposal Waste Treatment
12/04/15	Hazardous Waste Solid (Empty containers & debris)	Solid	20	cubic yards	015269767	Michigan Disposal Waste Treatment
12/08/15	Hazardous Waste Solid (Empty containers & debris)	Solid	20	cubic yards	015269769	Michigan Disposal Waste Treatment
12/09/15	Hazardous Waste Solid (Empty containers & debris)	Solid	20	cubic yards	015269768	Michigan Disposal Waste Treatment
12/10/15	Waste Corrosive Liquid, Basic	Liquid	1,045	Gallons	014463806	Michigan Disposal Waste Treatment
12/10/15	Waste Corrosive Liquid, Basic	Liquid	555	Gallons	014463807	EQ Detroit
12/10/15	Waste Corrosive Solid, Basic	Solid	16,500	Pounds	014463808	Michigan Disposal Waste Treatment
12/10/15	Waste Corrosive Liquid, Basic	Liquid	1,605	Gallons	014463808	Michigan Disposal Waste Treatment
12/10/15	Waste Flammable Liquid	Liquid	2,340	Gallons	014463810	Petro-Chem Processing Group
12/10/15	Waste Flammable Liquid	Liquid	500	Gallons	014463811	Petro-Chem Processing Group
12/14/15	Waste Alkaline Solids	Solid	33,000	Gallons	014463819	EQ Detroit
12/17/15	Hazardous Waste Solid (Empty containers & debris)	Solid	20	cubic yards	015516432	Michigan Disposal Waste Treatment
12/17/15	Waste Corrosive Liquid, Basic	Liquid	330	Gallons	014463864	EQ Detroit
12/17/15	Waste Alkaline Solids	Solid	30,100	Pounds	014463864	EQ Detroit
02/26/16	Non-Hazardous Neutral Solids	solid	12	Tons	022360	C&C landfill
03/09/16	Waste Pit Water	Liquid	5,000	Gallons	39161	Disposal and Recycling Technologies, Inc.
03/09/16	Waste Pit Water	Liquid	5,000	Gallons	39162	Disposal and Recycling Technologies, Inc.
03/10/16	Waste Tank Water	Liquid	4,652	Gallons	014994712	EQ Detroit
03/10/16	Waste Pit Water	Liquid	3,300	Gallons	31016	Disposal and Recycling Technologies, Inc.
03/10/16	Waste Tank Water	Liquid	1,800	Gallons	014994732	EQ Detroit
03/10/16	Hazardous Waste Liquid	Liquid	4,236	Gallons	014994713	Michigan Disposal Waste Treatment
03/17/16	Hazardous Waste Solid	Solid	10	Tons	014994709	EQ Detroit
03/17/16	Hazardous Waste Solid	Solid	20	Tons	014994771	EQ Detroit
04/11/16	Hazardous Waste Liquid	Liquid	580	Gallons	014994812	EQ Detroit
04/11/16	Hazardous Waste Solid	Solid	7,200	Pounds	014994812	EQ Detroit
04/11/16	Hazardous Waste Liquid	Liquid	495	Gallons	014994811	EQ Detroit

Waste Manifest Table
Michner Plating Mechanic Street Removal

Date	Waste stream	Medium	Quantity	Units	Manifest #	Disposal
04/11/16	Hazardous Waste Solid	Solid	14,400	Pounds	014994811	EQ Detroit
04/11/16	Hazardous Waste Liquid	Liquid	55	Gallons	014994813	EQ Detroit
04/11/16	Hazardous Waste Solid	Solid	19,200	Pounds	014994813	EQ Detroit
04/11/16	Waste Corrosive Liquid, Basic	Liquid	990	Gallons	014994815	EQ Detroit
04/11/16	Waste Corrosive Solid, Basic	Solid	500	Pounds	014994815	EQ Detroit
04/12/16	Waste Carbon Black	Solid	1,200	Pounds	014994832	EQ Detroit
04/12/16	Waste Hydrogen Peroxide	Liquid	70	Gallons	014994831	EQ Detroit
04/12/16	Hazardous Waste Liquid	Liquid	700	Gallons	014994828	EQ Detroit
04/12/16	Hazardous Waste Solid	Solid	6,000	Pounds	014994828	EQ Detroit
04/12/16	Hazardous Waste Solid	Solid	1,600	Pounds	014994829	EQ Detroit
04/12/16	Waste Alkaline Solids	Solid	6,400	Pounds	014994829	EQ Detroit
04/12/16	Waste Toxic Solids, Oxidizing	Solid	60	Pounds	014994830	EQ Detroit
04/12/16	Waste Hypochlorite Solutions	Liquid	300	Gallons	014994830	EQ Detroit
04/12/16	Waste Alkaline Solids	Solid	800	Pounds	014994830	EQ Detroit
04/13/16	Hazardous Waste Solids	Solid	1,200	Pounds	014994836	EQ Detroit
04/13/16	Waste Corrosive Liquid, Acidic	Liquid	605	Gallons	014994833	EQ Detroit
04/13/16	Hazardous Waste Solid	Solid	2,500	Pounds	014994837	EQ Detroit
04/13/16	Waste Sodium Dithionite	Solid	100	Pounds	014994866	Heritage Environmental Services
04/13/16	Waste Corrosive Liquid, Basic	Liquid	2,200	Gallons	014994843	Waste Management - Vickery Environmental
04/13/16	Waste Corrosive Liquid, Acidic	Liquid	970	Gallons	014994835	Petro-Chem Processing Group
04/13/16	Waste Corrosive Liquid, Acidic	Liquid	645	Gallons	014994846	Petro-Chem Processing Group
04/13/16	Waste Corrosive Liquid, Flammable	Liquid	115	Gallons	014994845	Petro-Chem Processing Group
04/13/16	Waste Corrosive Liquid, Acidic	Liquid	185	Gallons	014994845	Petro-Chem Processing Group
04/13/16	Waste Sulfuric Acid	Liquid	250	Gallons	014994844	Petro-Chem Processing Group
04/13/16	Waste Corrosive Liquid, Acidic	Liquid	2,385	Gallons	014994844	Petro-Chem Processing Group
04/13/16	Waste Nitric Acid	Liquid	250	Gallons	014994844	Petro-Chem Processing Group
04/13/16	Hazardous Waste Solid	Solid	1,200	Pounds	014994836	EQ Detroit
04/13/16	Hazardous Waste Solid	Solid	13,400	Pounds	014994834	EQ Detroit
04/14/16	Waste Corrosive Liquid, Toxic	Liquid	4,250	Gallons	014994844	Petro-Chem Processing Group
04/14/16	Waste Sodium Cyanide	Solid	2,370	Pounds	014994863	Ross Incineration Services
04/14/16	Waste Zinc Cyanide	Solid	220	Pounds	014994863	Ross Incineration Services
04/14/16	Waste Flammable Liquid	Liquid	90	Gallons	014994861	Ross Incineration Services
04/14/16	Waste Flammable Aerosols	Aerosols	35	Pounds	014994861	Ross Incineration Services

Waste Manifest Table

Michner Plating Mechanic Street Removal

Date	Waste stream	Medium	Quantity	Units	Manifest #	Disposal
04/14/16	Waste Cyanides	Solid	9,000	Pounds	014994861	Ross Incineration Services
04/14/16	Hazardous Waste Liquid	Liquid	1,600	Gallons	014994858	Petro-Chem Processing Group
04/14/16	Waste Multiphase Liquid	Liquid	275	Gallons	014994857	Petro-Chem Processing Group
04/14/16	Waste Motor Oil	Liquid	30	Gallons	014994857	Petro-Chem Processing Group
04/14/16	Waste Flammable Liquid	Liquid	495	Gallons	014994856	Petro-Chem Processing Group
04/14/16	Hazardous Waste Solid	Solid	8,600	Pounds	014994856	Petro-Chem Processing Group
04/14/16	Waste Flammable Liquid	Liquid	550	Gallons	014994855	Petro-Chem Processing Group
04/14/16	Hazardous Waste Solid	Solid	460	Pounds	014994855	Petro-Chem Processing Group

APPENDIX C
PHOTOGRAPHIC DOCUMENTATION LOG

PHOTOGRAPHIC DOCUMENTATION LOG

MICHNER PLATING - MECHANIC STREET SITE

Jackson, Michigan

Photograph: 1

Sample Date:
09/01/2015

Photographer:
Kelly Thomas

Description:
Michner Plating
Mechanic Street Site
from across Mechanic
Street.



Photograph: 2

Sample Date:
09/01/2015

Photographer:
Kelly Thomas

Description:
Central parking area
before office trailers
were set up.



PHOTOGRAPHIC DOCUMENTATION LOG

MICHNER PLATING - MECHANIC STREET SITE

Jackson, Michigan

Photograph: 3

Sample Date:

08/27/2015

Photographer:

Kelly Thomas

Description:

Central portion of the northern building.



Photograph: 4

Sample Date:

09/01/2015

Photographer:

Kelly Thomas

Description:

Drums located in the central portion of the northern building.



PHOTOGRAPHIC DOCUMENTATION LOG

MICHNER PLATING - MECHANIC STREET SITE

Jackson, Michigan

Photograph: 5

Sample Date:
09/01/2015

Photographer:
Kelly Thomas

Description:
Cyanide drums located
in the eastern portion of
the northern building.



Photograph: 6

Sample Date:
09/01/2015

Photographer:
Kelly Thomas

Description:
Waste material on the
floor in the northern
building.



PHOTOGRAPHIC DOCUMENTATION LOG
MICHNER PLATING - MECHANIC STREET SITE
Jackson, Michigan

Photograph: 7

Sample Date:
09/01/2015

Photographer:
Kelly Thomas

Description:
Floor sludge in the
central portion of the
northern building.



Photograph: 8

Sample Date:
08/28/2015

Photographer:
Kelly Thomas

Description:
Setting up the
decontamination area in
the southern portion of
the northern building.



PHOTOGRAPHIC DOCUMENTATION LOG

MICHNER PLATING - MECHANIC STREET SITE

Jackson, Michigan

Photograph: 9

Sample Date:

08/29/2015

Photographer:

Kelly Thomas

Description:

Completed
decontamination area.



Photograph: 10

Sample Date:

09/04/2015

Photographer:

Kelly Thomas

Description:

Staged containers in the
northern building prior
to sampling.



TETRA TECH

PHOTOGRAPHIC DOCUMENTATION LOG
MICHNER PLATING - MECHANIC STREET SITE
Jackson, Michigan

Photograph: 11

Sample Date:
09/30/2015

Photographer:
Kelly Thomas

Description:
Labeled pit in the
northern building.



Photograph: 12

Sample Date:
09/20/2015

Photographer:
Kelly Thomas

Description:
Crew sampling drums in
the northern building in
Level B personal
protective equipment
(PPE).



PHOTOGRAPHIC DOCUMENTATION LOG

MICHNER PLATING - MECHANIC STREET SITE

Jackson, Michigan

Photograph: 13

Sample Date:
09/20/2015

Photographer:
Kelly Thomas

Description:
Crew collecting samples from staged drums in the northern building in Level B PPE.



Photograph: 14

Sample Date:
09/15/2016

Photographer:
Sean Kane

Description:
Emergency and Rapid Response Services (ERRS) chemist conducting hazard categorization on samples collected.



PHOTOGRAPHIC DOCUMENTATION LOG
MICHNER PLATING - MECHANIC STREET SITE
Jackson, Michigan

Photograph: 15

Sample Date:
10/15/2016

Photographer:
Kelly Thomas

Description:
ERRS chemist
conducting hazard
categorization on
samples collected.



Photograph: 16

Sample Date:
10/15/2016

Photographer:
Kelly Thomas

Description:
Crew members in Level
C PPE transferring drum
contents to a cubic yard
box.



PHOTOGRAPHIC DOCUMENTATION LOG
MICHNER PLATING - MECHANIC STREET SITE
Jackson, Michigan

Photograph: 17

Sample Date:
10/15/2016

Photographer:
Kelly Thomas

Description:
Crew members in Level C PPE transferring drum contents to a cubic yard box.



Photograph: 18

Sample Date:
11/04/2015

Photographer:
Kelly Thomas

Description:
Crew members in Level C PPE transferring drum contents to a cubic yard box.



PHOTOGRAPHIC DOCUMENTATION LOG
MICHNER PLATING - MECHANIC STREET SITE
Jackson, Michigan

Photograph: 19

Sample Date:
10/15/2016

Photographer:
Kelly Thomas

Description:
Crew members in Level C PPE transferring vat contents to a cubic yard box.



Photograph: 20

Sample Date:
11/04/2015

Photographer:
Kelly Thomas

Description:
Crew members in Level C PPE transferring liquid drum contents to a poly tote.



PHOTOGRAPHIC DOCUMENTATION LOG
MICHNER PLATING - MECHANIC STREET SITE
Jackson, Michigan

Photograph: 21

Sample Date:
11/20/2015

Photographer:
Kelly Thomas

Description:
Crew members in Level
B PPE transferring
acidic liquids from
drums to poly totes.



Photograph: 22

Sample Date:
11/04/2015

Photographer:
Kelly Thomas

Description:
Crew members in Level
C PPE transferring
liquid drum contents to a
poly tote.



PHOTOGRAPHIC DOCUMENTATION LOG
MICHNER PLATING - MECHANIC STREET SITE
Jackson, Michigan

Photograph: 23

Sample Date:
03/10/2016

Photographer:
Kelly Thomas

Description:
Repackaged waste materials staged in the northern building for transport and disposal.



Photograph: 24

Sample Date:
03/17/2016

Photographer:
Kelly Thomas

Description:
Transport of roll-off dumpster.



PHOTOGRAPHIC DOCUMENTATION LOG

MICHNER PLATING - MECHANIC STREET SITE

Jackson, Michigan

Photograph: 25

Sample Date:
04/14/2016

Photographer:
Kelly Thomas

Description:
Central room of the
northern building after
removal activities.



Photograph: 26

Sample Date:
04/14/2016

Photographer:
Kelly Thomas

Description:
Northern room of the
northern building after
removal activities.



PHOTOGRAPHIC DOCUMENTATION LOG
MICHNER PLATING - MECHANIC STREET SITE
Jackson, Michigan

Photograph: 27

Sample Date:
04/14/2016

Photographer:
Kelly Thomas

Description:
Southern room of the
northern building after
removal activities.



Photograph: 28

Sample Date:
03/17/2016

Photographer:
Kelly Thomas

Description:
Pole-mounted
transformers remaining
at the site after removal
activities.



PHOTOGRAPHIC DOCUMENTATION LOG
MICHNER PLATING - MECHANIC STREET SITE
Jackson, Michigan

Photograph: 29

Sample Date:
03/17/2016

Photographer:
Kelly Thomas

Description:
Floor sludge located in the western room of the northern building remaining after removal activities.



Photograph: 30

Sample Date:
03/17/2016

Photographer:
Kelly Thomas

Description:
Damaged floors in the central room of the northern building



PHOTOGRAPHIC DOCUMENTATION LOG

MICHNER PLATING - MECHANIC STREET SITE

Jackson, Michigan

Photograph: 31

Sample Date:

04/14/2016

Photographer:

Kelly Thomas

Description:

Residual liquid and sludge remaining in the bottom of the pits after removal activities.



Photograph: 32

Sample Date:

03/17/2016

Photographer:

Kelly Thomas

Description:

Approximately 2,000-gallon tank containing nonhazardous sand remaining at the site after removal activities.



APPENDIX D
START FIELD LOGBOOK PAGES

Location Jackson, MI Date 8/25/15
Project / Client Michener Plating Mechanic Street / USEPA

0730: START Thomas onsite. ERPS
crew onsite w/ EPA OSC Hughes.
Attended Site Safety meeting. Today's activities
will include: Initial site cleanup, trailer
set up.

0915: START conducted site walk through w/ EPA & ERS contractor through the main warehouse area. Observed waste materials, drums, tubes, vats in the building.

0945: FRES crews are cleaning out the small storage ^{box} for use as storage and press out area.

NOO: EPPS crews are removing non-hazardous materials from the small garage (trees, furniture) to loading equivalent type.

1200: crew breaks for lunch.

Y300: One generator bore skid steer delivered.

1330: Crews enter warehouse building to begin clearing non-haz debris (pallets, tires, scrap metal) out of the warehouse.

1500: Crews are clearing debris sweeping inside the warehouse area.

Location Jackson, MI Date 8/25/15
Project / Client Michener Plating, Mechanic Street / US EPA

1600: USEPA Air Trailer on site.
1645: Crews cleaning up for the day.
1700: START Thomas offsite

Location Jackson, MI Date 8/26/15
Project / Client Michener Plating, Mechanic Street / US EPA

0730: START Thomas onsite. Attended site safety meeting. Today's tasks include continue w/ site set up operations.

0745: Talked to OSC to ERES R.M. ERES will procure personal HCN monitors for personnel.

0830: ERES crew is setting up generator in the warehouse to set light stands set up.

0845: ERES setting up decan area in the warehouse area. ERES laid poly-sheeting in decan area.

1000: ERES purchased plywood to construct decan area.

1010: Calibrated MultiRAE:

H₂S = 9.9, CO = 49, CEL = 50, O₂ = 18.1,
HCN ~ 10.0 VOCs = 100.4

1025: Completed walk through of proposed decan area. MultiRAE not picking anything up in the decan area.

1130: Crews continue building decan area.

1210: One office trailer delivered.

1230: Crew breaks for lunch.

1300: Crew continues building decan area.

Location Tuckson, AZ Date 8/26/15
Project / Client Michener Plating Machine Street / USEPA

1400: Represent ⁽¹⁾ Former owner (Michener)
On site to meet w/ USC Kamble. ⁽¹⁾
1430: Crews continue building decon area.
1500: START Thomas offsite. ⁽¹⁾

Location Tuckson, AZ Date 8/27/15
Project / Client Michener Plating Machine Street / USEPA

0730: START Thomas onsite. Attended Site
Safety meeting. Today's activities include:
Finish building decon area; begin moving
drums from staging/loading area. ⁽¹⁾
0900: Crews are still working on the
decon area. USC instructed START to ⁽¹⁾
research the cost of 4 HCN sensors
for USCG equipment.
1200: Crew breaks for lunch. ⁽¹⁾
1245: One roll-off dumpster delivered. ⁽¹⁾
1300: Crew continues working on ⁽¹⁾
decon area. ⁽¹⁾
1400: START entered the warehouse and
smelled a strong odor. Crew is using ⁽¹⁾
spray adhesive in decon area. ⁽¹⁾
1410: Calibrated multiRAE: ⁽¹⁾
H₂S: 10.1 CO = 50 LEL = 99 O₂ = 18.2
HCN = 10.0 VOCs = 100.8 ⁽¹⁾
Completed walk through of warehouse ⁽¹⁾
area near work area.
H₂S, HCN, ⁽¹⁾ LEL, CO = 0 ⁽¹⁾
VOCs maximum x 1000 ppb. This ⁽¹⁾
is due to spray adhesive. ⁽¹⁾
1420: Crews complete Decon area. Staging

Location Jackson, MS

270
8/28/15

Project / Client Michener Plating Machine Street / USEPA
USEPA

Tables, chairs, buckets in decon area. (C)
0830: Crews cleaning up for the day. (C)
1700: START Thomas offsite. (C)

Location Jackson, MS

Date 8/28/15 3

Project / Client Michener Plating Machine Street / USEPA

0730 START Thomas onsite. Attended site safety meeting. Today's activities include: Complete work on decon area, begin clearing debris from staging areas. (C)
0815: Office trailer delivered onsite. (C)
0830: Representative from County of Jackson Treasury Department on site. Crews continue working on decon area. (C)
1015: Calibrate MultiRAE: (C)
 $H_2S = 9.6$, $CO = 49$, $LEL = 48$, $O_2 = 18.0$
 $HEM = 10.0$ VOLs \rightarrow ~~1048~~ 1048
1030: Crews enter warehouse building on Level 5. PPE to begin sweeping areas to be used as staging areas. (C)
1115: START completed walkthrough of entire building. Background levels on MultiRAE. (C)
1130: Crews continue sweeping activities. (C)
1200: Crew breaks for lunch. (C)
1215: Crew sweeping in staging areas. (C)
1300: Crews continue sweeping staging areas. Completed walkthrough w/ MultiRAE. Background levels w/ MultiRAE. (C)
1315: Crews still sweeping in warehouse. Most crews are in central area of the warehouse. (C)

Location Jackson MT Date 8/31/15
Project / Client Michener Plating Machine Street /
US EPA.

MULTIRAE readings are background. — (4)
5:05: Office trailer onsite. — (4)

Backnote: 3 office trailers onsite today.
Electricians onsite connecting power to (4)
to trailers. — (4)

6:00: Crew moving (4) moving totes to drums
on pallets along the wall in the staging
area to the middle of area to prepare
for sampling. Crew moved 5 pallets
(containing 16 drums, 64 totes, (4)
and 4 5-gallon buckets. All containers
appear to have some material inside. — (4)

Crew continues sweeping in the warehouse
backing round levels on multirae throughout
activities. — (4)

6:35: Crews continue moving some containers
from pallets around the staging area.

6:40: 2 motors delivered onsite. — (4)

6:55 (4) 16:50: Crew cleaning up for the day.
7:00 START Thomas off site. — (4)

Jackson, MT Date 8/31/15
Michener Plating Machine Street / US EPA

7:00: START Thomas onsite. Attended
site safety meeting. Today's tasks include:
Continue moving drums / pallets / totes
to the staging area. — (4)


7:50: Calibrated MultiRAE Pro.

8:00: Site walkthrough with fence
owner. — (4)

• Zn carbonate byproduct in
vat near decan area. — (4)

• Previously 2 plating lines in the
area of the offices. Both were
Zn lines the waste water was. — (4)

• Vats on Zinc Plating line.



2 Location Jackson, ME Date 8/31/15
Project / Client Michener Plating Machine Street /
USEPA

Oven w/ asbestos.

Chrome mister

Drum area:

Green solids are nickel residues

White solids are caustic residues.

Some drums are paint residues.

White powders are cleaners.

(caustics, cyanides)

Some drums are hex chrome.

→ Zinc, cyanide residues.

Smaller containers associated w/ waste water
treatment, nickel chromate, heavy chrome.

Vats are white powders are Zinc cyanide.

One tank is hex chrome.

ASTs are for waste water. Green solids are
tank are caustic base ASTs.

Large white AST was

Oven system is ~~above~~ on second floor.

Blue tank is old sand filter, likely has
residues.

Waste water lines go Chrome → Cyanide
Room of nickel drums. Floors covered
in hex chrome paint.

Powder water residue

13 Location Jackson, ME Date 8/31/15
Project / Client Michener Plating Machine Street /
USEPA

3 drums w/ old sludge from
a furnace. (C)

Powder maybe cleaner residue.

Dacromet paint (hex chrome based
paint). (C)

Back through the middle of building.

Five zinc baths.

Additional drums (C)

Blue drum is hex chrome (heavy
chrome). (C)

Drums are cleaned up material from floors.
Cyanide (C) Pure cyanide drums in
the gated area. (C)

Vats are zinc cyanides. (C)

Vats are acid zinc baths in open area.

Blue drum was cadmium based cyanide
bath. (C)

Hex chrome area is (C).

Ogrio. Calibrated MATHRAE Pro. (C)

HAZ: 10.0, LEL = 50 O₂ = 18.1, CO = 8
HCN = 10.0 (C)

1000. 4 representatives from MDEQ onsite.

Complete walkthrough w/ OSE Kimble.

1050. Crews are scraping the floors.

Location Jackson, MI Date 8/3/15
Project / Client Michener Plating Mechanic Street / USEPA

to clear container staging area. (17)
200 crews breaks for lunch.

300: Crews are (18) continue morning's activity
scraping sludge / solid material off the floor
in staging area. (19)

345: Completed walkthrough w/ MCHM
All air monitoring results were background
during walkthrough.

630: Entered warehouse hot zone. Crews
were moving containers into the staging
area onto pallets.

- One container (5 gallon) was knocked
over and spilled into the concrete floor. The
container was labeled as black chromate
No reading on the MultiRAE in the
area of the spill.

Crews are moving 5 gallon containers
from other areas into the staging area. (20)

715: Crews cleaning up for the day.

1730 START Thomas off site.

~~Kerr~~

Location Jackson, MI Date 9/1/15 15
Project / Client Michener Plating Mechanic Street / USEPA

0700: START Thomas on site. Attended
site safety meeting. Today's tasks include
continue staging drums to containers in
the staging area; begin collecting
samples from drums to containers that
have been staged. (21)

0715: START + Kane conducted a walk
through w/ the MultiRAE. All readings
were zero throughout the building.

0845: 2 Coast Guard members are
meeting with OSC Kimble.

0900: Conducted site walkthrough w/
Coast Guard members. Discussed air
monitoring parameters.

1000: Attended site sampling meeting w/
ERES sampling team. Team will enter
warehouse in teams of 3 for sampling.
(1) person will collect samples.

(2) person will handle samples
(3) person will log and document samples.

1100 ERES is labeling sample jars,
and putting out equip next drum through
doors for sampling.

1200: Entered warehouse in Level C w/

Location: Jackson, ME Date: 9/1/15
Project / Client: Michener Plating Machine Street /
USEPA

ERES in Level B ppe. Observed sampling activities. ERES collected samples from containers 001 - 014 except 004 to 005 bc the containers could not be opened.
1240: ERES out of hot zone to break for lunch.
1340: ERES enters hot zone to begin sample w/ START kene.

START kene reported VOCs \approx 1 ppm and HCN \approx 0.5 ppm during sampling.

1500: ERES on break.

1530: START Thomas enters Warehouse w/ crew to observe sample collection. Observed ERES crew collect samples 001 - 035. ERES also went back and collected samples 004 to 005 after using a saw to open the drums.

1630: ERES completed sampling. Crew is also loading non-hazardous debris materials (wood) from outside the building into a roll-away dumpster.

1715: Crews cleaning up for the day.
1730: START Thomas off site.

Location: Jackson, ME Date: 9/2/15
Project / Client: Michener Plating Machine Street /
USEPA

0700: START Thomas on site. Attended Site Safety meeting. Today's activities include continue collecting samples from closed containers. Continue staging containers from down area.

0730: Conducted walkthrough of the building prior to crews' entry. VOCs 0.4 - 0.5 ppm w/ MultiRAE. All over monitoring levels \approx 0.0.

0745: Calibrated MultiRAE Pro:

$O_2 = 18.0$ LEL = 49 CO = 50
H₂S = 10.1 HCN = 10.0 VOCs = 100.3

0800: ERES crew entered the warehouse. START observed ERES collect samples from containers 034 - 052. MultiRAE readings were background throughout the sampling event.

1100: Crews break after sampling. Reenter the warehouse to complete additional sampling. Set of crews cleaning non-haz debris materials around the site, in the brighter area, and disposing it into the roll-away dumpster.

1220: Crew breaks for lunch.

Location: Jackson, MI Date: 9/2/15
Project / Client: Michner Plating Mechanic Street
USEPA

- 1330: Crews back to clearing debris out of the parking areas.
1400: Crew enters building in Level A to collect samples. START team accompanied crew. Reported all background levels w/ MULT. RAE.
1530: Crew continues collecting non-hazardous debris materials around the trailers & placing into roll-away dumpster.
1630: Crew enters warehouse in Level B prep for final sampling activities.
All values on MULT. RAE are background levels.
1715: Crew exits warehouse.
1730: START Thomas off site.

Location: Jackson, MI Date: 9/3/15
Project / Client: Michner Plating Mechanic Street
USEPA

- 0700: START Thomas onsite. Attended site safety meeting. Today's tasks include: staging drums from drum area in staging area; continue collecting samples and recording sample information on container inventory logs.
0745: Crew enters warehouse. One team is collecting samples from containers, one team is staging containers. Crew completes sampling up to container 086.
START recorded information on some container labels:
032-035: Label was not readable.
DOT Hazard label: Corrosive.
036-038: Hava Black Catalyst from Haveland Company.
039: Haveland Company: HP Descaler Fex Plus
045: Permatreat 650
046: Rinse Aid #4; ID'd as flammable.
060-061: Ultra Black Part B oxidizer.

Location Jackson, ME Date 9/3/15
 Project / Client Mishner Plating Mechanic Street / USEPA

- 052-053: HavaBlack 50 Labeled as corrosive. (K)
- 0915: Crew continues collecting samples from containers. Crew also staying drums in staging area. (K)
- 1000: Crews stop for break. (K)
- 1100: Crews reenter work zone for sampling. Second crew continues staying containers in the staging area. (K)
- All monitoring levels are background on MULTIRAE. (K)
- 1200: crew breaks for lunch.
- 1330: Crew 1 reenters work zone for additional sampling. Crew #2 is setting out sample materials to containers for sampling.
- 1430 Sample crew 1 exits work zone. (K)
- Air monitoring levels were background throughout sampling event.
- 1745: Sample crew #2 enters work zone.
- 1500: Sample crew #1 enters work zone.
- Both crews are sampling in the staging areas.
- 530: Both crews exit work zone for break.
- Sample crew 1 completed sampling containers thru 20.
- Sample crew 2 completed containers

Location Jackson, ME Date 9/3/15
 Project / Client Mishner Plating Mechanic Street / USEPA

- 128-133. (K)
- All air monitoring results were background throughout sampling event. (K)
- 1630: Both crews reenter work zone w/ Level B prep to begin sampling. START went accompanied crew. Reported air monitoring levels at background throughout sampling. Observed one drum that was under pressure which released gas during opening the bung hole. (K)
- 1715: crew exits the building and begins cleaning up for the day. ERLS chemist reports that hot-casting has begun on samples 001-010. Chemists recording results on container inventory loss. (K)
- 1730: START thames off site.

22 Location Jackson MI Date 9/4/15
Project / Client Michener Plating - Mechanic Street Site
USEPA

0700: Start Trucks on site. Attended site safety meeting. Today's activities include: Confirming Sampling containers in the staging area; continue hot-cats; 0715: Calibrated Multi RAR Procequest HCN (waiting for HCN calibration gas).

$O_2 = 18.0$ $CO = 50$ $LEL = 50$ $H_2S = 24.9$,
 $VOCs = 108.2$

0730: Start work conducted site walk through parking lot by crew. No detections on MultiRAR.

0800: Crew is setting up sample jars and sampling supplies in the hot zone in Level 2 PPE.

0920: Crew #1 to Crew #2 enter the hot zone in Level B PPE to collect samples.

Crews are collecting samples in the drum storage area. ~~Low~~

1015: Crews exit hot zone. Collected samples from containers thru 152. Air monitoring levels ~~were~~ did not exceed background levels.

1030 Crew breaks.

1045 Crew dressing to enter hot zone.

1130: Crew #1 to Crew #2 enter hot zone in Level B PPE to collect samples from additional drums.

1215: Crew exits hot zone. Air monitoring levels

23 Location Jackson MI Date 9/4/15
Project / Client Michener Plating - Mechanic Street Site
USEPA.

~~did not exceed background levels.~~ One drum bung hole was rusted shut & crew could not open so they used a saw to open. STAFF observe & the drum to monitor w/ MultiRAR prior to opening ~900 ppb VOCs. Air monitoring showed VOCs ~2 ppm in the hot zone.

1230: Crews break for lunch.

1315: Representative of City of Jackson onsite meeting w/ OSC Kimble. City representative is Raula Quinn - Supervisor Industrial Pretreatment from Jackson Water Department.

1345: Crews preparing to enter hot zone in Level B PPE to complete sampling.

1400: Representatives of the City of Jackson Fire Department onsite meeting w/ OSC Kimble.

Crews enter the hot zone to collect samples. Sampled thru container 245.

1600: Crews exit hot zone. Air monitoring results showed all background readings except VOCs. VOCs ~1.5-2.5 sustained in the breathing zone. VOC

Location: Jackson, MI Date: 9/9/15
Project / Client: Michener Plating - Mechanic Street Site
USEPA

Spiked to ≈ 10 ppm for 6 minute several times associated w/ opening drums marked as flammable. No sustained VOC readings in the breathing zone > 5 ppm.

030: Crews enter work zone to gather sample jars to cleanup work zone. Activities are completed in Level C PPE.

00: Crews cleaning up for the day.

30: START Thomas off site. (1)

Location: Jackson, MI Date: 9/9/15 25
Project / Client: Michener Plating - Mechanic Street Site
USEPA

0700: START Thomas onsite. Attended the site safety meeting. Today's activities will include: continue sampling containers, staging additional containers in the staging area, continue hot-catching samples. (1)

0710: START conducted a walkthrough of the warehouse w/ the multiRAE. All background readings observed during initial walkthroughs. No evidence of vandalism or trespassing over the long holiday weekend. (1)

0720: Calibrated multiRAE Pro:
 $H_2S = 10.0$, $CO = 50$, $LEL = 50$, $O_2 = 18.0$,
 $HCN = 10.1$, $VOCs = 10.8$. (1)

0745: Crews are marking / labeling drums in level C PPE. START observed one container that had not been labeled. Crew numbered container and will sample today. (1)

0900: Crew entered warehouse in Level B PPE to begin sampling.

1015: Crew exited warehouse for break.

1130: Crew enters ~~level~~ warehouse at level B PPE to continue sampling. Crews sample drums to containers. All levels background except VOCs. VOCs spiked to ≈ 10 ppm.

26 Location: Jackson, MS Date: 9/8/15
Project / Client: Michner Plating - Mechanic Street Site
USEPA

Team crew opened a drum marked Flammable.
VOCs sustained at 3ppm which is below the
Action Level.

1215: Crew exits warehouse.

1230: Crew breaks for lunch.

1330: Crew back from lunch. Preparing to
go back into warehouse to collect
samples.

1410: Crew enters warehouse to collect samples
in Level B ppe. START Kane in exclusion
zone w/ crew. Reported only background
readings w/ MultiRAE.

1530: Crew comes out of warehouse - On-site
Chemist continues hazmat sampling.

1630: Crew enters exclusion zone to collect samples
for monitoring results all background. Got a
slight elevation in H₂S, CO, and VOCs in the
area directly in exhaust of right side, but
no reading outside exhaust. Crew collects
2 samples, and sets up for tomorrow's sampling.

1700: Crew exits warehouse. Cleaning up for the day.

1730: START Thomas off site.

Kearney

27 Location: Jackson, MS Date: 9/9/15
Project / Client: Michner Plating - Mechanic Street Site
USEPA

0700: START Thomas on-site. Attended site
safety meeting. Today's tasks include: continue
collecting samples from containers; continue
hazmat sampling.

Backnote: ERCS Chemist reports he has
haz-matted 72 samples through 9/8/15.
Crew collected samples through 286.

0710: START Kane completed walk-through of
warehouse w/ MultiRAE. Kane did not notice
any elevated readings. Observed wet conditions
but no pooled water.

0720: Calibrated MultiRAE Pro.

H₂S = 10.0, CO = 5.0, LEL = 5.0, O₂ = 18.1
HCN = 10.0, VOCs = 10.7.

0745: Crew enters warehouse area to collect
samples from containers.

Crew collected thru sample container 290.

0900: Crew exits Level B Sampling.

START conducted air monitoring throughout the
sampling event. No elevated readings in the
breathing zone during sampling. Crew also
staged additional containers to prepare for
sampling.

Crew #2 is in the office area collecting

18 Location: Jackson, MI Date: 9/9/15
Project / Client: Michael Platiny - Mechanic Street Site
USEPA

Containers to bring to the staging area
in ~~add~~ the warehouse. (10)
1000: Crew enters warehouse in Level C APE
to label containers, Sweep in the staging area
and move additional containers into the area.
Start completed walk around the site around
w/ MultiRAE. No elevated readings due to site
activities. (10)

USCB deployed 2 DataRAMs. 1) in the CCR
2) in the parking area south of the work zone.
DataRAM 1: 79.2 to 29.3 (TWA) (10)
DataRAM 2: 2.3 to 4.1 (TWA).

1500: Crew exits work zone. (10)
2000: Crew breaks for lunch.

330: Crews enter work zone in Level B APE
to continue collecting samples. Start line all pass
1000: Conducted walk around the exterior of the
site w/ MultiRAE, no elevated readings outside
the buildings. (10)

DataRAM 1: 70.3 to 21.4 (TWA)
DataRAM 2: 6.4 to 4.3 (TWA) (10)

500: Crew exits work area.
1000: Crew #2 enters warehouse to begin
Sweeping in the large open room to staging

Location: Jackson, MI Date: 9/9/15
Project / Client: Michael Platiny - Mechanic Street Site
USEPA

drums and containers in the room.
Crew #1 enters to collect samples from
containers in staging area. (10)
Crew collected samples through container
#3360. Start monitored work zone
w/ MultiRAE Pro. Observed no
elevated readings above background
during sampling except in the waste
container w/ sampling ~~and~~ supplies, i.e.
drum thieves, rags, wipes. Observed
vocs \approx 500 ppb. No additional exceedings
1700: Crews exit work zone.
Cleaning up for the day.
1730: Start Thomas off site.

~~Heater~~

Location Jackson, MI Date 9/10/15
Project/Client Michigan Plating - Mechanic Street Site -
USEPA

0700: START Thomas onsite. Attended site safety meeting. Today's activities will include: continue sampling containers, staging drums, hazardous samples.

0715: START Kane completed walk through of the warehouse w/ MULTIRAE. Observed no evidence of trespassing, all readings on MULTIRAE were background levels.

0720: START Thomas calibrated MULTIRAE for $as = 10.1$, $LEL = 99$, $LO = 50$, $O_2 = 18.0$, $HCN = 10.0$, $VOCs = 10.71$

0745: Crews enter work zone. Crew #1 completing sampling; Crew #2 sweeping/staging containers in central portion of the warehouse area.

0945: Crews exit work zone. Air monitoring levels are background throughout activities.

1015: Crews enter work zone. ~~LEL~~ to continue air monitoring operations. START Kane accompanies crews during sampling and staging. START Thomas conducted air monitoring in the CRT during staging & sampling. NO levels above background observed. START Kane reported ~0.5 ppm HCN during sampling in the work zone.

1145: DataRAM #1 70.1 to 29.3 (TWA)
DataRAM #2 2.3 to 4.8 (TWA)

1200: Crews exit work zone

Location Jackson, MI Date 9/14/15 31
Project/Client Michigan Plating - Mechanic Street Site

1215: Crew breaks for lunch.

1300: Crew back from lunch.

1330: Crews enter work zone. Crew #1 continues sampling in the staging area; Crew #2 in Level C area staging containers & sweeping.

1415: Crews exit work zone for a short break. Air monitoring levels are background except for short intervals of HCN exposure. Additionally, START monitored ~~385~~ container 385. MULTIRAE recorded levels as 50 ppm HCN, 30 ppm H₂S in the headspace of the drum. No readings were recorded outside the drum.

Also monitored CRT balcony area w/ MULTIRAE. No elevated readings observed. 1440: Crews reenter the work zone to continue earlier activities.

1530: ~~Crew #1~~ Crew #1 exits work zone after completing sampling. Crew sampled through container 386. Crew #2 continues staging containers. Air monitoring levels were background during work activities.

1630: Crews enter work zone to begin preparing

Jackson, MS

Date 9/10/15

Project / Client Michael Afting, Mechanic Street Site / USEPA

For tomorrow's sampling in level C DDC. Crews
set out sample cans, drum thrives and other equipment
for monitoring around the perimeter of the site shows
no emissions are escaping the building.
7:15: Crews cleaning up for the day.
7:30: START Thomas off site. (10)

Jackson, MS

9/11/15

Project / Client Michael Afting, Mechanic Street Site / USEPA

0700: START Thomas on site. Attended site
safety meeting. Today's activities include:
Continue collecting container samples, staging
containers, hazmatting. (10)

0715: Calibrated MultiRAE Pro:

HAS=10.1 CO=50 LEL=50 O₂=18.2
VOCs=10.54 HCN=10.0

0730: START Kane conducted walkthrough of the
building w/ MultiRAE. No elevated readings
were observed.

0800: Crews enter Workzone. Crew #1
enters in level B DDC to continue container sampling.
Crew #2 enters in level C DDC to continue
staging containers.

0930: Crews exit work zone for Air monitoring
results in the work zone are all background
levels. START also conducted perimeter
air monitoring around the site. No detections
above background levels.

1115: Crews enter work zone to label to move
for afternoon sampling activities.

1200: Crews break for lunch.

1215: 10 representatives of Jackson County
Health Dept., City of Jackson Fire Dept.

Location: Jackson, MI Date: 9/11/15
Project / Client: Michael Plating - Mechanic Street Site
USEPA

Summit Township Fire Dept. onsite for
a walk through. (C)

330 Crews preparing to enter the work zone
for sampling. (C)

430: L/EW # 2 in Level C APE gathering
containers from the CEZ area and staging in the
staging area. One fiber drum of solid powder
broke open & powder is spilled on the floor.
No visible dust emissions observed. (C)

500: Crews exit work zone.

600: Crews enter work zone. Crew #1 in
Level B APE; Crew #2 in Level C APE.
Crew #1 is collecting samples in the central
portion of the building. Completed through
137. Crew #2 is moving and staging containers
in the staging area. (C)

Air monitoring results ~~indicate~~ (C) did not
show any elevated readings above background
levels in the sampling area or the staging area.

1630 Crew #1 exits work zone. Crew #2
still staging incoming containers.

1700: Crews cleaning up for the day.

1730: STAFF Thomas off site. (C)

Location: Jackson, MI Date: 9/14/15 35
Project / Client: Michael Plating - Mechanic Street Site
USEPA

0700: START Thomas onsite. Attended
Site safety meeting. Today's activities
include: Continue HAZCATting samples,
continue staging containers, continue collecting
samples from stage containers. (C)

0720: Calibrated MUTE RAE Pro. (C)

LEL = 50 H₂S = 10.3 CO₂ = 18.1 CO = 50

HCN = 10.0 VOCs = 10.23 0 (C)

0730: Crews entered warehouse area in Level
B to Level C to collect samples & a separate
crew entered in Level C APE to stage additional
containers. (C)

0800: START Kane to EPA rep Keith Lesnick
entered exclusion zone w/ crews to conduct
air monitoring. (C)

1000: Crews exit exclusion zone for break.
Back note onsite chemist completed thru
sample 185 hr haz-cattng. (C)

1115: Crews enter exclusion zone for continuing
morning's activities. Crew #1 continues collecting
samples; Crew #2 continues staging and
labeling containers. START Kane reported
air monitoring levels are background w/ no
elevated readings during work activities.

Jackson, MI

Date 9/14/15

PROJECT / Client Michener Plating - Mechanic Street Site
USEPA

135: Conducted a walk around of the building. All air monitoring levels were background outside the work areas. (15)

200: Crew breaks for lunch. (15)

235: US Coast Guard received 3 HCN sensors for Area AEs. O will deploy area AEs during work activities tomorrow. (15)

335: Crew enters exclusion zone. Both crews are collecting container samples. Crew is now and preparing to open 6 drums which are tagged as 98% Sodium Cyanide which correspond to drums the former owner identified as pure cyanide. Air monitoring did not identify any readings above background during container opening including HCN=0.0 throughout activities. (15)

450: Crew breaks. (15)

550: Conducted a walk around the exterior of the building. No air monitoring readings above background. (15)

730: Crew enters the ~~exclusion zone~~ exclusion zone to complete quality sampling. START Kane reports air monitor levels at background throughout sampling activities. (15)

715: Crew exits exclusion zone to cleaning up for the day. (15)

730: ~~Call~~ START Thomas off site. (15)

Jackson, MI

Date 9/15/15

PROJECT / Client Michener Plating - Mechanic Street Site
USEPA

0700: START Thomas onsite. Attended Site Safety meeting. Today's activities include: continue haz-cathing samples and collecting samples from containers. (15)

0715: START Kane conducted pre-entry survey of the exclusion zone prior to entry by crew. START did not observe any areas or evidence of trespassing or damage and air monitoring levels were background w/ no elevated readings. (15)

Backnote: Crew collected samples ^{yesterday} up to container 566. (15)

1030: Crews enter exclusion zone to begin collecting samples. EPA Keith Lesman ~~supervising~~ supervising crews during sampling. (15)

0900: USCG deployed 3 Area AEs in the building. (15)

0930: ~~START Kane~~ Area AEs are detected 10 in the CEZ at 10-15 ppm due to generator and light post. This is below the Action level of 25 ppm. However, START talked to RM Beland to move or address generator. RM Beland will take action to move or improve scrubbers on generator to light post. (15)

Location Jackson, ME Date 9/15/15
Project/Client Mahrer Plumbing - Mechanic Street Site
USEPA

1000: Crew exits the exclusion zone. EPRS / foreman pulled crew out because they got alarms sounding on the personal HCN monitors. HCN increased to over 20 ppm in the sampling area. Crews exited. EPA Keith Lesner did not record any readings above 2.0 in his area throughout sampling.

030: Crew moved the light post to decrease exhaust into the CRZ.

035: START Thomas entered the exclusion zone for photos & air monitoring. Did not detect and HCN in the staging area. CO was detected in the CRZ \approx 20-25 ppm but decreased after light post was moved. No CO detected in the exclusion zone.

100: crew re-enters exclusion zone to collect additional samples accompanied by START Kane.

145: crew exits exclusion zone. START Kane reported that HCN was detected in the northern portion of the building consistently over the level & action level of 2.0 ppm. But outside the immediate sampling area. HCN was not detected above background with some short increases up to 1.0 ppm.

Location Jackson, ME Date 9/15/15 39
Project/Client Mahrer Plumbing - Mechanic Street Site
USEPA

1200: crew breaks for lunch.

1300: crew returns. Begins dressing air after noon sampling.

1335: Crews enter exclusion zone. Crew #1 is in the ^{northern} western portion of the building, in the water treatment area. Collected 3 samples from containers on the catwalk. Crew #2 is collecting samples from the northern portion of the building where drums in poor condition are staged inside concrete forms. Crews HCN monitors are consistently reading 2.5-10 ppm. HCN is \approx 0.5-1.0 ppm outside the immediate sampling area.

1515: Crews break for ~~lunch~~ break time.

1600: crew enters exclusion zone to finish sampling. START Kane accompanies crew to collect samples. Reports similar conditions to earlier in the afternoon. With crews experiencing HCN \approx 2.5-10 ppm in the sampling area, but levels below the Action level of 2.0 ppm outside the immediate area.

Backnote: talked to OSL Edwards. START will bring EPA owned Area RAES to the

Jackson, ME

9/15/15

Project / Client: Michener Plating, Mechanic Street Site
- USEPA

Site next week while USCG is away and will deploy on site. (10)

1645: Crew exits exclusion zone. Crew after moved and staged corroded drums from main drum area on poly sheeting in the staging area.

1715: Crew cleaning up for the day.

1730: START Thomas offsite. (10)

Jackson, ME

9/16/15

Project / Client: Michener Plating, Mechanic Street Site
- USEPA

0700: START Thomas onsite. Attended site safety meeting. Today's activities include: continue haz-cattng samples, continue collecting samples, begin moving drums to containers from the garage attached to the office building into the warehouse. Onsite chemist also reported that haz-cat results indicate the presence of some reactive sulfides, which had not been detected in the site assessment. (10)

0730: Calibrated MultiRAE Plus:

$H_2S = 25$, $LEL = 49$, $O_2 = 20.9$, $HEN = 9$

$VOCs = 100$

0735: EPA Keith Lesmer conducted initial site walkthrough w/ MultiRAE. Did not report any changes or evidence of reactions over night. All readings were background throughout the exclusion zone. Note: EDA did not enter areas that were exhibiting $HEN > 2.0$ ppm.

0745: Crew enter exclusion zone.

0755: Calibrated MultiRAE Pro:

$H_2S = 10.1$, $LEL = 49$, $CO = 50$, $O_2 = 18.0$

$HEN = 10.0$, $VOCs = 10.67$.

Note: Crew #1 entered the warehouse

Jackson ME

9/16/15

Project / Client: Machinery Plating, Mechanical Street Site
USEPA

In Level B to continue collecting samples. Crew #2 is in the office building in Level B to gather containers to drums from the building to stage in the warehouse oil drum.

1500: Observed ERS driving skid steer on the side walk adjacent to the site from the warehouse to the southern loading area, and driving pallets of drums to the warehouse. ERS reportedly did dry down of the skid steer tires prior to driving out of the exclusion zone.

1600: ERS breaks. Crew #2 to crew #1 return to morning activities. Crew #1 is sampling drums in the central staging area. Drums in this area are badly deteriorated due to caustic nature of contents, therefore crew is collecting samples from accessible drums, to determine if containers can be safely moved to a poly sheeted area where containers will likely breakdown further and contents are likely to mix. Conducted air monitoring in the sampling area. No readings above background readings were detected.

Jackson ME

9/16/15

43

Project / Client: Machinery Plating, Mechanical Street Site
USEPA

1200: Crew breaks for lunch.

1300: Crew enters work zone to continue morning activities w/ STAE team. Conducted a walk around the property w/ the MultiRAE to confirm no emissions are escaping the site. No elevated readings were detected.

1500: Crew exits work zone. STAE team reported no elevated readings in sample area. Crew is sampling containers brought to the warehouse from the office areas.

1600: Crews reenter the exclusion zones to continue collecting samples to gathering containers.

No elevated readings w/ MultiRAE in the work zone. 1600: Crew breaks. No additional sampling will be conducted today.

1700: Crews reenter warehouse in Level C to move portable containers to set up sampling materials for tomorrow.

1730: Crews cleaning up for the day.

1730: STAE team off site.

[Handwritten signature]

Jackson, MI

9/17/15

Project / Client: Michener Plating Machine Street Site
USEPA

0700: START Thomas on site. Today's activities include: Continue collecting samples; continue gathering samples; continue gathering containers from office building.

Backnote: EPA Keith Lesman Calibrated MultiRAE Plus at 0630

0715: Calibrated 2 personal ACO monitors for EPA personnel. Both units: HCN = 10.0

0730: Calibrated MultiRAE Pro
H₂S = 9.7, O₂ = 17.9, CO = 50, LEL = 99
VOCs = 10.67 ACO = 10.0

0745: Conducted walk around the perimeter w/ MultiRAE to determine if emissions were escaping the site. No elevated readings detected.

0800: Talked to OSC Edwards regarding Coast Guard Area RAES. OSC Edwards indicated USCG Area RAES would remain in the building until next week when EPA Area RAES will be staged along the perimeter where USCG is off site.

0810: Crew #2 is in the garage next to the office building gathering containers to using the skid steer to move containers into the staging area.
Backnote: Crew completed sampling through #674 on 9/15; through 711 on 9/16

Jackson, MI

9/17/15

Project / Client: Michener Plating Machine Street Site
USEPA

0900: Observed crews collecting containers in the garage attached to the southern office building to moving to the warehouse staging area. Crews have moved 4 tanks identified as a water conditioning system to a reverse osmosis system equipment out of the garage and staged outside.

0930: 2 representatives of the Jackson Police Department (Both named Jason) meeting with OSC Edwards. Suggested blocking an opening in the northern bay door, and locking the third floor door on the Southern building to exterior fire escape.

1000: Crew breaks for

1100: Crews enter work zone to continue morning activities. Crew #1 is collecting samples from containers in the northern staging area. One crew member enters several times driving the skid steer w/ pallets containing additional containers from the office building. Office building crew is unable to bring some containers down from upper levels of the building bc the elevator is broken.

46 Location Jackson, MI 9/17/15
Project/Client Michener Plating - Mechanic Street Site
USEPA

NO elevated readings were detected during sampling activities.

1200: Crew breaks for lunch.

300: Crew back from lunch, dressing to go back into work zone.

330: Crews reenter work zone to continue

morning's activities. Crew #1 enters warehouse to collect samples accompanied by EPA Keith Lesman.

400: Observed onsite chemist conducting hazard activities. Conducted walk around the perimeter of the site w/ MultiRAE. No elevated readings detected.

1430: Crew #2 is in the garage of the office building loading & wrapping w/ plastic containers for items put to the warehouse building.

1500: Crews break.

1545: Crews preparing to reenter work zone.

600: Crews reenter work zone. Crew #1 continues collecting samples in the sampling area and Crew #2 is staging and transferring containers from the office building to the staging area.

645: Crew #1 exits work zone. No elevated readings detected on MultiRAE during sampling.

47 Location Jackson, MI 9/17/15
Project/Client Michener Plating - Mechanic Street Site
USEPA


Coast Guard pulls Area RAE units.

1700: Crew #1 reenters work zone in Level C to label containers to prepare for tomorrow's sampling. Crew #1 completed sampling through

Container #775

1715: Crews cleaning up for the day.

1730: START Thomas off site.



Location Jackson MI Date 9/18/15
Project / Client Michigan Plating - Mechanic Street Site
USEPA

700: START Thomas onsite. Attended site safety meeting. Today's activities include: Continue collecting drum to canister samples in the storage area; continue gathering containers from the office building; continue haz-coding samples.
Note: Crew will not be bringing any containers from the office building into the warehouse due to heavy rains.

Weather: 63°F, 92% humidity, wind: SSW @ 12 mph, raining.

0715: Crews are preparing to enter the work zone. Continue yesterday's activities.

0720: Calibrated E225 MultiRAE Lite

CO = 51 H₂S = 25.1 LEL = 50 HCN = 100

VOCs = 100

Calibrated MultiRAE Pro:

CO = 50 H₂S = 10.1 LEL = 50 HCN = 10.0

VOCs = 10.71

0730: Crews enter work zones. Crew #1 moved to Area A to collect samples accompanied by START team. Crew #2 in Level C Area in the office area collecting containers.

0830: Crew #2 is on the first floor gathering containers to bring to the garage.

Location Jackson MI Date 9/18/15
Project / Client Michigan Plating - Mechanic Street Site
USEPA

0945: Crews coming out of work zones.

1000: Crews break. START team reported that Crew #1 is still sampling in the northern building. No elevated air monitoring readings were detected.

1100: Crews re-enter work zones to continue early morning activities. No elevated readings detected w/ air monitoring equipment. Also, rain has stopped so Crew #2 is also transporting wrapped, covered containers from the office area to the warehouse.

1200: Crews break for lunch.

1330: Crews re-enter work zone. Crew #1 continues morning activities. Crew #2 in warehouse wrapping & covering sampled drums w/ poly sheeting to minimize vapors, spills, moisture in the containers.

1500: Crews break.

1600: Crews are done collecting samples for the day. Crews collected through #850. Crews will clean up, decan pot, wrap containers, and label containers for the rest of the afternoon.

1615: Coast Guard collected MultiRAE

Location Jackson, MI ¹⁵⁰⁰ 9/24/15
Project / Client Michener Plating - Mechanic Street
USEPA

Units to remove HCN Sensors. — (P)
630: Crews cleaning up for the day.
645: START Thomas offsite. (P)

Jackson, MI Date 9/24/15 51
Project / Client Michener Plating Mechanic Street
USEPA

0700: START Thomas onsite. Attended
Site Safety meeting. Today's tasks include
Continue collecting samples from containers;
Continue haz-cathing samples; transferring
containers from office building to staging area.
Weather: 57°F, Partly Cloudy, 51% Humidity,
Winds E @ 6 mph. — (P)

0720: Crews Preparing to enter work zones

0730: Preparing EPA AreaRAE units for
deployment. — (P)

0800: Calibrate AreaRAES: — (P)

RAE#1	RAE#2	RAE#3	RAE#4
H ₂ S = 10	H ₂ S = 10	H ₂ S = 10	H ₂ S = 10
LEL = 49	LEL = 49	LEL = 49	LEL = 49
HCV = 9	HCV = 9	HCV = 10	HCV = 10
VOCs = 100	VOCs = 100	VOCs = 10	VOCs = 10

0800: Deployed AreaRAE #1 in the CRZ.

0900: Deployed AreaRAE #2 outside the
northern door (open) outside the northern
staging area. — (P)

0940: Deployed AreaRAE #3 outside
door (open) outside central staging area.

1000: Deployed AreaRAE #4 outside bay
door where crew #2 is loading/gathering. — (P)

Location Jackson, MI Date 9/24/15
Project / Client Michener Plating Mechanic Street St. H
USEPA

Moving Containers to the warehouse Staging area.
Backnote: State of Michigan Elevator Inspector
on site to inspect elevators in warehouse office bldg.
000: Crews break. EPA with Lester / STRETONE
accompanied crews. Reported no elevated readings
in the workrooms. (14)

030: Conducted walkthrough the STE perimeter.
no elevated readings detected. (15)

115: crews back in workroom. Crew #2 continues
gathering containers in the office building, and moving
containers to the staging area; Crew #1 is
labeling containers and doing cleanup in staging
areas in level C ppe. (16)

Conducted walkthrough of the buildings to work
areas. No elevated readings detected. (17)

120: Crews break for lunch. (18)

130: Crews reenter workrooms. Crew #1
back to collecting samples from containers. Also
gathering containers from other portions of the
building to sample. No elevated readings during
air monitoring. (19)

Note: AR #2 is outside door of location where
Crew #1 is collecting samples. AR #2 shows low
levels of HCN (0.5-1.0). No detections of

9/24/15 Jackson, MI Date 9/24/15 53
Project / Client Michener Plating Mechanic Street St. H
USEPA

Multirade. (20)
Crew #2 is in office building collecting
containers. (21)

1430: Crew #1 exits workroom. Crew #1
is waiting for additional containers to
be brought into the staging area from
Office. Crew #1 is going to label
vats and other containers to report to sample.
1500: Crews break. (22)

1550: Both crews return to workrooms.
Crew #1 is doing paper work to prepare to
sample vats, tanks, and pits. Labeling of
vats will be V001, V002, V003, etc. Labeling
of tanks will be T001, T002, T003, etc.
and Labeling of Pits will be P001, P002, P003,
etc. (23)

Crew #2 is in the office building moving and
staging containers on the upper floors near the
elevator. Backnote: State of Michigan elevator
inspector was on site looking at the elevator
in the office building. Red tagged one
elevator which cannot be used, approved one
elevator for service. (24)

1630: Crew #1 begins collecting samples from tanks.

Locality: Jackson, MT 9/24/15
Project/Client: Michael Plating Machine Street
USEPA,

1715: Crews cleaning up for the day. ET
1730: START Thomas offsite. ET

Jackson, MT 9/24/15 55
Project/Client: Michael Plating Machine Street Site
USEPA

0700: START Thomas onsite. Attended site safety meeting. Today's activities will include: continue labeling and identifying tanks, vats, and pits for sampling; sample tanks, vats, pits; gather and arrange containers on 2-3 floors of office building; elevator repair technician will be onsite. ET

0710: Calibrated Analyzers: ET

AR#1	AR#2	AR#3	AR#4
H ₂ S = 10	H ₂ S = 10	H ₂ S = 10	H ₂ S = 10
LEL = 49	LEL = 49	LEL = 49	LEL = 49
HCN = 10	VOCs = 100	VOCs = 10	VOCs = 100
VOCs = 100	HCN = 10	HCN = 9	

0750: Deployed Analyzers to fixed locations. ET

Crews are preparing to enter work zones. Crew #1 will enter warehouse to label & identify tanks, pits, and vats; Crew #2 will enter office building to gather and arrange containers. ET

START Kane & EPA Keith Lesman entered the building for pre entry survey. Reported no elevated air monitoring readings. ET

1000: Crew break. ET

1010: Deputy Fire Chief David Warden onsite meeting w/ USC Kimble. ET

Location Jackson MS 9/22/15
Project / Client Michner Plating - Mechanic Street Site
USEPA

030: Consumers energy representatives ensure meeting w/ RM to discuss connecting power to the power lines. (C)

040: Michigan Elevator Inspector and repairman onsite looking at the elevator in Office building. (C)

050: Crews return to morning activities (C)
Crew #1 is collecting samples from vents in warehouse
Note: on 9/21, crew #1 collected through Sample # 864, and V001 - V008, and T001-T008

START Kone accompanied crew #1 during sampling. Reported no elevated readings during air monitoring.
060: Conducted walk around the buildings. No elevated readings detected. Also, waited at AL #4 (no HCN monitor) for ~5 minutes. No HCN was detected. (C) Observed Crew #2 collecting and gathering containers in the office building.

1200: Crews break for lunch. (C)

0300: Elevator technicians offsite. Elevator is now working in the office building. (C)

0345: Crews return to work zones. Crew #1 continues sampling vents to containers. No elevated readings observed.

0500: Crews break.

Location Jackson, MS 9/22/15 57
Project / Client Michner Plating Mechanic Street Site
USEPA


1600: Crews reenter work zones. Crew #1 collecting samples to crew #2 bringing containers down stairs in the office building.

Crew #1 is accompanied by START Kone. Reported no elevated readings during sampling.

1700: Crew exit work zones.

1715: Crew cleaning up for the day.

1730: START Thomas offsite. (C) (C)



Location: Jackson, MI Date: 9/23/15
Project / Client: Michener Plating - Mechanix Street Site
USEPA

0900: START Thomas onsite. Attended Site Safety Meeting. Today's tasks include: continue yesterday's activities. Crew expects to be done gathering and moving containers out of the office building today.

Weather: 53°F, Overcast, Fog, 71% Humidity, Winds: E @ 1 mph.

10:00: calibrated Analyzers

AR#1	AR#2	AR#3	AR#4
HS = 10	HS = 10	HS = 10	HS = 10
EL = 49	EL = 49	EL = 49	EL = 49
VS = 99.8	VS = 100	VS = 100	VS = 100
HN = 10	HN = 9	HN = 9	HN = 9

1155: Crews enter work zones. Crew #1 continues collecting samples.

Backnote Crew collected through V023 and container 865-880 yesterday.

000: Crews break. Crew #2 continued collected samples through container 905. Crew #1 also labeled containers brought in from the office building. No elevated readings were detected w/ MultiRAE except V023 ~ 0.5-1 ppm which crew opened two 5-gallon containers marked flammable.

Location: Jackson, MI Date: 9/23/15
Project / Client: Michener Plating - Mechanix Street Site
USEPA

1200: Crew breaks for lunch.
1330: Crews continue morning activities. Crew #1 is in the warehouse area sampling containers. Observed crew sampling vats. Crew used a shovel to scoop as much of the surface material to the sides of the containers and attempted to dig to the bottom of each container to see if any additional states were present in the containers. Crew #1 got 1 hit of 2.75 ppm on personal HCN monitor. Multiple detected 2.1 ppm HCN at the time.

1500: Crews break. Onsite chemist began both tests of hercatted samples. Chemist combined 24 samples of materials tested as alkalines to combined into a bucket. Chemist will open bucket in 24 hours and take a composite to be analyzed by a laboratory.

1600: Crews return to work areas. Crew #1 is labeling and preparing for tomorrow's sampling.
1700: Crews cleaning up for the day.
1730: START Thomas offsite.

Location Jackson, MI Date 9/24/15
Project/Client Michener Plumbing, Mechanic Street Stn
USEPA

0630: START Thomas on site. EPA Keith Lesman
calibrated AreaRAEs @ 0610.

AR#1	AR#2	AR#3	AR#4
$H_2S = 10$	$H_2S = 10$	$H_2S = 10$	$H_2S = 10$
$CO = 49$	$CO = 49$	$CO = 49$	$CO = 49$
$NO_2 = 99.9$	$NO_2 = 100$	$NO_2 = 100$	$NO_2 = 100$
$HCN = 9$	$HCN = 9$	$HCN = 9$	$HCN = 9$

0645: calibrated MultiRAE Pro.

$H_2S = 10$ $CO = 50$ $CO = 50$ $HCN = 18.0$
 $HCN = 10$ $NO_2 = 11.3$

0650: Calibrated ERPS MultiRAE

0655 calibrated ERPS HCN Monitors: $HCN = 10.0$ on both monitors.

0700: Attended Site Safety meeting. Today's
tasks include: contain container, vat, pit, tank
sampling; move corroded drums in central area
and stage on poly sheeting; contain benches
of haz-tagged samples.

0745: Crews enter work zone in Level B ppe.
Crew #1 is collecting samples from containers & vats.
Crew #2 is moving corroded drums from central
building to poly sheeting and shoveling material
from the floors to the drums that have not been
sampled.

Location Jackson, MI Date 9/24/15
Project/Client Michener Plumbing, Mechanic Street Stn
USEPA

Crew was moving a pallet of drums and
one drum spilled ~15-20 gallons of
liquid onto the floor. Crew pH'd the liquid
pH ~ 12 S.U. Liquid was soaked w/
absorbent pads, and swept into a trench
near the spill. No elevated readings ~~from~~
associated with a potential reaction were
detected. Visible dust from moving the
corroded containers was observed in the
building, however no dust was observed
exiting the building into the surrounding areas.

0830 EPA Keith Lesman conducted
perimeter survey of site. No elevated
readings detected to no visible emissions of
dust observed.

1000: Crew breaks.

1100: Crews refer to the work orders
to continue the morning's activities.

Crew #1 is collecting samples from
Monitored the area of the earlier small
spill. No evidence of a reaction (effervescence,
color change, heat etc) and no detector
w/ MultiRAE. No elevated readings
detected during sampling activities.

Location: Jackson, MI Date: 9/25/15
Project / Client: Michener Plating - Mechanic Street Site
USEPA

1215: Crew breaks for lunch. (C)
1350: Crews prepare to reenter the work zone to continue monitoring activities. Crew #1 is continuing to sample pits & rats; crew #2 is labeling and setting out sample containers on staged containers. (C)

1445: Crews break. Talked to OSC Hassen about earlier spilled material. Accompanied OSC and START to look for where liquid that was swept into trench drain may have gone. Trench drains appear to lead to pits to be sealed capped before exiting facility. No evidence of uncapped drains. No visible liquid observed. Liquid may have soaked into solid material in drains. No evidence of reactions observed. (C)

1600: Crews reenter work zones. START Kane accompanied crews. Reported no elevated readings during sampling activities. (C)

1730: Conducted walk around the property. No elevated readings detected. (C)

1800: Crews exit work zones. Cleaning up for the day. Crews conducted through sample #9, VOCs, POCs. (C)

1730: START Thomas off site. (C)

Location: Jackson, MI Date: 9/25/15 63
Project / Client: Michener Plating - Mechanic Street Site
USEPA

0700: START Thomas on site. Attended Site Safety meeting. Today's activities include: Continue haz-casing, bench tests, sampling containers. EPA Keith Lesmas calibration area RAEs and Multi RAE Plus earlier. (C)
0715: Calibrated Multi RAE and ERIs. (C)
Multi RAE L1C. (C)

Pro: $H_2S = 10.0$ $CO = 51$ $LEL = 49$ $O_2 = 18.1$
 $VOCs = 10.75$ $HCN = 10.0$ (C)
L1C: $H_2S = 9.8$ $CO = 50$ $LEL = 50$ $VOCs = 10.1$
 $HCN = 10.0$ (C)

0745: Crews prepare to enter work zone in level B RAE. Crew #1 is collecting samples from the waste water area under Tanks 002-007. Calibrated the pits as POSIA-POSIC. Crew #2 is collecting samples from corroded drums in the central storage area. (C)

1000: Crews Break. No elevated readings during sampling event. Some visible dust was observed in the central portion of the building while crew #2 was moving/dumping drums. No dust seen exiting the work zone. (C)

Location Jackson, NJ Date 9/22/15
Project / Client M. Thier Plating - Mechanic Street Site
USEPA

START Kene reported that fresh graffiti is located on the western wall and fence of the site. (1)

0600: Crews enter work zones to continue collecting samples. START Kene also reports. Reported crews sampled up to ~ 460. Crew #1 entered work zone in level B ppe to measure and determine volumes of pits, tanks, and vats. (2)

0600: START Kene reported no elevated readings during sampling activities. Crew breaks for lunch.

0645: Crews reenter work zones to continue monitoring activities. Crew #1 is measuring containers. Crew #2 is collecting samples. No elevated readings during sampling activities. Also START Thomas surveyed drums for additional determination and leakage. (3)

0700: Crew breaks (4)

0700: Crew reenters work zone to continue activities. Crew #1 continues measuring vats, tanks, & pits. Crew #2 continues collecting samples. (5)

No elevated air monitoring readings.

0700: Crew cleaning up for the day. Crew #2 collected through container 980. (6)

0730: START Thomas off site. (7)

Location Jackson, NJ Date 9/28/15 65
Project / Client M. Thier Plating - USEPA

0700: START Thomas on site. Today's activities include: finish collecting samples from staged containers, if continue hazard categorization to bench tests.

0710: Calibrated MultiRAE Pro and FRR > M2 MultiRAE Lite.

Pro: $H_2S = 10.1$ $LEL = 48$ $CO = 80$

$O_2 = 18.1$ $HCV = 10.0$ $VOCS = 10.61$

Lite: $H_2S = 10$ $LEL = 50$ $CO = 50$ (8)

$HCV = 10.0$ $VOCS = 10.0$

0730: US Coast Guard on site. Brought 2 AreaRAEs (no host computer) and 2 MultiRAE Pro's. START will continue to use EPA AreaRAEs until USCG host computer is back on site. START Kene calibrated and deployed AreaRAEs.

0750: Crews preparing to enter work zone. Crew #1 in level B ppe to measure containers and collect samples from vats, pits, tanks. Crew #2 continues collecting samples from drums in the staging area. No elevated air monitoring readings detected during sampling activities. Crew identified one total container (980) w/ pH \approx negative 10, pH is only

Location Tuckers, ME Date 9/28/15
Project / Client Michener Plating - Mechanic Street Site
USEPA

ding good condition w/ no leaking or corrosion.
Metal cage around the tote is in poor condition.
Crew moved to tote to the north^{west} eastern
portion of the staging area, placed on poly sheeting
w/ cardboard berms surrounding. (14)

1000: Crew breaks. STMT Kane reported that
fresh graffiti was observed on the outer
wall of the building. (15)

1100: Crew returns to work area to complete
sampling activities. Crew #1 enters warehouse to
complete container sampling. Crew #2 in office
building gathering shelving for onsite chemist.
1200: Crew breaks for lunch. (16)

1330: Crew ready to enter work zone. No
sampling will occur until later in the
afternoon. 1 crew is in the warehouse searching
for additional containers that may have been
used in initial sweeps and staging in the staging
area. 1 crew is searching for shelving. (17)
STMT did a ^{SP} monitoring ambient while crew
was in warehouse building. No elevated
readings were detected. (18)

1330: STMT Kane to ^{SP} EPA Lesman conducting
walk around the perimeter of the site. No elevated

Location Tuckers, ME Date 9/28/15 67
Project / Client Michener Plating - Mechanic Street Site
USEPA

readings detected, and no visible dust emissions
were observed. (19)

Backnote: Crew received 12 poly 55-gallon
drums and 2 poly 250-gallon totes
for overpacking. (20)


1500: Crew breaks. (21)

1600: Crew #1 enters work zone to collect
additional samples. Crew #2 doing various
office activities. Crew #1 collects through
V058, through sample container 1005. (22)

No elevated readings detected after
monitoring equipment during sampling activities. (23)

1700: Crew cleaning up for the day. (24)

1730: STMT Thomas offsite. (25)



Location Tackson, MI Date 9/29/15
Project / Client Mechner Plating - Mechanic Street site
USEPA

000: START Thomas onsite. Attended site Safety meeting. Today's activities include: collect samples from staged containers, walkthrough both buildings searching for remaining containers; begin bulk sampling alkaline liquids in the warehouse.

0710: Calibrated MATHRAE Pro.

OS = 9.8, LEL = 48 CO = 50 O₂ = 18.1

CO = 10.0 VOCs = 10.76

0715: Calibrated EHS HCN monitors

#1 HCN = 10.0 #2 HCN = 10.0

145: Crews prepare to begin and enter warehouse.

Crew #1 enters Warehouse to collect samples from staged containers in staging areas. START are accompanied crew #1. Crew #2 is completing various office & site cleanup tasks ie. helping maintain input data, stacking samples, etc.

START have reported no elevated readings during sampling activities. USC completed a walkthrough of the building and around the site perimeter. No elevated readings on the air monitoring equipment.

000: Crew breaks.

000: Crew returns to work zone. Crew #1 is measuring water tanks at pits.

000: crew breaks for lunch.

Location Tackson, MI Date 9/29/15 69
Project / Client Mechner Plating - Mechanic Street site
USEPA

1330: Crews preparing to reenter work zones. Crew #1 is going to enter office building to collect samples from the basement to 1st and third floors. Crew also collecting transferable containers (drums, bags, buckets) to the LT in due to the staging area in the warehouse building.

1400: Conducted a perimeter walk around the site. No elevated readings were detected w/ air monitoring equipment and no visible emissions were observed.

1500: Crew breaks.

1600: Crews enter work zone. Crew #1 continued collecting samples from the staged containers. Crew #2 is bulk sampling alkaline liquids. Crew #3 has a list from onsite chemist of 24 containers w/ alkaline liquids. Crew is gathering containers one at a time and pouring liquid into a 350-gallon tote. Any sludge / solid layer will be poured into a new 55-gallon drum. Crew is marking the tote w/ the first container poured into it, and subsequent totes / drums in this group will be labeled the same. Observed crew pour liquids into

Location: Jackson, ME Date: 9/29/15
Project / Client: Michael Plating - Mechanic Street Site / USEPA

the slowly, then wait to see if any reactions were observed, the pour more from the same container, unit, etc. Crew staged tote up from atop of poly sheeting surrounded by wood beams as a soil protection. (1)
10:00: Crew's eating work zone. Crew labeled empty containers that had been emptied into tote and set containers aside as empty. (1)
3:00: Crew cleaning up for the day.
7:45: ~~START~~ Thomas off site. (1)

Location: Jackson, ME Date: 9/30/15 71
Project / Client: Michael Plating - Mechanic Street Site / USEPA

0700: START Thomas onsite. Attended Site Safety Meeting. Today's activities include: continue taking alkaline liquids, Backlot & 0600: EPA Keith Lesman calibrated AreaRAE units (1)
AR #1 AR #2 AR #3 (1)
H₂S = 10 H₂S = 10 H₂S = 10
LEL = 49 LEL = 49 LEL = 49
HCN = 49 HCN = 10 HCN = 9
VOCs = 100 VOCs = 100 VOCs = 100 (1)
0620: EPA Keith Lesman calibrated MultiRAE Plus: O₂ = 20.9, VOCs = 100 LEL = 49 H₂S = 2.5 HCN = 10.0 (1)
0710: Calibrated MultiRAE Pro & ERS MultiRAE Pro: H₂S = 9.9, LEL = 49, CO = 51 O₂ = 18.0 HCN = 10.0 VOCs = 10.74 (1)
Lite: H₂S = 10 LEL = 50 CO = 50 HCN = 10 VOCs = 10
0730: calibrated ERS HCN units (1)
#1 HCN = 10.0 #2 HCN = 10.0
0750: 2 crews entered work zones. Crew #1 entered office building to measure vents & containers sampled; Crew #2 in warehouse building continuing to bulk liquids, all labels - START Kent accompanied.

Location Jackson, MI Date 9/30/15
Project / Client Mechmer Pkwy - Mechanic Street Site
USEPA

900: Conducted a perimeter survey. No elevated readings detected w/ our monitoring equipment. As the chemist is taking representative samples from bucket tests to submit for lab analysis, submitted 3 samples. (K)

1000: Crew breaks. STACT here reported that crew #2 had poured 500gms of liquid alkaline into a tote labeled 032. Solid portions of the containers were poured into a drum labeled 042. (K)

1100: Crews return to work zones. Crew #2 is continuing bulk materials. Crew used drum tipper to pour solid portions of drum 109 and 110 into the drum. No spills or reactions observed during bulkings. No elevated readings detected w/ our monitoring equipment. Bulking log sheets are being kept for a special record of bulking activities. (K)

1200: Crew breaks for lunch. (K)

1300: Crews continue morning activities. Crew #1 is in the office building. Crew #2 is in the warehouse building transferring / bulking alkaline liquids. STACT here accompanied. (K)

1430: Conducted a perimeter walk around the site. No elevated readings or visible dust was observed.

Jackson MI Date 9/30/15 73
Project / Client Mechmer Pkwy - Mechanic Street Site
USEPA

1500: Crew breaks. STACT here reported one drum needed to be cut open using ~~small~~ sawzall. STACT recorded no elevated LEL readings from the drum. HCN & VOCs were detected above the level 3 action limits but not inside the handspace in the drum, but no elevated readings were detected in the breathing zone. (K) (K)

1600: Crews return to work zone. No elevated readings detected in the breathing zone. Crew filled tote - 032 midway through container 253. Crew cleaned and sealed tote - 032, and labeled a new tote for bulking - 253. Crews are still bulking solids from alkaline liquid containers in drum - 042. (K) (K)

1715: Crew cleaning up for the day. (K)

1730: STACT Thomas offsite. (K)



Location Jackson, ME Date 10/1/15
Project / Client Michener Plating Mechanic Street Site
USEPA

0700: START Thomas onsite. Attended Site Safety meeting. Today's activities include: continue hazard categorization, bucket tests, bulking materials.

0710: calibrated ERPS MultiRAE Lite: (10)

SE=6.1 CO=51 LEL=49 ACV=10.0 VOCs=100

calibrated ERPS HCN monitor
CN=10.0 in #1 #2: HCN=10.0 (11)

0735: Crews preparing to enter work zones

Crew #1 is in the office building. Crew #2 in the warehouse building bulking alkaline liquid canisters.

0800: Crew breaks. Crew finished bulking 3 drums w/ alkaline liquids. One drum contained very hard solid material. Crew had to chisel solid to pour into the solids drum.

0830: Crew return to work areas to continue various activities. START kept accompanied crew #2 and are housed to continue bulking alkaline liquids.

0930: Conducted a perimeter walk around the site. No elevated readings or visible dust observed.

1000: Crews break. START kept reported no visible reactions or elevated readings during bulking.

1100: Crew breaks for lunch. Crew #2 finished first batch of 24 alkaline liquids bulking.

Location Jackson, ME Date 10/1/15 75
Project / Client Michener Plating & (11) Mechanic Street Site
USEPA

1300: Crews return from lunch. Crew still working on new list of bulking canisters. Crew entered the warehouse to sweep and clean in the tote staging (bulking) area.

1430: Attended Site Daily Planning meeting (12)

Chemist conducted hazard categorization (13)

Crew did (14) bulking of non-cyanide alkaline liquids into 1.5 totes & 1 drum of solids & sludges from the non-cyanide alkaline canisters.

- Monday delivery planned for drums, totes, and cubic yard bags & boxes. (15)

- Bags and boxes are 43 rated for cyanide. (16)

- Electric company is coming onsite tomorrow to try and connect the trailers hardware to the power company lines. (17)

- (18) Crew will cut up empty drums to dispose the drums in a hazardous waste roll-off dumpster. Crew will ensure that cyanide drums are segregated from acid drums.

Backnote: 1400: Crews continue cleaning in the (19) tote staging area, sweeping, moving empty drums out of the area. (20)

1500: Crew breaks for lunch (21)
1600: Crews back in work zone. Crew #2

Location Jackson, MI Date 10/1/15
Project / Client Michener Plating Machine Street Site
USEPA

is in the warehouse moving and staging metal
drums w/ alkaline liquids to prepare for
soaking activities tomorrow.
700: Crews cleaning up for the day.
730: START Thomas offsite.

Location Jackson, MI Date 10/2/15
Project / Client Michener Plating Machine Street Site
USEPA

0700: START Thomas onsite. Attended
Site Safety Meeting. Today's activities
will include: Can find haz-cutoff samples,
can find bulk tank; shovel solid material
in the berm around tanks T009 & T010;
catalog and move small containers for
lab packs.

0710: Calibrated ~~APE~~ MultiRAE Pro
and FRES MultiRAE Lite

Pro: $H_2S = 10.1$ LEL = 51 CO = 99 $O_2 = 18.0$
HCN = 10.0 VOCs = 12.37

Lite: $H_2S = 10.0$ LEL = 49 CO = 50 HCN = 100
VOCs = 100

0730: Crews prepare to enter work zones.
Crew #1 is in Level B PPE and will shovel
solid material in the berm around T009 &
T010 and collect a sample of the material.
Crew #2 is in Level C PPE and will
be combining alkaline liquids from drums
w/ mostly solids into a 55-gallon drum.
0800: Crew breaks, crew #1 was shoveling
around tanks T009 and T010 and hit
a pipe connected to T009; the tank is
mostly empty. About 5 ounces of liquid

Location Jackson, MI Date 10/2/15
 Project / Client Machner Paving Machine Street Site /
USEPA

from the tank spilled into the berm before it was plugged. Crew put Vermiculite to soak up the liquid to continued shoveling. Crew collected a sample of the swept material. Crew #2 was transferring liquid into a drum from several drums of alkaline liquid.

Talked to OSC about lists of bulking material going forward.

1000: Crew breaks.

Backnote: At 0900 Reps from A+ Electrical Services onsite working on connecting office trailers to area electrical lines.

1130: ERL (a separate EELs contractor) onsite to de-mob the Haz-Cat trailer offsite. Crew #1 enters office building on Level B pre to collect one sample from a vat that the onsite Chemist would like re-sampled.

1200: Crews break for lunch. After lunch crews plan to continue morning's activities.

START Kane will be onsite to observe afternoon activities.

1230: START Thomas offsite.

Location Jackson, MI Date 10/5/15
 Project / Client Machner Paving Machine Street Site /
USEPA

0700: START Thomas onsite. Attended Site Safety meeting. Today's activities include Continue bulking alkaline solids. Continue Haz-cathing samples; continue bulk testing.

0710: Calibrated MultiRAE Pro and MultiRAE Pro: $O_2 = 18.1$ LEL = 48 CO = 50 $H_2S = 10.1$
 $HCN = 10.0$ VOCs = 10.78

Plus: $H_2S = 10.1$ LEL = 49, $O_2 = 20.9$

$HCN = 10$ VOCs = 100

START Kane calibrated and recorded calibration for ERS MultiRAE Lite and ERS HCNmini

0745: Crews prepare to enter work zone. Crew is going in on Level C pre to shovel solid alkaline materials into drums. Alkaline

Solids are very hard and compacted. START Kane accompanies crew in work zone.

0750: Electricians onsite to attempt to connect office trailers to area power lines.

1000: Crew breaks. START Kane reported no elevated readings w/ air monitoring equipment during bulking activities. Crews are bulking solid materials (alkaline; non-cyanide containing). The material is very compacted, and it is taking a lot of time and energy to break up the

Location Jackson, MT Date 10/5/15
 Project / Client Michener Plating - Melchior Street Site
USEPA

material by hand. Crew will continue doing by hand until they receive air pump (power tool for breaking up materials). Crew #2 is cataloging and segregating small containers of lab packable containers. (15)

1035: Crew receives 15 totes & 60 drums for bulking. Also received super sacks & wood pallets. Crew are staging new drums, totes, pallets, and super sacks in the building.

1200: Crew breaks for lunch. (16)

1330: Crews re-enter work zone to continue work activities. Crew #1 (Tax Techs) in level C are going through small containers and labeling containers according label information. Crew #2 is in level C are re-packaging alkaline material (liquids, sludges, solids) into new drums. Some of the ~~old~~ materials are mixed (bulked) where containers are not full from one drum. Some of the material is very hard (glass-like material) and difficult to break apart using hand shovels. Crew put these containers off to the side and began going for containers w/ looser materials. Crew will come back to other containers when they receive (17) receive air compressor and mechanical digging tools. (18)

Location Jackson, MT Date 10/5/15
 Project / Client Michener Plating - Melchior Street Site
USEPA

1500: Crew breaks. No elevated readings or reactions observed during work activities. ST EPA personnel onsite w/ OSC observing site activities. (19)

1600: Crews re-enter hot zone to continue activities. START core accompanies crew.

1630: Attended Daily work ~~meeting~~ (20) Activity meeting. (21)

- Crew continued hot cutting materials.

- Crew waiting for air compressor for air hammer to break up very hard materials. EHS expect ~ 2 weeks before compressor is available. (22)

- Electricians supposed to be done w/ power to power grid by Friday. Tomorrow's activities:

- complete electrician's work

- continue today's activities (23)

1715: Crews exit work zone. START core reported no elevated readings during work activities. (24)

1730: Crews cleaning up for the day. (25)

1730: START Thomas off site. (26)

Location: Jackson, MI Date: 10/6/15
 Project / Client: Miller Plating - Mechanic Street Site
 USEPA

0700: START Thomas on site. Attended Site Safety Meeting. Today's activities include: continue transferring alkaline solids. If rock hard solids are encountered, crew will determine a new waste stream and move to that one; continue hazardous waste testing.

Weather: 56°F, 96% Humidity, W and dense fog, low visibility.

0715: Calibrated MultiRAE Pro:

H_2O O_2 = 18.1 H_2S = 10.1 LEL = 50 CO = 48
 HCN = 10.0 VOCs = 10.76

0730: Calibrated ERS HCN monitors

HCN #1 = 10.0 HCN #2 = 10.0

0740: Crews prepare to enter work zone. Crew #1 is in the northern room cataloging and separating small containers on pallets. Crew #2 will continue packaging drums w/ solids. Solid materials are very hard - crew is having a difficult time getting materials out of the drums. Crew encountered one drum that made the ERS personal HCN monitor alarm. No elevated readings on the MultiRAE directly following the alarm, and no elevated readings w/ personal monitor after initial alarm. The alarm was likely the result of

a small pocket of HCN gas in the solid that dispersed quickly.

1000: Crew breaks. EPA with terminal and USCB conducted a perimeter walk, no elevated readings.

Backnote: USCB AreaRAE #2 alarmed w/ VOCs > 50ppm and HCN maximum at 2. START walked over to the location and all air monitoring levels were 0 w/ the MultiRAE. USCB took the unit and performed maintenance due to the false positive readings. 1100: Crews return to remaining work areas. START crew reported no elevated readings during activities.

1200: Crews break for lunch.

1330: Crews return to work zones to complete morning's activities. Crew #2 has encountered several poor condition drums w/ very hard material. Crew is breaking the drums and breaking the material w/ hammers and axes on poly sheet. No elevated air monitoring readings detected. ERS Foreman reported crew will get a new list of containers of flammable materials tomorrow and will begin bulk.

Location Jackson, MI

Date 10/6/15

Project / Client Michener Plating - Mechanic Street Site
USEPA

1500 Crew breaks.

1545: Crew returns to work area to conduct activities in work zone.

1630 Daily work activities meeting:

- 2 composite samples offsite today
- No haz capping today - only composite samples and office work today.

- 6 drums transferred today, 4 very hard containers remain untransferred

- Finished cataloging small can tines

Tomorrow's activities:

Same as today except EEPs will consolidate flammable liquids to sludges into drums (steel).

1715: Crews cleaning up for the day.

1730: START Thomas offsite.

Location Jackson, MI

Date 10/7/15

Project / Client Michener Plating - Mechanic Street Site
USEPA

0700: START Thomas on site. Attended Safety Meeting. Today's activities will include: Finish alkaline solids transfer. Start working on new lot of flammable sludges to solids; continue haz capping sampled materials.

0710: Calibrated MultiRAE Pro & EEPs
MultiRAE Lite:

Pro: $H_2S = 10.1$, LEL = 47, $O_2 = 17.9$, $CO = 4$
HCN = 100 VOCs = 10.37

Lite: $H_2S = 10.1$, LEL = 50, $CO = 4.9$

HCN = 100 VOCs = 12.4

0730: Crews arrive to enter work zone; Crew #1 is working to identify containers in new flammable solids bulking list. Crew #2 is finishing transferring contents of container 941 to new drum.

0830: Crews finished transferring last container (other than the three containers with material that is too hard) of alkaline materials identified. Crew is cleaning up bulking areas, moving transferred drums to staging new containers in bulking area.

0845: Reps from Consumer's Energy on

Location Jackson, ME Date 10/7/15
 Project / Client Michener Plating - Mechanic Street Site
 USEPA

working on hooking connections to power grid.
 0930: consumer's Energy offsite. Electricians
 will be back on site later this week to finish
 connecting trailers to power grid. — (1)

1000: crew breaks. — (1)

1100: Crews reenter work zone. Crew #13
 gathering containers in the next group (flammable
 gels, solids, sludges). Crew will separate the
 group into 3 bulking groups (identified as
 COMP 2 - (Resins; ALuminum Paints; others).
 Crew begins by bulking Resins. Some of the
 resins are difficult to extract from their containers.
 Crew having difficulty cutting containers and scraping
 materials out bc resin is very sticky. — (1)
 Crew completed 1 container and half of 2 other
 containers. Air monitoring levels were back around
 except VOCs. VOCs > 200 ppm in the drum during
 bulking operations. VOCs ≈ 3-4 ppm in breathing zone. — (1)

1200: crew breaks for lunch. — (1)

1330: Crews return to work areas to continue moving
 activities. START Kene accompanied. — (1)

1430: USCG and EPA Lesnak completed perimeter
 walk w/ air monitoring. Did not observe any elevated
 readings along the perimeter and no visible emissions.

Location Jackson, ME Date 10/7/15
 Project / Client Michener Plating - Mechanic Street Site
 USEPA

1500: Crew breaks. START Kene reported
 no elevated readings except high VOCs inside
 the drums during bulking. — (1)

1600: Crews return to work areas. Crews
 are working on bulking flammable solids
 list. Crew completed flammable resins
 sub group. Air monitoring in the area of
 bulking showed VOCs as high as 200 ppm
 in the breathing zone. ERCS is working on
 an amendment to the site HASP bc con-
 C-B Poe Action Limit is 5 ppm for unknown
 VOCs. No other parameters identified
 in the breathing zone during operations. — (1)

1715: Crews cleaning up for the day. — (1)
 START Kene attended Daily work order
 meeting; Crew will finish flammable
 solids list tomorrow and begin flammable
 liquids list. Electricians will also be on
 site to finish connecting trailers to local
 power lines. — (1)

1730: START Thomas off site. — (1)

Location: Jackson, ME Date: 10/8/15
 Project / Client: Michener Plating - mechanic Street Site
 USEPA

0700: START drums uns. + l. Attended Site Safety meeting. Today's tasks include: continue hazardous samples; finish bulking flammable solids list; start new bulking list (flammable liquids); Electricians will finish connecting trailers to local power lines.

0710: Calibrated MultiRAE Pro to MultiRAE Plus
 Pro: LEL=48 CO=50 H₂S=10.1 O₂=17.9
 HCN=10.0 VOCs=10.54
 Plus: LEL=48 CO=50 H₂S=10.1 HCN=8 VOCs=

0730: Crews prepare to enter work zone. ERPS RM distributed HASP Amendment. New VOC action limit is 100 ppm (based on lowest known chemical of concern, xylenes) sustained for 10 minutes.

0745: Crews enter work zone. Crews finishing up flammable solids. VOCs when opening drums is > 100 ppm but due to ^{low} crews moving fast and no releases sustained for > 10 minutes. Crew covered open drums which will be over packed with poly sheeting. Crew staged finished drums in the northern room, moved the cream caution tape and labeled & labeled a cardboard marking in the area.

1000: Crew breaks.

Location: Jackson, ME Date: 10/8/15
 Project / Client: Michener Plating - mechanic Street Site
 USEPA

1100: Crew returns to work area to continue bulking flammable liquids. START Kae accompanied.

1130: USCG getting VOCs = 5.0 ppm at northern property (building boundary). USCG-6 ST walked to the area. USCG moved another area RAE to the area and START used MultiRAE. Both the MultiRAE & new Area RAE show VOCs ≈ 1.5-2.0 ppm. USCG fresh air calibrated Area RAE & will observe the unit.

1200: Crew Breaks for lunch.

1330: Crews return to work zones. Crew is transferring flammable liquids to new drums. VOCs > 100 ppm various times throughout the transfer (bulking), but not sustained > 10 minutes. VOCs would rise when drums were opened, but would fall in the breathing zone soon afterwards. One drum (157) had VOCs > 100 ppm for greater than 10 minutes. Crew drum contained a sludge solid material and crew worked on the drum for > 10 minutes. ERPS stopped working on the drum & covered w/ poly and will Over 1500: Crew breaks.

Location Jackson, MI Date 10/8/15
 Project / Client Michael Plating, mechanical Streetside
USEPA

1505: ~~Lead~~ ⁽¹⁾ START to USC 6 in Level B
 pre to photo document drums 631 - 671.
 HCN > 2 ppm throughout EELs sampling, so START
 entered in Level B. Drums were in very poor
 condition w/ some totally corroded away, leaving
 just the material w/ no visible drum left.
 1555 START Exits hot zone. EELs enter in
 Level 1C pre to clean up to secure the building for
 the weekend.

1700: START Thomas off site — (1)



Location Jackson, MI Date 10/14/15
 Project / Client Michael Plating, mechanical Streetside
USEPA

0700: START Thomas on site. Attended
 site safety meeting. Today's activities will
 include: Continue hillying flammable
 liquids to solids; electricians will be onsite to
 hard wire EHA Air trailer to onsite generator;
 Contractors will be onsite to build a door to
 the garage where EELs dresses out; Crews
 will create a composite of vat materials to
 EELs may begin shoveling vats.

0730: Calibrated EELs HCN monitors:

#1 HCN = 10.0 #2 HCN = 10.0

0745: Calibrated EELs MultiRAE Lite:

UEL = 50 H₂S = 10.1 CO = 51 VOCs = 143 HCN = 10.0

0800: Entered work zone w/ EELs crew. E
 will continue to hilly flammable liquids. EELs
 began by finishing up drum #166 & 166 was
 started & covered before Breider. Crew also
 got through drums 136 to 199. Drums contain
 liquid on top of a gel-type sludge. VOCs
 inside the drums > 1000 ppm but around the
 drums in the breathing zone, VOCs did not enter
 the action limit. No other detections in the
 breathing zone.

0900: Crew's break. Crew received a delivery.

Location Jackson, MI Date 10/14/15
 Project / Client Michigan Plating, Mechanic Street
USEPA

- by 5XL. Scramek suits & other PPE.
 Crew also received an air compressor & air
 jackhammer to break up very hard solids. — (P)
 1100: Crews return to work zone to continue
 morning activities. A second team enters work zone
 to begin shoveling vats of alkaline solids w/
 cyanide. Team will enter in level C PPE to begin
 shoveling out of vats into 1 yd³ boxes. START
 here accompanied ERS crew. — (P)
 1200: Crew breaks for lunch. — (P)
 1230: Received USCG respirator cartridges &
 Scott cartridges for START & EPA respirators.
 1300: Crews return to morning activities. — (P)
 Crew #1 continues to bulk flammable materials.
 Crew #2 continues shoveling alkaline solids into
 white yard boxes. Material on top is soft & able to
 be shoveled. ~~Approximately~~ Approximately 1 foot or so of material
 on the bottom of the vats hard & unable to
 break up. ERS will use jackhammer and air
 compressor to break material. NO air monitoring
 readings above action limits detected. HCN
 detected \approx 0.5-1.5 ppm in the area of the
 vat activities. — (P)
 1630: Attended Daily Work Order meeting.

Location Jackson MI Date 10/14/15
 Project / Client Michigan Plating, Mechanic Street
USEPA

- Finish up the flammable liquids today
 "Composite 3". OSC noted splashing
 when transferring material from one drum
 to new drum.
 - Tomorrow crew should begin Comp 4
 flammable liquid bulking list.
 - Hazmatting should be done this week by
 ERS chemist.
 1710: Crews exit work zones. Crew #1
 continued bulking flammable materials.
 Crew will finish up flammable materials
 list "Composite 3" tomorrow and begin new
 bulking list & will continue shoveling vats.
 1715: Crew cleaning up for the day.
 1730: START Thomas off site.

0700: START Thomas onsite. Attended Site Safety Meeting. Today's activities include: Continue hazardous samples; continue bulking flammable liquids to solids; continue shoveling material containing Vats.

0710: Calibrated EELs tested MultiRAE Pro to EELs MultiRAE Lite

Pro: H_2S = 21.0 VOCs = 18.1 LEL = 48, CO = 51
 VOCs = 10.67 HCN = 10.5

Lite: H_2S = 12.1 LEL = 46 CO = 48 HCN = 11.5
 VOCs = 100

0730: Calibrated EELs HCN monitors
#1 HCN = 10.0 #2 HCN = 10.0

0740: Calibrated MultiRAE Plus;

H_2S = 10.1 LEL = 48 CO = 20.8 HCN = 10.0
 VOCs = 100

0745: Crews prepare to enter work zone. Crew #1 continues repackaging to bulking flammable liquids and solids into new drums in Comp 3. Crew #2 continues shoveling to jackhammering while solid material. Crew #2 HCN monitor alarm during activities w/ HCN = 2.5 ppm. START to EELs went into the area following the exceedance and all monitors showed H_2S = 0.5 - 1.0 ppm.

EELs will continue to work in level C area due to the short time frame of exceedance but will observe for pockets of H_2S or potential returns. VOCs \approx 150 ppm in the drums. Crew #1 is bulking, but no exceedances in the breathing zone. VOCs \approx 5 - 50 ppm in breathing zone throughout activities.

1000: Crews break.

1100: Crews prepare to reenter work zones to continue activities. Crew #1 finished Comp #3, cleaned up area of bulking to prepare to move on to Comp #4 (flammable liquids).

1130: Crew receives a shipment of steel drums. Some drums have a bung at the bottom of the drum. EELs will check to see if these are acceptable to add bulk materials in. One drum was also received up in unknown liquid (less than 5-gallon). On chemist will determine characteristics of the liquid, which is most likely water condensed in the drum during transport.


1200: Crew breaks for lunch.

1630: Attended Daily Work Order meeting.

Location Sackson, MEDate 10/15/15Project / Client Michener Planting Mechanics Street Site

US EPA

- Finished 3 cubic yard boxes of cyanide containing solid materials.
 - OGC wants FEES to pump more of the liquid instead of pouring liquids with potential of splash.
 - check into structural integrity of roof prior to snow storms in case of heavy storms.
- 1715: Crews cleaning up for the day
- 1730: START Thomas offsite.

Location Sackson, MEDate 10/16/15Project / Client Michener Planting Mechanics Street Site

US EPA

- 0700: START Thomas onsite. Attended Site safety meeting. Today's activities include: continue bulking flammable liquids, continue bulking cyanide containing alkaline solids from vats; finish vacuating collection samples.
- 0710: Bump tested MultiRAE Pro to EELP MultiRAE Lite
- Pro: $H_2S = 10.1$ $CO = 4.7$ $LEL = 48$
 $O_2 = 20.7$ $VOCs = 10.08$ $HCV = 11.0$
 Lite: $H_2S = 14$ $LEL = 43$ $CO = 10$
 $VOCs = 100.9$ $HCV = 10.5$
- 0730: Calibrated FEES HCN monitors:
 #1: $HCV = 10.0$ #2: $HCV = 10.0$
- 0740: calibrated EELP MultiRAE Plus:
 $H_2S = 10.1$ $LEL = 50$ $O_2 = 20.9$ $VOCs = 100$
 $HCV = 10.0$
- 0745: Crews prepare to enter work zones. START Kent accompanied crews. Crew #1 continues bulking flammable liquids in Comp 4. Crew #2 continue shoveling to bulking cyanide containing alkaline solids from vats. START Kent reported one drum had $VOCs > 2000$ ppm to $LEL = 14.9$. Crew

Location Jackson, MI Date 10/16/15
 Project / Client Machinery Plating, Mechanic Street Stc / USEPA

Worked away from the drum & ⁽¹⁰⁾ ended it bulk the contents after the drum has time to air out. Note: Readings are in the breathing zone. No elevated readings detected in the breathing zone. ⁽¹⁰⁾

1000: Crew breaks ⁽¹⁰⁾

1100: Crews return to work zones to continue activities. Crew #1 continues bulk flammable liquids. Crew #2 is shoveling solid material from VOC2 into cubic yard boxes. VOCs detected above LUPM while crew is using drums, however VOCs decreased after drums have aired out ⁽¹⁰⁾ for about 5 minutes. Crew #2 accumulated HCN > 2.0 ppm for limited time (less than 10 seconds). Crew exited work zone with the exposure, and reentered the work zone once HCN decreased. ⁽¹⁰⁾

1200: Crew breaks for lunch ⁽¹⁰⁾

1330: Crews return to work zones to continue morning activities. Crew #1 finishes Comp 4 flammable liquids to checklist. Crew #2 continues shoveling VOC2. ⁽¹⁰⁾

1630: Crew #1 is cleaning up the bulk area and packing for additional bulk next week. Crew #2 continues shoveling. ⁽¹⁰⁾

1715: Crews cleaning up for the day.

1730: START home office. ⁽¹⁰⁾

Location Jackson, MI Date 10/14/15
 Project / Client Machinery Plating, Mechanic Street Stc / USEPA

0700: START home office. Attended site safety meeting.

Today's tasks include: Control Shunting Cyanide containing alkaline solids in vats, begin bulk flammable liquids in Comp II -

0710: Calibrated MultiRAE-Pro 6 EES MultiRAE Pro $O_2 = 18.0$, $CO = 50$, $LEL = 48$, $H_2S = 100$, $HCN = 100$, $VOCs = 11.63$

Like: $LEL = 50$, $CO = 51$, $H_2S = 101$, $HCN = 100$, $VOCs = 11.63$

0745: Crews prepare to enter work zones. Crew #1 is bulk flammable materials in Comp II. Crew #2 is bulk cyanide containing alkaline in vats. Materials in the vats are very hard solid.

Crew is using jackhammer to break up the material. Crew #1 is ⁽¹⁰⁾ VOCs in flammable bulk area $\approx 50-100$ ppm in breathing zone through activities. No elevated HCN readings detected.

1000: EPA Lesnick & LSCG conducted a perimeter walk around. No elevated readings detected on monitoring equipment. ⁽¹⁰⁾

Crews break ⁽¹⁰⁾

1100: Crews return to morning activities. START home accompanied crews. Crews continue morning activities. START home reports that Crew #1 completed Comp II list. Crew #2 completed

100

Location Jackson, MIDate 10/19/15Project / Client Michener Mechanical Street Site US EPA

Vat VO12. VO12 filled $\frac{1}{2}$ of one cubic yard box. Crew filled the rest of the vat.

1200: Crew breaks for lunch.

1330: Crew returns to work areas. Crew #1 completes Comp #11 and begins pumping liquid from drums 698, 944, 947, and 950 into pump drum. Crew #2 filled the last cubic yard box from vat VO12 w/ solid material from VO10. After finishing the box, crew stopped work on VO10 and began transferring material from VO01 to cubic yard boxes. VO01 has to remain separate from other vats due to known reactant CN concentrations, data field in the START Site Assessed. No elevated readings identified in the breathing unit during activities.

1500: Crew breaks.

1600: Crew returns to work area to continue moving materials. START (one) accompanied crew.

1700: Attended Daily Work Order Meeting.


- EHS will look into increasing the Action Limit of HCN above 2.0 ppm.

- Chemist Hartzliffed 200 SO samples.

- Tomorrow crew will continue w/ today's bulk activity. Chemist will be off site so no hazard categorization.

Location Jackson, MIDate 10/19/15Project / Client Michener Mechanical Street Site Remedial US EPA

1715: Crews cleaning up for the day.
1730: START Thomas offsite.



Location Jackson, MI Date 10/20/15
 Project / Client Mechanix Plating Mechanix Street & C / US EPA

0700: START Thomas onsite. Today's activities include continue bulking cyanide containing alkaline solids from vats = specifically vat V001; continue bulking alkaline liquids, sludges, solids with cyanide in Comp #14.
 0730: Crews arrive to enter work zone. Crew #1 will continue pumping liquid off of drums with alkaline liquids to sludges; crews will begin bulking the solids from the drums; ~~crews~~ Crew #2 will continue shoveling bulking 1 cyanide containing alkaline solids from vat V001. START Kane accompanied crews.
 0830: Crews were having one HCN monitor consistently alarm. Recalibrated HCN #1 monitor #1 - (C)
 $HCN = 10.0$ ————— (C)
 0900: Calibrated MultirAE Pro:
 $O_2 = 18.4$, $CO = 49$, $LEL = 42$, $H_2S = 9.8$
 $HCN = 9.0$, $WCs = 11.48$ ————— (C)
 1000: Crews break. START Kane reported Crew #2 was experiencing short exceedances of HCN during activities. No readings > 2.0 ppm HCN were observed for greater than a few seconds — (C)
 1100: Crew reenters the work zone to continue activities. Crew #2 continued transferring cyanide containing alkaline solids from vat V001 into cubic yard boxes. HCN was detected up to 3.5 ppm

Location Jackson, MI Date 10/20/15
 Project / Client Mechanix Plating Mechanix Street & C / US EPA

during activities for short periods of time ~~however~~ while crew was hammering the material likely due to the jackhammer hitting pockets of HCN in the material. HCN decreased below ADL within a few seconds each time.
 Crew #1 continued transferring sludge and solids in Comp #14. no elevated readings were detected in air monitoring.
 1200: Crew breaks for lunch.
 1330: Crews continue morning activities. Crew #1 continues bulking cyanide containing alkaline liquids and sludges. Crew #2 continues bulking alkaline solids in vats. START Kane accompanied crews. ~~no~~ elevated HCN readings sporadically during activities. $HCN \leq 3.5$ ppm. No sustained readings above 2.0 ppm.
 1500: Crews break.
 1600: Crews return to work zone to continue activities.
 1715: Crew cleaning up.
 1730: Crew #1 START Thomas offsite

Location Jackson, MI Date 10/21/15
Project / Client Michener Dating Mechanic Street Site
USEPA

0700: START Thomas onsite. Attended Site Safety Meeting. Today's activities will include: continue to bulk alkaline cyanide containing solids from vats; continue to bulk alkaline liquid sludges. Crew may receive a new list for bulking flammable materials. EHS RM to HSD are looking into increasing the Action Level for HCN to 5 ppm over 5 minutes & OSHA PEL is 10 ppm, MUST REL = 4.7 ppm. (C)
0730: Crews prepare to enter work zone. Crew #1 will continue bulking alkaline liquids & sludges. Crew #2 will continue bulking cyanide containing alkaline solids from vats. Crew #2 ~~continues~~ ~~bulking alkaline solids~~ (C) did not encounter any HCN exceedances. Crew #1 had sporadic exceedances with HCN > 2.0 (maximum HCN was 3.5) but not sustained readings above 2.0. Crew #2 continued to transfer Vat ~~1000~~ V010. Crew #1 completed 6 drum transfers. (C) Backnote: VSC6 moved Area RAE #2 from the location at the perimeter of the building inside the work zone to determine if HCN levels were sustained longer than a few seconds on 10/20. Continued w/ RAE #2 inside on 10/21. (C)

Location Jackson, MI Date 10/21/15
Project / Client Michener Dating Mechanic Street Site
USEPA

1000: Crew breaks (C)
1100: Crew prepares to reenter work zone to continue morning activities. START accompanied crew. Reported similar activity as first entry.
1200: Crew breaks for lunch.
1330: Crews reenter work zone to continue morning activities. Crew #1 continues bulking alkaline liquids & sludges. Crew #2 finished 2/3 compartments in Vat V010. 2 instances of HCN > 2.0 in area of crew #1. HCN max > 3.5 ppm for several seconds. Crew exited the area and the readings near drum returned to less than 2.0 ppm. (C)
1500: Crew breaks (C)
1600: EHS generated a new list of 24 flammable materials. Crew has no more open top drums for solids transfer. Crew ~~is~~ (C) is doing liquids from the flammable list. Composite 15. No elevated VOCs in air.
1715: Crew cleaning up for the day.
1730: START Thomas off site (C)

0700: START Thomas onsite. Attended Site Safety Meeting. Today's activities include: Conting bulkling cyanide containing solids from vats; continue bulkling flammable liquids; Hazard categorization.

0715: Calibrated MultiRAE Pro: ——— (106)
 $O_2 = 18.0\%$ $H_2S = 10.0$ $LEL = 49$ $CO = 50$ (106)
 $H_2CN = 10.0$ $VOCs = 10.05$ ——— (106)

0730: Crews prepare to enter the work zone. STAFF Kene accompanied crew. Crew #1 continues bulkling flammable liquids into drums. Crew #2 continues bulkling cyanide containing alkaline solids in vats.

0750: Calibrated ERES MultiRAE Lite ——— (106)
 $H_2S = 10.1$ $LEL = 48$ $CO = 49$ $VOCs = 100$ drums

0830: Crew #2 is transferring liquid in Vat V009 H/W between 300 - 6.5 ppm. Crews may have to transfer Vat V009 in Level B ppe. ——— (106)

1000: crew breaks ——— (106)

1100: Crews return to morning activities. Crew #1 enters work zone in Level C ppe to continue with bulkling of flammable liquids to sludge. Crew #2 enters work zone in Level B ppe to continue bulkling cyanide containing alkaline solids in the vats. Crew #3 on Vat V009. $VOCs \approx 1000$ after drums open initially. $VOCs$ fall to about 50-100 ppm after

drums are open for a while. OSC requests ERES to put vermiculite in drums to store upside down overnight after emptying to set any remaining material out after emptying.

Backnote: Chemist back onsite to continue hazard categorization ——— (106)

1200: Crew breaks for lunch. ———

1320: Crew received 25 cubic yard boxes for waste bulkling. ———

1330: Crews prepare to reenter the work zone to continue the morning's activities. Crew #1 will continue bulkling flammable liquids to sludge in Level C ppe. Crew #2 will continue bulkling cyanide solids from vats in Level B ppe. USC 6 to START Kene accompanied crews. ———

1430: conducted a perimeter walk around the site w/ MultiRAE. STAFF was able to smell paint-like odor along the eastern boundary, but $VOCs > 0$ ppm. No parameters above background levels, i.e. small bits of $VOCs$, H_2S along Gerson Road due to pond traffic.

1500: Crew breaks. ———

1600: Crews reenter the work zone to

Location Jackson, MI


Date 10/22/15

Project/Client: Machine Planting, Mechanics Street Site/
USEPA

continue the morning activities. Crew #1 will continue bulking flammable liquids. Crew #2 will continue bulking cyanide containing solids in vats. Crew completed vat very w/ high HCN levels so Crew #2 will enter work zone in Level C ppe to begin the next vat. HCN levels = 0 ppm during work activities for Crew #2 during bulking. Crew #1 almost complete w/ bulking list #14 (flammable liquids). Crew #2 did not encounter any levels for VOCs > Action levels.

1715: Crew cleaning up.

1730: START Thomas off site.



Location Jackson, MI

Date 10/23/15

Project/Client: Machine Planting, Mechanics Street Site/
USEPA

0700: START Thomas on site. Attended site safety meeting. Today's activities will include: continue to bulk cyanide solids in vats; continue bulking flammable liquids to sludges; continue hazard categorization of samples.

0710: Calibrated M-H-P-A-E ppe.

O₂ = 18.0, LEL = 49, CO = 51, H₂S = 10.0
HCN = 10.0, VOCs = 10.18

0730: Crews prepare to enter work zones to begin today's activities. Crew #1 will finish flammables list (composites). Crew #2 will continue bulking cyanide solids in vats in Level C ppe. Crew #2 in Level C ppe; START will continue to monitor the area to determine if crew will upgrade to Level B ppe.

0830: Conducted a walk around the site perimeter w/ USC and EPA both. Results not elevated readings observed on the site perimeter.

0930: EDDS will get a new bulking list from chemist this morning.

1000: Crew breaks.

1100: Crew returns for morning activities & Crews completing activities in Level C ppe.

Location Jackson, MI

Date 10/23/15

Project / Client Michor Plating Machine Street Site /
USEPA

- Crew #1 completed Camp #15, and began bulking flammable liquids & sludges in Camp #16. Crew #2 continues bulking cyanide containing solids from rats. ————
- No elevated HCN readings in the breathing zone for Crew #2 while bulking cyanide solids. Highest HCN readings at 1.0 ppm. VOCs were below 50 ppm throughout activities with cyanide solids. ————
- 1200: Crew breaks for lunch. ————
- 1330: Crew enters work zone to continue morning activities. ST ART line accompanied crews. Crew #1 continued bulking flammable liquids & solids. Crew #2 continues bulking cyanide solids. ————
- 1430: Conducted perimeter walk around the site. No elevated readings detected outside the buildings. ————
- 1500: Crews break. ————
- 1600: Crews return to work zones to continue activities. Crew #1 completed all flammables on Camp List #15 except Drum 055. Drum is located with high cyanide drums. ST crew will retrieve this drum in Level B area on Monday. ————
- 1700: Crews cleaning up for the day. ————
- 1730: ST ART Thomas off site. ————

Location Jackson, MI

Date 10/24/15

Project / Client Michor Plating Machine Street Site /
USEPA

- 0700: ST ART Thomas onsite. Attended safety meeting. Today's activities include continue bulking cyanide solids from rats, continue bulking flammable liquids and sludges in Camp #15, begin new bulking list. Continue hazardous waste sampling. ————
- 0715: Calculated MURKIN Pro:
 $O_2 = 18.0$, $UEL = 44$, $H_2S = 10.0$, $CO = 50$
 $HCN = 10.0$, $VOCs = 10.0$ ————
- 0730: Crews prepare to enter work zone for today's activities. Crew #1 will finish Camp #15 flammable liquids and sludge. Crew #2 to continue bulking cyanide solids. Both read 0.830. Crew #1 dons Level B PPE to enter drum bss from ~~work~~ area w/ cyanide containing drums that are covered with poly sheet. USC 6 accompanied crew and reported no HCN levels in the area above 0.5 ppm. No HCN detected in the area where Crew #2 is bulking cyanide solids. ————
- 0900: Crew #1 completed Camp #15. Starts gathering and staging containers on Camp #16. ————
- 1000: Crew breaks. ————
- 1100: Crew re-enters work zone to continue

Location Jackson, MI

Date 10/26/15

Project / Client Michener Plating Machine Street Site /
US EPA

morning activities. Crew #1 ~~continued~~ ^{revised} a new list (Comp #16) of neutral liquids and started bulking in a tote. Crew #2 continues bulking cyanide solids from vats. Crew #2 had one HCN exceedance directly after jackhammering the solid. HCN decreased to ~0.5-1.0 ppm following exceedance shortly after jackhammering finished and throughout the remainder of activities. (1)

1200: Crew breaks for lunch. (4)

Backnote: Keith Lesniak brought EPA equipment onsite, i.e. hazmat ID, XRF, etc. to be used w/ hazcating as needed. (4)

1300: Crew reenters work zones to continue morning activities. Crew #1 is transferring liquids from Comp #16. Crew will transfer the solid stockpiles after liquids are transferred. Crew #2 continues bulking ~~neutral~~ ^{cyanide} solids. No HCN exceedances were detected. (4)

1420: EPA OSCs Kimble and new Minnesota OSC conducted a walk through of the building to observe site operations. (13)

1500: Crew breaks. (1)

1600: Crew returns to work area.

Location Jackson, MI

Date 10/26/15

Project / Client Michener Plating Machine Street
US EPA

1630: Attended Daily Work Order Meetings.

- Today's activities: (1) bulked flammable liquids & sludges.

- Bulked neutral liquids.

- No composites today.

(1) - Chemists finished hazcating and is compiling full list of wastest.

Tomorrow: Chemist will compile full list of waste streams. (4)

1715: Crews cleaning up for the day. STAFF Kim reported that crew #1 finished neutral liquids list (Comp #17). Crew #2 finished or nearly finished vat V014 and will move to V015 tomorrow. No elevated readings detected in the breathing zone with air monitoring equipment. (1)

1730: STAFF Thomas off site. (1)

Location Jackson, MI Date 10/27/15
Project / Client Michener Platiny mechanic street site / US EPA

0700: START Thomas onsite. Attended site safety meeting. Today's activities will include: continue bulking cyanide solids in vats; continue bulking neutral liquids; compile waste stream lists. Crews should be receiving poly drums for bulking alkaline wastes streams. (1)

0715: Bump tested MultiRAE pro (2)

$O_2 = 18.6$ $CO = 9.2$ $LEL = 91$ $H_2S = 6.5$ $HCN = 7.0$
 $VOCs = 9.4$ (3)

0730: Calibrated Evers MultiRAE Lite

$LEL = 8.2$, $H_2S = 11.4$, $CO = 47$ $HCN = 11.5$ $VOCs = 11.5$

0735: Crews prepare to enter work zones. Crew #2 will continue bulking cyanide solids from vats. Crew #1 is jackhammering alkaline solids in Comp #2 that were not previously transferred. (4)

START Kane accompanied the crew. (5)

0800: ~~START~~ EPA Keith Lesniak and USCG completely walk around the site perimeter. Reported no elevated readings w/ ammonia, benzene equipment and no visible emissions exiting the building. (6)

0830: Crew received a shipment of poly drums. (20 drums in the shipment). (7)

Backnote: EPA Keith Lesniak rubbed the EPA owned XRF to Hazmat ID from EPA warehouse in Groose Ile to be used w/ Haz cutting waste byproduct.

Location Jackson, MI Date 10/27/15
Project / Client Michener Platiny mechanic street site / US EPA

1000: Crew breaks

1030: Crew returns to work zones to morning's activities. Crew #1 began finishing bulking flammable solids in Comp #2 which were not previously bulked. Crew #2 continues bulking cyanide solids. No HCN in work area during bulking. VOC exceeded 150 ppm during bulking of flammable solids for a few minutes. Times, however, no exceedances over the action limit (150 ppm) for greater than 10 minutes. (8)

1200: Crew breaks for lunch. (9)

1330: Crew returns to work zones to continue morning activities. Crew #1 will finish bulking flammable solids from Comp #2. Crew #1 will finish ~~vats~~ bulking cyanide solids in vat VO15. START Kane accompanied the crew. (10)
1500: Crew breaks. START Kane reported no VOC or HCN exceedances. Crew #1 finished bulking flammable solids in Comp #2. Crew #1 began clearing out the northern room of the building preparing to bring in 2 roll off dumpsters to dispose empty drums. (11)

Location: Jackson, MI Date: 10/27/15
 Project / Client: Michener-Kelley, Mechanics Street Site
 US EPA

Crew # 1¹⁰ finished vat VO15, and will start on vats in the southern portion of the building.

1600: Crew prepares to enter work zone to conduct activities. Crew # 1 will not complete any bulking. Instead, they will be cleaning (moving) pallets, sweeping to prepare to bring in 2 roll off drums for empty drums. Crew # 2 started bulking vat bulking materials in the southern portion of the building and will begin bulking vat VO35. Vats in this area are much smaller than the vats in the water treatment area. No HCN was detected during bulking of the vats. Crew # 2 completed bulking vat VO35 in 1.5 yd³ boxes.

1700: Crews cleaning up for the day.

1730: START Thomas off site.



Location: Jackson, MI Date: 10/28/15
 Project / Client: Michener-Kelley, Mechanics Street Site
 US EPA

0700: START Thomas on site. Attached is a safety meeting. Today's activities will include: continue bulking cyanide solids from vats. begin Composite 10: Alkaline liquids to sludge. Weather: 45°F, 100% humidity; raining. EPA & START will observe conditions in the building to ensure no reactions due to rain water entering the damaged roof.

0715: Calibrated MultiRAE Pro.

O₂ = 18.0, CO = 50 uEL = 4%, H₂S = 10.1, HCN = 0.05, UELs = 9.75

0745: Crews enter the work zone. Crew # 1 begins staging containers from Comp # 10 in the bulking area. Crew # 2 bulking vat VO34 in the eastern portion of the building. Observed several areas where water is entering the building in the southern most staging area, however all drums & containers in the area are covered with poly sheeting.

0900: Crew # 2 completed vat VO34. No HCN was detected during bulking activities.

0915: Crew # 1 begins bulking alkaline liquid and sludge in Comp # 10. Crews 6

Location Jackson, MI Date 10/28/15
 Project / Client Michener Plating Mechanic Street Site / USEPA

Liquids in a tote. NO VOCs, HCV detected in the area. Crew while crew was pouring 5-gallon containers into tote. Some small spills and splashing occurred. Crews used vermiculite to clean up the small spills.

0930: Small excavator delivered to site.

1000: Crew breaks

1100: Crews re-enter work zone to continue activities. Crew #1 continued bulking alkaline liquids to sludge in Comp 10. Crew #2 continues bulking cyanide solids in vats. START Kane recommended crew reported no elevated readings with air monitoring equipment.

1200: Crew breaks for lunch.

1330: Crew enters work zone to continue morning activities.

1510: START Thomas offsite.

Location Jackson, MI Date 10/29/15
 Project / Client Michener Plating Mechanic Street Site / USEPA

800: START Thomas onsite. START Kane report that crew received 20 can do topped dr (poly) for bulking alkaline solids. Crews continued bulking alkaline liquids to sludge in comp #1 and cyanide solids. Crew finished most accessible vats and scraped remaining material from the sides of the vats.

1330: Crew preparing to re-enter work zone to continue morning activities. Crew #1 bulks alkaline sludges; crew #2 is sweeping the in the vat area and scraping material from inside of the finished vats.

1410: WSCG enters work zone with a new pump to try and transfer contents of acidic tote to a new tote.

1500: Crews break


1600: Crew re-enters work zone to continue activities. Crew #1 will continue bulking alkaline sludges.

Backnote: WSCG was unable to pump the acidic liquid into the new tote because the totes onsite are not rated for transfer of such a concentrated nitric acid liquid.

1630: Attended Daily Safety meeting. Meeting.

Location Jackson, MI Date 10/29/15
 Project / Client Michener Plating Machine Streetside
USEPA

- Finished Comp 10 of alkaline liquids to sludges (1)
- Waiting to knock over vat D38 to transfer to cubic yard boxes (1)
- ERCS received tubing for a small pump to make liquids from drums to new containers. ERCS will also use USCG pump to transfer liquids (1)
- Tomorrow, crew will start creating a new composite of neutral liquids (1)
- Roll off box will be onsite for hazardous waste materials i.e. used, empty drums (1)
- 1715: Crews cleaning up for the day. (1)
- 1730: START Thomas off site (1)



Location Jackson, MI Date 10/30/15
 Project / Client Michener Plating Machine Streetside
USEPA

- 0700: START Thomas onsite. Today's activities will include: continue bulking cyanide solids in vats; (1) Begin bulking neutral liquids in Comp #8; chemist will make composite samples of neutralized materials to cyanide solids from vats; two roll off dumpsters will be delivered for disposing empty drums. (1)
- 0715: Calibrated Multiple Probes (1)
- LEK = 48 O_2 = 18.0, H_2S = 10.1, CO = 50, (1)
- HCN = 10.0 VOCs = 10.180 (1)
- 0730: crew enters warehouse to begin activities. Crew #1 is gathering containers of neutral liquids in Comp #8; crew #2 is bulking cyanide solids in drums. (1)
- 0800: crew #2 uses small excavator to break open vat D38 to get the contents out and bulked. Crew #1 is using USCG pump to transfer liquids from drums to vent later. Crew has 2 drums with very viscous liquid. Pump is working very slowly to transfer due to viscosity. (1)
- 0900: One roll-away dumpster is onsite and staged outside the northern bay doors. (1)
- 1000: crew breaks. Crew #2 finished an vat. (1)
- 1100: crew enters warehouse to continue activities. (1)

Crew #1 continues bulking neutral liquids in Comp #8. Crew #2 continues bulking cyanide solids drums using the small excavator to break vats open and dump material into shipping sheeting on the floor, then ~~sc~~ shoveling the material into cubic yard boxes. — (10)

1200: Crew breaks for lunch. — (10)

1300: Crew preparing to "enter work zone" to the continue morning activities. Crew #1 finished neutral liquids bulking list. Crew #2 is almost finished transferring one vat. — (10)

1500: Crew break. — (10)

1600: Crews reenter work zone. Crew #1 will clean bulking area & begin staging containers from morning bulking list: Comp #5 - Alkaline Solids w/ cyanide. Crew #2 finishing cleaning up vat area. — (10)

1700: Crews cleaning up for the day. — (10)

1730: START Thomas off site. — (10)



0700: START Thomas on site. Attended site safety meeting. Today's activities include: Begin bulking alkaline solids with cyanide drums in Composite 5; continue bulking cyanide solids in vats; begin cutting and loading poly drums into the roll off drums. — (10)

0715: Calibrated MultiRAE Pro.

LEL=48, O₂=18.0, H₂S=10.0, CO=50
HCN=10.0 WCs=10.62 — (10)

0745: Crews prepared to enter work zone. Crew #1 is staging drums in Comp #5 to begin transferring into cubic yard boxes. Crew #2 is transferring solids from vat 1047 which is in the southern portion of the building next to the CLR into cubic yard boxes. Crew #3 begins cutting and disposing empty poly drums. — (10)

0900: Crew #2 is getting HCN readings of 1.0-5.0 ppm sustained during bulking activities previously made a change to the HAs increasing the Level B Action Level for HCN to 5.0 ppm (half the OSHA PEL of 10.0). No significant air monitoring readings for Crews #1 or #3 activities. — (10)

1000. Crews break

1100: Crews re-enter work zones to continue activities. Crew noticed an ammonia odor in the CEZ upon entering the work zone, but no one had any breakthrough of the odor while wearing respirator. USC6 smelled a strong odor in the CEZ, and stopped work and brought all EHS personnel out of the work zones.

START placed a Cl_2 sensor into the Moll. 816 Pro, fresh air calibrated the unit, and entered the work zone. $\text{Cl}_2 = 0 \text{ ppm}$. Odor appears to be from vat V047, which crews are transferring. EHS entered work zone w/ pH paper, which indicated the vapor from the vat was weakly caustic. Odor was probably NH_3 . ~~Tetra Tech~~ EHS collected a sample of the material in the vat to be analyzed w/ the HazMat ID by EHS Chemist.

1130: Crews reentered the work zone in Level C PPE. Action limit of 5 ppm will be enforced for VOCs due to potential for ammonia.

EHS Chemist used the EPA HazMat ID to test the solid powder. The powder was identified as H_2O_2 .

1200: Crews break for lunch.

1300: Crew re-entered work zones continuing morning activities. Crew #2 continues blanking vats from vat V047. VOC readings in the breathing zone btm 1.0-4.0 ppm. No elevated readings in the breathing zone above unknown VOC AL. No elevated levels in other areas with the crew.

1500. Crews break.

1630: Today's activities:

- Completed vat V047 in 8 y 13 hrs
- Will finish Camp #5 tomorrow
- Started cutting drums and loading into roll-off dumpster.
- HazMat ID'd compound solid material from vat V047. Reported as H_2O_2 and an ammonia iodide.

1515: Crews cleaning up for the day. Will continue transferring at Camp #14 tomorrow. Complete vat V047.

1530: START Thru off site.

0700: ST. J. Thomas onsite. Attended Site Safety meeting. Today's activities will include: Begin bulking neutral liquids in composite 18", continue bulking cyanide solids in uats. (10)

0715: Bump tested ERES HCN monitors.

HCN #1: HCN=10.0 #2: HCN=10.0

0720: Calibrated ERES MultiRAE ~~Plus~~ Plus:

H₂S = 10.1, LEL = 44 CO = 51 HCN = 10.5

VOCS = 100 (10)

0730: Crews prepare to enter the work zone.

Crew #1 will begin bulking Camp #18 (neutral liquids). Crew #2 continues bulking cyanide solids in uats. Crew #3 is cutting poly drums that have already been transferred, and loading into the roll off dumpster. EPA Lesnick accompanies crews. Reported not elevated air monitoring levels during activities. (10)

0800: Crews break. (10)

1045: Crews re-enter work zone. Crew #1 continues bulking neutral liquids. Crews using USC6 automatic pump to transfer liquids into parent tote. Crew #2 is scraping uats and transferring cyanide material into a parent drum. ~~While~~ ~~Working~~ ~~from~~ ~~VOCS~~, Crew #2 had to go into the vat and shovel the

material. No elevated air monitoring levels and U₂=20.9 inside the vat. (10)

Crew #3 collected 2 samples from each container in Comp 17 which has already been bulked. (10)

1200: Crew breaks for lunch. (10)

1330: Crews prepare to re-enter work zone to continue many activities. (10)

Crew is out of 250-gallon poly tote ~~50~~ yd³ boxes so crew cannot continue bulking cyanide ~~solid~~ solids from uats. (10)

1500: Crew breaks. (10)

1545: Crews re-enter work zone to continue activities. Crew #1 finishes neutral liquid comp list. Crew #1 moves drums to open space to begin bulking acids tomorrow. Crew #1 is also moving pallets of plastic plating instruments to from the staging area to the roll off area. Crew #2 is cutting drums to loading into roll-off. (10)

1615: Crews cleaning up for the day. (10)

1730: ST. J. Thomas off site. (10)

Location Jackson, MI Date 11/4/15
Project / Client Michener Plating - Mechanic Street Site
USEPA

0700: START Thomas onsite. Attended site safety meeting. Today's activities include begin bulking acids; continue bulking cyanide solids from vents; crew will recreate yard boxes for bulking cyanide solids. Safety considerations for bulking activities include taping seams to points of entry, wearing green over gloves, not standing over the tank opening; watching for reactions (bubbling and heat); mixing materials slowly. (11)

0715: Pump tested MultiRAE Pro. (11)
 $O_2 = 18.0$ $CO = 34$ $H_2S = 16.7$ $CEL = 48$
 $HCV = 11.0$ $WCS = 9.4$. (11)

0730: Crews prepare to enter the work zone to begin activities. Early morning activities will include gathering containers to move into bulking area. (11)

1630: Attended 8th Daily Workorder Meeting. (11)


- Completed Acid consolidation of AB1
- Completed Alkaline Solids in Comp 5
- Filled first roll-off dumpster with cut empty drums. (11)
- Crew covered the empty acid drums with poly sheeting to stop vapors. (11)

Location Jackson, MI Date 11/4/15
Project / Client Michener Plating - Mechanic Street Site
USEPA

- One crew will begin containerizing floor sweepings. Chemist will grab a sample of the material to determine which waste goes in the floor sweepings will be input of. (11)
- Crew will bulk acids in a different area going forward. HCN maxed at ≈ 100 ppm during mixing. (11)

1715: Crews cleaning up for the day.

1730: START Thomas off site. (11)



Location: Jackson, MI

Date: 11/5/15

Project / Client: Michener Plating, Mechanic Street S/C/
USEPA

0700: START Thomas onsite. Attended site safety meeting. Today's activities will include: bulking alkaline solids; continue bulking cyanide solids from vats; begin sweeping floor sweepings in the area on the west side of the building. (11)

0710: Calibrated new START MultiRAE Lite
 $O_2 = 18.0$, $CO = 51$, $HCN = 10$, $VOCs = 100$. LEL could not be calibrated. START will trouble shoot the unit. (11)

0730: Calibrated EELs MultiRAE Lite (11)
 $LEL = 49$, $H_2S = 10.0$, $CO = 51$, $HCN = 100$, $VOCs = 135$

0730: Bump tested MultiRAE Pro: (11)
 $O_2 = 18$, $CO = 33$, $H_2S = 9.7$, $LEL = 41$, $HCN = 11$
 $VOCs = 8.14$ Bump test passed (11)

0745: Crews prepare to enter work zone to begin activities. Crew #1 will be gathering and staging containers in Composite bi-Alkaline Solids. Crew #2 will continue cutting poly drums and loading into the roll-off dumpster; Crew #3 is sweeping floors in the staging area. (11)

1000: Crews break. Attempted to calibrate the new MultiRAE Lite for LEL but couldn't.

Location: Jackson, MI

Date: 11/5/15

Project / Client: Michener Plating, Mechanic Street S/C/
USEPA

START attempted to calibrate the unit using various calibration gases and to no avail. (11)

1045: Crews reenter the work zone to continue activities. No elevated readings with air monitoring equipment. (11)

1200: Crew breaks for lunch. (11)

1330: Crews continue morning activities. Crew #1 continues bulking alkaline solids in Composite. No elevated readings detected. Crew #2 continues cutting empty drums and plastic containers. (11)

1500: Crew breaks. (11)

1630: Attended daily Work Order Meeting
 - Crew bulking alkaline solids in Composite
 - Cyanide containing drums
 - Crew continued loading cut drums into roll-off dumpster (11)

1715: Crews cleaning up for the day. Crews continued with morning operations. Crew #1 will continue with alkaline solids bulking group. No air monitoring readings during activities. (11)

1730: START Thomas off site (11)

0700: START Thomas onsite. Attended Site Safety Meeting. Today's activities will include: continue bulking alkaline solids; continue cutting empty poly drums and plating baskets to loading into roll-off dumpster.

0715: Calibrated MUTHRAE Lite[®] Pro

O₂ = 17.9, CO = 51, H₂S = 10.1, HCN = 10.0
VOCs = 10.15

Having trouble calibrating LEL on monitor.

0730: Calibrated MUTHRAE Plus[®]

O₂ = 20.9, CO = 51, H₂S = 10.1, HCN = 10.0

VOCs = 10.1 LEL = 51

0745: Crews prepare to enter work zone

Crews will continue bulking alkaline solids not containing cyanide to cutting and loading empty poly drums. EPA CES will accompany crew. Read no elevated air monitoring readings during activities. Crew #1 finished bulking Comp 6 (alkaline solids) and began bulking group 6A.

1000: crew breaks

1030: Crew returns to work zone. Crew #1 is gathering and staging containers from Comp 6A in the bulking room. Crew #2 continues cutting and loading poly drums in the roll-off dumpster.

1200: Crew breaks for lunch

1330: Crews prepare to reenter work zone. Crew #1 begins bulking containers from Comp 6A. Crew #2 finished loading poly drums into roll-off dumpster.

Roll off is full. Crew #2 is now sweeping in the northwestern room.

1500: EPRS performed an emergency drill. Crews sounded the air horn signaling an emergency. Crews exited the exclusion zone and gathered in the muster point.

1530: Crews reentered the work zone to continue activities.

Crew #1 continued bulking non-cyanide containing alkaline solids. Crew #2 finished filling the second roll-away dumpster and covered the dumpster with poly and stage outside. Crew #2 began sweeping in the northern room.

1700: Crews cleaning up for the day.

1730: START Thomas off-site.

Location Steele Stn, MIDate 11/9/2015Project / Client Mechanical Plating Mechanical Street Site / USEPA

0700: Start Thomas onsite. Attended site safety meeting. Today's activities will include continue bulking non-cyanide alkaline ⁽¹⁰⁾ solids, search in the northern rooms.

0710: Calibrated ERES HCN monitors:

#1 HCN = 10.0

#2 HCN = 10.0

0720: Calibrated MultiRAE Plus.

CO = 55 H₂S = 10.1 LEL = 50 VOCs = 99.8

HCN = 10.0

0730: Calibrated ERES MultiRAE Plus.

O₂ = 18.9 H₂S = 10.2 LEL = 48

VOCs = 100 HCN = 10.0

0740: Crews preparing to enter the work zone. Crew #1 is completing Comp 6 (end 64) with non-cyanide alkaline liquids. Crew #2 is sweeping and collecting floor sweepings from the northern buildings. Crews will gather floor sweepings in piles to sample them at a later date.

1000: Crews break. Crew #1 has ⁽¹⁰⁾

1030: Crews prepare to enter work zones. Crew #1 donned Level B PPE to retrieve the lost drum from Comp 6 (which is under poly with the high HCN drums). Crews completed bulking this drum in Level B PPE. HCN readings

Location Jackson MIDate 11/9/15Project / Client Mechanical Plating Mechanical Street Site / USEPA

= Open throughout activities. Crew finished with Comp #6. Crew cleans up the bulking. 1200: Crews break for lunch. Crew will receive a new bulking list after lunch.

1300: Crews enter work zone. Crew #1 gathering the containers on the new bulking list (Combustible liquids).

1630: Attended daily work order meeting. Crew continued bulking 3 cubic yard boxes w/ alkaline solids.

Crew completed 25 containers of combustible liquids.

Crew #2 Sweeping in the northern part of the building, cutting drums, disposing plating baskets.

Crew will recover 25 yd³ boxes. Crew will complete bulking of some bulking groups.

USCB will show crew how to use a voltmeter to test groundings.

1700: Start Thomas offsite.

Location Jackson ME Date 11/10/15
 Project / Client Richard Blahy, Mechanic Street Site /
US EPA

0700: START Thomas onsite. Attended site safety meeting. Today's activities will include finish bulking combustibles list; continue work in the northern rooms and collecting / piling floor sweepings; start a new bulking list. Weather: 42°F; 53% Humidity, overcast; winds: 11 mph SE.

0710: Calibrated EELs HCV monitors

#1 HCV = 10.0 #2 HCV = 10.0

0720: Calibrated EELs MultiRAE Lite

A2 = 10.1, LEL = 48, LO = 50, HCV = 10.0
 VOCs = 100

0735: Crews prepare to enter work zone. EPA Lesniak accompanies crew. Crew #1 is finishing bulking ~~some cyanide alkaline solids~~ combustibles in Comp #19. Crew #2 continues sweeping in the northern ~~part~~ portions of the building.

0855: Crew #1 finished pumping liquids from combustibles drums to Comp #19. Crew still has 28 drums from Comp #19 with sludges or solid. Crew does not have any open topped drums to bulk the sludge and solid, so crew stayed by remaining containers in the northern building and will return to them at a later date. Crew #2 is now staging containers in Comp #21, with flammable,

Location Jackson, ME Date 11/10/15
 Project / Client _____

Alkaline cyanide containing materials. EPA Lesniak reported no elevated air monitoring readings during bulking of combustibles. Backnote: USC6 used Multimeter to test that the containers being cut as needed are properly grounded. All containers that were cut open were found to be properly grounded.
 1000: Crews break.

1030: Crews reenter work zone to continue morning's activities. Crew #1 completed 10 containers on Comp #21 with flammable alkaline cyanide containing materials. USC6 accompanied crews and reported high VOCs (up to 500 ppm), however VOC readings were not sustained in the breathing zone, and crews remained in Level C PPE.

1200: Crew breaks for lunch

1330: Crews reenter work zones to continue morning's activities. Crew #1 will begin gaffing containers in Comp #7; neutral solids, and will begin bulking the materials. EPA Lesniak accompanied crews.

1345: Crew received ~~2~~ cubic yard boxes and pallets for bulking solids

Location Sullivan, MEDate 11/11/15Project / Client Michener Plating Machine Street Site /
USEPA

1500: Crew breaks. (Crew #1) gathered 12 of the drums on the new composite list and staged in the bulking area. The crew completed bulking one of the containers. Crews will continue bulking the composite group following the break. — (12/15)

~~1500~~ EPA Resnick reported no elevated air monitoring readings during the bulking activities. — (12/15)

1530: Crews prep to enter the work tent to continue activities. USCG accompanies crew.

1630: Attended daily work order meeting: — (12/15)

- Completed liquids ~~from~~ from combustibles tomorrow and will complete sludges to solids tomorrow once open topped poly drums arrive onsite.
- Tomorrow crew will start on cyanide containing alkaline solids. — (12/15)
- Crew also continued sweeping and scraping near the vats.

Location Jackson, MEDate 11-12-15Project / Client Michener Plating RV (Mechanic St)
U.S. EPA

0700 Hours - START Kneve attends site Health & Safety & General Scope of work meeting. EARS to continue with consolidation of alkaline solids (with cyanide) New Bulking list to be provided by EARS (Composite 13) Continuation of general interior cleaning i.e. transfer of misc materials to crew about to conduct floor sweeping and containerization & scraping residue from troughs (started on 11-11-15)

0705 Hours - Present Weather = 53°F, wind SW 26 mph, Gusts WSW 41 mph, Humidity 80%, BP 29.31" START To continue oversight & air monitoring (multiRAE) within exclusion zone as EARS conduct RV activities. USCG to deploy AreaRAE units (3 total) 2 in Exclusion zone & one in CRZ along with providing oversight and air monitoring within exclusion zone (i.e. multiRAE)

0710 Hours - Fresh Air Calibration of MultiRAE (071352X) - All sensors Pass - HCN = 0.0 CO = 0, LEL = 0, O₂ = 20.9, VOC = 0

Fresh Air Calibration of MultiRAE Plus

(UB0847X) - all sensors pass - HCN = 0,

VOC = 0.0, H_2S = 0, LEL = 0, O_2 = 20.9%

Fresh Air Calibration of EARS MultiRAE

(SF-MRAE-03) - all sensors pass - HCN = 0.0 ppm

CO = 0, LEL = 0, H_2S = 0.0, VOC = 0 ppm

0730 Hours - START Kane calibrates EARS Personal

HCN monitors 3615-2028752 + 3615-2027519

Both auto zero, Both pass calibration (10.0 ppm)

EPA Rep Keith Lesniak to conduct oversight +

air monitoring within exclusion zone as EARS

conducts RV activities

1000 Hours - K. Lesniak + EARS exit exclusion zone

1035 Hours - START Kane conducts oversight + air

monitoring within exclusion zone

1040 Hours - Transfer of contents from Drum #979

utilizing mini-excavator, manual shoveling into

cubic yard tote bag (two techs + Foreman)

1055 Hours - 3 more EARS techs enter exclusion

zone, will conduct floor sweeping activities

in 1st and 2nd main rooms past 8 CRZ

1117 Hours - 4 techs exit exclusion zone to assist

in unloading shipment of steel + poly drums

1130 Hours - 4 techs return to exclusion zone,

OSC Kimble + USCG Rep also in exclusion zone

2 techs in First main room (western end)

Floor sweeping, moving misc. debris to access

various areas, trough scraping + transferring

Floor sweepings; Two Techs collecting +

transferring misc. drum debris (i.e. lids,

portions of rusted barrels, empty drums,

drum rings + wood pallets (impacted)

1200 Hours - START Kane + USCG exit exclusion

zone, drum consolidation number summary

as follows: 979, 976, 977, 978, 956 and

portions of 957 (will carry over to 1330 end)

1330 Hours - USCG rep to conduct oversight

air monitoring within exclusion zone as

EARS continues consolidation activities

and floor sweeping, debris transfer

1500 Hours - EARS + USCG exit exclusion zone

1530 Hours - USCG Rep to conduct oversight +

air monitoring (multiRAE) within exclusion

zone as EARS continues RV activities

(reference USCG ICS-214 Form for details)

1630 Hours - START Kane, USCG Rep, EARS RM

EARS Foreman, OSC Kimble - Daily Work Order

meeting (reference AWO for complete details)

Main Concern - Begin T-A procedures week of 11-16-15. 1700 Hours (approx) meeting over USCG + ERAS exit exclusion zone (1700 H)

1730 Hours - START Kame off site

SMK 11-12-15

0700 Hours - START Kame attends site Health + Safety meeting - Main Topic = Proper Hygiene + Biological Pathogens

0710 Hours - Present weather = 40°F, winds NW 20 mph, Gusts wind 37 mph, Humidity 73%, $AP = 29.77"$ Fresh Air Calibration MultiRAE 095-527095: HCN=0, VOC=0.0, $H_2S=0$, LEL=0, $O_2=20.9$

0715 Hours - Calibration (Full) of ERAS personal HCN Detectors 3615-2028752 + 3615-2027549 Both autozero + Both pass calibration at 10.0 ppm HCN (next cal date = 29 days low alarm = 1.7 ppm + High alarm = 30.0 ppm)

0730 Hours - Fresh Air Calibration of ERAS MultiRAE (SF-MRAE-03) HCN=0, CO=0, LEL=0, $H_2S=0.0$, VOC=0 Fresh air calibration of MultiRAE (U71352X) HCN=0, CO=0, LEL=0, $O_2=20.9$, VOC=0 EPA Rep Keith Lesniak to conduct oversight + air monitoring as ERAS continues consolidation (multiple waste streams projected) and floor sweeping/scrap debris transfer + staging within Exclusion Zone (USCG to periodically support)

1000 Hours - EARS + USCG exit exclusion zone

Backnote 0826 Hours - USCG rep enters exclusion

zone to conduct oversight & air monitoring

Backnote 0930 Hours - EPA Rep Keith Lesniak

exits exclusion zone

1030 Hours - EPA Rep Keith Lesniak enters

exclusion zone to conduct oversight & air

monitoring. Backnote 0700 Hours - START Home

Dealing Power Point Presentation

1200 Hours - EPA Rep Keith Lesniak + USCG exit

exclusion zone with EARS

1330 Hours - USCG Rep to conduct oversight & air

monitoring within exclusion zone as EARS

continues Removal Activities (consolidation of

waste streams, floor sweeping & containerization

misc. debris transfer to access floor. EPA Rep

Keith Lesniak and USCG rep to conduct perimeter

air monitoring survey (exterior of site building)

1500 Hours - USCG Rep + EARS Exit Exclusion Zone1530 Hours - USCG Rep + EARS prepare to enter

exclusion zone. EARS to continue Removal

activities (as previously stated). USCG to conduct

oversight and air monitoring within exclusion

zone and in immediate vicinity of EARS activities

1700 Hours - USCG and EARS Exit Exclusion Zone1730 Hours - START Home off-site

SMK 11-13-15