ENVIRON

June 28, 1999

Federal Express

U.S. Environmental Protection Agency 2890 Woodbridge Avenue Bldg. 209 (MS-211) Edison, New Jersey 08837 Attention: Cornell-Dubilier Electronics Site On-Scene Coordinator

Chief, New Jersey Superfund Branch
Office of Regional Counsel
United States Environmental Protection Agency
290 Broadway, 17th Floor
New York, New York 10007-1866
Attention: Cornell-Dubilier Electronics Site Attorney

Re: Cornell-Dubilier Electronics Site - Administrative Order on Consent for Removal Action, Index No. II-CERCLA-99-2006
Progress Report No. 8

Dear Sirs:

As specified in Paragraph 50 of the above-referenced Administrative Order, on behalf of Respondents Cornell Dubilier Electronics, Inc. (CDE) and Dana Corporation (Dana), ENVIRON Corporation (ENVIRON) is submitting this progress report which summarizes activities conducted pursuant to this AOC between June 3, 1999 and June 16, 1999.

Completed Activities

During this period, the following activities were completed:

• Received additional comments on the *Removal Action Work Plan for Tier II Residential Properties* (Work Plan). These comments were provided during a telephone call with USEPA on June 14, 1999.

Ongoing Activities

During this period, the following activities were initiated and/or are in-progress:

- Preliminary discussions with a prospective contractor regarding removal action implementation and restoration details.
- Preparation of validation reports for verification sampling data.
- Preparation of a request for bid to be issued to prospective remediation contractor(s).

- Follow-up discussions regarding the request for access to Tier II Property W via the Hamilton Industrial Park, and for access to the property adjacent to Tier II Property AA.
- Evaluation of USEPA's June 14, 1999 additional comments on the Revised Work Plan.

Two-Week Schedule of Planned Activities

In addition to the ongoing activities, during the next two-week period (June 17, 1999 through June 30, 1999) the following activities are planned:

- Preparation of a response to USEPA's additional comments on the Revised Work Plan.
- Scheduling of a meeting with the property owners to discuss the soil excavation and
 restoration plans for each property. This meeting will be scheduled upon receipt of
 preliminary USEPA approval for the Revised Work Plan. The detailed excavation
 and restoration plans will be distributed to each property owner prior to this
 meeting.
- Distribution of the request for bid to prospective remediation contractor(s) upon receipt of approval for the Revised Work Plan.
- Completion of validation reports for verification sampling data.

One-Month Schedule of Planned Field Activities

No field activities are planned during the next four-week period (June 16, 1999 through July 14, 1999).

Please call me or Mark Nielsen at (609) 452-9000 if you should have any questions regarding this progress report.

Sincerely,

Michael P. Scott

Principal

MPS:jmn

\\PRINCETON NT2\HOME\Nielsen\02-5840D\5840d 22.doc

cc: R. Sanoff, Esq. M. Last, Esq.