



July 27, 1999

Federal Express

U.S. Environmental Protection Agency 2890 Woodbridge Avenue Bldg. 209 (MS-211) Edison, New Jersey 08837

Attention: Cornell-Dubilier Electronics Site On-Scene Coordinator

Chief, New Jersey Superfund Branch
Office of Regional Counsel
United States Environmental Protection Agency
290 Broadway, 17th Floor
New York, New York 10007-1866
Attention: Cornell-Dubilier Electronics Site Attorney

Re: Cornell-Dubilier Electronics Site - Administrative Order on Consent for Removal Action, Index No. II-CERCLA-99-2006
Progress Report No. 10

Dear Sirs:

As specified in Paragraph 50 of the above-referenced Administrative Order, on behalf of Respondents Cornell Dubilier Electronics, Inc. (CDE) and Dana Corporation (Dana), ENVIRON Corporation (ENVIRON) is submitting this progress report which summarizes activities conducted pursuant to this AOC between July 1, 1999 and July 14, 1999.

Completed Activities

During this period, the following activities were completed:

- Completed preparation of responses to USEPA's June 14, 1999 comments on the Removal Action Work Plan for Tier II Residential Properties (Work Plan), including plans for additional verification and characterization sampling activities. The responses and sampling plan were submitted to USEPA on July 12, 1999.
- Completed detailed excavation plans for each of the seven properties; these
 plans were provided to USEPA with the July 12, 1999 submittal discussed
 above.

21

Ongoing Activities

During this period, the following activities were initiated and/or are in-progress:

- Preliminary discussions with a prospective contractor regarding removal action implementation and restoration details.
- Preparation of a request for bid to be issued to prospective remediation contractor(s).
- Follow-up discussions regarding the request for access to Tier II Property W via the Hamilton Industrial Park, and for access to the property adjacent to Tier II Property AA.

Two-Week Schedule of Planned Activities

In addition to the ongoing activities, during the next two-week period (July 15, 1999 through July 28, 1999) the following activities are planned:

- Scheduling of a meeting with the property owners to discuss the soil excavation
 and restoration plans for each property. This meeting will be scheduled upon
 receipt of preliminary USEPA approval for the Revised Work Plan. The
 detailed excavation and restoration plans will be distributed to each property
 owner prior to this meeting.
- Distribution of the request for bid to prospective remediation contractor(s) upon receipt of approval for the Revised Work Plan.

One-Month Schedule of Planned Field Activities

No field activities are currently planned during the next four-week period (July 15, 1999 through August 11, 1999). The proposed additional verification and characterization sampling activities will be scheduled upon receipt of preliminary USEPA approval for the Revised Work Plan.

Please call Mark Nielsen or me at (609) 452-9000 if you should have any questions regarding this progress report.

Sincerely.

Mike Scott
Michael P. Scott

Principal

MPS:jmn

\\PRINCETON_NT2\HOME\Nielsen\02-5840D\5840d_27.doc

cc: R. Sanoff, Esq. M. Last, Esq.