

ENVIRON

186868



November 4, 1999

Federal Express

U.S. Environmental Protection Agency
2890 Woodbridge Avenue
Bldg. 209 (MS-211)
Edison, New Jersey 08837
Attention: Cornell-Dubilier Electronics Site On-Scene Coordinator

Chief, New Jersey Superfund Branch
Office of Regional Counsel
United States Environmental Protection Agency
290 Broadway, 17th Floor
New York, New York 10007-1866
Attention: Cornell-Dubilier Electronics Site Attorney

Re: Cornell-Dubilier Electronics Site - Administrative Order on Consent for Removal
Action, Index No. II-CERCLA-99-2006
Progress Report No. 17

Dear Sirs:

As specified in Paragraph 50 of the above-referenced Administrative Order, on behalf of Respondents Cornell Dubilier Electronics, Inc. (CDE) and Dana Corporation (Dana), ENVIRON Corporation (ENVIRON) is submitting this progress report which summarizes activities conducted pursuant to this AOC between October 7 and October 20, 1999.

Completed Activities

During this period, the following activities were completed:

- Disposal of 190 tons of excavated soil at the Waste Management GROWS Landfill on October 8, 1999 and approximately 35 tons of excavated TSCA-regulated soil at the CWM Model City landfill on October 18 and 19, 1999. Copies of the manifests are enclosed.
- Excavation of soil at Properties BB (511 Hamilton Boulevard), W (403 Hamilton Boulevard). Excavation activities were completed on October 7 and October 13, 1999, respectively.

Ongoing Activities

During this period, the following activities were initiated and/or are in-progress:

- Resolving minor landscaping changes with the individual property owners.

- Restoration of Properties AA, (346 Hamilton Boulevard), X (115 Delmore Avenue), CC (119 Delmore Avenue), BB and W.
- Excavation of soil at Properties U (207 Delmore Avenue) and DD (229 Delmore Avenue).

Two-Week Schedule of Planned Activities

In addition to the ongoing activities, during the next two-week period (October 21 through November 3, 1999) the following activities are planned:

- Completion of data validation reports for verification samples.


One-Month Schedule of Planned Field Activities

In addition to the ongoing activities, during the next four-week period (October 21 through November 17, 1999) the following activities are planned:

- Completion of excavation activities on Properties U and DD.
- Completion of soil disposal activities
- Completion of all property restoration activities and restoration of the soil staging area.

Please call Mark Nielsen or me at (609) 452-9000 if you should have any questions regarding this progress report.

Sincerely,

for 
Michael P. Scott
Principal

\\PRINCETON_NT2\HOME\Nielsen\02-5840D\5840d_71.doc

cc: R. Sanoff, Esq.
M. Last, Esq.