U.S. ENVIRONMENTAL PROTECTION AGENCY POLLUTION/SITUATION REPORT Riverside Avenue Site - Removal Polrep





UNITED STATES ENVIRONMENTAL PROTECTION AGENCY Region II

Subject:

POLREP #16

Riverside Avenue Site

02PC Newark, NJ

Latitude: 40.7670135 Longitude: -74.1593681

To:

Andrew Raddant, Department of Interior

Dave Sweeney, NJDEP

Eric Mosher, USEPA, Region 2, ERRD-RPB Elias Rodriguez, USEPA Region 02, PAD David Dillon, USEPA, Region 2 CID

James Daloia, USEPA, Region 2, ERRD-RPB

John Higgins, USEPA, Region 2, ERRD-RPB Mary Mears, USEPA, Region 2, PAD Christopher Jimenez, USEPA Region 02

From:

Eric M. Daly, On-Scene Coordinator

Date:

7/19/2012

Reporting Period:

05/05/12 thru 07/19/12

1. Introduction

1.1 Background

Site Number:

02PC

Contract Number:

EP-S2-10-01

D.O. Number:

0038

Action Memo Date:

8/23/2011

Response Authority: CERCLA Response Lead:

EPA

Response Type: Incident Category: Time-Critical Removal Action

NPL Status:

Non NPL

Operable Unit:

10/17/2011

Mobilization Date:

10/17/2011

Start Date:

Demob Date: CERCLIS ID:

NJSFN0204232

RCRIS ID:

State Notification:

Completion Date:

ERNS No.:

FPN#:

Reimbursable Account #:

1.1.1 Incident Category

Time-Critical CERCLA Removal Action

1.1.2 Site Description

The Riverside Avenue Site is an abandoned industrial facility on the banks of the Passic River. Since the early 1900s the Site had been used for many businesses, including a paint manufacturer, a

packaging company, and a chemical warehouse. It consists of two abandoned buildings on approximately two acres. The property is owned by the City of Newark and was acquired in tax foreclosure proceedings.

1.1.2.1 Location ...

29 Riverside Avenue, Newark, Essex County, New Jersey, between the Passaic River and Mcarter Highway.

1.1.2.2 Description of Threat

Ten abandoned 12,000-15,000 gallon USTs containing hazardous wastes have been identified on the property. Approximately 100 3,000 -10,000 gallon ASTs have been identified in the buildings, many of which have been sampled for hazardous materials. Two tanks containing an oily wastes have been identified in the basement of one of the buildings. A number of 55-gallon drums and smaller containers have been observed in the buildings.

In addition, there are a number of sumps that may contain hazardous substances.

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

The preliminary assessment was completed in 2010. Two basement tanks in one building and the sumps of the other building have been sampled for hazardous waste characterization. See Documents Section for results of the site assessment sampling/analytical.

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

See Profile section.

2.1.2 Response Actions to Date

CERCLA funding limitations:Due to limited CERCLA funds available for this fiscal year budget, EPA management instructed OSC Daly on 03/22/12 to prioritize activities, identify/dispose of material ready for off-site shipment, and plan to demobilize ERRS/removal resources utilizing the remaining funding available under the existing Action Memo. All identified waste to be disposed was shipped off on 05/11/12. This was the last day EPA/EPA Contractors were on Site for this phase of the removal. An Action Memo requesting increased funding is being reviewed/revised by OSC/Management for an anticipated return to the site at the beginning of the new fiscal year. The hazardous waste sludge contained in Building #7 Basement as well as the eight remaining Underground Storage Tanks will be addressed in the next phase of the removal action. Demobilization:OSC Daly contacted all City of Newark Officials (OEM, Police Department, Fire Department, Office of Housing, Brick City Development Corp.) and NJDEP and a site walk thru was held on 05/03/12. OSC explained what was accomplished during the removal action and what hazards would be secured and left in place. Decontamination of equipment and demobilization of equipment/trailer/ERRS Personnel (except one ERRS to facilitate dumpster pickup) was completed by 05/09/11. EPA subcontracted armed guard services were discontinued once EPA demobilized the site. This was pointed out to the City of Newark during the 05/03/12 walk thru as well as the fact that city owned scrap metal (From two UST removed) was staged at the site and should be addressed prior to EPA demobilization. Along with City of Newark responsibility in overseeing the security of the property, OSC Daly will conduct periodic site visits throughout the down time. Any responses to the site will be funded with remaining funds under the existing action memo. Responses:OSC Daly received a trespasser notification from a neighboring business owner on June 8th. EPA ERRS visited the site on June 9th and found the door open that leads to the old high voltage room in Building #7. This door does not lead into the building and was secured by wedging it shut. The whole site was investigated during this response and there were no breaches or open doors identified in either building. However, a section of the fence surrounding the property that was cut open for illegal access in the past was once again reopened. Trash/old furniture is starting to accumulate on the property. Also, some of the steel that was staged from the Underground Storage Tanks has been removed from the site. OSC Daly has contacted the City of Newark throughout this process and at this time, it is unclear if the scrap has been removed by the city or has been taken illegally.

Waste Stream	Medium	Quantity	Manifest #	Treatment	Disposal
		•			

2.2 Planning Section

9./

No information available at this time.

2.3 Logistics Section

No information available at this time.

2.4 Finance Section

2.4.1 Narrative

An Action Memo in the amount of \$1,175,000 was approved on 8-23-2011 for this removal action (RV3). As of 06/15/12, the funding available on Task Order #0038 is \$182,769.46.

An increase of \$34,975 was requested on 03/29/12 and received on 04/17/12. This was the final increase under the existing Action Memo funding without allocation from contingency monies. A draft Action Memo to request a \$2 Million Statutory Limitations Exemption and Ceiling Increase was submitted to management for review on 03/15/12. The Original RV1 ERRS Ceiling was \$150,000. Only \$55,570.11 was expended and the remaining \$94,429.89 of unused funds was de-obligated from Contract 68-S2-99-07, Task Order 012 at the completion of RV1. This unused capacity is now available for use under RV3.

The Original RV2 ERRS Ceiling was \$225,000. Only \$9,454.56 was expended and the remaining \$215,545.45 of unused funds was de-obligated from Contract EP-W-04-055, Task Order 087 at the completion of RV2. This unused capacity is now available for use under RV3.

The Original RV3 ERRS Ceiling amount was \$1,175,000. Combined with the unused ceiling amounts remaining from RV1 and RV2, the available ERRS ceiling for RV3 is now \$1,484,975.34 (\$1,175,000 + \$94,429.89 + \$215,545.45). The total project ceiling of \$1,550,000 remains unchanged. 2.1.4 Progress Metrics

An Action Memo in the amount of \$1,175,000 was approved on 8-23-2011 for this removal action (RV3). As of 06/15/12, the funding available on Task Order #0038 is \$182,769.46. An increase of \$34,975 was requested on 03/29/12 and received on 04/17/12. This was the final increase under the existing Action Memo funding without allocation from contingency monies. A draft Action Memo to request a \$2 Million Statutory Limitations Exemption and Ceiling Increase was submitted to management for review on 03/15/12. The Original RV1 ERRS Ceiling was \$150,000. Only \$55,570.11 was expended and the remaining \$94,429.89 of unused funds was de-obligated from Contract 68-S2-99-07, Task Order 012 at the completion of RV1. This unused capacity is now available for use under RV3. The Original RV2 ERRS Ceiling was \$225,000. Only \$9,454.56 was expended and the remaining \$215,545.45 of unused funds was de-obligated from Contract EP-W-04-055, Task Order 087 at the completion of RV2. This unused capacity is now available for use under RV3. The Original RV3 ERRS Ceiling amount was \$1,175,000. Combined with the unused ceiling amounts remaining from RV1 and RV2, the available ERRS ceiling for RV3 is now \$1,484,975.34 (\$1,175,000 + \$94,429.89 + \$215,545.45). The total project ceiling of \$1,550,000 remains unchanged 2.1.4 Progress Metrics

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$1,484,975.00	\$1,302,205.54	\$182,769.46	12.31%

	IL	<u> </u>		<u> </u>
Intramural Costs	,			
	,		, ,	
Total Site Costs	\$1,484,975.00	\$1,302,205.54	\$182,769.46	12.31%

^{*} The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

2.5 Other Command Staff

No information available at this time.

3. Participating Entities

3.1 Unified Command

n/a

3.2 Cooperating Agencies

USCG

NJ Division of Criminal Justice

City of Newark OEM

City of Newark Fire Department

NJDEP

4. Personnel On Site

- 1-Response Manager (Off-Site hours authorized)
- 1-Field Accountant (Off-Site hours authorized)
- 1-T&D Coordinator/Chemist (Off-Site hours authorized)

5. Definition of Terms

No information available at this time.

6. Additional sources of information

No information available at this time.

7. Situational Reference Materials

No information available at this time: