

U.S ENVIRONMENTAL PROTECTION AGENCY

257317



POLLUTION REPORT

DATE: July 26, 1984

Region II
Emergency Response Branch
Edison, NJ 08837

(201) 321-6670 - Commercial
(201) 548-8730 - 24 Hr. Emergency
340-6670 - FTS

TO: R. Dewling, EPA
W. Librizzi, EPA
F. Rubel, EPA
J. Marshall, EPA
W. Mugdan, EPA
M. Sadat, NJDEP
USCG 3rd Dist. (mep)
ERD, EPA Washington
(Data Gram)
USCG COTPNY
NRC
J. Berkowitz, NJDEP
J. Rogalski, NJDEP

POLREP NO.: Two (2)
INCIDENT NAME: Duane Marine
SITE/SPILL NO.: 20
POLLUTANT: Contaminated Oil, Drums, and Tanks
CLASSIFICATION: Potential Major
SOURCE: Duane Marine, 26 Washington Street,
Perth Amboy, New Jersey
WATER BODY: Arthur Kill

1. SITUATION:

A. Same as previous POLREP.

2. ACTION TAKEN:

A. On July 25 and 26, 1984, O. H. Materials finished securing all roll-off containers with sheet plastic. All first and second floor windows outside the fenced area were boarded up.

B. Excavation work along the east side of the containment dike revealed one or more crushed tanks containing heavy oil. Samples were taken of this oil to determine PCB content and the degree of similarity with oil seeping from the shoreline. Physical characteristics of the two oils are similar.

C. USCG personnel visited the scene to monitor the containment boom previously installed under their supervision. USCG Contractor, Moran-Crowley, replaced sweep material.

D. Excavation will continue and fencing will be started on July 27, 1984.

3. FINANCIAL ACCOUNTING:

A. Total Funds (Extramural)	
Authorized for Mitigation Contracts	\$ 50,000.00
B. Expenditures for Mitigation Contract	
1.a. Amount Obligated to (O. H. Materials #6893-02-013)	30,000.00
1.b. Estimated Expenditures for #6893-02-013	10,791.35
1.c. Balance Remaining for #6893-02-013	19,208.65
C. Estimate of Total Expenditures to Date for All Mitigation Contracts	10,791.35
D. Other Extramural Costs	
1. TAT, Other Expenses (Salary/Travel)	800.00
2. TOTAL, Other Extramural Costs	800.00
E. TOTAL Expenditures and Percentage of \$1,000,000.00	11,591.35 (1.16% 1M)

4. FUTURE PLANS AND RECOMMENDATIONS:

- A. Complete site security and stabilization measures.
- B. Check underground tanks and visually inspect contents.

CASE PENDING X CASE CLOSED _____

(TAT)

SUBMITTED BY

Bruce Sprague
Bruce Sprague,
OSC
Emergency Response Branch

Date Released: 7/27/84