



U.S. ENVIRONMENTAL PROTECTION AGENCY

POLLUTION REPORT

DATE: December 18, 1984

Region II
Response and Prevention Branch
Edison, NJ 08837

(201) 321-6670 - Commercial
(201) 548-8730 - 24 Hr. Emergency
340-6670 - FTS

TO: C. Daggett, EPA
W. Librizzi, EPA
F. Rubel, EPA
J. Marshall, EPA
W. Mugdan, EPA
M. Sadat, NJDEP
USCG 3rd Dist. (mer)
ERD, EPA Washington
(Data Gram)
USCG COTPNY
NRC
J. Berkowitz, NJDEP
J. Rogalski, NJDEP
R. Ogg, EPA

POLREP NO.: Seven (7)
INCIDENT NAME: Duane Marine
SITE/SPILL NO.: 20
POLLUTANT: Contaminated Oil, Drums, and Tanks
CLASSIFICATION: Potential Major
SOURCE: Duane Marine, 26 Washington Street,
Perth Amboy, New Jersey
WATER BODY: Arthur Kill

1. SITUATION:

A. Continued vandalism and access to the site by children has been documented by the Perth Amboy Police Department.

B. EPA issued a 106 Administrative Order to all known responsible parties on December 4, 1984.

2. ACTION TAKEN:

A. On December 13, 1984 a meeting was conducted between the responsible parties and the EPA to discuss the 106 Administrative Order. Following this, the responsible parties held a private meeting and agreed to comply with the Order.

B. The responsible parties have formed a consortium called the DM Steering Committee.

C. The DM Steering Committee has hired Advanced Environmental Transfer Corp. (AETC) to perform the initial site stabilization, develop a work plan, and provide site security.

D. On December 16, 1984 at 2000 hrs. AETC took over site security. A guard service is now on duty at the site on a 24 hour basis.

E. On December 17, 1984, AETC commenced the initial site stabilization activities (covering roll-offs and open containers).

3. FINANCIAL ACCOUNTING:

A. Total Funds (Extramural)	
Authorized for Mitigation Contracts	\$ 50,000.00
B. Expenditures for Mitigation Contract	
1.a. Amount Obligated to (O.H. Materials #6893-02-013)	45,000.00
1.b. Estimated Expenditures for #6893-02-013 Through 11/28/84	25,320.25
1.c. Balance Remaining For #6893-02-013	19,679.75
C. Unobligated Balance Remaining (Item A Minus Total Obligations Made)	5,000.00
D. Estimate of Total Expenditures to Date For All Mitigation Contracts Through 11/28/84	25,320.25
E. Other Extramural Costs	
1. TAT, Other Expenses (Salary/Travel) Through 12/15/84	8,440.00
2. TOTAL, Other Extramural Costs Through 12/15/84	8,440.00
F. Intramural Removal Costs Reported By Computer Accounting	
1. Total Intramural Costs For Removal As Of 7/31/84	991.11
G. TOTAL Expenditures and Percentage of \$1,000,000.00	\$ 34,751.36 (3.48% 1M)

4. FUTURE PLANS AND RECOMMENDATIONS:

A. The DM Steering Committee is required to submit a work plan for the clean-up of all surface contamination at the site to EPA by January 11, 1985.

B. Clean-up of the surface contamination at the site should commence in mid-January.

CASE PENDING X CASE CLOSED _____
(TAT)

SUBMITTED BY

Bruce Sprague
Bruce Sprague
OSC
Response and
Prevention
Branch

Date Released: 12/18/84