



CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME:	Westwood Chemical Site	CONTRACT No.:	EP-W-04-055
DO No.:	13	DATE:	Aug 09 to Aug 22, 2005
SITE SPILL NUMBER:	WN	SHIFT:	06:00 to 19:00
EPA REGION:	II	OSC:	Dilshad J. Perera
CONTRACTOR	Earth Tech	RM:	David Bofinger
MONITORS	USCG-AST	WORK ORDER:	15

NUMBER OF PERSONNEL AUTHORIZED

1	RM	1	IH/Safety Officer			
1	Field Clerk/Typist	1	Foreman			
2	Equipment Operators					
3	Chem Tech					
2	T&D Coordinator					
1	Chemist					
5	Cleanup Techs					

EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM	QTY	ITEM	QTY
Computers	6	Air Compressor	1
Printers	3	Air Compressor Hoses	4
Pickup truck (4wd)	2	Man-lift	2
Passenger Van	1	Wireless Router	1
Passenger Vehicles	2	Frac Tanks (20,000 gallon capacity)	5
Trailer Cargo 8ft	1	Water/Oil Interface Probe	1
Backhoe (4x4)	1	High Reach Fork Lift	1
Forklift	2	Roll-Offs (as needed)	
Radios	10	Brush Cutter	1
Copier	1	Pressure Washer	1
Fax	1	Cut Off Saw	1
SCBA	2		
Hip Air	2		
Breathing Air	12		
Trash Dumpster	1		
Port-a-John	1		
Water Cooler	2		
Propane Cylinders for Forklift	12		

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED DELIVERY ORDER


SIGNATURE OF ON-SCENE COORDINATOR

08/12/05
DATE

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER


SIGNATURE OF RESPONSE MANAGER

8/12/05
DATE

420805





CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME:	Westwood Chemical Site	CONTRACT No.:	EP-W-04-055
DO No.:	13	DATE:	Aug 09 to Aug 22, 2005
SITE SPILL NUMBER:	WN	SHIFT:	06:00 to 19:00
EPA REGION:	II	OSC:	Dilshad J. Perera
CONTRACTOR	Earth Tech	RM:	David Bofinger
MONITORS	USCG-AST	WORK ORDER:	15

DESCRIPTION OF WORK TO BE PERFORMED

- Continue providing 24-hr Site Security.
- Propane for existing forklifts.
- Provide cleaning services for office area.
- Continue Lab-pack operations including consolidation operations.
- Continue procurement for T&D of tank material and debris
- Continue identifying, draining and removing product lines
- Continue T&D of wastewater and non-haz debris
- Continue disassembly of empty tanks
- Begin transport of segregated material to Summit Research Labs
- Demobe Chem Tech and Vehicle
- Authorize offsite hours, not to exceed 16hrs, for Environmental Scientist for updating the Direct Push Work Plan
- Continue sampling/repackaging of the non-reusable material for T&D



CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME:	Westwood Chemical Site	CONTRACT No.:	EP-W-04-055
DO No.:	13	DATE:	Aug 09 to Aug 22, 2005
SITE SPILL NUMBER:	WN	SHIFT:	06:00 to 19:00
EPA REGION:	II	OSC:	Dilshad J. Perera
CONTRACTOR	Earth Tech	RM:	David Bofinger
MONITORS	USCG-AST	WORK ORDER:	15
AMENDMENTS			

Mobe Chem Tech and Vehicle on 08-20-05

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED DELIVERY ORDER


SIGNATURE OF ON-SCENE COORDINATOR

08/24/05
DATE

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER


SIGNATURE OF RESPONSE MANAGER

8-24-05
DATE